

ASSAM LEGISLATIVE ASSEMBLY
REPLY DATE – 07/07/2026

Unstarred Question No. : 98
Sub : Greater Algapur-Hailakandi water supply scheme.
MLA : **Shri ZUBAIR ANAM MAZUMDER :**

Will the Minister of Public Health Engineering Department be pleased to state:

(a) The original sanctioned cost of the Greater Algapur- Hailakandi Water Supply Scheme, details of subsequent cost revisions, and the year-wise funds released versus actual expenditures incurred since its commencement?

(b) The names of the contractors, agencies, or firms entrusted with the execution of the scheme, along with their work order dates, original completion schedules, number of extensions granted, and details of penalties imposed for project delays?

(c) The current component-wise physical component-wise physical progress of the project, alongside the exact list of villages and habitations within the 122 Algapur-Katlicherra LAC covered under this scheme?

(d) The names of the villages currently receiving regular piped drinking water supply, the names of those not receiving supply, and the definitive village-wise timeline for commissioning regular water delivery?

ANSWER

**The Hon'ble Minister of Public Health Engineering Department Shri Krishnendu Paul
will give the answer:**

(a). The original sanctioned cost of the Greater Algapur-Hailakandi Water Supply Scheme was Rs. 105.99 crore. Subsequently, the project cost was revised to Rs. 140.60 crore. As on date, a total amount of Rs.125.89 crore, including GST, has been released for the scheme. It may be noted that only 5% VAT was included in the original estimate. The year-wise details of funds released are enclosed herewith as Annexure-A. (uploaded in NeVA portal)

(b). The execution of the Greater Algapur-Hailakandi Water Supply Scheme was entrusted to M/s S.N. Envirc-Tech Pvt. Ltd. The work order was issued on 06.11.2015. The original scheduled date of completion of the scheme was 15.10.2018. Subsequently, two extensions were granted, extending the completion period up to March 2026 due to the inclusion of certain additional items of work. No penalty has been imposed on the executing agency as on date.

(c). As on date, the component-wise physical progress of the Greater Algapur-Hailakandi Water Supply Scheme is enclosed herewith as Annexure-B. The list of villages and habitations covered under the scheme within the 122 Algapur-Katlicherra Legislative Assembly Constituency (LAC) is enclosed herewith as Annexure-C for ready reference. (uploaded in NeVA portal)

(d). No habitation within the erstwhile Neer Nirmal Pariyojana (NNP) area is currently covered by any regular piped drinking water supply scheme. However, efforts are being made to facilitate phase-wise partial commissioning of the project in accordance with the completion stages of its various components, so that the beneficiaries may start receiving the benefits of the scheme at the earliest. The village wise tentative timeline is placed at Annexure-D. (uploaded in NeVA portal)

Year Wise Fund Released Details

Annexure - A

NNP DETAILS YEAR WISE			
	COV	GST	TOTAL
2016-17	19,97,03,421.00	0	19,97,03,421.00
2017-18	22,64,14,489.00	0	22,64,14,489.00
2018-19	12,46,70,404.00	57,31,076.00	13,04,01,480.00
2019-20	15,96,63,691.00	1,65,49,376.00	17,62,13,067.00
2020-21	30,37,44,058.00	1,94,84,697.00	32,32,28,755.00
2021-22	3,80,91,091.00	1,57,54,000.00	5,38,45,091.00
2022-23	7,04,15,843.00	74,93,340.00	7,79,09,183.00
2023-24	6,11,16,263.00	62,92,900.00	6,74,09,163.00
2024-25	39,54,038.00	0	39,54,038.00
2025-26	0	0	-
	1,18,77,73,298.00	7,13,05,389.00	1,25,90,78,687.00


Executive Engineer (PHE)
Hailakandi Division, Hailakandi


Chief Engineer (PHE)
Assam, Guwahati-36

Annexure-B		
ITEM WISE PHYSICAL PROGRESS		
Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District		
S.No	Description	Physical progress
Bill of Quantity as per Contract		
Cost of Design & Drawings		
1	Cost of Design - (A) Detailed Survey works using GPSbased Total Station and Sub-soil Investigations for designing & estimation	100.00%
2	(B)Preparation of design report for all works specified under scope of works of the bidding document	100.00%
3	(C)Preparation of detailed design and drawings including technical specification of works according to approved design report.	95.00%
Raw Water Intake System		
4	Raw water Intake System comprising of: (a) M.S. Floating Barge of size 9.0 m x 5.0 m with all necessary mooring materials & lifesaving equipment; tying arrangement; Over Head gantry Crane etc. (Frame work consist of IS Channels / Angles and the Hull / deck fabricated out of IS225 grade MS plate, in conformity with relevant BIS Code of Practices with latest amendments & current at the time of execution and following the norms etc. as prescribed by the IWT Dep't., Assam/Competent Authority, all complete, as directed and specified.	100.00%
5	(b) RCC Single Storied Utility cum Operator's Room at River bank of Intake Point (Plinth Area 32.4) (7.2 m x 4.5 m; Plinth height minimum 600 mm from finished G.L., finished floor height - 3.6 m.), having steel casement window /ventilator, MS Rolling Shutter, C.C. flooring with metallic concrete hardener, grading of roof with cement mortar and providing & laying 6 course water proof roof treatment with bitumen felt over roof etc., with provision for Sanitary Toilet, internal water supply & sanitary installation work (Toilet door shall be of solid moulded PVC frame & 25 mm. thick PVC shutter), internal electrification (with concealed copper wiring of required C/S. area) with all necessary electrical fittings & fixtures viz., light / fan / power socket etc., necessary plinth protection work, white ant treatment including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified.	0.00%

Chief Engineer (PHE)
Assam, Guwahati-36

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District

S.No	Description	Physical progress
	Bill of Quantity as per Contract	
6	(c) River bank Protection Work at Intake Point with pre cast cement concrete block pitching over filter material including necessary earthwork (100 m x 4.5 m sloped height x 2 bank), including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified. (Payable to Water Resource Department, Assam)	100.00%
7	(d) (i) Development of Approach Road of AA Class loading conforming to specification and norms of MoST to Intake Point with cement concrete pavement from the nearby public road (Approximate Length - 30 m , formation width at Top 5.50 m, paved width - 3.7 m.) including preparation & compaction of sub grade, providing 500 mm. thick granular sub base to WBM specification etc. including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified.	100.00%
	(e) Land Development & Security Wall with RCC framed structure at Intake Station	

ITEM WISE PHYSICAL PROGRESS		
Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District		
S.No	Description	Physical progress
	Bill of Quantity as per Contract	
10	(g) (i) Dedicated Power Line length 8.5 km from APDCL substation to Intake location including setting up of 250 KVA Substation including obtaining necessary approval & load sanction from APDCL and payment of supervision & other charges to APDCL, if any, including payment of all taxes & duties, all complete, as directed and specified.	99.00%
11	(h) (1) Diesel Engine Driven Captive Power Generator (as per relevant BIS or ISO specification) of 180 KVA Capacity at Intake Station including supporting structure, Auto change over control panel, connecting & hooking up of the same with main incoming electrical control panel, Fuel tank and all other necessary appurtenances etc., all complete as directed and specified.	100.00%
Raw Water Pumping Machinery		
12	(a) (i) Providing Raw Water Pumping machinery in the Intake barge including all necessary electrical and other installation works: 3 nos. (2 working + 1standby) horizontal split casing type electrically operated centrifugal pump set (as per relevant BIS specification) with matching drive motor (as per relevant BIS specification), all of reputed make and conforming to BIS specification & other regulatory norms, giving a pump with capacity of 75 HP against a total head of 50 m with discharge of 460 m³/hr including all necessary suction delivery piping arrangement with control valves and specials viz. foot valve, sluice valve, non return valve etc. electrical switch gear, arrangement for priming pump with standby provision & priming water tank with suitable staging & required GI piping etc. and including payment of all taxes and duties as applicable, furnishing manufacturer's test certificate & characteristic performance curve of the pump set, all complete as directed and specified.	100.00%
13	(b) Providing 600 mm dia. x 6.0 m. long manifold type M.S. fabricated common header with 3 nos. 250 mm dia., 500 mmlong flanged inlets and one 400 mm dia. 600 mm long flanged outlet (barrel fabricated out of 10 mm Tk. plate and Flanges fabricated out of 20 mm Tk. plate), for connecting delivery ends of all the (three) Raw Water Pump set mounted on the floating barge through flexible rubber hoses to one 400 mm dia raw water riser main, including connecting and hooking up of the same with the raw water pumps with 250 mm dia. flexible rubber hoses of appropriate pressure, including all necessary appurtenances and including RCC pedestals for supporting the common header, all complete, as directed and specified.	100.00%

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hallakandi Water Supply Scheme In Algapur and Hallakandi Development Block of Hallakandi District		
S.No	Description	Physical progress
	Bill of Quantity as per Contract	
	Raw Water Conveying Main	
14(i)	a (i)Raw Water Conveying Main :(a) Supplying, laying, jointing, testing and commissioning of 400 mm dia DI S.S.Class - K9 (as per all relevant BIS specification) raw water pumping main of approximate length 11000 m (10500 m + 500 m) including all necessary earthwork, valves & specials, valve chamber, supporting structures, anchor / thrust block etc., restoration of road hard crust / side bam (repairing charges payable to PWD / local bodies, if any), cost of railway track crossing (including supervision and other charges payable to railway authority, if any), including obtaining permission for laying of pipe line along / across any Govt. / Semi Govt./ Private property, and including payment of all Taxes & duties as applicable under rule, all complete, as directed and specified.	100.00%
	Water Treatment Plant	
	Process Unit	
15	a) Design and construction of complete Water Treatment Plant of capacity 8.4 MLD (in 20 hours of operation) with suitable design in confirmity with CPHEEO manual and all relevant BIS code of practices with latest amendment current at the time of design and execution having provision of Aeration, Sedimentation, Coagulation, Rapid Mixing, Clariflocculation and Filtration followed by Disinfection including all neccessary Mechanical and Electrical installation work suitable for automated operation of the plant, provision for backwashing, laboratory facility, sludge system, recycling of back wash water, all internal connection and by pass piping system including provision for one water works office and for one storage accomodation, all external and internal electrification work for compound lighting etc. Main incoming electrical control panels for connecting and hooking up of the electrical switch gears of various drive motors of the Treatment Plant units, clear water pumps etc, including payment of all taxes and duties, forest royalty, octroi, all complete, as directed and specified	97.00%
16	(b) Design & Construction of 9,00,000.0 ltrs. Capacity RCC Under Ground Treated Water Sump in 2 (two) compartment and with a suction pit for pumps having provision for all inlet, outlet & overflow arrangement; calibrated water level indicator; Air Vent Pipe; Men Hole with Cover; CI Lugs inside the sump etc. including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified.	100.00%

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District		
S.No	Description	Physical progress
	Bill of Quantity as per Contract	
17	(c) Land Development & Security Wall & M.S. Gate at Treatment Plant Location with RCC framed structure for a plot size of 4500.0 sqm requiring depth of filing as 2.5 m. and including necessary stone masonry guard wall, walls finished with weather coat cement paint & the M.S. gate finished with non glossy synthetic enamel paint over a coat of red lead primer) including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified.	100.00%
18	(d) Twin Assam Type accommodation at Treatment Plant Location for 1 (one) No. Plant Operator and 1 (one) No. Chowkider having total plinth area of 84.5 Sq.m. (42.25 Sqm. per dwelling unit) having 600 mm. high plinth & 3300 mm. finished floor height comprising of 1 bed room with attached toilet, 1 living room, 1 kitchen & 1 entry veranda having aluminium casement window / ventilator, 1st. class local hard Wood door frame, 1st. class local hard Wood panelled shutter (Toilet door shall be of solid moulded PVC frame & 25 mm. thick PVC shutter), internal wall finished with plastic paint & exterior surfaces finished with weather coat cement paint and powder coated pre laminated corrugated Galvanised sheet roofing), A.C. sheet ceiling with wooden frame etc. including all necessary internal water supply & sanitary installation work , internal electrification (with concealed copper wiring of required C/S. area) with all necessary electrical fittings & fixtures viz., light / fan / power socket etc., necessary plinth protection work, white ant treatment including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified.	100.00%
19	(e) 2.40 m. wide internal road/path made of cement concrete laid over flat brick soling etc. inside the treatment plant area, landscaping & arboriculture, compound illumination with sufficient nos. of 250 Watt HPSV street light luminaries mounted on 3.0 m. high GI pole & wiring with 6.0 sq.mm. PVC insulated copper conductor in loop within the treatment plant site including all necessary labour & materials and including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified.	100.00%
20	(f) Development of Approach Road of AA Class loading conforming to specification and norms of MoST to the Treatment Plant with cement concrete pavement from the nearby public road (Approximate Length - 460.0 m, formation width at Top 5.50 m , paved width - 3.7 m.) including preparation & compaction of sub grade, providing 500 mm. thick granular sub base to WBM specification etc. including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified.	100.00%

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District		
S.No	Description	Physical progress
	Bill of Quantity as per Contract	
21(i)	(g) (i) Dedicated Power Line of approximate length 4 km from APDCL substation to WTP location including setting up of 400 KVA Substation including obtaining necessary approval & load sanction from APDCL and payment of supervision & other charges to APDCL, if any, including payment of all taxes & duties, all complete, as directed and specified.	
	a.Transformers	
	b.SUBSTATION BUILDING	
	c.HT POWER LINE	
	Sub-Total=	100.00%
22(i)	(h) (i) Diesel Engine Driven Captive Power Generator of 380 KVA Capacity (as per relevant BIS or ISO specification) at Treatment Plant location including supporting structure, Auto change over control panel, connecting & hooking up of the same with main incoming electrical control panel, Fuel tank and all other necessary appurtenances etc., all complete as directed and specified.	100.00%
Clear Water Pumping Station		
23(i)	(a) (i) Providing clear water pumping machinery (conforming to all relevant BIS or ISO specification) with variable frequency drive where required for all the respective clear water feeder route including all necessary electrical and other installation works, providing all necessary suction/ delivery piping arrangement with control valves & specials, arrangement for priming pumps with standby provision, priming water tank with staging & required GI Pipes & specials etc.ncluding payment of all taxes & duties as applicable, furnishing the Manufacturer's test certificate & characteristic performance curve of the pumps,all complete, as directed and specified. Pump having capacity of 75 HP against a total head of 55m With a discharge of 460 m3/hr.All pumps, electrical drive motors & other appurtenances shall be of reputed make & conforming to BIS Specification and other regulatory norms, current at the time of design and execution.	100.00%

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District

S.No	Description	Physical progress
	Bill of Quantity as per Contract	
24	(b) RCC Single Storied Clear Water Pump Room with RCC framed structure at treatment plant near to clear water sump (size - 10.8 m x 4.5 m ; Plinth height minimum 600 mm from finished G.L., finished floor height - 3.6 m.), having steel casement window / ventilator, MS Rolling Shutter, C.C. flooring with metallic concrete hardener, grading of roof with cement mortar and providing & laying 6 course water proof roof treatment with bitumen felt over roof etc., with provision for Sanitary Toilet, internal water supply & sanitary installation work (Toilet door shall be of solid moulded PVC frame & 25 mm. thick PVC shutter), internal electrification (with concealed copper wiring of required C/S. area) with all necessary electrical fittings & fixtures viz., light / fan / power socket etc., necessary plinth protection work, white ant treatment including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified.	100.00%
25	(c) Providing Independent Manifold type Common Header for the respective Clear water main of different Route including connecting & hooking up of the same with the respective clear water pumps & clear water main and Including providing necessary RCC support for the common header, RCC pump base for all the clear water pump set with anti vibratory device (average size of 900 mm x 1200 mm x 1500 mm high (300 mm above PL) of RCC grade M25, & all other necessary appurtenances, including supply of all labour & materials and , including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified. (I) Clear Water main Route - I : 450 mm dia. x 2.5 m. long common header with 3 nos. 200 mm dia., 400 mm long flanged inlets and one 300 mm dia. 500 mm long flanged outlet (II) Clear Water main Route - II : 350 mm dia. x 2.5 m. long common header with 3 nos. 200 mm dia., 400 mm long flanged inlets and one 200 mm dia. 500 mm long flanged outlet (III) Clear Water main Route - III : 450 mm dia. x 2.5 m. long common header with 32 nos. 200 mm dia., 400 mm long flanged inlets and one 300 mm dia. 500 mm long flanged outlet (for all Common Header, barrel shall be fabricated out of 10 mm Tk. MS plate and Flanges fabricated out of 20 mm Tk. MS plate)	100.00%
Clear Water Conveying Main		

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District

S.No	Description	Physical progress
	Bill of Quantity as per Contract	
26	Clear Water Conveying Main : Supplying, laying, jointing, testing and commissioning of different dia DI S.S. Class - K7 Clear water conveying main (as per all relevant BIS or ISO specification) including all necessary earthwork, valves & specials, valve chamber, supporting structures, anchor / thrust block etc., restoration of road hard crust / side bam (repairing charges payable to PWD / local bodies, if any), cost of railway track crossing (including supervision and other charges payable to railway authority, if any), including obtaining permission for laying of pipe line along / across any Govt. / Semi Govt./ Private property, and including payment of all Taxes & duties as applicable under rule, all complete, as directed and specified. (a) 400 mm dia	100.00%
27	(b) 350 mm dia	
28	(c) 300 mm dia	100.00%
29	(d) 250 mm dia	100.00%
30	(e) 200 mm dia	90.00%
31	(f) 150 mm dia	95.00%
32	(g) 100 mm dia	
	ESR	

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District

S.No	Description	Physical progress
	Bill of Quantity as per Contract	
33	Elevated Service Reservoir (a) Construction of 15 (fifteen) RCC Intz type elevated service reservoir of different capacities with RCC staging of minimum 16.0 m height and a suitable foundation system including all necessary inlet/outlet/overflow/drainage etc piping arrangement with control valves, RCC inspection canopy at base of cylindrical wall of the reservoir, RCC stairs with GI pipe railing for ascending to the inspection canopy and then to the Roof dome & CI Rungs inside the reservoir descending to the reservoir floor from the roof, Air Vent pipes, CI Manhole with frame & cover at roof dome. 1 no electrically operated control valves amenable to SCADA operation at inlet to the reservoir, calibrated water level indicator, lightning arrestor with minimum 2 nos copper plate earth station, aviation warning lamp with auto switch ON/OFF devices, solar power system with battery backup for minimum 48 hours for all electrical installation bearing, security wall & gate, signboard, landscaping & arboriculture, compound illumination with auto switch ON/OFF devices etc including payment of all taxes & duty, forest royalty, octroi, all complete (as per all relevant BIS or ISO specification) as directed and specified (i) 140 Cum capacity (RCC ESR structure is been replaced by Pre fabricated MS ESR with MS staging. Size and specification will be as per Approved drawing. At west Mohanpur)	10.00%
34	(ii) 150 Cum capacity(RCC ESR structure is been replaced by Pre fabricated MS ESR with MS staging. Size and specification will be as per Approved drawing. At Saidbond & Bashbari)	10.00%
35	(iii) 160 Cum capacity (	85.00%
36	(iv) 180 Cum capacity (	80.00%
36 (i)	(iv) 180 Cum capacity(RCC ESR structure is been replaced by Pre fabricated MS ESR with MS staging. Size and specification will be as per Approved drawing. At North Narainpur)	0.00%
37	(v) 190 Cum capacity (RCC ESR structure is been replaced by Pre fabricated MS ESR with MS staging. Size and specification will be as per Approved drawing. At Algapur)	10.00%
38	(vi) 200 Cum capacity (RCC ESR structure is been replaced by Pre fabricated MS ESR with MS staging. Size and specification will be as per Approved drawing. At Ujankupa)	50.00%
39	(vii) 230 Cum capacity (Boalipar)	97.00%

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District

S.No	Description	Physical progress
	Bill of Quantity as per Contract	
40	(viii) 240 Cum capacity (	97.00%
41	(ix) 250 Cum capacity (Bhatirkupa & Lakhirbond)	97.00%
42(i)	(b) (i) Development of Approach Road of AA Class loading conforming to specification and norms of MoST to each of the RCC Elevated Service Reservoir site with cement concrete pavement from the nearby public road (Approximate average Length for each Elevated Service Reservoir location - 30 m, formation width at Top 5.50 m , paved width - 3.7 m.) including preparation & compaction of sub grade, providing 500 mm. thick granular sub base to WBM specification etc. including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified.	50.00%
Distribution System		
43	(a) Supplying, laying, jointing, testing and commissioning of requisite dia. DI S.S. Class - K7 gravity Feeder Main (as per all relevant BIS specification) from respective ESR to the concerned respective Distribution network including all necessary earthwork, valves & specials, valve chamber, supporting structures, anchor / thrust block etc., restoration of road hard crust / side berm (repairing charges payable to PWD / local bodies, if any), cost of railway track crossing (including supervision and other charges payable to railway authority, if any), including obtaining permission for laying of pipe line along / across any Govt. / Semi Govt. / Private property, and including payment of all Taxes & duties as applicable under rule, all complete, as directed and specified. (i) 150 mm dia DI/SS Class K7 Pipe	95.00%
44	(b) Extension, Replacement and Augmentation of the existing Distribution network (as per all relevant BIS specification) comprising of different diameter UPVC pipe (Pressure Class - 6.0 Kg/ Sq.m.) and DI / SS (Class - K7) pipe including all necessary earthwork, valves & specials, valve chamber, supporting structures etc., restoration of road hard crust / side berm (repairing charges payable to PWD / local bodies, if any), cost of railway track crossing, if any (including supervision and other charges payable to railway authority, if any), including obtaining permission for laying of pipe line along / across any Govt. / Semi Govt. / Private property, and including payment of all Taxes & duties as applicable under rule, all complete, as directed and specified. (i) 150 mm dia DI/SS Class K7 Pipe	85.00%
45	(ii) 125 mm dia DI/SS Class K7 Pipe	30.00%
46	(iii) 110 mm dia uPVC (Pressure Class 6.0 kg/sq.cm) Pipe	92.00%
47	(iv) 90 mm dia uPVC (Pressure Class 6.0 kg/sq.cm) Pipe	89.00%
48	(v) 75 mm dia uPVC (Pressure Class 6.0 kg/sq.cm) Pipe	95.00%
49	(vi) 63 mm dia uPVC (Pressure Class 6.0 kg/sq.cm) Pipe	95.00%

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District

S.No	Description	Physical progress
	Bill of Quantity as per Contract	
49(i)	(vii) 63 mm dia uPVC (Pressure Class 6.0 kg/sq.cm) Pipe	95.00%
49(ii)	(viii) 225 mm dia HDPE (PE 100 PN 6)	85.00%
49(iii)	(ix) 160 mm dia HDPE (PE 100 PN 6)	85.00%
49(iv)	(x) 140 mm dia HDPE (PE 100 PN 6)	82.00%
49(v)	(xi) 110 mm dia HDPE (PE 100 PN 6)	85.00%
49(vi)	(xii) 90 mm dia HDPE (PE 100 PN 6)	80.00%
49(vii)	(xiii) 75 mm dia HDPE (PE 100 PN 6)	85.00%
49(viii)	(xiv) 63 mm dia HDPE (PE 100 PN 6)	90.00%
49(ix)	(xv) Interconnection of existing pipe line with proposed network. Work for jointing of existing pipe line propose pipe line Network with the help of Fitting and specials	100.00%
49(x)	(xvi) Integration of old distribution pipe network with newly laid pipe including all necessary earthwork, valves & specials, valve chamber, supporting structures etc., restoration of road hard crust / side berm (repairing charges payable to PWD / local bodies, if any), cost of railway track crossing, if any (including supervision and other charges payable to railway authority, if any), including obtaining permission for laying of pipe line along / across any Govt. / Semi Govt. / Private property, and including payment of all Taxes & duties as applicable under rule, all complete, as directed and specified. 160 mm dia HDPE (PE 100 PN 6)	90.00%
49(xi)	(xvii) 110 mm dia HDPE (PE 100 PN 6)	90.00%
49(xii)	(xviii) 90 mm dia HDPE (PE 100 PN 6)	
49(xiii)	(xix) 75 mm dia HDPE (PE 100 PN 6)	
49(xiv)	(xx) 63 mm dia HDPE (PE 100 PN 6)	90.00%

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hallakandi Water Supply Scheme in Algapur and Hallakandi Development Block of Hallakandi District

S.No	Description	Physical progress
	Bill of Quantity as per Contract	
50	(c) Providing House Service connection from the distribution network pipe lines (as per all relevant BIS specification) comprising of PVC Saddle Piece, Brass Ferrule Cock and average 10.0 m. long reputed Brand 3 layer (Outer green coloured UV Stabilised, middle black coloured UV Stabilised and innermost layer white coloured with antimicrobial property) Fusion welded PP-R (Poly propylene- random copolymer) Pipes, SDR 7.4 having thermal stability for hot and cold water supply including all plain PP-R fittings and brass threaded PP-R fitting and clamping, cutting etc. including all necessary earth work, restoration of road hard crust / side bam (repairing charges payable to PWD / local bodies, if any), hooking up of the service connection with the nearby distribution pipe network including payment of all taxes & duties, forest royalty, octroi, all complete, as directed and specified.	80.00%
50 (i)	(c) (i) Providing fitting fixing stand post of M20 grade concrete with PCC aggregate 13mm to 32 mm HYSD bar and supplying fitting fixing 1/2" G.I Nipple 1/2" PPR elbow (one side threaded) 1/2" PPR Pipe 1/2" elbow 1/2" PPR Union Water Tap with 600mm X 600mm X 100mm platform	65.00%
50 (ii)	(c) (ii) Supply and installation of Water Meter Box made of PE/PP/Thermostating Plastic. Including third party inspection, all taxes and duties, transportation, freight charges, loading, and unloading, conveyance to the project site and stacking with cost of all labor and material, as per direction of Employer's representative.	90.00%

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District

S.No	Description	Physical progress
	Bill of Quantity as per Contract	
50(iii)	(c) (iii) Header connection for house service connection supply lowering laying and commissioning of 63 mm HDPE Pipe (PN6 - PE100), 50 mm HDPE Pipe (PN6 - PE100), 40 mm HDPE Pipe (PN6 - PE100) inclusive of all necessary fittings and specials all complete	
	(c) (iii).a header connection for 16 -25 Houses (63 mm HDPE PN-6 PE-100)	100.00%
	(c) (iii).b Header connection for 6-15 Houses (50 mm HDPE PN-6 PE-100)	100.00%
	(c) (iii).c Header connection for 2-5 Houses (40 mm HDPE PN-6 PE-100)	100.00%
	(c) (iii).d Multi connection (40 mm HDPE PN-6 PE-100)	100.00%
Water Meters with 5 Years Maintenance Contract		
51	Water meters with 5 year maintenance contract: (a) Supply, installation, testing and commissioning of Bulk Water Meter of different sizes (as per all relevant BIS or ISO specification) of reputed make and conforming to relevant BIS Code of Practices with latest amendment current at the time of execution including 5 (five) year maintenance services and including payment of all taxes & duties as applicable under Rules, all complete, as directed and specified. (i) 400 mm dia bulk meter	100.00%
52	(ii) 300 mm dia bulk meter	
53	(iii) 200 mm dia bulk meter	
54	(iv) 150 mm dia bulk meter	100.00%
55	(v) 100 mm dia bulk meter	
56	(b) Supply, installation, testing and commissioning of Multi Jet Domestic Water Meter (as per all relevant BIS or ISO specification) of reputed make and conforming to relevant BIS Code of Practices with latest amendment current at the time of execution including 5 (five) year maintenance services and including payment of all taxes & duties as applicable under Rules, all complete, as directed and specified.	63.91%

ITEM WISE PHYSICAL PROGRESS

Name of work:- Greater Algapur – Hailakandi Water Supply Scheme in Algapur and Hailakandi Development Block of Hailakandi District		
S.No	Description	Physical progress
	Bill of Quantity as per Contract	
57	SCADA System Installation, synchronising, testing and commissioning of SCADA system (including five years maintenance services) of reputed make and confirming to relevant BIS code of Practices with latest amendment at the time of execution for flow control and monitoring between raw water intake arrangement, treatment plant, clear water sump, clear water pump set and 15 nos of elevated service reservoirs having main controlling unit for flow and pressure measurement and controls at the water works office at treatment plant location (a) Ultrasonic level (ESR) sensor and transmitter (b) Pressure sensor and transmitter and pressure reducing valve (c) Turbine flow meter with flow generation (d) Valve actuator Motor (e) Valve actuator Drive (f) Programmable logic controller/remote terminal unit	60.00%
58	Way leave charges for underground railway crossing and laying along the railway track.(Payable to NF Railway)	100.00%

Names of Villages & Habitations Covered by the Scheme

Annexure - C

(20)

Annexure - C

Sl No	Panchayat	Village	Habitation
1	Algapur	Algapur Pt I	Algapur Bazar
2	Algapur	Algapur Pt I	Algapur Station
3	Algapur	Algapur Pt I	Algapur-i
4	Algapur	Algapur Pt I	Lama Gram
5	Algapur	Algapur Pt I	Paul Para
6	Algapur	Algapur Pt I	Polarpar
7	Algapur	Algapur Pt I	Polarpar West
8	Algapur	Bornagad	Bornagad
9	Algapur	Bornagad	Hanigram
10	Algapur	Bornagad	Kararpar
11	Algapur	Bornagad	Tingori
12	Algapur	Kapnarpar	Gangpar
13	Algapur	Kapnarpar	Gonirala
14	Algapur	Kapnarpar	Kapnarpar
15	Algapur	Kapnarpar	Lamagram
16	Algapur	Kapnarpar	Satgorigoan
17	Algapur	Padmarpar	Nath Para
18	Algapur	Padmarpar	Padmarpar
19	Algapur	Padmarpar	Roud Pura Kandi
20	Algapur	Padmarpar	Roy Para
21	Bakrihawar	Bakri Howar Pt Iii	Bokrihower -iii
22	Bakrihawar	Bakri Howar Pt Iii	Ujanpola
23	Bakrihawar	Bakri Howar Pt Iv	Bokrihower -iv
24	Bakrihawar	Bakri Howar Pt Iv	Bokrihower -iv East
25	Bakrihawar	Bakri Howar Pt Ix	Bokrialarpar
26	Bakrihawar	Bakri Howar Pt Ix	Bokrihower -ix
27	Bakrihawar	Bakri Howar Pt Ix	Bongaon
28	Bakrihawar	Bakri Howar Pt Vi	Bokrihower -vi
29	Bakrihawar	Bakri Howar Pt Vii	Bokrihower -vii
30	Bakrihawar	Bakri Howar Pt Vii	Bokrikhalarpar
31	Bakrihawar	Bakri Howar Pt Viii	Bokrihower -viii
32	Bakrihawar	Bakri Howar Pt Viii	Bokrihower -viii East
33	Bakrihawar	Bakri Howar Pt Viii	Boronami
34	Bakrihawar	Bakri Howar Pt X	Bokrihower -x
35	Bakrihawar	Bakri Howar Pt X	Bongaon
36	Bakrihawar	Bakri Howar Pt X	Sikari Took
37	Bakrihawar	Bakri Howar Pt Xi	Bokrihower -xi
38	BAKRIHAWAR	Bakri Howar Pt Xi	BOKRIHOWER -XI WEST
39	Bakrihawar	Bakri Howar Pt Xii	Bokrihower -xii
40	Bakrihawar	Bakri Howar Pt Xii	Bokrihower -xii East
41	Bakrihawar	Bakri Howar Pt Xii	Bokrihower -xii West
42	Bakrihawar	Kalinagar Pt Vi	Kalinagar South
43	Bakrihawar	Kalinagar Pt Vi	Kalinagar-vi
44	Bakrihawar	Kalinagar Pt Vi	Memtilla
45	Bashbari	Bansbari Pt Ii	Bashbari-ii
46	Bashbari	Bansbari Pt Ii	Kazi Para
47	Bashbari	Bansbari Pt Ii	Nathnam Para
48	Bashbari	Bhatirkupa Pt I	Bhatirkupa-i
49	Bashbari	Bhatirkupa Pt I	Choudhury Para
50	Bashbari	Bhatirkupa Pt I	Pattarwala
51	Bashbari	Bhatirkupa Pt I	Suklabaidya Para
52	Bashbari	Chandipur Pt Iv	Bishnugarh
53	Bashbari	Chandipur Pt Iv	Chandipur T.e
54	Bashbari	Chandipur Pt Iv	Chandipur-iv
55	Bashbari	Chandipur Pt Iv	Kehya Ghat
56	Bashbari	Chandipur Pt Iv	Tilla Para
57	Bashbari	Matirgram	Kunagoan
58	Bashbari	Matirgram	Matirgram
59	Bashbari	Matirgram	South Raja Para

Chief Engineer (PHE)
Assam, Guwahati-36

60	BHATIRKUPA	BANSBARI GRANT	BANSBARI GRANT
61	BHATIRKUPA	BANSBARI PT I	BANSBARI PT I
62	Bhatirkupa	Balikandi Pt I	Balikandi-i
63	Bhatirkupa	Balikandi Pt I	Bororkuna
64	Bhatirkupa	Balikandi Pt I	Kalacherra
65	Bhatirkupa	Balikandi Pt I	Noon Khali
66	Bhatirkupa	Balikandi Pt I	Unbenu
67	Bhatirkupa	Balikandi Pt II	Balikandi-ii
68	BHATIRKUPA	Balikandi Pt II	BALIKANDI-II WEST
69	Bhatirkupa	Balikandi Pt II	Khasia Punji
70	Bhatirkupa	Bansbari Grant	Banderkuna
71	BHATIRKUPA	Bansbari Grant	BASHBARI GRANT KHAS
72	Bhatirkupa	Bansbari Grant	Bashbari Grant
73	Bhatirkupa	Bansbari Grant	Bashbari T.e North
74	Bhatirkupa	Bansbari Grant	Memorkuna
75	Bhatirkupa	Bansbari Pt I	Bashbari East
76	Bhatirkupa	Bansbari Pt I	Bashbari West
77	Bhatirkupa	Bansbari Pt I	Bashbari-i
78	Bhatirkupa	Bansbari Pt I	Damcherra
79	Bhatirkupa	Bhatirkupa Pt II	Bhatirkupa-ii
80	Bhatirkupa	Bhatirkupa Pt II	Bhatirkupa-iii Took
81	Bhatirkupa	Bhatirkupa Pt II	Nayagram
82	Bhatirkupa	Bhatirkupa Pt II	Roy Para
83	Bhatirkupa	Bhatirkupa Pt II	Tillagram
84	Bhatirkupa	Bhatirkupa Pt III	Bhatirkupa-iii
85	Bhatirkupa	Bhatirkupa Pt III	Kunagram
86	Bhatirkupa	Bhatirkupa Pt III	Lumakigram
87	Bhatirkupa	Bhatirkupa Pt III	Mazari Gram
88	Bhatirkupa	Sibuttar	Monirgram
89	Bhatirkupa	Sibuttar	Nunkuli
90	Bhatirkupa	Sibuttar	Sibuttar
91	Bhatirkupa	Sibuttar	Sibuttar North
92	Bhatirkupa	Sibuttar	Sibuttar West
93	Bhatirkupa	Sibuttar	Tundur Kandi
94	Bhatirkupa	Ujankupa Pt I	Choudhury Para
95	Bhatirkupa	Ujankupa Pt I	Gourgovinda
96	Bhatirkupa	Ujankupa Pt I	Kamarpara
97	Bhatirkupa	Ujankupa Pt I	Kowalarpar
98	Bhatirkupa	Ujankupa Pt I	Lamagram
99	Bhatirkupa	Ujankupa Pt I	Laskar Para
100	Bhatirkupa	Ujankupa Pt I	Ujankupa-i
101	Boalipar	Boalipar Pt I	Boalipar-i
102	Boalipar	Boalipar Pt I	Byapari Para
103	Boalipar	Boalipar Pt I	Choudhury Para
104	Boalipar	Boalipar Pt I	Dholeswaripar
105	Boalipar	Boalipar Pt I	Pir Bosti
106	Boalipar	Boalipar Pt II	Anowerpar
107	Boalipar	Boalipar Pt II	Boalipar Tin Ali
108	Boalipar	Boalipar Pt II	Boalipar-ii
109	Boalipar	Boalipar Pt II	Mazarbhuiya Para
110	Boalipar	Boalipar Pt II	Roy Para
111	Boalipar	Boalipar Pt II	Tukorgram
112	Boalipar	Boalipar Pt III	Badshapara
113	Boalipar	Boalipar Pt III	Boalipar-iii
114	Boalipar	Boalipar Pt III	East Boalipar
115	Boalipar	Boalipar Pt III	Kuripara
116	Boalipar	Boalipar Pt III	Nuton Para
117	Boalipar	Boalipar Pt III	Purnapara
118	Boalipar	Nitainagar Pt II	Laskar Para
119	Boalipar	Nitainagar Pt II	Moragangpar
120	Boalipar	Nitainagar Pt II	Netainagar-ii

121	Chandipur	Chandipur Grant	Chandipur Ra
122	Chandipur	Chandipur Grant	Marganpur
123	Chandipur	Chandipur Pt I	Bagmara
124	Chandipur	Chandipur Pt I	Bowerthal
125	Chandipur	Chandipur Pt I	Chandipur-i
126	Chandipur	Chandipur Pt I	Jittarmukh
127	Chandipur	Chandipur Pt I	Majorpar
128	Chandipur	Chandipur Pt li	Chandipur-ii
129	Chandipur	Chandipur Pt li	Damadirala
130	Chandipur	Chandipur Pt li	Madirala
131	Chandipur	Chandipur Pt li	Nayagram
132	Chandipur	Chandipur Pt li	Sadrabond
133	Chandipur	Chandipur Pt lii	Barabak
134	Chandipur	Chandipur Pt lii	Chandipur-iii
135	Chandipur	Chandipur Pt lii	Dakajurai
136	Chandipur	Chandipur Pt lii	Lamargram
137	Chandpur - Ujankupa	Chakchandpur	Chak Chandpur
138	Chandpur - Ujankupa	Chakchandpur	Chak Chandpur North
139	Chandpur - Ujankupa	Chakchandpur	Chak Chandpur South
140	Chandpur - Ujankupa	Chandpur	Chandpur
141	Chandpur - Ujankupa	Chandpur	Chandpur North
142	Chandpur - Ujankupa	Chandpur	Chandpur South
143	Chandpur - Ujankupa	Chandpur	Memtilla
144	Chandpur - Ujankupa	Chandpur	Mukam Tilla
145	Chandpur - Ujankupa	Itorkandi Pt I	Chatty Fectory
146	Chandpur - Ujankupa	Itorkandi Pt I	Itarkandi-i
147	Chandpur - Ujankupa	Itorkandi Pt I	Mogli Tilla
148	Chandpur - Ujankupa	Itorkandi Pt I	North Hailakandi
149	Chandpur - Ujankupa	Itorkandi Pt I	South Hailakandi
150	Chandpur - Ujankupa	Narainpur Pt I	Gangpar
151	Chandpur - Ujankupa	Narainpur Pt I	Narainpur North
152	Chandpur - Ujankupa	Narainpur Pt I	Narainpur South
153	Chandpur - Ujankupa	Narainpur Pt I	Narainpur-i
154	Chandpur - Ujankupa	Narainpur Pt li	Kalinagar
155	Chandpur - Ujankupa	Narainpur Pt li	Modupur
156	Chandpur - Ujankupa	Narainpur Pt li	Narainpur-ii
157	Chandpur - Ujankupa	Narainpur Pt li	North Narainpur-ii
158	Chandpur - Ujankupa	Narainpur Pt li	Rabidas Para
159	Chandpur - Ujankupa	Narainpur Pt li	South Narainpur-ii
160	Chandpur - Ujankupa	Ujankupa Pt li	Nagdigram
161	Chandpur - Ujankupa	Ujankupa Pt li	Ujankupa-ii
162	Chandpur - Ujankupa	Ujankupa Pt li	Ujankupa-ii North
163	Chandpur - Ujankupa	Ujankupa Pt li	Ujankupa-ii South
164	Chiparsangan	Bakri Howar Pt V	Bagarkuna
165	Chiparsangan	Bakri Howar Pt V	Bagmara
166	Chiparsangan	Bakri Howar Pt V	Bokrihowar-v
167	Chiparsangan	Bhatisang Jurai	Batisang Jurai
168	Chiparsangan	Bhatisang Jurai	Gulalia
169	Chiparsangan	Bhatisang Jurai	Panjligram
170	Chiparsangan	Bhatisang Jurai	Sanjurai
171	Chiparsangan	Chiparsangan Pt I	Chiporsangan-i
172	Chiparsangan	Chiparsangan Pt I	Kalikuna
173	Chiparsangan	Chiparsangan Pt I	Monipuri Basti
174	Chiparsangan	Chiparsangan Pt I	Tillagram
175	Chiparsangan	Chiparsangan Pt li	Chiporsangan-ii
176	Chiparsangan	Chiparsangan Pt li	Mukamtilla
177	Chiparsangan	Chiparsangan Pt li	Tukorgram
178	Chiparsangan	Chiparsangan Pt lii	Bhyarpar
179	Chiparsangan	Chiparsangan Pt lii	Bhyarpar North
180	Chiparsangan	Chiparsangan Pt lii	Chiporsangan-iii
181	Chiparsangan	Chiparsangan Pt lii	Lamargram

182	Chiparsangan	Chiparsangan Pt Iii	Lamargram West
183	Chiparsangan	Nabin Sonapur	Nabin Sunapur
184	Chiparsangan	Nabin Sonapur	Nabin Sunapur West
185	Gangapar Dhumkar Lakhirbond	Barjurai	Borjurai
186	Gangapar Dhumkar Lakhirbond	Barjurai	Dakhin Para
187	Gangapar Dhumkar Lakhirbond	Barjurai	Das Para
188	Gangapar Dhumkar Lakhirbond	Barjurai	Major Bari
189	Gangapar Dhumkar Lakhirbond	Barjurai	Major Gram
190	Gangapar Dhumkar Lakhirbond	Barjurai	Nal Gram
191	Gangapar Dhumkar Lakhirbond	Barjurai	Pachim Para
192	GANGAPAR DHUMKAR LAKHIRBOND	Gangpar Dhumkar Pt III	ATIKOLARBAK
193	GANGAPAR DHUMKAR LAKHIRBOND	Gangpar Dhumkar Pt III	ATIKOLARBAK SOUTH
194	GANGAPAR DHUMKAR LAKHIRBOND	Gangpar Dhumkar Pt III	ATIKOLARCHOK
195	GANGAPAR DHUMKAR LAKHIRBOND	Gangpar Dhumkar Pt III	GANGPAR DHUMKAR-III
196	GANGAPAR DHUMKAR LAKHIRBOND	Gangpar Dhumkar Pt III	KHALARPAR
197	GANGAPAR DHUMKAR LAKHIRBOND	Gangpar Dhumkar Pt III	NAPIT PARA
198	GANGAPAR DHUMKAR LAKHIRBOND	Gangpar Dhumkar Pt III	NORTH GANGPAR
199	GANGAPAR DHUMKAR LAKHIRBOND	Gangpar Dhumkar Pt III	SOUTH GANGPAR
200	GANGAPAR DHUMKAR LAKHIRBOND	Gangpar Dhumkar Pt III	TUKORGRAM
201	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt I	Choudhury Para
202	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt I	Lakhirbond Coloney
203	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt I	Lakhirbond-i
204	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt I	Muchi Para
205	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt I	Uttar Gram
206	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt li	Bagha North
207	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt li	Bagha South
208	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt li	Choudhury Para
209	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt li	Lakhirbond-ii
210	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt li	Polarmukh
211	Gangapar Dhumkar Lakhirbond	Lakhirbond Pt li	Puborgaon
212	Mohanpur	Algapur Pt Iii	Algapur-iii
213	Mohanpur	Algapur Pt Iii	Saidnapur
214	Mohanpur	Algapur Pt Iii	Tukorgram
215	Mohanpur	Mohanpur Pt Iii	Bagu Tilla
216	Mohanpur	Mohanpur Pt Iii	Katakhalarpar East
217	Mohanpur	Mohanpur Pt Iii	Katakhalarpar West
218	Mohanpur	Mohanpur Pt Iii	Mohanpur-iii
219	Mohanpur	Mohanpur Pt Iii	Nath Para
220	Mohanpur	Mohanpur Pt Iv	Bilpar
221	Mohanpur	Mohanpur Pt Iv	Mohanpur-iv
222	Mohanpur	Mohanpur Pt Iv	North Mohanpur
223	Mohanpur	Mohanpur Pt V	Das Para
224	Mohanpur	Mohanpur Pt V	Mohanpur-v
225	Mohanpur	Mohanpur Pt V	Shib Bari
226	Mohanpur	Mohanpur Pt Vi	Mohanpur-vi
227	Mohanpur	Mohanpur Pt Vi	Ponakaipar
228	Mohanpur	Mohanpur Pt Vi	Ponakaipar North
229	North Narainpur	Algapur Pt li	Algapur-ii
230	North Narainpur	Algapur Pt li	Nouriarpar
231	North Narainpur	Algapur Pt li	Nouriarpar North
232	North Narainpur	Algapur Pt li	Polarpar
233	North Narainpur	Kalinagar Pt Vii	Bilgoan
234	North Narainpur	Kalinagar Pt Vii	Kalinagar-vii
235	North Narainpur	Kalinagar Pt Vii	Tillagoan
236	North Narainpur	Narainpur Pt I	Bilpar
237	North Narainpur	Narainpur Pt I	Bondargaon
238	North Narainpur	Narainpur Pt I	Kandigram
239	North Narainpur	Narainpur Pt I	Karawalarpar
240	North Narainpur	Narainpur Pt I	North Narainpur -i
241	North Narainpur	Narainpur Pt I	Tilla Goan
242	North Narainpur	Narainpur Pt li	Bankarpar

243	North Narainpur	Narainpur Pt li	Kandigram
244	North Narainpur	Narainpur Pt li	North Narainpur -ii
245	North Narainpur	Narainpur Pt lii	Bodurtook
246	North Narainpur	Narainpur Pt lii	Gangpar
247	North Narainpur	Narainpur Pt lii	North Narainpur -iii
248	North Narainpur	Narainpur Pt Iv	Bornipar
249	North Narainpur	Narainpur Pt Iv	Kukiwala
250	North Narainpur	Narainpur Pt Iv	Kunagram
251	North Narainpur	Narainpur Pt Iv	Lamagram
252	North Narainpur	Narainpur Pt Iv	North Narainpur -iv
253	North Narainpur	Narainpur Pt Iv	Noyagram
254	Syedbond	Algapur Pt Iv	Algapur-iv
255	Syedbond	Algapur Pt Iv	Kuna Para
256	Syedbond	Algapur Pt Iv	Mazumder Para
257	Syedbond	Algapur Pt Iv	Polarpar
258	Syedbond	Algapur Pt Iv	Tilla Para
259	Syedbond	Sayedbond Pt I	Barriakuna
260	Syedbond	Sayedbond Pt I	Choudhury Para
261	Syedbond	Sayedbond Pt I	Saidbond-i
262	Syedbond	Sayedbond Pt I	Tukorgram
263	Syedbond	Sayedbond Pt li	Anowerpar
264	Syedbond	Sayedbond Pt li	Bokrikuna
265	Syedbond	Sayedbond Pt li	Paikani Para
266	Syedbond	Sayedbond Pt li	Saidbond -ii
267	Syedbond	Sayedbond Pt lii	Mazumder Para
268	Syedbond	Sayedbond Pt lii	Saidbond -iii
269	Syedbond	Sayedbond Pt lii	Suklabaidya Para
270	Syedbond	Sayedbond Pt lii	Tilla Goan
271	Uttar Kanchanpur	Bakri Howar Pt li	Anukul Nagar
272	Uttar Kanchanpur	Bakri Howar Pt li	Bokrihowar-ii
273	Uttar Kanchanpur	Bakri Howar Pt li	Eachar Kandi
274	Uttar Kanchanpur	Bakri Howar Pt li	Lamargram
275	Uttar Kanchanpur	Dholidahar	Choudhury Took
276	Uttar Kanchanpur	Dholidahar	Dalidhar
277	Uttar Kanchanpur	Dholidahar	Monipuri Basti
278	Uttar Kanchanpur	Dholidahar	Nayagram
279	Uttar Kanchanpur	Dholidahar Grant	Baraikhal
280	Uttar Kanchanpur	Dholidahar Grant	Bokcherra
281	Uttar Kanchanpur	Dholidahar Grant	Dalidhar Grant
282	Uttar Kanchanpur	Dholidahar Grant	Damcherra
283	Uttar Kanchanpur	Dholidahar Grant	Naya Bazar
284	Uttar Kanchanpur	Dholidahar Grant	Nokicherra Punjee
285	Uttar Kanchanpur	Dholidahar Grant	Pedla Punjee
286	Uttar Kanchanpur	Dholidahar Grant	Sayder Mukam
287	Uttar Kanchanpur	Dholidahar Grant	Tillagram
288	Uttar Kanchanpur	Uttar Kanchanpur Pt li	Janki Bazar
289	Uttar Kanchanpur	Uttar Kanchanpur Pt li	Tukorgram
290	Uttar Kanchanpur	Uttar Kanchanpur Pt li	Ujangram
291	Uttar Kanchanpur	Uttar Kanchanpur Pt li	Uttar Gram
292	Uttar Kanchanpur	Uttar Kanchanpur Pt li	Uttar Kanchanpur-ii
293	West Mohanpur	Algapur Pt V	Algapur-v
294	West Mohanpur	Algapur Pt V	Changkuripar
295	West Mohanpur	Algapur Pt V	Coloney
296	West Mohanpur	Algapur Pt V	Kandigram
297	West Mohanpur	Algapur Pt V	Mothura Par
298	West Mohanpur	Algapur Pt V	Sadirkhalarpar
299	West Mohanpur	Algapur Pt V	Sarisakuripar
300	West Mohanpur	Mohanpur Pt I	Burungapara
301	West Mohanpur	Mohanpur Pt I	Danipur
302	West Mohanpur	Mohanpur Pt I	Mohanpur-i
303	West Mohanpur	Mohanpur Pt li	Bagargool

304	West Mohanpur	Mohanpur Pt li	Barakhalarpar
305	West Mohanpur	Mohanpur Pt li	Chandpur
306	West Mohanpur	Mohanpur Pt li	Dubripar
307	West Mohanpur	Mohanpur Pt li	Mohanpur-ii
308	West Mohanpur	Mohanpur Pt li	Nathpara

Total GP=14 nos., Village=72 nos.

Chief Engineer (PHE)
Assam, Guwahati-36

Village and Habitation wise tentative commissioning date Under Greater Algapur-Hailakandi RPWSS

SL No	Gaon Panchayat	Village	Habitation	Tentative Date of Commissioning
1	Algapur	Algapur Pt I	Algapur Bazar	Aug-27
		Algapur Pt I	Algapur Station	Aug-27
		Algapur Pt I	Algapur-i	Aug-27
		Algapur Pt I	Lama Gram	Sep-27
		Algapur Pt I	Paul Para	Sep-27
		Algapur Pt I	Polarpar	Sep-27
		Algapur Pt I	Polarpar West	Aug-27
		Bornagad	Bornagad	Aug-27
		Bornagad	Hanigram	Sep-27
		Bornagad	Kararpar	Sep-27
		Bornagad	Tingori	Aug-27
		Kapnarpar	Gangpar	Sep-27
		Kapnarpar	Gonirala	Sep-27
		Kapnarpar	Kapnarpar	Aug-27
		Kapnarpar	Lamagram	Oct-27
		Kapnarpar	Satgorigoan	Oct-27
		Padmarpar	Nath Para	Aug-27
		Padmarpar	Padmarpar	Oct-27
		Padmarpar	Roud Pura Kandi	Oct-27
		Padmarpar	Roy Para	Aug-27
2	Bakrihawar	Bakri Howar Pt Iii	Bokrihowar -iii	Jun-27
		Bakri Howar Pt Iii	Ujanpola	May-27
		Bakri Howar Pt Iv	Bokrihowar -iv	May-27
		Bakri Howar Pt Iv	Bokrihowar -iv East	May-27
		Bakri Howar Pt Ix	Bokrialarpar	May-27
		Bakri Howar Pt Ix	Bokrihowar -ix	May-27
		Bakri Howar Pt Ix	Bongaon	May-27
		Bakri Howar Pt Vi	Bokrihowar -vi	May-27
		Bakri Howar Pt Vii	Bokrihowar -vii	Jun-27
		Bakri Howar Pt Vii	Bokrikhalarpar	May-27
		Bakri Howar Pt Viii	Bokrihowar -viii	Jun-27
		Bakri Howar Pt Viii	Bokrihowar -viii East	Jun-27
		Bakri Howar Pt Viii	Boronami	May-27
		Bakri Howar Pt X	Bokrihowar -x	May-27
		Bakri Howar Pt X	Bongoan	Jun-27
		Bakri Howar Pt X	Sikari Took	May-27
		Bakri Howar Pt Xi	Bokrihowar -xi	May-27
		Bakri Howar Pt Xi	BOKRIHOWER -XI WEST	Jun-27
		Bakri Howar Pt Xii	Bokrihowar -xii	May-27
		Bakri Howar Pt Xii	Bokrihowar -xii East	May-27
		Bakri Howar Pt Xii	Bokrihowar -xii West	May-27
		Kalinagar Pt Vi	Kalinagar South	Jun-27
		Kalinagar Pt Vi	Kalinagar-vi	Jun-27
		Kalinagar Pt Vi	Memtilla	May-27

3	Bashbari	Bansbari Pt li	Bashbari-ii	Jun-27
		Bansbari Pt li	Kazi Para	Jun-27
		Bansbari Pt li	Nathnam Para	Jun-27
		Bhatirkupa Pt I	Bhatirkupa-i	Jun-27
		Bhatirkupa Pt I	Choudhury Para	Jun-27
		Bhatirkupa Pt I	Pattarwala	Jun-27
		Bhatirkupa Pt I	Suklabaidya Para	Jul-27
		Chandipur Pt Iv	Bishnugarh	Jul-27
		Chandipur Pt Iv	Chandipur T.e	Jul-27
		Chandipur Pt Iv	Chandipur-iv	Jul-27
		Chandipur Pt Iv	Kehya Ghat	Jul-27
		Chandipur Pt Iv	Tilla Para	Jul-27
		Matirgram	Kunagoan	Sep-27
		Matirgram	Matirgram	Sep-27
		Matirgram	South Raja Para	Sep-27
4	BHATIRKUPA	BANSBARI GRANT	BANSBARI GRANT	Jan-27
		BANSBARI PT I	BANSBARI PT I	Jan-27
		Balikandi Pt I	Balikandi-i	Feb-27
		Balikandi Pt I	Bororkuna	Feb-27
		Balikandi Pt I	Kalacherra	Feb-27
		Balikandi Pt I	Noon Khali	Feb-27
		Balikandi Pt I	Unbenu	Feb-27
		Balikandi Pt li	Balikandi-ii	Feb-27
		Balikandi Pt li	BALIKANDI-II WEST	Feb-27
		Balikandi Pt li	Khasia Punji	Feb-27
		Bansbari Grant	Banderkuna	Feb-27
		Bansbari Grant	BASHBARI GRANT KHAS	Feb-27
		Bansbari Grant	Bashbari Grant	Feb-27
		Bansbari Grant	Bashbari T.e North	Feb-27
		Bansbari Grant	Memorkuna	Feb-27
		Bansbari Pt I	Bashbari East	Feb-27
		Bansbari Pt I	Bashbari West	Feb-27
		Bansbari Pt I	Bashbari-i	Feb-27
		Bansbari Pt I	Damcherra	Feb-27
		Bhatirkupa Pt li	Bhatirkupa-ii	Ferb-27
		Bhatirkupa Pt li	Bhatirkupa-iii Took	Ferb-27
		Bhatirkupa Pt li	Nayagram	Ferb-27
		Bhatirkupa Pt li	Roy Para	Ferb-27
		Bhatirkupa Pt li	Tillagram	Ferb-27
		Bhatirkupa Pt lii	Bhatirkupa-iii	Ferb-27
		Bhatirkupa Pt lii	Kunagram	Ferb-27
		Bhatirkupa Pt lii	Lumakigram	Ferb-27
		Bhatirkupa Pt lii	Mazari Gram	Ferb-27
		Sibuttar	Monirgram	Mar-27
		Sibuttar	Nunkuli	Mar-27
		Sibuttar	Sibuttar	Mar-27
		Sibuttar	Sibuttar North	Mar-27
		Sibuttar	Sibuttar West	Mar-27
		Sibuttar	Tundur Kandi	Mar-27
		Ujankupa Pt I	Choudhury Para	Jan-27
		Ujankupa Pt I	Gourgovinda	Jan-27
		Ujankupa Pt I	Kamarpara	Jan-27
		Ujankupa Pt I	Kowalarpar	Jan-27
		Ujankupa Pt I	Lamargram	Jan-27
		Ujankupa Pt I	Laskar Para	Jan-27
		Ujankupa Pt I	Ujankupa-i	Jan-27

5	Boalipar	Boalipar Pt I	Boalipar-i	Jan-27
		Boalipar Pt I	Byapari Para	Jan-27
		Boalipar Pt I	Choudhury Para	Jan-27
		Boalipar Pt I	Dholeswaripar	Jan-27
		Boalipar Pt I	Pir Bosti	Jan-27
		Boalipar Pt li	Anowerpar	Jan-27
		Boalipar Pt li	Boalipar Tin Ali	Jan-27
		Boalipar Pt li	Boalipar-ii	Jan-27
		Boalipar Pt li	Mazarbhuiya Para	Jan-27
		Boalipar Pt li	Roy Para	Jan-27
		Boalipar Pt li	Tukorgram	Jan-27
		Boalipar Pt lii	Badshapara	Jan-27
		Boalipar Pt lii	Boalipar-iii	Jan-27
		Boalipar Pt lii	East Boalipar	Jan-27
		Boalipar Pt lii	Kuripara	Jan-27
		Boalipar Pt lii	Nuton Para	Jan-27
		Boalipar Pt lii	Purnapara	Jan-27
		Nitainagar Pt li	Laskar Para	Feb-27
		Nitainagar Pt li	Moragangpar	Feb-27
		Nitainagar Pt li	Netainagar-ii	Feb-27
6	Chandipur	Chandipur Grant	Chandipur Ra	Feb-27
		Chandipur Grant	Marganpur	Feb-27
		Chandipur Pt I	Bagmara	Feb-27
		Chandipur Pt I	Bowerthal	Feb-27
		Chandipur Pt I	Chandipur-i	Feb-27
		Chandipur Pt I	Jittarmukh	Feb-27
		Chandipur Pt I	Majorpar	Feb-27
		Chandipur Pt li	Chandipur-ii	Feb-27
		Chandipur Pt li	Damadirala	Feb-27
		Chandipur Pt li	Madirala	Feb-27
		Chandipur Pt li	Nayagram	Mar-27
		Chandipur Pt li	Sadrabond	Mar-27
		Chandipur Pt lii	Barabak	Mar-27
		Chandipur Pt lii	Chandipur-iii	Mar-27
		Chandipur Pt lii	Dakajurai	Mar-27
		Chandipur Pt lii	Lamargram	Mar-27
7	Chandpur - Ujankupa	Chakchandpur	Chak Chandpur	Aug-27
		Chakchandpur	Chak Chandpur North	Aug-27
		Chakchandpur	Chak Chandpur South	Aug-27
		Chandpur	Chandpur	Aug-27
		Chandpur	Chandpur North	Aug-27
		Chandpur	Chandpur South	Aug-27
		Chandpur	Memtilla	Aug-27
		Chandpur	Mukam Tilla	Aug-27
		Itorkandi Pt I	Chatty Fectory	Nov-27
		Itorkandi Pt I	Itarkandi-i	Nov-27
		Itorkandi Pt I	Mogli Tilla	Nov-27
		Itorkandi Pt I	North Hailakandi	Nov-27
		Itorkandi Pt I	South Hailakandi	Nov-27
		Narainpur Pt I	Gangpar	Nov-27
		Narainpur Pt I	Narainpur North	Nov-27
		Narainpur Pt I	Narainpur South	Nov-27
		Narainpur Pt I	Narainpur-i	Nov-27
		Narainpur Pt li	Kalinagar	Nov-27
		Narainpur Pt li	Modupur	Nov-27
		Narainpur Pt li	Narainpur-ii	Nov-27
		Narainpur Pt li	North Narainpur-ii	Nov-27
		Narainpur Pt li	Rabidas Para	Nov-27
		Narainpur Pt li	South Narainpur-ii	Nov-27
		Ujankupa Pt li	Nagdigram	Jul-27
		Ujankupa Pt li	Ujankupa-ii	Jul-27
		Ujankupa Pt li	Ujankupa-ii North	Jul-27
		Ujankupa Pt li	Ujankupa-ii South	Jul-27

8	Chiparsangan	Bakri Howar Pt V	Bagarkuna	Jan-27
		Bakri Howar Pt V	Bagmara	Jan-27
		Bakri Howar Pt V	Bokrihowar-v	Jan-27
		Bhatisang Jurai	Batisang Jurai	Jan-27
		Bhatisang Jurai	Gulalia	Feb-27
		Bhatisang Jurai	Panjaliagram	Feb-27
		Bhatisang Jurai	Sanjurai	Aug-27
		Chiparsangam Pt I	Chiporsangan-i	Aug-27
		Chiparsangam Pt I	Kalikuna	Aug-27
		Chiparsangam Pt I	Monipuri Basti	Feb-27
		Chiparsangam Pt I	Tillagram	Feb-27
		Chiparsangan Pt li	Chiporsangan-ii	Feb-27
		Chiparsangan Pt li	Mukamtilla	Feb-27
		Chiparsangan Pt li	Tukorgram	Feb-27
		Chiparsangan Pt lii	Bhyarpar	Feb-27
		Chiparsangan Pt lii	Bhyarpar North	Feb-27
		Chiparsangan Pt lii	Chiporsangan-iii	Feb-27
		Chiparsangan Pt lii	Lamargram	Aug-27
		Chiparsangan Pt lii	Lamargram West	Aug-27
		Nabin Sonapur	Nabin Sunapur	Mar-27
		Nabin Sonapur	Nabin Sunapur West	Sep-27
9	Gangapar Dhumkar Lakhirbond	Barjurai	Borjurai	Jan-27
		Barjurai	Dakhin Para	Jan-27
		Barjurai	Das Para	Jan-27
		Barjurai	Major Bari	Jan-27
		Barjurai	Major Gram	Jan-27
		Barjurai	Nal Gram	Jan-27
		Barjurai	Pachim Para	Jan-27
		Gangpar Dhumkar Pt III	ATIKOLARBAK	Feb-27
		Gangpar Dhumkar Pt III	ATIKOLARBAK SOUTH	Feb-27
		Gangpar Dhumkar Pt III	ATIKOLARCHOK	Feb-27
		Gangpar Dhumkar Pt III	GANGPAR DHUMKAR-III	Mar-27
		Gangpar Dhumkar Pt III	KHALARPAR	Jan-27
		Gangpar Dhumkar Pt III	NAPIT PARA	Jan-27
		Gangpar Dhumkar Pt III	NORTH GANGPAR	Jan-27
		Gangpar Dhumkar Pt III	SOUTH GANGPAR	Mar-27
		Gangpar Dhumkar Pt III	TUKORGRAM	Mar-27
		Lakhirbond Pt I	Choudhury Para	Mar-27
		Lakhirbond Pt I	Lakhirbond Coloney	Mar-27
		Lakhirbond Pt I	Lakhirbond-i	Mar-27
		Lakhirbond Pt I	Muchi Para	Mar-27
		Lakhirbond Pt I	Uttar Gram	Mar-27
		Lakhirbond Pt li	Bagha North	Mar-27
		Lakhirbond Pt li	Bagha South	Mar-27
		Lakhirbond Pt li	Choudhury Para	Mar-27
		Lakhirbond Pt li	Lakhirbond-ii	Mar-27
		Lakhirbond Pt li	Polarmukh	Mar-27
		Lakhirbond Pt li	Puborgaon	Mar-27
10	Mohanpur	Algapur Pt lii	Algapur-iii	Dec-27
		Algapur Pt lii	Saidnapur	Dec-27
		Algapur Pt lii	Tukorgram	Dec-27
		Mohanpur Pt lii	Bagu Tilla	Dec-27
		Mohanpur Pt lii	Katakhalarpar East	Dec-27
		Mohanpur Pt lii	Katakhalarpar West	Dec-27
		Mohanpur Pt lii	Mohanpur-iii	Dec-27
		Mohanpur Pt lii	Nath Para	Dec-27
		Mohanpur Pt iv	Bilpar	Dec-27
		Mohanpur Pt iv	Mohanpur-iv	Dec-27
		Mohanpur Pt iv	North Mohanpur	Dec-27
		Mohanpur Pt V	Das Para	Dec-27
		Mohanpur Pt V	Mohanpur-v	Dec-27
		Mohanpur Pt V	Shib Bari	Dec-27
		Mohanpur Pt Vi	Mohanpur-vi	Dec-27
		Mohanpur Pt Vi	Ponakaipar	Dec-27
		Mohanpur Pt Vi	Ponakaipar North	Dec-27

11	North Narainpur	Algapur Pt li	Algapur-ii	Dec-27
		Algapur Pt li	Nouriarpar	Dec-27
		Algapur Pt li	Nouriarpar North	Dec-27
		Algapur Pt li	Polarpar	Dec-27
		Kalinagar Pt Vii	Bilgoan	Dec-27
		Kalinagar Pt Vii	Kalinagar-vii	Dec-27
		Kalinagar Pt Vii	Tillagoan	Dec-27
		Narainpur Pt I	Bilpar	Dec-27
		Narainpur Pt I	Bondargaon	Dec-27
		Narainpur Pt I	Kandigram	Dec-27
		Narainpur Pt I	Karawalarpar	Dec-27
		Narainpur Pt I	North Narainpur -i	Dec-27
		Narainpur Pt I	Tilla Goan	Dec-27
		Narainpur Pt li	Bankarpar	Dec-27
		Narainpur Pt li	Kandigram	Dec-27
		Narainpur Pt li	North Narainpur -ii	Dec-27
		Narainpur Pt lii	Bodurtook	Dec-27
		Narainpur Pt lii	Gangpar	Dec-27
		Narainpur Pt lii	North Narainpur -iii	Dec-27
		Narainpur Pt Iv	Bornipar	Dec-27
		Narainpur Pt Iv	Kukiwala	Dec-27
		Narainpur Pt Iv	Kunagram	Dec-27
		Narainpur Pt Iv	Lamagram	Dec-27
		Narainpur Pt Iv	North Narainpur -iv	Dec-27
		Narainpur Pt Iv	Noyagram	Dec-27
12	Syedbond	Algapur Pt Iv	Algapur-iv	Dec-27
		Algapur Pt Iv	Kuna Para	Dec-27
		Algapur Pt Iv	Mazumder Para	Dec-27
		Algapur Pt Iv	Polarpar	Dec-27
		Algapur Pt Iv	Tilla Para	Dec-27
		Sayedbond Pt I	Barriakuna	Dec-27
		Sayedbond Pt I	Choudhury Para	Dec-27
		Sayedbond Pt I	Saidbond-i	Dec-27
		Sayedbond Pt I	Tukorgram	Dec-27
		Sayedbond Pt li	Anowerpar	Dec-27
		Sayedbond Pt li	Bokrikuna	Dec-27
		Sayedbond Pt li	Paikani Para	Dec-27
		Sayedbond Pt li	Saidbond -ii	Dec-27
		Sayedbond Pt lii	Mazumder Para	Dec-27
		Sayedbond Pt lii	Saidbond -iii	Dec-27
		Sayedbond Pt lii	Suklabaidya Para	Dec-27
		Sayedbond Pt lii	Tilla Goan	Dec-27
13	Uttar Kanchanpur	Bakri Howar Pt li	Anukul Nagar	Dec-27
		Bakri Howar Pt li	Bokrihowar-ii	Dec-27
		Bakri Howar Pt li	Eachar Kandi	Dec-27
		Bakri Howar Pt li	Lamagram	Dec-27
		Dholidahar	Choudhury Took	Dec-27
		Dholidahar	Dalidhar	Dec-27
		Dholidahar	Monipuri Basti	Dec-27
		Dholidahar	Nayagram	Dec-27
		Dholidahar Grant	Baraikhal	Dec-27
		Dholidahar Grant	Bokcherra	Dec-27
		Dholidahar Grant	Dalidhar Grant	Dec-27
		Dholidahar Grant	Damcherra	Dec-27
		Dholidahar Grant	Naya Bazar	Dec-27
		Dholidahar Grant	Nokicherra Punjee	Dec-27
		Dholidahar Grant	Pedla Punjee	Dec-27
		Dholidahar Grant	Sayder Mukam	Dec-27
		Dholidahar Grant	Tillagram	Dec-27
		Uttar Kanchanpur Pt li	Janki Bazar	Dec-27
		Uttar Kanchanpur Pt li	Tukorgram	Dec-27
		Uttar Kanchanpur Pt li	Ujangram	Dec-27
		Uttar Kanchanpur Pt li	Uttar Gram	Dec-27
		Uttar Kanchanpur Pt li	Uttar Kanchanpur-ii	Dec-27

14	West Mohanpur	Algapur Pt V	Algapur-v	Aug-27
		Algapur Pt V	Changkuripar	Aug-27
		Algapur Pt V	Coloney	Aug-27
		Algapur Pt V	Kandigram	Aug-27
		Algapur Pt V	Mothura Par	Aug-27
		Algapur Pt V	Sadirkhalarpar	Aug-27
		Algapur Pt V	Sarisakuripar	Aug-27
		Mohanpur Pt I	Burungapara	Sep-27
		Mohanpur Pt I	Danipur	Sep-27
		Mohanpur Pt I	Mohanpur-i	Sep-27
		Mohanpur Pt li	Bagargool	Sep-27
		Mohanpur Pt li	Barakhalarpar	Sep-27
		Mohanpur Pt li	Chandpur	Sep-27
		Mohanpur Pt li	Dubripar	Sep-27
		Mohanpur Pt li	Mohanpur-ii	Sep-27
		Mohanpur Pt li	Nathpara	Sep-27