

ASSAM LEGISLATIVE ASSEMBLY
UNSTARRED ASSEMBLY QUESTION NO: 11
DATE OF REPLY: 06/07/2026

Subject: Status of Implementation of schemes under old Jania LAC etc.

MLA : Shri SHERMAN ALI AHMED :

Will the Minister of PWD Department be pleased to state :

- (a) What schemes under different heads of account were sanctioned w.e.f 2021 to 2026 for old Jania LAC under PWD ? Please furnish details including date of work order, stipulated date of completion, present status, amount sanctioned, name of the contractor etc. for each scheme.
- (b) In view of reply to starred QN 94 dated 12-02-2024, what action is taken on letter no. CE/TB-VII/87/2013 dated 03-02-2024 regarding forfeiture of security money ?
- (c) Whether contractor Mrigen Sutradhar is blacklisted ? If not, why ?
- (d) Why the boys' hostel is not completed in full as per original provision ?
- (e) Would the government be pleased to revalidate AA No.AA/PWR/2018-19(I)_5660 dtd 05-01-2019 for construction of an IB at Mandia ?
- (f) Is it true that road furniture at Barpeta-Bagbhar road is not provided despite provision of Rs. 20.55 lakh in DPR ?
- (g) What is present status of utility shifting ? Please furnish parameters-wise and payment (date-wise) details.

:::ANSWER:::

The Hon'ble Minister, Public Works Department, Dr. Himanta Biswa Sarma will reply:

- (a) Details of the work with sanctioned amount, name of contractor, date of work order, stipulated date of completion, present status etc. under different heads of account/ schemes which were sanctioned w.e.f 2021 to 2026 for old Jania LAC under PWRD is given in **Annexure-I.(Uploaded in the portal)**
Details of the work with sanctioned amount, name of contractor, date of work order, stipulated date of completion, present status etc. under PW (Health & Education) sanctioned in RIDF-XXIX w.e.f 2021 to 2026 is given in **Annexure-II. (Uploaded in the portal)**
- (b) The Security Deposit of Rs.3,92,157.00 and Performance Security for Rs.7,66,950.00 furnished by the Original Contactor Sri Mrigen Sutradhar, were forfeited.
- (c) No. The work was withdrawn from the original contractor, Sri Mrigen Sutradhar and the balance work was subsequently allotted to M/s Abha Trading & Co., Prop. Sri Litu Barman.
- (d) The approved estimate was based on a model estimate. However, the project site is situated in a low-lying area, necessitating substantial earth filling for proper foundation and site development. The provision for earth filling included in the approved estimate was inadequate to meet the actual site requirements. Consequently, only the foundation work, involving deeper excavation and construction, could be executed within the available budget. Owing to the inadequacy of funds, the progress of the work remained stalled, resulting in the non-completion of the Boys' Hostel as originally envisaged. Status report is given in **Annexure-III. (Uploaded in the portal)**

- (e) An Amount of Rs. 283.04 Lakh was sanctioned during 2018-19 for construction of IB at Mandia vide AA letter No- AA/PWR_2018-19(1)_5660 dtd 05-01-2019 under SOPD-G for the year 2018-19 and accordingly online tender was invited. After evaluation of tenders, the Letter of Acceptance was issued to the contractor Sri Abu Taher vide Letter No- CE/DEV/TB/676/2020-21/10 Dated-10-08-2021. The concerned bidder failed to sign the bid document in stipulated time. Meanwhile, the work was cancelled due to expiry of bid validity as well as the expiry of Administrative Approval.

Now, the revalidation of Administrative Approval for the work “Construction of Inspection Bungalow at Mandia IB” cannot be obtained as per the provisions of the Delegation of Financial Powers (DFP) Rules. The rules specify that “in case where, no work has been started or no financial provision is made within 2 (Two) years from the date of issue of Administrative Approval, the Administrative Approval shall be treated as cancelled / lapsed”.

The Chief Engineer, PWD (Roads), Assam has instructed the concerned Executive Engineer, PWRD to submit a fresh estimate for “Construction of Inspection Bungalow at Mandia IB” for taking further necessary action.

- (f) The road furniture at Barpeta Baghbar Road has been provided as per provision of Detailed Project Report (DPR).
- (g) The work of utility shifting at Barpeta Baghbar road is in progress. The parameters-wisedetails furnished below :

Sl. No.	Item of work	Unit	BOQ Qty.	Qty executed	% completion
1	Shifting and construction of 11Kv line, LT line alongwith distribution S/S from Jania Chowk to Baghbar (Construction part) (Details item as per APDCL invoice)	Nos.	1	0.90	90%
2	Shifting and construction of 11Kv line, LT line alongwith distribution S/S from Jania Chowk to Baghbar (Dismantling part) (Details item as per APDCL invoice)	Nos.	1	0.90	90%
3	Shifting and construction of 33Kv feeder II from Jania Chowk to Bhakatpara and Jania Chowk to Baghbar (Construction part) (Details item as per APDCL invoice)	Nos.	1	0.90	90%
4	Shifting and construction of 33Kv feeder II from Jania Chowk to Bhakatpara and Jania Chowk to Baghbar (Dismantling part)(Details item as per APDCL invoice)	Nos.	1	0.90	90%

Tender Amount : Rs. 8,28,83,000.00

Payment already made : Rs. 7,45,94,700.00

The payment details are shown as below:-

FIN/BRT/PWR/006-DIV/2022/27307 dated 13.03.2022	Rs. 455.85650 Lakh
FIN/BRT/PWR/006-DIV/2022/29896 dated 11.01.2023	Rs. 240.00000 Lakh
FIN/BRT/PWR/006-DIV/2022/30338 dated 01.03.2023	Rs. 50.09050 Lakh

(The reply uploaded in the portal)

---000---

Sl. No	LAC	Name of Schemes	Scheme	Year	F.W.O. No.	Stipulated date of completion as per Tender	Name of Contractor	Sanctioned amount (Rs. In Lkhs)	Present Status
1	Jania	Construction of road embankment M/E along L/B of river Morachaulkhowa under RIDF-XXVII of NABARD for the year 2021-22	MMMPNA	2021-22	CE/DEV/RIDF-XXVII/225/2021-22/09 Dt. 28.07.2022	27.07.2023	Gunajit Nath	742.800	90%
2	Jania	Temporary restoration of work of Beki Bridge No. 51/1 approach road on SH-2 at Kalgachia side under SOPD(G) for the year 2022-23.	SOPD-G	2022-23	GO Ahead order No - CS/EE/BR/SJTRD/2021-22/33/305 Dt. 30-09-2021, F.W.O. NO - CS/EE/BR/SJTRD/2021-22/33/956. DT - 07/02/2023		M/S A.B ENTERPRISE	236.19	100%
3	Jania	Periodic Renewal of Kalgachia to Nadiapara (Gorom Bazar) Road under Mukhya Mantrir Path Nabikaran Aachani under Jania LAC for the year 2022-23	MMFNA	2022-23	CE/CMRDP/MMFNA/128/2022/3, Dated: 16/03/2023	16-06-2023	Hussain Mohammad Iphtikar	102.56	100%
4	Old Jania	Periodic Renewal of (1) Sorbhog Kalgachia Bamuntari, (2) Howly to Jania, (3)Gunialguri Digjani Road upto Janata Bazar,(4) Kalgachia to Balarpathar, under Mukhya Mantrir Path Nabikaran Aachani under Jania LAC for the year 2022-23	MMFNA	2022-23	SE/BRC/MMFNA(2022-23)/Balance work/2025-26/03/1847 Dt. 18.02.2026	17.05.2026	M/s Dal-Thoma's Scientific	217.39	20% Work terminated from contractor Tapan Kr.Hazarika on 03-03-2025 and the Balance work allotted to M/S Dal-Thoma's Scientific on 22-04-2025
5	Jania	Construction of road from Barbhita to Bartary Road (Ch 0.00m to 2600.00m), Jonata Bazar to Mozit Vitha Road Ch 600.00m to Ch 1540.00m including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23	MMPPNA	2022-23	CE/CMRDP/MMPPNA/10/168/2022/07Dtd. 10-05-2023	10-05-2024	Dilip Kr. Barman	306.05	88%
6	Jania	Construction of road Barbhita to Sewrachara Gaon Ch 0.00m to Ch 5400.00m including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23	MMPPNA	2022-23	CE/CMRDP/MMPPNA/10/169/2022/07Dtd. 15-05-2023	15-03-2024	M/S Royal Smart Const	460.34	90%
7	Jania	Construction of road Kandulla Garalipam Road Ch 0.00m to Ch 1.90m including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23	MMPPNA	2022-23	CE/CMRDP/MMPPNA/10/170/2022/ DT 15-03-2023	15-12-2023	Safikul Islam	134.54	100%
8	Jania	Construction of road from Jania Bazar to Gagalmari Road Ch 0.00m to Ch 1800.00m, Kandapara Bazar to Kadong Bazar Road Under Ch 320.00m to Ch 1600.00m, Medhiritary Bazar to Petlikuchi LP School Road Ch 0.00m to Ch 1500.00m, including Routine Maintenance for 4 year under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23	MMPPNA	2022-23	CE/CMRDP/MMPPNA/10/171/2022/07Dtd. 15-05-2023	06-03-2024	Skyway Infrastructure	374.94	100%

No		Name of Schemes	Scheme	Year	F.W.O. No.	Stipulated date of completion as per Tender	Name of Contractor	Sanctioned amount (Rs. in Lkhs)	Present Status
9	Jania	Improvement of road from Chenimari to Paschim Moinbori road (from ch 0.00m to 9500.00m) under Mukhya Mantrir Unnoto Pakipath Nirman Achari for the year 2022-23 (RIDF - XXVIII), Jania LAC	MMUPPNA	2022-23	CE/DEV/RIDF-XXVIII/157/2022-23/12, Dtd. 12.05.2023	10.03.2024	M/S Royal Smart Construction	1112.65	90%
10	Jania	Construction of road cum embankment M/E along R/B of river Beki at Bordonga under RIDF-XXVIII of NABARD for the year 2022-23	MMMPA	2022-23	CE/Commn/RIDF-XXVIII/55/2022-23/11 Dt. 22.08.2023	21.08.2024	Sri Uttam Karmakar	371.14	73%
11	Jania	Improvement of road from (i) Bamuntary to Balikuri road from Ch. 0.00km to 7.20km, (ii) Jania-Kadong road under Mukhya Mantrir Unnoto Pakipath Nirman Achari under RIDF-XXIX of NABARD for the year 2023-24	MMUPPNA	2023-24	CE/DEV/MMUPPNA/RIDF-XXIX/468/2023-24/12 Dt. 27.02.2024	27-02-2025	M/S Royal Smart Construction	1249.6	70%
12	Jania	Construction of road from Monakacha Lachanga Road via Amtola under SOPD-G for the year 2024-25	SOPD-G	2024-25	BMCTRD/TB/SOPD-G/Gr.09/60/2024-25/1104 Dt. 17.02.2025	16.04.2025	Dewan Maidul Islam	7.356	50%
13	Jania	Construction of road Barbhita Sewrachora road Road under SOPD-G for the year 2024-25.	SOPD-G	2024-25	BMCTRD/TB/SOPD-G/Gr-05-MAN_01/71/2024-25/342 Dt.13.06.2025	12.08.2025	M/S UGPB Construction	44.464	100%
14	Jania	Construction of road Kandulia Isabpur road under SOPD-G for the year 2024-25.	SOPD-G	2024-25	BMCTRD/TB/SOPD-G/Gr-06-MAN_01/72/2024-25/337 Dt.11.06.2025	10.08.2025	A.B. Enterprise	41.686	100%
15	Jania	Construction of Bridges in Barpeta district : i) Br. No. 1/1 on Hawly Jania Road to Galia Village Road & ii) Br. No. 1/1 on Bogulamari to Jpoia Road under ARRB funded by World Bank	ARRBP	2024-25	CE/EAP/ARRBP/107/Barpeta/2024/22 Dt. 21.09.2024	20.09.2025	Kanakesh Das	868.790	70%
16	Jania	Improvement of road from (1) Tapeswara Arunodoy High School to E & D Bund via Garambazaar, (2) Lurfuria to Sitoli E & D bund, (3) Dakshin Rupshi High School to Kaurjahi, (4) Haldia to Chakla, (5) Howly Jania road to Salekura, (6) Dimapur to Monakosa under SOPD-G for the year 2025-26.	SOPD-G	2025-26	CE/DEV/MMPPNA/RIDF-XXXI/94/2025-26/14 Date-13.03.2026	12.03.2027	M/S Royal Smart Construction	611.43	Not Started
17	Jania	Construction of protection works for Bridge Foundation at P3,P4 & P5 of RCC br no 51/1 over River Beki on Barpeta Lengtisinga road(SH-2) by providing boulder dumping, Bamboo Screening and Excavation on Upstream Side.	SOPD-G	2025-26	CE/STBR/Rehab/232/2025-26/12 Dt.11.02.2026	10.05.2026	A.B. Enterprise	323.37	100%
18	Jania	Improvement and Upgradation of SH-2 from Ch. 34.256 km to Ch. 34.686 km and Ch. 43.300 km to 45.250 km at Khundrakuchi under SOPD-G for the year 2020-21, Jania LAC	SOPD-G	2020-21	CE/DEV/TB/589/2020-21/17 Dt. 18.01.2022	16-02-2023	M/S Macrocosm Builders	578.89	100%
19	Jania	Construction of road from Balikuri Janata PWD road to Balikuri Pub Colony Durga Mandir road under SOPD-G for the year 2020-21, Jania LAC	SOPD-G	2020-21	CS/EE/BR/SJTRD/2020-21/19/2608dt...25/02/2021	24-08-2021	Ganesh Ch. Karmakar	46.00	100%
20	Jania	Construction of 4/1 RCC Bridge Approach on Kalgachia-Lachanga road at 4th km under SOPD-G for the year 2020-21 under 44 No. Jania LAC	SOPD-G	2020-21	CS/EE/BR/SJTRD/2020-21/21/2584dt...22/02/2021	25-06-2021	M/S Buildworth Trade & Engineers	49.81	100%

No	LAC	Name of Schemes	Scheme	Year	F.W.O. No.	Stipulated date of completion as per Tender	Name of Contractor	Sanctioned amount (Rs. In Lkhs)	Present Status
21	Jania	Construction of SPT Br. No. 1/1 on Monokosa to Dimapur road under SOPD-G for the year 2020-21 under 44 No. Jania LAC	SOPD-G	2020-21	CS/EE/BR/SITRD/2020-21/20/2586dt...22/02/2021	25-06-2021	M/S Buildworth Trade & Engineers	40.71	100%
22	Jania	Construction of Road from Jail Road to Gajia Narayan Das Thakur Aata Satra via village Karertal under SOPD-G for the year 2020-21	SOPD-G	2020-21	BT-5/85-B/1670 Dt.28/12/2020	04-05-2023	Uttam Karmakar	153.00	100%
23	Jania	Restoration of damaged portion of road SH2 (Manas Bridge approach to Barpeta Medical College) at chainage 36th Km under SDRF for the year 2021-22 of Barpeta District (44 No. Jania LAC)	SDRF	2021-22.				18.6130	100%
24	Jania	Restoration of damaged portion of road SH2 (Manas Bridge approach to Barpeta Medical College) at chainage 40th km under SDRF for the year 2021-22 of Barpeta District (44 No. Jania LAC).	SDRF	2021-22.				19.1470	100%
25	Jania	Restoration of damaged portion of road SH2 (Manas Bridge approach to Barpeta Medical College) at chainage 50th km under SDRF for the year 2021-22 of Barpeta District (44 No. Jania LAC).	SDRF	2021-22.				69.3280	100%
26	Jania	Immediate Restoration of damaged portion of road SH2 (Manas Bridge approach to Barpeta Medical College) at chainage 36th km under SDRF for the year 2021-22 of District Barpeta (44 No. Jania LAC).	SDRF	2021-22.				5.2620	100%
27	Jania	Immediate Restoration of damaged portion of road SH2 (Manas Bridge approach to Barpeta Medical College) at chainage 37th Km under SDRF for the year 2021-22 of District Barpeta (44 No. Jania LAC).	SDRF	2021-22.				4.1250	100%
28	Jania	Immediate Restoration of damaged portion of road SH2 (Manas Bridge approach to Barpeta Medical College) at chainage 38th Km under SDRF for the year 2021-22 of District Barpeta (44 No. Jania LAC).	SDRF	2021-22.				2.2110	100%
29	Jania	Immediate Restoration of damaged portion of road SH2 (Manas Bridge approach to Barpeta Medical College) at chainage 50th Km under SDRF for the year 2021-22 of District Barpeta (44 No. Jania LAC).	SDRF	2021-22.				9.8860	100%
30	Jania	Immediate restoration measure of Beki Bridge No. 51/1 approach at SH2 under SDRF for the year 2021-22 of Barpeta District (44 No. Jania LAC).	SDRF	2021-22.				11.2740	100%
31	Jania	Restoration of SH2 from Manas Bridge approach to Barpeta Medical College at Chainage 43rd Km.	SDRF	2021-22.				47.2130	100%
32	Jania	Restoration of Chenimari Moinbori Road RCC Br. No. 9/1 approach damaged.	SDRF	2021-22.	425-26 Dt. 11.05.2023	10.06.2023	Abdul Samad	41.0160	100%
33	Jania	Restoration of Kalgachia Nadiapara Road	SDRF	2021-22.	422-23 Dt. 11.05.2023	10.06.2023	Abdul Samad	38.5300	100%
34	Jania	Restoration of Kalgachia Lachanga via Kharbally Road	SDRF	2021-22.				11.8300	100%
35	Jania	Restoration of Kalgachia PWD ID approach Road to Kalgachia Kararkur Road.	SDRF	2021-22.				12.1030	100%
36	Jania	Restoration of Amguri to Kalgachia bannat Madrassa via pub balarpethar road.	SDRF	2021-22.				32.5330	100%
37	Jania	Restoration of Kalgachia IB approach Road	SDRF	2021-22.				63.6590	100%

Sl. No	LAC	Name of Schemes	Scheme	Year	F.W.O. No.	Stipulated date of completion as per Tender	Name of Contractor	Sanctioned amount (Rs. in Lkhs)	Present Status
38	Jania	Restoration of Kalgachia Kharbailly Road	SDRF	2021-22.				35.3780	100%
39	Jania	Restoration of SH2 from Manas Bridge approach to Barpeta Medical College, at Chainage 49th Km.	SDRF	2021-22.				9.9490	100%
40	Jania	Temporary Restoration of Flood Damaged Chenimari Moinbori Road at 1st km under SDRF for the year 2022-23 of District Barpeta (44 No. Jania LAC)	SDRF	2022-23.				2.5000	100%
41	Jania	Temporary Restoration of Flood Damaged RCC Br. No 2/1 & 6/1 approach at Gunialguri to Digjani road (PMGSY Pkg no. AS-01-58) under SDRF for the year 2022-23 of District Barpeta (44 No. Jania LAC)	SDRF	2022-23.				3.0000	100%
42	Jania	Temporary Restoration of Flood Damaged RCC Br. No 1/1 & RCC Br No 2/1 RCC bridge Khudrakuchi to Bankubhanga road (PMGSY Pkg no. AS-01-89) under SDRF for the year 2022-23 of District Barpeta (44 No. Jania LAC)	SDRF	2022-23.				3.0000	100%
43	Jania	Recovery & Reconstruction of Manas Bridge approach to Barpeta FAA Medical college (SH2) under NDRF (PDNA-2022) for the year 2025-26	PDNA	2025-26	BMCTRD/TB/PDNA/MAN_15/19/2025-26/170 Dt. 16/05/2026	15.11.2026	M/S Saturn Electricals	94.99	40%
44	Jania	Recovery & Reconstruction of Khudrakuchi Bankubhanga Road (RR) under NDRF (PDNA-2022) for the year 2025-26	PDNA	2025-26	BMCTRD/TB/PDNA/MAN_08/18/2025-26/171 Dt. 16/05/2026	15.11.2026	M/S Saturn Electricals	29.99	20%
45	Jania	Recovery & Reconstruction of Sorbhog Kalachia road under NDRF (PDNA-2022) for the year 2025-26	PDNA	2025-26	BMCTRD/TB/PDNA/MAN_01/29/2025-26/1470 Dt. 25/05/2026	24.07.2026	Mahmud Raja	19.94	60%


 Chief Engineer(Roads) PWRD
 Agsam, Chandmari, Guwahati-03

PMGSY works

Annexure-I

Sl to	District Name	Block Name	Sanctioned Year	Sanction Cost	Contractor Name	Date of work order	Package No.	Work Type	Road Name / Bridge Name	Road Length (Kms)	Bridge Length (Mtrs)	Stipulated date of completion	Actual Date of completion	Present Stage of Progress	Annexure-I	
															Percentag e of completion n	
1	Barpeta	Mandia	2022 - 2023	546.96	GUNAJIT NATH [04 May 2023], AJANTA KALITA [28 Dec 2023]	28-Dec-23	AS01522	ROAD	MRL03-Mandia Pathaji Road to Salimpur via Barnundongra Road	5.460	0.000	27.12.2024		Progress	90%	
2	Barpeta	Mandia	2020 - 2021	817.72	GUNAJIT NATH [10 May 2021]	10-May-21	AS01523	ROAD	MRL16-Paschim Moinbari to Tarakandi Road	7.150	0.000	09.02.2022	17.01.2026	Completed	100%	
3	Barpeta	Mandia	2022 - 2023	928.36	M/S R.B.ASSOCIATE [10 Apr 2023]	10-Apr-23	AS01524	ROAD	MRL09-Kalaiddia HC to Baghmara Char via Majorchar	10.680	0.000	09.04.2024	20.11.2025	Completed	100%	
4	Barpeta	Rupsi	2020 - 2021	423.26	KANAKESH DAS [10 May 2021]	10-May-21	AS01475	ROAD	MRL22-Kalgachia to Sorbhog via Tenga gaon	7.540	0.000	09.02.2022	09.02.2023	Completed	100%	
5	Barpeta	Rupsi	2022 - 2023	231.86	SEHINOWAZ AMIN [15 Sep 2022]	15-Sep-22	AS01476	ROAD	MRL17-Chakla to Raha Via Dharmapur	6.140	0.000	14.06.2023	23.02.2024	Completed	100%	
6	Barpeta	Mandia	2022 - 2023	399.36	GUNAJIT NATH [04 May 2023], AJANTA KALITA [28 Dec 2023]	28-Dec-23	AS01522	LSB	Construction of RCC Bridge at Ch. 4900 M	0.000	79.644	27.12.2024		Progress	95%	
7	Barpeta	Mandia	2022 - 2023	111.08	GUNAJIT NATH [04 May 2023], AJANTA KALITA [28 Dec 2023]	28-Dec-23	AS01522	LSB	Construction of RCC Bridge at Ch. 4150.00	0.000	18.060	27.12.2024		Progress	95%	
8	Barpeta	Mandia	2022 - 2023	114.48	M/S R.B.ASSOCIATE [10 Apr 2023]	10-Apr-23	AS01524	LSB	Construction of RCC Bridge at Ch. 0.00	0.000	18.060	09.04.2024	04.03.2025	Completed	100%	
9	Barpeta	Mandia	2022 - 2023	414.44	M/S R.B.ASSOCIATE [10 Apr 2023]	10-Apr-23	AS01524	LSB	Construction of RCC Bridge at Ch. 350.00	0.000	47.336	09.04.2024	11.03.2025	Completed	100%	

Chief Engineer, PWD (Border Roads), Assam
Chandmari, Guwahati-03

Annexure - II

Sl. No	Name of Work	Sanctioned Amount in Crs	Name of Contractor	FWO No. & Date	Physical Progress	Financial Progress	Date of commencement	Stipulated date of completion	Target date of completion	Remarks
1	Infrastructure development of 126 Secondary Schools LAC wise under RIDF-XXIX(2023-24) in Assam for (i) Barnagar JRP HS & MP School, (ii)Bapuji HES, (iii)Patacharkuchi Vidyapith HSS, (iv) Hilapakri Higher Secondary School, (v) <u>Gunialguri HS</u> , (vi)Mandia HS School, (vii)Kayakuchi HS School, (viii)Tarabari HS School, (ix)Nalbari Girls' High School, (x)Raghunath Choudhary HS School, (xi)Bongaon HS School, on Engineering, Procurement and Construction (EPC) Mode-I Basis.	7.00	Macrocosm builders	Tech-II/06/224/14 Dtd.17/07/2024	90%	460.32689 L	28-12-2024	16-07-2026	31-08-2026	The work is in progress, and the finishing works are currently being carried out.


 SEC(H&E)
 G/o the Chief Engineer (H&E)


 G.O. to the Chief Engineer (H&E)
 G.O. to the Chief Engineer (H&E)
 G.O. to the Chief Engineer (H&E)

STATUS REPORT

Annexure-III

1. Name of work:- Construction of Boys Hostel at I.T.I. Barpeta under M.S.D.P. in Barpeta District under Nalbari Building Division Package No. MSDP-Hostel-1 (new site at Mandia Anchalic College campus) (Balance Work).

WMD-138/2013/26, Dated. 18/10/2013

2. A.A No & Date -

3. Administrative Approval Amount:- ₹ 1,59,58,000.00

4. Tender No. -

CE (B)/BPM. 46 of 2013-14 of 2015-2016

5. (a) Tender Value:- ₹ 1,53,39,000.00
(Original)

(b) Tender Value:- ₹ 65,63,215.00
(Balance Work)

6. (a) Work Order No.:- F.W.O No. BPM.87/2013/8, Dated. 04/03/2014
(Original)

(b) Work Order No.:- F.W.O No. CS/SE(B-I)/105/2021-22/1937, Date. 13/01/2022
(Balance Work)

7. (a) Name of Contractor:- Sri Mrigen Sutradhar
(Original)

8. Name of Contractor:- M/S. Ava Trading Co., Attorney.- Sri Litu Barman, Rupnagar
(Balance Work) Near L.P. School, P.O. Bhangaghar, Dist.- Kamrup (M), Assam,

9. Date of Commencement: 13/02/2022

10. Date of Completion: 9 Month (As per Tender Agreement)

11. Physical Progress: 100%.(As per Balance work)

12. Total Financial Progress: As per Original Work:- ₹ 78,35,133.00
As per Balance Work:- ₹ 65,61,042.00

13. Remarkd/ Bottleneck:

1. Due to slow progress of the work, the contract was terminated from the contractor Sri Mrigen Sutradhar, after imposing penalty as per tender agreement vide Executive Engineer, P.W.D., Nalbari Building Division No. 1884, Dated. 01/02/2021. The balance work allotted to M/S. Ava Trading Co., Attorney.- Sri Litu Barman, and the work was completed as per tender amount.

2. The estimate was a Model estimate. The site of the Building had to execute at low lying area which impact cost component and the progress of the work. The cost of the foundation also increased as the foundation height had to increased to make the building flood free.

3. The ground floor comprising 16 Rooms was completed in all respect. The structural work has been completed for the 1st floor, out of 16 rooms only finishing work like painting, ceiling, doors and electrical works are to be completed for 8 nos of rooms. The balance work for the remaining 8 nos of rooms are to be executed items like GCI sheet, Ceiling, Doors, Windows, Plastering, Painting, electrical etc.

4. The payment of the schemes is made from the authority of District Administration.

5. To complete the project in all respect an additional amount approximately Rs. 45,00,000.00 will be required and the the balance work estimate will be submitted under the head of SOPD-G for necessary approval for this financial year.

Counter signed

9

Chief Engineer (Town and Education)
P.W.D. (M&E) Charanpur,
Guwahati-78

N
Executive Engineer P.W.D
Barpeta District Territorial
Building Division, Barpeta