

অসম বিধান সভা
তৰাবিহীন প্ৰশ্ন নং : ৩৮
উত্তৰ দিবলগীয়া তাৰিখ : ০৬/০৭/২০২৬

বিষয়ঃ পকী দলং নিৰ্মাণ সন্দৰ্ভত।

বিধায়কঃ শ্ৰী ওৱাজেদ আলী চৌধুৰী :

মাননীয় লোক নিৰ্মাণ (পথ) বিভাগৰ মন্ত্ৰী মহোদয়ে অনুগ্ৰহ কৰি জনাবনেঃ

- (ক) ARRBP আঁচনিৰ অধীনত বিশ্ব বেংকৰ পুঁজিৰে অসমৰ গ্ৰাম্য অঞ্চলত নিৰ্মাণ হৈ থকা পকী দলঙৰ সমষ্টি ভিত্তিত তালিকা, দলঙৰ দৈৰ্ঘ্য, মঞ্জুৰীকৃত ধনৰ পৰিমাণ আৰু বৰ্তমানৰ ভৌতিক আৰু আৰ্থিক অগ্ৰগতি সহ সদনৰ মজিয়াত দাখিল কৰিব।
- (খ) ARRBP আঁচনিৰ অধীনত নিৰ্মাণ কৰিব লগীয়া পকী দলং সমূহৰ বাছনি কৰাৰ বাবে+ গাইড লাইন কি? বিতং তথ্য সদনত দাখিল কৰিব।

উত্তৰঃ

মাননীয় লোকনিৰ্মাণ বিভাগৰ মন্ত্ৰী মহোদয়ে উত্তৰ দিবঃ

- (ক) লোক নিৰ্মাণ (পথ) বিভাগৰ অধীনত বিশ্ববেংকৰ সাহায্য পুঁজিৰে ARRBP ৰ অন্তৰ্গত অসমৰ গ্ৰাম্য অঞ্চলত নিৰ্মাণ হৈ থকা পকী দলঙসমূহৰ বিতং তথ্য Annexure-A ত সংলগ্ন কৰা হ'ল।
- (খ) ARRBP আঁচনিৰ অধীনত নিৰ্মাণ কৰিবলগীয়া পকী দলঙসমূহৰ বাছনি কৰাৰ বাবে মাপদণ্ড সমূহ হ'ল-
- ১) ৰক্ষণাবেক্ষণ আৰু মেৰামতিৰ প্ৰয়োজন হোৱা বিদ্যমান দলঙসমূহ।
 - ২) দুটা লেনৰ মানদণ্ডলৈ বহল কৰাৰ প্ৰয়োজন হোৱা সৰু/সংকীৰ্ণ দলঙসমূহ।
 - ৩) পুৰণি, জৰাজীৰ্ণ অথবা অস্থায়ী দলঙসমূহ, যিবোৰ প্ৰতিস্থাপনৰ প্ৰয়োজন।
 - ৪) বানপানী আৰু ভূমিস্থলনৰ ফলত ক্ষতিগ্ৰস্ত হোৱা বা ভাঙি যোৱা দলঙসমূহ।
 - ৫) গুৰুত্বপূৰ্ণ সংযোগৰ অভাৱ থকা স্থানসমূহ, য'ত নতুন দলঙসমূহ নিৰ্মাণৰ প্ৰয়োজন।
 - ৬) অসমৰ পৰিবহন সংযোগ উন্নত কৰা আৰু পথ সুৰক্ষা বৃদ্ধি কৰাৰ লক্ষ্যৰে অগ্ৰাধিকাৰ ভিত্তিত বাছনি কৰা দলঙসমূহ।

ইয়াৰ উপৰিও পাৰিবেশিক আৰু সামাজিক দিশটোৰ প্ৰতি দায়বদ্ধতাৰ ওপৰত ভিত্তি কৰি দলঙসমূহ বাছনিৰ ক্ষেত্ৰত কিছু বাধ্যবাধকতা তথা মাপদণ্ড নিৰ্দ্ধাৰণ কৰি দিয়া হৈছে। এই মাপদণ্ড অনুসৰি নিম্ন উল্লেখিত ধৰণে থকা দলঙসমূহ বাছনিৰ পৰা বাহিৰত ৰাখিবলৈ নিৰ্দ্ধাৰণ কৰি দিয়া হৈছে -

- ১) অসম লোকনিৰ্মাণ(পথ) বিভাগৰ অধীনত 'গ্ৰাম্য পথ নেটৱৰ্ক'ৰ বাহিৰত থকা পথৰ দলঙ সমূহ।
- ২) ৰাষ্ট্ৰীয় উদ্যান, বন্যপ্ৰাণী অভয়াৰণ্য আৰু পৰিবেশ সংবেদনশীল অঞ্চলৰ দৰে সংৰক্ষিত এলেকাত থকা দলঙ সমূহ।
- ৩) অস্থায়ী পথৰ ওপৰত থকা দলঙ সমূহ।
- ৪) যিবোৰ দলঙৰ নিৰ্মাণৰ ক্ষেত্ৰত ভূমি অধিগ্ৰহণ আৰু স্থানান্তৰৰ ক্ষেত্ৰত পৰিবেশ আৰু সামাজিক নীতি (ESP-IPP) আৰু পুনৰ সংস্থাপন নীতি পৰিকাঠামো (RPF)ৰ প্ৰয়োজনীয়তা সমূহ মানি চলা নাই।
- ৫) বিশ্ববেংকৰ অনান্য বা বহুপক্ষীয় সমৰ্থিত অনান্য কাৰ্যক্ৰমকে ধৰি চৰকাৰী উন্নয়ন সাহায্যৰ অনান্য উৎসৰ দ্বাৰা বিত্তীয় সাহায্য প্ৰদান কৰা দলঙসমূহ।

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
1	99, Teok	Jorhat	CE/EAP/ARRBP/OCB/Bridges-4/Jorhat/01	Br. No. 3/1 on Bhotia Gaon Road	16.50	Ganesh Taparia	5,04,45,512.46	88	86%
2	104, Dergaon	Golaghat	CE/EAP/ARRBP/OCB/Bridges-4/Jorhat/01	Br. No. 4/1 on Bohikhuaghat ali Road	16.50	Ganesh Taparia		100	72%
3	100, Jorhat	Jorhat	CE/EAP/ARRBP/OCB/Bridges-4/Jorhat/01	Br. No. 1/1 on Seujipar Road	11.20	Ganesh Taparia		1	0%
4	102, Titabor	Jorhat	CE/EAP/ARRBP/OCB/Bridges-4/Jorhat/01	Br. No. 2/1 on New-Toklai Road	11.20	Ganesh Taparia		100	77%
5	102, Titabor	Jorhat	CE/EAP/ARRBP/OCB/Bridges-4/Jorhat/02	Br. No. 1/1 on Toklai Road	16.50	Kuladhar Baruah	4,90,49,459.00	0	0%
6	102, Titabor	Jorhat	CE/EAP/ARRBP/OCB/Bridges-4/Jorhat/02	Br. No. 1/1 on Kharikatia Gojpuria Road	16.50	Kuladhar Baruah		100	88%
7	102, Titabor	Jorhat	CE/EAP/ARRBP/OCB/Bridges-4/Jorhat/02	Br. No. 1/1 on Mani Kanchan Road	16.30	Kuladhar Baruah		70	62%
8	102, Titabor	Jorhat	CE/EAP/ARRBP/OCB/Bridges-4/Jorhat/02	Br. No. 2/1 on Tamulbari to Dholajan Road	11.30	Kuladhar Baruah		0	0%
9	104, Dergaon	Golaghat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/03	Br. No. 3/1 on T06 to Lemchapori	42.40	Md. Abdul Ahed	4,48,19,339.92	73	55%
10	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridges-3/Jorhat/04A	Br. No. 14/1 on Assam Nagaland Border	15.00	Bikash Kr. Dutta	3,97,27,159.00	95	77%
11	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridges-3/Jorhat/04A	Br. No. 4/1 on Chuk no. 10 to to Seleng TE	16.50	Bikash Kr. Dutta		100	70%
12	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridges-3/Jorhat/04A	Br. No. 1/1 on Hemali Bozar Road	16.50	Bikash Kr. Dutta		95	60%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
13	104, Dergaon	Golaghat	CE/EAP/ARRBP/OCB/Bridges-2/Jorhat/05	Br. No. 2/1 on Baliati Goroimari Road	27.00	Yerool Hussain	4,54,90,210.65	22	0%
14	99, Teok	Jorhat	CE/EAP/ARRBP/OCB/Bridges-2/Jorhat/05	Br. No. 1/1 on Sutar Gaon Path	27.00	Yerool Hussain		25	0%
15	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/BridgeS-3/Jorhat/06A	Br. No. 1/3 on Kakojan Duliagaon to Dhekiani Bharalua Connecting Road	16.50	Bikash Kr. Dutta	3,55,45,000.00	82	76%
16	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/BridgeS-3/Jorhat/06A	Br. No. 1/1 on Mudoijan Road to mahara Napamua Road	16.00	Bikash Kr. Dutta		80	80%
17	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/BridgeS-3/Jorhat/06A	Br. No. 2/3 on Kaliapani Katarikham connecting Road	15.00	Bikash Kr. Dutta		45	0%
18	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridges-2/Jorhat/07	Br. No. 3/1 on Mil Gaon to Sahabari	27.00	Bikash Enterprises	4,02,44,054.05	40	14%
19	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridges-2/Jorhat/07	Br. No. 4/1 on Konwar Gaon to Gabharu	22.00	Bikash Enterprises		50	21%
20	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/08	i) Br. No. 2/1 on Chutiakari BOP to Leporsy Village	81.00	Tejkaran Jain	4,44,30,014.00	35	0%
21	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/09	Br. No. 1/1 on Kakojan TE Road	42.40	B. K. Mozika	3,85,54,276.00	38	33%
22	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/10	Br. on Tingor Gaon Road	17.00	B. K. Mozika	1,74,69,289.00	5	0%
23	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/11	Br. on Khanikar TE Road	22.00	Competent Infrastructure & Consulting Pvt. Ltd.	1,93,35,000.00	42	35%
24	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/13	Br. No. 16/1 in Assam Nagaland Border Road	27.00	Tejkaran Jain	2,27,46,516.00	25	0%
25	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/15	Br. No. 1/1 on Seleng 6 No. Barti to Lawjan connecting Road	22.00	Moni Ram Sahu	1,80,86,016.00	0	0%
26	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/16	Br. No. 2/1 on Jegoni to NHBK	17.00	Girin Chutia	1,74,92,000.00	0	0%
27	99, Teok	Jorhat	CE/EAP/ARRBP/OCB/Bridges-3/Jorhat/17	Br. No. 1/1 on Tekela gaon Road	15.50	Prakalpa		0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
28	99, Teok	Jorhat	CE/EAP/ARRBP/OCB/Bridges-3/Jorhat/17	Br. No. 3/1 on Sarucharai Ghorphohila Road	22.50	Prakalpa	63,67,994.50	0	0%
29	104, Dergaon	Golaghat	CE/EAP/ARRBP/OCB/Bridges-3/Jorhat/17	Br. No. 1/1 on Dhonkhuloi Gorumora Road	18.75	Prakalpa		0	0%
30	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/18	Br. No. 3/2 on Chattai TE road	17.00	Krishna Borah	1,46,69,900.00	22	0%
31	101, Mariani	Jorhat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/20	Br. No. 5/1 on Nagajanka to Udoipur Road	27.00	Girin Chutia	3,03,01,476.00	30	0%
32	100, Titabor	Jorhat	CE/EAP/ARRBP/OCB/Bridge-1/Jorhat/21	Br No 1/3 Tipomia over river Tipomia on Mohimabari Nowpeta to Jonaki Mondal Connecting Road	22.00	Moni Ram Sahu	2,07,71,300.55	0	0%
33	105, Bokakhat	Golaghat	CE/EAP/ARRBP/OCB/Bridge-1/Golaghat/01A	Br. No. 1/1 on Dusutimukh to Kancha Chapori via Pathori	32.40	Amal Bharali	3,66,75,157.00	0	0%
34	103, Golaghat	Golaghat	CE/EAP/ARRBP/OCB/Bridge-1/Golaghat/02	Br. No. 1/1 on Bishnupur to Telishaltup Road	27.00	Mohini's Trade & Construction	2,21,15,063.51	90	39%
35	107, Sarupathar	Golaghat	CE/EAP/ARRBP/OCB/Bridges-2/Golaghat/03	Br. No. 1/1 on Garhgaon Langthajan Road	16.50	Girin Chutia	2,60,35,542.44	82	60%
36	107, Sarupathar	Golaghat	CE/EAP/ARRBP/OCB/Bridges-2/Golaghat/03	Br. No. 2/2 on Uriumghat Rajapukhuri Road	16.50	Girin Chutia		82	64%
37	104, Dergaon	Golaghat	CE/EAP/ARRBP/OCB/Bridge-1/Golaghat/05	Br. No. 1/1 on Joraguri to Maj Chapori Road	64.80	Mohini's Trade & Construction	4,00,97,942.00	52	42%
38	105, Bokakhat	Golaghat	CE/EAP/ARRBP/OCB/Bridge-1/Golaghat/08	Br. on Balichapori to kamalamini Ali via Nak kati chaporu	42.40	M.P. Agarwalla	3,59,40,979.00	8	0%
39	104, Dergaon	Golaghat	CE/EAP/ARRBP/OCB/Bridge-1/Golaghat/09	Br. No. 1/1 NH-37 to Hahchowa Kabul Road	127.00	N.K Agarwalla	8,33,20,000.00	38	0%
40	107, Sarupathar	Golaghat	CE/EAP/ARRBP/OCB/Bridge-1/Golaghat/20	Br No. 3/1 on Ghanashyam Barua Ali to Miri Chuk	27.00	Moni Ram Sahu	2,17,48,886.00	5	0%
41	105, Bokakhat	Golaghat	CE/EAP/ARRBP/OCB/Bridge-1/Golaghat/21	Br No. 1/1 on Dusutirmukh Hospital Road	11.00	Abdul Ahad	91,27,400.00	0	0%
42	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridge-1/Majuli/01	Br. No. 2/1 on Katia Chapori road	54.00	Sushil Kumar Agarwalla	3,48,88,647.03	59	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
43	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridge-1/Majuli/03A	i) Br. no. 2/1 on Kuhiarbari to Morsutigaon road	54.00	Bedanta Borah	3,69,25,000.00	58	50%
44	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridge-1/Majuli/04	Br. No. 9/1 on NLK Road	194.40	Mintu Bharali	10,59,44,055.55	29	12%
45	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridges-2/Majuli/05	Br. No. 1/1 on 1 no. Phutuki to 2 no. Phutuki road	42.40	Mintu Bharali	7,64,98,799.40	26	15%
46	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridges-2/Majuli/05	Br. No. 3/1 on Guwal gaon Chilakola road	42.40	Mintu Bharali		60	22%
47	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridges-2/Majuli/06	Br. No. 1/1 on Garamur to Pathorichuk road	162.00	JC Construction Pvt. Ltd.	19,23,16,088.00	53	37%
48	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridges-2/Majuli/06	Br. No. 3/1 on Garamur to Pathorichuk road	127.20	JC Construction Pvt. Ltd.		33	31%
49	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridge-1/Majuli/07A	i) Br. No. 2/1 on Bhakat Chapori Road	127.20	Bedanta Borah	8,76,34,458.00	36	33%
50	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridge-1/Majuli/08A	Br. No. 2/1 on Baralimara & Notun Chapori at Halua Parghat	212.00	Hachang Tachang	11,79,04,269.62	5	0%
51	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridges-2/Majuli/09	Br. No. 1/1 on Pub Sriram Dewri to Kotia Sapor Road	54.00	Jyotson Construction	10,55,10,021.05	5	0%
52	98, Majuli (ST)	Majuli	CE/EAP/ARRBP/OCB/Bridges-2/Majuli/09	Br. No. 1/1 on Nayabazar Salmari Kekurighat road	127.20	Jyotson Construction		37	32%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
53	97, Nazira	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-3/Sivasagar/01	Br. No. 1/3 on Changmaigaon Road	17.00	Abbasuz Zaman	3,82,00,495.00	75	61%
54	97, Nazira	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-3/Sivasagar/01	Br. No. 5/1 on Changmaigaon Road	17.00	Abbasuz Zaman		1	0%
55	97, Nazira	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-3/Sivasagar/01	Br. No. 2/1 on Singibil-Athkhel road	17.00	Abbasuz Zaman		50	41%
56	96, Sivasagar	Sivasagar	CE/EAP/ARRBP/OCB/Bridge-1/Sivasagar/02	Br. No. 1/1 on Mukoloni Missing Gaon Road	97.20	Rintu Borgohain	5,63,59,355.51	62	40%
57	97, Nazira	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-2/Sivasagar/03	Br. No. 2/1 on Mohan Hazarika Ali (Road)	22.00	Yerool Hussain	4,24,48,084.00	60	45%
58	97, Nazira	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-2/Sivasagar/03	Br. No. 3/1 on Bhulaguri to Borchapori Road	32.40	Yerool Hussain		60	31%
59	95, Demow	Sivasagar	CE/EAP/ARRBP/OCB/Bridge-1/Sivasagar/04	Br. No. 1/1 on Chenimora To Nowjan	54.00	Tarun Chetia	3,44,67,491.86	72	60%
60	96, Sivasagar	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-2/Sivasagar/05	Br. No. 1/1 on Deopani Satra Road	17.00	Pabitra Boro	2,16,34,427.00	80	40%
61	97, Nazira	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-2/Sivasagar/05	Br. No. 4/1 on Bahgarh Ali (Road)	11.00	Pabitra Boro		85	51%
62	95, Demow	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-2/Sivasagar/06	Br. on Rajmao Ali Road	54.00	Babul Gogoi	4,02,77,650.97	35	21%
63	95, Demow	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-2/Sivasagar/06	Br. No. 1/2 on Mohkhuti Station Road	16.50	Babul Gogoi		100	81%
64	97, Nazira	Sivasagar	CE/EAP/ARRBP/OCB/Bridge-1/Sivasagar/07	Br. No. 2/1 on Deogharia Ali Road	27.00	Pulin Gayan	2,09,88,380.00	55	30%
65	97, Nazira	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-2/Sivasagar/08	Br. No. 2/1 on Shantipur Ali	17.00	Babul Gogoi	6,17,06,305.70	25	0%
66	96, Sivasagar	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-2/Sivasagar/08	Br. No. 1/1 on Bhuyankhat Koibarta Gaon road	81.00	Babul Gogoi		48	46%
67	95, Demow	Sivasagar	CE/EAP/ARRBP/OCB/Bridge-1/Sivasagar/10A	Br. No. 1/1 on Uriyamghat Road	17.00	Shass Engineers	1,43,63,719.60	93	90%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
68	95, Demow	Sivasagar	CE/EAP/ARRBP/OCB/Bridge-1/Sivasagar/10B	Br. No. 1/1 on Laguabari to Chiguadubi Connecting Road	54.00	Rintu Borgohain	3,64,65,450.00	38	27%
69	96, Sivasagar	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-2/Sivasagar/11	Br. No. 3/1 on Roadghaiting Road	11.00	Bikash Kr. Dutta	1,85,00,298.00	95	54%
70	97, Nazira	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-2/Sivasagar/11	Br. No. 2/3 on Changmaigaon Road	11.00	Bikash Kr. Dutta		95	59%
71	95, Demow	Sivasagar	CE/EAP/ARRBP/OCB/Bridge-1/Sivasagar/12	Br. No. 1/1 on Bhadora Road	42.40	Pallab Chetia	4,15,50,967.94	65	56%
72	97, Nazira	Sivasagar	CE/EAP/ARRBP/OCB/Bridge-1/Sivasagar/13	Br. No. 1/1 on Changmaigaon Road	11.00	Md. Abdul Ahed	1,14,47,261.39	80	37%
73	74, Ranganadi	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/01	Br. No. 1/2 on Road at Sonapur to No 20 via Lukampur Road	27.00	Rajib Sahu	1,84,42,704.58	10	0%
74	76, Lakhimpur	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges-4/Lakhimpur/02	Br. No. 2/1 on NH-15 to Ratanpur Nepali Road	11.00	Bikram Singh Pegu	7,10,02,857.00	90	70%
75	76, Lakhimpur	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges-4/Lakhimpur/02	Br. No. 1/1 on Kadam Seajuli akarabasti Road Via Tenga Basti	27.00	Bikram Singh Pegu		35	0%
76	77, Dhakuakhana (ST)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges-4/Lakhimpur/02	Br. No. 2/1 on Tulshijan to No. 2 Tulshijan	27.00	Bikram Singh Pegu		45	43%
77	77, Dhakuakhana (ST)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges-4/Lakhimpur/02	Br. No. 1/1 on Bhoma Lagachu to Akoria	22.00	Bikram Singh Pegu		46	45%
78	75, Naoboicha (SC)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/03	Br. No. 1/1 on Road from Gorsinga Salmora Bazar Road to Tatiamora	54.00	Mintu Bharali	3,01,41,798.00	25	0%
79	77, Dhakuakhana (ST)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/04	Br. No. 1/1 on Dimouruguri Panchayat to Lepong	81.00	Purbanchal Suppliers & Contractors	4,69,45,932.00	77	55%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
80	77, Dhakuakhana (ST)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges- 2/Lakhimpur/05	Br. No. 3/1 on No. 2 Tulshijan to Chenimari	22.00	Mintu Bharali	3,75,08,999.10	30	0%
81	77, Dhakuakhana (ST)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges- 2/Lakhimpur/05	Br. No. 2/1 on Gadanagar Chuk to Konwarbari	17.00	Mintu Bharali		0	0%
82	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges- 2/Lakhimpur/06	Br. No. 8/1 on Bihpuria Narayanpur Road at Kawaimari to Lagasung missing	16.50	Probin Dihingia	3,36,99,449.00	100	88%
83	75, Naoboicha (SC)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges- 2/Lakhimpur/06	Br. No. 1/1 on NLKB Road to Irrigation Colony	32.40	Probin Dihingia		75	66%
84	77, Dhakuakhana (ST)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge- 1/Lakhimpur/07	Br. No. 1/1 on Kekuri Madhupur to Chelajan Kachari	108.00	Junaki Doley	4,88,76,499.46	22	0%
85	75, Naoboicha (SC)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges- 3/Lakhimpur/08	Br. No. 4/1 on Tanuchuk Solichuk Road	127.20	JC Construction Pvt. Ltd.	12,58,58,914.00	20	0%
86	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges- 3/Lakhimpur/08	Br. No. 1/1 on Kinapathar Borchapori Road to Panbari Missing Gaon Road	27.00	JC Construction Pvt. Ltd.		70	55%
87	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges- 3/Lakhimpur/08	Br. No. 3/1 on Horidah No. 1 to Horidah No. 2	27.00	JC Construction Pvt. Ltd.		70	66%
88	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge- 1/Lakhimpur/09	Br. No. 1/1 on Bordeuri to sakrahi road	54.00	Probin Dihingia	3,05,25,324.00	60	51%
89	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge- 1/Lakhimpur/10	Br. No. 2/1 on Borthekarabari to Simuluguri Hawajan Road	54.00	Manash Borah	3,23,00,680.00	60	43%
90	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges- 3/Lakhimpur/11	Br. No. 2/1 on Tikirai to Tikirai Chapori Road	64.80	Jyotson Construction	11,33,27,121.18	25	0%
91	76, Lakhimpur	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges- 3/Lakhimpur/11	Br. No. 2/1 on Johing Tarben Line Road	32.40	Jyotson Construction		45	40%
92	76, Lakhimpur	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges- 3/Lakhimpur/11	Br. No. 1/1 on Kharkra Nadi Near Junubasti Health Sub-Centre	22.00	Jyotson Construction		80	73%
93	75, Naoboicha (SC)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge- 1/Lakhimpur/12	Br. No. 8/1 on Road from Moidomia to Panigaon Chariali via Hindugaon, Khoga Road	162.00	JC Construction Pvt. Ltd.	9,48,53,382.00	47	37%
94	77, Dhakuakhana (ST)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge- 1/Lakhimpur/14	Br. No. 2/1 on Namoni Narayanpur Chapori to Ghilaguri	54.00	Probin Dihingia	3,72,75,803.28	40	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
95	76, Lakhimpur	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/15A	Br. No. 2/1 on Rangchali to Kulamon Miri	22	Sanjib Deka	1,91,24,755.10	0	0%
96	75, Naoboicha	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/15B	Br. No. 3/1 on Bhugmon Silikhaguri to Gohain Tekela	97.2	JC Construction Pvt. Ltd.	6,92,70,914.00	0	0%
97	75, Naoboicha (SC)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges-2/Lakhimpur/16	Br. No. 2/1 on Solichuk to Terichuk	27.00	Junaki Doley	4,62,84,083.72	30	0%
98	75, Naoboicha (SC)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridges-2/Lakhimpur/16	Br. No. 1/1 on Dhakuakhania to Charaiburha Chuk	27.00	Junaki Doley		8	0%
99	74, Ranganadi	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/17	Br. No. 9/1 on 8th Km of Dijoo kimin road to NH-15 (hurmutty) via Phulbari dhekiajuli and Santipur	162.00	Hriday Ranjan Saikia	9,85,53,909.00	65	41%
100	74, Ranganadi	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/18	Br. No. 19/1 on 8th Km of Dijoo kimin road to NH-15 (hurmutty) via Phulbari dhekiajuli and Santipur	54.00	Hriday Ranjan Saikia	3,34,87,503.95	80	62%
101	77, Dhakuakhana (ST)	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/19	Br. No. 3/1 on Kekuri Madhupur to Chelajan Kachari	162.00	Junaki Doley	9,56,90,841.01	3	0%
102	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/20	i) Br. No. 1/1 on Balikuchi Bishnupur Road	27.00	Nitumoni Baruah	2,77,92,855.00	20	0%
103	76, Lakhimpur	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/21	Br. No. 2/1 on Gamchuk to Majuli Road	162.00	Pallab Chetia	9,64,07,280.00	5	0%
104	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/22	Br. No. 4/1 on Bihpuria to NH-15 at Pathalipahar via Borbali	15.00	AG Construction	95,51,509.00	0	0%
105	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/23	Br. No. 8/1 on Bihpuria to NH-15 at Pathalipahar via Borbali	13.24	Manoj Baruh	87,05,400.00	0	0%
106	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/25	Br. No. 1/1 on Kherajkhat jr. College Approach Road to Deotala Link road	15.00	Nasir Uddin	75,02,400.00	75	0%
107	76, Lakhimpur	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/26	Br.1/1 on Gamchuk to Adisuti Miri Road	84.80	Nabam Sera	5,44,77,140.00	0	0%
108	76, Lakhimpur	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/27	Br. on Solichuk to Borkhamukh	84.80	Nabam Sera	5,63,20,140.00	0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
109	76, Lakhimpur	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/29	Br No.1/1 over Kakoi river on Kadam Kangkan Tiniali to Gajihola missing gaon road	27.00	Dhruba Jyoti Saikia	2,07,71,300.55	0	0%
110	73, Bihpuria	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/30	Br No. 1/1 on Bihpuria to NH-15 at Pathalipahar via Borbali	16.00	Deepak Chetry	68,36,295.00	0	0%
111	77, Dhakuakhana	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/31-A	Br No. 1/1 on No. 1 Singia to Bobindapur	54.00	Satya Changmai	3,85,98,500.00	0	0%
112	76, Lakhimpur	Lakhimpur	CE/EAP/ARRBP/OCB/Bridge-1/Lakhimpur/31-B	Br No. 5/1 on Singia to Bobindapur	25.00	Satya Changmai	1,85,63,200.00	0	0%
113	95, Demow	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-3/Charaideo/01	Br. No. 1/1 on Konwar Gaon Road	17.00	Kushal Konwar	4,56,57,000.32	85	65%
114	94, Mahmora	Charaideo	CE/EAP/ARRBP/OCB/Bridges-3/Charaideo/01	Br. No. 2/1 on Garhpara to Tiphuk Road	17.00	Kushal Konwar		92	66%
115	93, Sonari	Charaideo	CE/EAP/ARRBP/OCB/Bridges-3/Charaideo/01	Br. No. 1/1 on Borhat Borpathar connecting Road	17.00	Kushal Konwar		75	59%
116	94, Mahmora	Charaideo	CE/EAP/ARRBP/OCB/Bridges-3/Charaideo/02	Br. No. 20/1 on Rajgarh Road	54.00	Diganta Gogoi	7,61,69,070.82	62	33%
117	95, Demow	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-3/Charaideo/02	Br. No. 2/1 on Rajgarh Road	27.00	Diganta Gogoi		60	39%
118	95, Demow	Sivasagar	CE/EAP/ARRBP/OCB/Bridges-3/Charaideo/02	Br. No. 1/1 on Dighalpasi 13 No Road	22.00	Diganta Gogoi		47	32%
119	93, Sonari	Charaideo	CE/EAP/ARRBP/OCB/Bridge-1/Charaideo/03A	i) Br. No. 2/2 on Kalakata Gohain Gaon	16.5	Prosanta Boruah	1,13,56,353.25	0	0%
120	93, Sonari	Charaideo	CE/EAP/ARRBP/OCB/Bridge-1/Charaideo/03B	i) Br. No. 16/2 on Lahdoigarh Road	21.8	Prosanta Boruah	1,10,86,049.07	0	0%
121	95, Demow	Sivasagar	CE/EAP/ARRBP/OCB/Bridge-1/Charaideo/04	Br. No. 1/2 on Pothaligarh Road	42.40	Diganta Duarah	4,03,85,280.00	0	0%
122	93, Sonari	Charaideo	CE/EAP/ARRBP/OCB/Bridges-2/Charaideo/05	Br. No. 1/2 on Majidpur Road	54.00	Mohan Lal Jain	7,72,30,989.03	39	36%
123	93, Sonari	Charaideo	CE/EAP/ARRBP/OCB/Bridges-2/Charaideo/05	Br. No. 1/2 on Lakhimpam to Konwari pathar Connected Road	27.00	Mohan Lal Jain		25	22%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
124	93, Sonari	Charaideo	CE/EAP/ARRBP/OCB/Bridge-1/Charaideo/09	Br. No. 1/3 on AideoBari Road	17	Pabitra Boro	1,00,68,700.00	0	0%
125	84, Digboi	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-2/Tinsukia/01	Br. No. 3/1 on Makum ali to 2 no. Tokowanigaon	17.00	Braja Nath Gogoi	3,07,24,981.00	97	76%
126	84, Digboi	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-2/Tinsukia/01	Br. No. 2/2 on Kesorguri Raidang Borhapjan road connecting NH37	17.00	Braja Nath Gogoi		97	62%
127	84, Digboi	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-2/Tinsukia/02	Br. No. 2/1 on Makum road to Samdang TE road	17.00	Sunil Shah	7,30,86,400.00	100	79%
128	83, Margherita	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-2/Tinsukia/02	Br. No. 3/1 on Tirap Collieory to Bisa Gaon Road	97.20	Sunil Shah		70	56%
129	84, Digboi	Tinsukia	CE/EAP/ARRBP/OCB/Bridge-1/Tinsukia/03A	i) Br. No. 1/1 on Samdang T.E Road to Messaijan Bazar	17.00	Braja Nath Gogoi	1,73,18,580.00	20	0%
130	83, Margherita	Tinsukia	CE/EAP/ARRBP/OCB/Bridge-1/Tinsukia/03B	ii) Br. No. 4/1 on Ledo Chipegaon to Bisa Gaon Longtong Road	127.20	Subash Mitra	7,84,11,999.84	15	0%
131	83, Margherita	Tinsukia	CE/EAP/ARRBP/OCB/Bridge-1/Tinsukia/04	Br. No. 4/1 on Longtong No.2 to Kamba Gaon Road	97.20	Babul Gogoi	6,16,08,690.00	10	0%
132	83, Margherita	Tinsukia	CE/EAP/ARRBP/OCB/Bridge-1/Tinsukia/07	Br. No. 6/1 on Bordumsa to Kanapather	22.00	Braja Nath Gogoi	1,99,46,700.00	12	0%
133	83, Margherita	Tinsukia	CE/EAP/ARRBP/OCB/Bridge-1/Tinsukia/08	Br. No. 2/1 on Phillobari Chikarajan via Phillobari TE Road	17.00	Umbrey Trade & Agency	1,65,58,261.26	44	0%
134	82, Doom Dooma	Tinsukia	CE/EAP/ARRBP/OCB/Bridge-1/Tinsukia/09A	Br. No. 2/1 on Amguri Satsang Kendra to Vitor Rongdoi	22.00	Manuj Kr. Telia	1,90,03,296.00	0	0%
135	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridge-1/Tinsukia/09B	Chengchap to Gorsinga road	22.00	Manuj Kr. Telia	2,07,82,199.00	3	0%
136	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridge-1/Tinsukia/09C	Br. No. 1/1 on Chapakhowa Gurung basti to Magar Gaon Road	32.40	Sunil Shah	3,29,96,000.00	8	0%
137	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-3/Tinsukia/10	Br. No. 3/1 on Kachijan chariali to Kulipathar	32.40	Sanjay Kumar Singh	8,09,63,206.02	55	23%
138	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-3/Tinsukia/10	Br. No. 4/1 on NH-37 to Eragoon road	22.00	Sanjay Kumar Singh		60	50%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
139	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-3/Tinsukia/10	Br. No. 1/1 on 7 no Shantipur to Jyotish Nagar Ujanichuk	32.40	Sanjay Kumar Singh		60	57%
140	83, Margherita	Tinsukia	CE/EAP/ARRBP/OCB/Bridge-1/Tinsukia/11	Br. No. 3/1 on Jagun Kathasema Tekerri Brahmajan Road	212.00	Pradip Rathi	11,87,62,390.00	8	0%
141	82, Doom Dooma	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-3/Tinsukia/12	Br. No. 1/1 on Beesakopie 9 No line to Beesakopie factory	17.00	Ram Swarup Yadav	5,72,58,401.11	65	48%
142	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-3/Tinsukia/12	Br. No. 4/1 on Dangari Dighaltarang to Samaguri Habigaon road	22.00	Ram Swarup Yadav		75	55%
143	82, Doom Dooma	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-3/Tinsukia/12	Br. No. 2/1 on Nahorjan to Tara T.E 49 Sec	22.00	Ram Swarup Yadav		95	63%
144	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-2/Tinsukia/13	Br. No. 1/1 on Hollongguri to Dangari TE road	32.40	Sunil Shah	5,61,85,489.00	80	70%
145	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-2/Tinsukia/13	Br. No. 1/1 on Chaulkhowa Nagaon to Betoni	27.00	Sunil Shah		50	46%
146	82, Doom Dooma	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-2/Tinsukia/14	Br. No. 2/1 on Daisajan to Rupai	17.00	Ram Swarup Yadav	3,76,10,178.95	80	60%
147	82, Doom Dooma	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-2/Tinsukia/14	Br. No. 2/1 on Bahir Rongdoi missing Gaon road	22.00	Ram Swarup Yadav		90	53%
148	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-2/Tinsukia/15	Br. No. 1/1 on Patorhal to Hollowgaon Road	22.00	Manuj Kr. Telia	8,41,63,000.00	45	0%
149	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-2/Tinsukia/15	Br. No. 3/1 on Tamuli to Borgura Road	84.80	Manuj Kr. Telia		55	38%
150	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-3/Tinsukia/16	Br. No. 1/1 on Telikola Ujani Chuk to Gorbhill road	32.40	Sunil Shah	6,72,69,223.00	80	31%
151	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-3/Tinsukia/16	Br. No. 2/1 on Hollowgaon to Billgaon	17.00	Sunil Shah		75	59%
152	81, Sadia	Tinsukia	CE/EAP/ARRBP/OCB/Bridges-3/Tinsukia/16	Br. No. 2/1 on Gorsinga to takajan Deorigaon Road	21.80	Sunil Shah		75	40%
153	83, Margherita	Tinsukia	CE/EAP/ARRBP/OCB/Bridge-1/Tinsukia/19	Br No. 3/1 on Margherita Pengeree to Pangna Gaon (PMGSY Pkg No. AS-23-291)	22.00	Rudra Saikia	1,98,02,181.41	0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
154	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges- 2/Dibrugarh/01	Br. No. 1/1 on Ghuguloni Bongaligaon Road	17.00	Ascon	4,58,08,724.75	70	67%
155	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges- 2/Dibrugarh/01	Br. No. 1/1 on Thekeraguri to Kakoni Gaon	27.00	Ascon		65	34%
156	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges- 3/Dibrugarh/02	Br. No. 1/1 on Deroi Natun line to Nemupather Road	17.00	Ascon	7,43,97,833.95	75	71%
157	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges- 3/Dibrugarh/02	Br. No. 2/2 on Tinkhong Sripuria Road	17.00	Ascon		25	0%
158	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges- 3/Dibrugarh/02	Br. No. 1/1 on Dewachali Road	54.00	Ascon		45	35%
159	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges- 2/Dibrugarh/03	Br. No. 2/2 on Dahan Ali	17.00	Buddheswar Buragohain	4,52,34,639.98	25	24%
160	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges- 2/Dibrugarh/03	Br. No. 1/1 on Kenduguri No.2 to Sessanepali Road	27.00	Buddheswar Buragohain		45	43%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
161	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges-2/Dibrugarh/04	Br. No. 2/1 on Bamunbari bharali Road to Thengal	17.00	Pankaj Khanikar	4,09,97,065.65	60	35%
162	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges-2/Dibrugarh/04	Br. No. 1/1 on Tingkhong No.3 to Puwali pathar Road	17.00	Pankaj Khanikar		20	14%
163	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridge-1/Dibrugarh/05A	Br. No. 1/1 on Monipathar Gaon to Tiloibari Nepali Gaon Road	32.40	Manab Jyoti Gogoi & Co.	3,98,26,506.16	7	0%
164	89, Khowang	Dibrugarh	CE/EAP/ARRBP/OCB/Bridge-1/Dibrugarh/05C	i) Br. No. 1/1 on Lekai Mohmari Road	54	Manab Jyoti Gogoi & Co.	4,06,86,728.24	0	0%
165	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridge-1/Dibrugarh/06	Br. No. 1/1 on Kacharipathar Gaon to Tiloibari Road	32.40	Manab Jyoti Gogoi & Co.	3,82,74,365.59	12	0%
166	92, Naharkatia	Dibrugarh	CE/EAP/ARRBP/OCB/Bridge-1/Dibrugarh/07	Br. No. 1/1 on Panibura to Dighali Mathauni Bund	42.40	Ascon	3,98,68,974.68	24	21%
167	89, Khowang	Dibrugarh	CE/EAP/ARRBP/OCB/Bridge-1/Dibrugarh/08	Br. No. 1/1 on Charai Ali (Lahon Chuk to Madhakali)	54.00	Khagen Konch	4,12,51,350.00	21	0%
168	92, Naharkatia	Dibrugarh	CE/EAP/ARRBP/OCB/Bridge-1/Dibrugarh/09	Br. No. 3/1 on Ghilaguri Nepali Basti Road	22.00	GD Enterprises	1,93,32,499.04	75	38%
169	87, Chabua-Lahowal	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges-3/Dibrugarh/10	Br. No. 2/1 on LBT road to Tamulbari Tea Estate Road	22.00	Khagen Konch	6,38,04,300.00	9	0%
170	87, Chabua-Lahowal	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges-3/Dibrugarh/10	Br. No. 1/1 on Pulunga to Chetia Pather	27.00	Khagen Konch		20	0%
171	87, Chabua-Lahowal	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges-3/Dibrugarh/10	Br. No. 5/1 on Moud TE to Jalpunia TE connecting road	22.00	Khagen Konch		21	0%
172	92, Naharkatia	Dibrugarh	CE/EAP/ARRBP/OCB/Bridge-1/Dibrugarh/11	Br. No. 2/1 on Mahmora Ali	16.50	Santosh Garodia	1,16,84,462.93	95	63%
173	87, Chabua-Lahowal	Dibrugarh	CE/EAP/ARRBP/OCB/Bridge-1/Dibrugarh/12	Br. No. 3/2 on Hatiali Linking Road	27.00	Santosh Garodia	2,33,90,997.00	55	50%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
174	91, Tinkhong	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges-3/Dibrugarh/14	Br. No. 1/1 on MN Road to Ghoraghash	16.50	Khagen Konch	5,51,18,700.00	60	0%
175	87, Chabua-Lahowal	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges-3/Dibrugarh/14	Br. No. 1/1 on Bamunia Heloidhari to Thanai	22.00	Khagen Konch		12	0%
176	88, Dibrugarh	Dibrugarh	CE/EAP/ARRBP/OCB/Bridges-3/Dibrugarh/14	Br. No. 1/1 on Jamira Moraline Road	27.00	Khagen Konch		0	0%
177	89, Khowang	Dibrugarh	CE/EAP/ARRBP/OCB/Bridge-1/Dibrugarh/15	Br. No. 10/1 on Khowang Bhamum Road	21.50	Amrit Changmai	27,13,991.00	0	0%
178	89, Khowang	Dibrugarh	CE/EAP/ARRBP/OCB/Bridge-1/Dibrugarh/18B	Br No. 6/1 on Romai Road	17.00	Manab Pratim Chutia	1,12,03,650.00	0	0%
179	79, Sissiborgaon	Dhemaji	CE/EAP/ARRBP/OCB/Bridges-2/Dhemaji/01	Br. No 1/1 on Machkhowa Noichuk to sissikalghar	108.00	Khagen Konch	8,00,00,000.00	20	11%
180	80, Jonai (ST)	Dhemaji	CE/EAP/ARRBP/OCB/Bridges-2/Dhemaji/01	Br. No. 1/1 on LO91-NH52 to Naharani Connecting Road under PMGSY Package No.AS-04-170	27.00	Khagen Konch		60	40%
181	80, Jonai (ST)	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/02	Br. No 1/1 on Dimow Bokajan Road to Dipa Charali NH515	54.00	Satho Basumatary	3,10,09,730.04	55	39%
182	79, Sissiborgaon	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/03	Br. No. 1/1 over river Ghagra on the Road from Silasuti Brahmapur Ghagra Adi Road (PMGSY Package No AS-04-257) to Phulbari via Mithun Pathar PMGSY Package No (AS-04-67)	108.00	Satho Basumatary	5,80,48,200.00	42	30%
183	80, Jonai (ST)	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/04	Br. No. 4/2 on Bormuria to Arney	108.00	Satho Basumatary	6,33,29,894.59	40	32%
184	78, Dhemaji (ST)	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/05	Bridge No. 5/2 on Old NT road to Chenia	127.20	Probin Dihingia	8,02,54,368.00	42	35%
185	78, Dhemaji (ST)	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/06	Br. No. 3/1 on Haitha Pathar to Gopalpur Road	54.00	Probin Dihingia	3,38,03,565.00	75	56%
186	79, Sissiborgaon	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/07	Br. No. 1/2 on over river Chengamari Jan on the road from Burabhakat to Laguabora	27.00	Probin Dihingia	2,18,72,970.00	100	85%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
187	78, Dhemaji (ST)	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/08	Br. No. 2/1 over river Rai Noi on the road from Barua Block Chariali to Subahi Chariali	81.00	Pallab Chetia	4,46,41,000.00	100	94%
188	78, Dhemaji (ST)	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/09	Br. No. 3/1 on Bogolijan to Bhuma Road	54.00	Sushil Kumar Agarwalla	3,59,63,773.00	26	0%
189	78, Dhemaji (ST)	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/10	Br. No. 1/2 on Bordoi Bagan to Ratuwa via phulbari	54.00	Gunjan Construction	3,71,20,000.00	28	0%
190	78, Dhemaji (ST)	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/11	Br. No. 1/1 on Kapahtoli to Dolpung road	54.00	Debojit Borsaikia	3,47,40,760.41	32	0%
191	79, Sissiborgaon	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/12	Br. No. 1/1 at Lambang Ghat on Singibeel to Borlong GP office	97.20	Pallab Chetia	6,69,23,000.00	75	56%
192	78, Dhemaji (ST)	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/13	Bridge No. 6/1 Old NT road to Chenia	27.00	Probin Dihingia	2,35,86,661.00	30	25%
193	79, Sissiborgaon	Dhemaji	CE/EAP/ARRBP/OCB/Bridge-1/Dhemaji/14	Br. No. 4/2 over Channel Jalakiasuti on the Road from Bhairabpur to Kulibazar Road (Packge No AS-04-21)	97.20	Sushil Kumar Agarwalla	6,51,90,034.45	50	0%
194	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/01	Br. No. 2/1 on Joljoli Khopnekuchi Road	25.46	Jyoti Prakash Baishya	5,64,12,263.70	52	40%
195	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/01	Br. No. 1/2 on Bhaira Kaurpara Road	32.30	Jyoti Prakash Baishya		60	47%
196	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/01	Br. No. 1/1 on Issapur Nonapar	34.40	Jyoti Prakash Baishya		75	74%
197	28, Boko-Chaygaon (ST)	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/02	Br. No. 1/2 on Pijupara Haridoba	71.98	Tech Point Engineers	4,93,09,712.96	50	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
198	28, Boko-Chaygaon (ST)	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/03	Br. No. 1/2 on Baralimara Trilochan Road	16.46	Tech Point Engineers	5,79,05,310.38	80	57%
199	28, Boko-Chaygaon (ST)	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/03	Br. No. 1/1 on Jongakhuli Rajapara Road	64.56	Tech Point Engineers		50	27%
200	29, Palasbari	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/04	Br. No. 1/2 on Dhanipara to Pathelipara Ozapara Road	25.95	Paresh Kalita	4,47,21,342.21	80	25%
201	29, Palasbari	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/04	Br. No. 2/1 on Bhagawati para Dhantala Hakrapara Road	13.25	Paresh Kalita		90	75%
202	29, Palasbari	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/04	Br. No. 14/3 on Kulshi Garubandha Bangelibila Baregaon Road	31.66	Paresh Kalita		20	0%
203	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridges-1/Kamrup /05A	Br. No. 1/1 on Bagals Road to Rangia Hajo road via Kanikuchi Nadipar suba Road	23.46	Dhaneswar Kalita	1,78,90,534.00	15	0%
204	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/05B	Br. No. 1/1 on Kekohati Bathou Mandir to Nonapar Road	25.46	Jehirul Islam	1,89,91,878.00	35	0%
205	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/06	Br. No. 3/1 on Kamalpur Old NT Road to Dolma Gate	38.92	Dhaneswar Kalita	4,97,00,800.00	75	64%
206	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/06	Dhulara to Mahipalkuchi	25.46	Dhaneswar Kalita		80	45%
207	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/07	Pitambor Hemdol Road	96.84	Abdur Rekib	4,14,79,440.00	55	42%
208	30, Hajo-Sualkuchi (SC)	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/08	Br. No. 1/1 on Bangsor Milanpur Kulhati Road	36.77	Axom Infra Tech	2,62,70,396.00	2	0%
209	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/09	Br. No. 1/1 on Solmari Chirakhundi Road	25.46	Granite Construction	1,95,58,623.00	50	33%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
210	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/10	Br. No. 1/2 on Kalajal Balahati Road to BLJC Road to Barkuriha Village	25.46	Tech Point Engineers	4,84,44,247.96	80	40%
211	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/10	Br. No. 6/1 on Dagaon Barlessakona Road	34.92	Tech Point Engineers		80	37%
212	29, Palasbari	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/11	Br. No. 2/1 on Lochana Sathikarpa Road	21.46	Tech Point Engineers	5,96,65,310.03	50	0%
213	27, Chamaria	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/11	Br. No. 1/1 on Tapor Pathar Village Road	64.56	Tech Point Engineers		50	0%
214	28, Boko-Chaygaon (ST)	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/12	Br. No. 2/1 on Ukiam Bazar to Akhalpara via Ukiam BOP	36.96	Saraighat Engineers	5,56,84,000.00	80	51%
215	28, Boko-Chaygaon (ST)	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/12	Br. No. 2/1 on Bajar to Nunmati via Akhalpara Road	16.40	Saraighat Engineers		85	30%
216	29, Palasbari	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/12	Br. No. 1/1 on Satopara Road	29.80	Saraighat Engineers		85	27%
217	28, Boko-Chaygaon (ST)	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/13	Br. No. 1/1 on Makeli Muslimpara Road	26.66	Paresh Kalita	6,73,94,364.05	70	51%
218	28, Boko-Chaygaon (ST)	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/13	Br. No. 1/1 on Gohalkona Rajapara Road	64.81	Paresh Kalita		20	27%
219	30, Hajo-Sualkuchi (SC)	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/14	Br. No. 1/1 on Saster Barsali to Milpar Road	150.36	Amit Poddar	7,69,56,275.00	45	24%
220	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/15	Br. No. 1/1 on Kolajol Balahati Road to Bhairabeswari Mandir Road at Behbari Village	38.92	Prabhu Agarwalla Construction Pvt. Ltd.	8,81,33,575.75	25	0%
221	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/15	Br. No. 2/2 on Dhuhi Jahnabari Bagals Road to Harmabari Milan LP School	74.56	Prabhu Agarwalla Construction Pvt. Ltd.		5	0%
222	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/16	Br. No. 1/1 on Garamsung Na Ali to Borolia Pachim Par (near Gopal Mandir)	74.56	Kajal Kumar Das	6,17,30,683.50	5	0%
223	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/17	Br. No. 1/1 on Athgaon Kabila Road	150.36	Kajal Kumar Das	11,67,88,884.50	10	9%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
224	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/17	Br. No. 6/2 on Haldha Jayantipur Road from Chiraj Ali House to Barnadipar	26.66	Kajal Kumar Das	14,67,82,301.50	95	48%
225	27, Chamaria	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/18	Br. No. 1/1 on Jamlai High school to Chenimara	26.66	Raju Mesh	2,59,20,592.00	90	75%
226	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/19	Br. No. 1/1 on Tamarhola to Simlibari Road via Hem Baruah High School	16.59	Ample Commercial	1,21,19,400.00	100	94%
227	31, Rangia	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/20	Br. No. 1/1 on Rangia Biweekly market	51.71	Kajal Kumar Das	8,23,00,000.00	35	30%
228	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/20	Br. No. 6/1 on Changsari Sessa Road	21.46	Kajal Kumar Das		75	49%
229	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-3/Kamrup/20	Br. No. 6/2 on Changsari Sessa Road	21.46	Kajal Kumar Das		70	64%
230	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/21	Br. No. 1/1 on Mukundapur Sataloi Road	31.99	Dhaneswar Kalita	4,84,12,770.00	10	0%
231	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/21	Br. No. 3/1 on Sessa Changsari	16.46	Dhaneswar Kalita		75	56%
232	27, Chamaria	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/22	Br. No. 9/1 on Lamapara to Goroimari Road	32.92	Paresh Kalita	1,41,49,800.00	5	0%
233	27, Chamaria	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/23	i) Br. No. 11/2 on Lamapara to Goroimari Road	21.46	Paresh Kalita	1,17,01,200.00	5	0%
234	29, Palashbari	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/24	Reapiring & Maintanance Br. No. 3/1 on Kukurmara Kandalpara Road over river Kulsi	111.00	Rupjyoti Das	11,51,342.00	0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
235	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/25	Br. No. 3/1 on Fullung Bezera Road	9.95	Prakalpa	46,26,266.00	0	0%
236	32, Kamalpur	Kamrup	CE/EAP/ARRBP/OCB/Bridges-2/Kamrup/25	Br. No. 6/1 on Fullung Bezera Road	9.95	Prakalpa		0	0%
237	27, Chamaria	Kamrup	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup/26	i) Br. No. 13/1 on Lampara Goroimari Road	42.92	M D ENGINEERS	1,33,47,531.00	0	0%
238	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/01	Br. No. 1/1 on Narikali Makarachuba Punia Road	44.92	Pabitra Boro	3,21,42,562.00	25	0%
239	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridges-2/Darrang/02	Br. No. 2/1 on Bochachuba Solpam Connecting Road	25.46	Kumarjit Das	4,65,14,144.00	5	0%
240	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridges-2/Darrang/02	Br. No. 1/1 on Katahi Hussain Chuburi Connecting Road	25.46	Kumarjit Das		80	35%
241	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridges-2/Darrang/03	Br. No. 1/1 on Gangajani Moilata Bil Road	42.92	Raju Choudhary	4,92,53,170.00	70	48%
242	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridges-2/Darrang/03	Br. No. 1/1 on Deomornoi Debaparen Road	25.46	Raju Choudhary		90	35%
243	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/04A	Br. No. 1/1 on Kuruwagaon Chotogaon connecting Road	48.92	Jyoti Prakash Baishya	3,18,76,998.26	20	0%
244	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/04B	Br. No. 2/3 on Turai Taragaon Road	21.46	Jyoti Prakash Baishya	1,49,98,614.11	5	0%
245	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/05	Br. No. 1/1 on Neogpara Pariapara Connecting Road	32.66	Raju Choudhary	2,51,97,437.00	55	36%
246	45, Bhergaon	Darrang	CE/EAP/ARRBP/OCB/Bridges-2/Darrang/06	Br. No. 1/1 on Namkhola Bahmolla Kuhiarkuchi Road	21.46	Raj Kumar Jain	5,58,70,000.00	60	0%
247	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridges-2/Darrang/06	Br. No. 1/1 on Gariapara to GG Road via Dakhin Bokrajhar Road	42.92	Raj Kumar Jain		40	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
248	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridges-2/Darrang/07	Br. No. 1/1 on Singimari Dampur Road	21.46	Raj Kumar Jain	4,58,70,000.00	95	58%
249	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridges-2/Darrang/07	Br. No. 1/2 on Duni Bagachala to Duni Connecting Road	36.66	Raj Kumar Jain		50	43%
250	50, Mangaldai	Darrang	CE/EAP/ARRBP/OCB/Bridges-2/Darrang/08	Br. No. 1/1 on RK road to Pokibhangipara via Kulapani Nath	25.46	Raj Kumar Jain	5,89,00,000.00	60	0%
251	50, Mangaldai	Darrang	CE/EAP/ARRBP/OCB/Bridges-2/Darrang/08	Br. No. 5/1 on NH-15 to Bandia Road	36.66	Raj Kumar Jain		40	0%
252	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/09	Br. No. 1/1 on Gomthapara LP School to Jhargaon Connecting Road	51.28	Raj Kumar Jain	3,35,50,000.00	74	50%
253	51, Dalgaon	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/10	Br. No. 1/1 on Punia to Bhakatpara Road	25.46	Granite Construction	1,95,73,969.00	60	40%
254	51, Dalgaon	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/11	Br. No. 1/1 on Kawadanga River Bherbheri to Kalaigaon Road via Bonanguri Garochuba	64.56	Raj Kumar Jain	4,64,00,000.00	55	43%
255	51, Dalgaon	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/12	Br. No. 1/1 on Khairakata Borgarh Tea estate	25.46	Rofiquel Islam	2,35,98,159.32	55	34%
256	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/13	Br. No. 1/1 on Mahajanpara Hengalpara Road over river Barnadi	21.50	Competent Infrastructure & Consulting Pvt. Ltd.	2,03,40,972.00	88	36%
257	51, Dalgaon	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/14	Br. No. 11/1 on Tezialpara - Jhargaon Road	15.60	Raju Mesh	1,27,77,138.80	0	0%
258	50, Mangaldai	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/15	Br. No. 2/1 on Ramhari Mudoibari Road	26.00	Foyzal Hoque	1,74,00,000.00	45	48%
259	49, Sipajhar	Darrang	CE/EAP/ARRBP/OCB/Bridge-1/Darrang/16	Br. No. 2/1 on Naharbari to Bechimari Road	16.46	Madhudwesh Kashyap Baruah	1,58,82,636.00	0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
260	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridges-2/Nalbari/01	Br. No. 1/1 on Paschim balizar to Mohan bazaar Road	25.46	Tech Point Engineers	3,87,57,784.00	44	30%
261	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridges-2/Nalbari/01	Br. No. 1/1 on Akhra Bihampur link road	19.50	Tech Point Engineers		50	39%
262	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/02	Br. No. 1/1 on Kachimpur Ambari Supa to Bherbheri Road over river Buradia	34.92	Choudhary Enterprise	2,88,64,550.29	82	78%
263	38, Barkhetri	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/03	Br. No. 1/1 on Kaplabari Road Beside River Brahmaputra Embankment	25.46	Jaber Ali	2,44,66,000.00	60	37%
264	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/04	Br. No. 1/1 on Mahina Pavnoi Par Suburi road	21.46	Jogesh Das	1,81,49,000.00	85	34%
265	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridges-3/Nalbari/05	Br. No. 1/1 on Makrapar Barpit Parghat	39.16	Kajal Kumar Das	8,57,60,917.95	19	0%
266	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridges-3/Nalbari/05	Br. No. 1/1 on Fulguri LP School to Barogopal Than	36.70	Kajal Kumar Das		75	63%
267	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridges-3/Nalbari/05	Br. No. 1/1 on Dhamdhama Chataibari Road to Dhamdhama Anchalik College near Dhamdhama market	31.66	Kajal Kumar Das		63	54%
268	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridges-3/Nalbari/06	Br. No. 1/1 on Sapkata to Kurorpar Road	22.19	R. B. Associate	7,39,29,000.00	67	66%
269	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridges-3/Nalbari/06	Br. No. 1/1 on Balizar Mahjid Chowk to Saniroad via Phulguri.	25.46	R. B. Associate		73	71%
270	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridges-3/Nalbari/06	Br. No. 1/1 on Khatanam Barbhag Mukhirghat to Jowardi	64.56	R. B. Associate		45	42%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
271	38, Barkhetri	Nalbari	CE/EAP/ARRBP/OCB/Bridges-4/Nalbari/07	Br. No. 1/1 on Cilling to Jabrihati Road	31.66	G. L. Agarwalla	23,77,83,882.44	0	0%
272	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridges-4/Nalbari/07	Br. No. 1/1 on Tantrasankara to Nalbari	256.16	G. L. Agarwalla		30	20%
273	38, Barkhetri	Nalbari	CE/EAP/ARRBP/OCB/Bridges-4/Nalbari/07	Br. No. 1/1 on Howlighat over Baralia Jan ob Brahmaputra river Embankment	97.46	G. L. Agarwalla		30	11%
274	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridges-4/Nalbari/07	Br. No. 1/1 on Chakla LP School to No. 2 Kandhabari Baralia Pub Par Road	18.10	G. L. Agarwalla		25	0%
275	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridges-2/Nalbari/08	Br. No. 1/1 on Hahdoli to Malebhitha Kendukuchi Road	25.46	Sadguru Engineers & Allied Services Pvt. Ltd.	3,79,80,971.56	23	0%
276	38, Barkhetri	Nalbari	CE/EAP/ARRBP/OCB/Bridges-2/Nalbari/08	Br. No. 1/1 on Helosa Kendubari Road to Barbila Village	16.46	Sadguru Engineers & Allied Services Pvt. Ltd.		0	0%
277	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/09	Br. No. 1/1 on Arara Kumarikata Chuburi to Pub arara village	213.26	G. L. Agarwalla	12,08,83,897.20	48	26%
278	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/10	Br. No. 1/1 on Gopalthan to Budrukuchi road	25.80	Jyoti Prakash Baishya	1,95,10,396.00	81	41%
279	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/11	Br. No. 1/1 on Kutnikuchi Bhoiragol road	42.92	R. B. Associate	3,11,64,986.70	55	53%
280	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/12	Br. No. 1/1 on Khudia Rangaphali Road to Bor agra Road, Namati ME School	15.60	Jogesh Das	1,30,79,578.65	38	0%
281	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridges-2/Nalbari/13	Br. No. 3/1 on Bagals Road over Satirkur Jaan	14.8	Jyoti Prakash Baishya	1,54,87,296.00	0	0%
282	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridges-2/Nalbari/13	Br. No. 1/1 on Bangaon Gohain Kamal Ali on Dimlajaan	26	Jyoti Prakash Baishya		0	0%
283	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/14	i) Br. No. 3/1 on 4 No. Balitara to Naherbari Road	23	Choudhary Enterprise	1,50,55,553.00	20	0%
284	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/15	i) Br. No. 1/1 on Barbari to Khata Dhamdhama Road	13.25	Choudhary Enterprise	70,88,615.00	13	0%
285	38, Barkhetri	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/16	i)Br. No. 1/1 on Purnakamdev to Purnodoichopra Road	84.74	Choudhary Enterprise	6,10,13,449.68	0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
286	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/17	i)Br. No. 2/1 on Baragra Shiva Than Chowk to Namati natun Bazar via Binapani LP School	21.46	Dhaneswar Kalita	2,17,63,170.00	0	0%
287	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/18	Br. No. 2/1 on Purbabharati Road	39	Prakalpa	65,46,783.75		
288	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridges-3/Biswanath/01	Br. No. 1/1 on Dolonguri to Majulligarh Road	16.46	Sailaja Commercial Construction Pvt. Ltd.	4,72,42,764.00	55	47%
289	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridges-3/Biswanath/01	Br. No. 1/4 on Veloguri to balijan Road	11.10	Sailaja Commercial Construction Pvt. Ltd.		81	69%
290	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridges-3/Biswanath/01	Br. No. 3/1 on Balichang Purona Hospital to Dillichang Village	25.46	Sailaja Commercial Construction Pvt. Ltd.		88	69%
291	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/02	Br. No. 1/1 on Majuligarh Madanpur Road	36.77	BSP Verma	2,64,84,640.00	95	77%
292	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/04	Br. No. 1/1 on Bhimjuli to Shyambasti Road	25.46	Manab Hazarika	2,23,87,372.45	90	74%
293	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/05	Br. No. 3/1 on Dhuli Bijoypur Diring	25.46	Manoj Pareek	2,19,29,110.00	96	76%
294	71, Behali (SC)	Biswanath	CE/EAP/ARRBP/OCB/Bridges-3/Biswanath/06	Br. No. 6/2 on Rampur Road	25.46	Sailaja Commercial Construction Pvt. Ltd.	5,34,82,216.00	72	37%
295	71, Behali (SC)	Biswanath	CE/EAP/ARRBP/OCB/Bridges-3/Biswanath/06	Br. No. 1/1 on Rongajan Nahorbari Link Road	19.46	Sailaja Commercial Construction Pvt. Ltd.		80	51%
296	71, Behali (SC)	Biswanath	CE/EAP/ARRBP/OCB/Bridges-3/Biswanath/06	Br. No. 1/1 on Borjaroni Monabari Link Road	16.40	Sailaja Commercial Construction Pvt. Ltd.		86	40%
297	72, Gohpur	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/07	Br. No. 1/1 on Brahmajan Bagan Road	19.60	AG Construction	1,25,50,000.00	0	0%
298	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/08	Br. No. 2/1 on Dolonguri to Majuligarh Road	19.60	Manab Hazarika	1,06,17,887.38	100	100%
299	72, Gohpur	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/09	Br. No. 1/1 on Bordoop Mikirbora Chuk Road	26.00	Padma Mahanta	2,17,01,560.00	71	50%
300	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/10	i) Br. No. 1/1 on Kathaldonga to Gajalbari Hospital Road	31.70	Rupi Hazarika	2,75,80,468.25	40	39%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
301	71, Behali(SC)	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/11	i) Br. No. 1/1 on Kamalpur Mijika Road	16.46	Rajib Sahu	2,10,64,982.10	48	31%
302	71, Behali(SC)	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/12	i) Br. No. 1/1 on Bapujar Link Road	19.60	Rajib Sahu	1,30,51,014.54	20	0%
303	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/13	i) Br. No. 15/3 on Itakhola Pavoi Road over river Ghiladhari	76.38	Sailaja Commercial Construction Pvt. Ltd.	6,01,12,500.00	0	0%
304	72, Gohpur	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/14	i) Br. No. 1/1 Dilapakhara Dhandi Road	25.46	Padma Mahanta	2,64,85,800.00	0	0%
305	72, Gohpur	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/15	i)Br. No. 1/1 on Lohitmukh Lopeichuk connecting Road	50.92	Dhruba Jyoti Saikia	5,20,04,018.32	0	0%
306	72, Gohpur	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/16	i)Br. No. 1/1 on Tinikunia Bourai TE Road	25.46	Binit Kumar Agarwalla	5,27,47,520.00	0	0%
307	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/17	Br. No. 1/1 on Dahtara to Raroi Basti	25.46	Rajib Sahu	1,80,86,921.46	0	0%
308	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/18	Br. No. 1/1 on Nahoroni to Theraibari via Shyambasti	25.46	Manab Hazarika	1,84,72,000.00	0	0%
309	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/20	Br. No. 1/1 on Naharoni to Marua Basti	31.66	Choudhary Enterprise	2,10,13,707.00	0	0%
310	70, Biswanath	Biswanath	CE/EAP/ARRBP/OCB/Bridge-1/Biswanath/21	Br. No. 1/1 on Karbi Block Eco Camp to Joypur Road	25.46	Choudhary Enterprise	2,02,27,935.00	0	0%
311	48, Tangla	Udalguri	CE/EAP/ARRBP/OCB/Bridges-3/Udalguri/01	i) Br. No. 3/2 on Dhupguri to Latakhat	25.46	Sadguru Engineers & Allied Services Pvt. Ltd.	5,36,62,990.70	0	0%
312	46, Udalguri (ST)	Udalguri	CE/EAP/ARRBP/OCB/Bridges-3/Udalguri/01	ii) Br. No. 1/1 on Udalguri Barbengra road to Darangipara Road	25.46	Sadguru Engineers & Allied Services Pvt. Ltd.		45	0%
313	48, Tangla	Udalguri	CE/EAP/ARRBP/OCB/Bridges-3/Udalguri/01	iii) Br. No. 4/21 on Rongajulikhat to Atelia Road	25.46	Sadguru Engineers & Allied Services Pvt. Ltd.		0	0%
314	48, Tangla	Udalguri	CE/EAP/ARRBP/OCB/Bridges-3/Udalguri/02	i) Br. No. 1/2 on Charanpara to Darogakhat (Simangpuri)	21.46	Sadguru Engineers & Allied Services Pvt. Ltd.	4,48,40,691.81	0	0%
315	48, Tangla	Udalguri	CE/EAP/ARRBP/OCB/Bridges-3/Udalguri/02	ii) Br. No. 1/3 on Charanpara to Darogakhat (Simangpuri)	16.46	Sadguru Engineers & Allied Services Pvt. Ltd.		0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
316	45, Bhergaon	Udalguri	CE/EAP/ARRBP/OCB/Bridges-3/Udalguri/02	iii) Br. No. 1/1 on Mahaliapara to Bhergaon Bus Stand Road	16.50	Sadguru Engineers & Allied Services Pvt. Ltd.		0	0%
317	47, Mazbat	Udalguri	CE/EAP/ARRBP/OCB/Bridges-2/Udalguri/03	Br. No. 1/1 on Daigola Fhakidia Road	25.46	Saraighat Engineers	4,08,39,550.00	55	0%
318	46, Udalguri (ST)	Udalguri	CE/EAP/ARRBP/OCB/Bridges-2/Udalguri/03	Br. No. 1/1 on Dhupguri to Sastrapara Deka Chub	21.46	Saraighat Engineers		40	0%
319	47, Mazbat	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/04	Br. No. 3/1 on Bhalukmari to Gourbasti Road	76.38	Raj Kumar Jain	4,15,00,000.00	35	0%
320	45, Bhergaon	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/05	Br. No. 2/1 on 2 No. Rowmari to Banarghat Baksa Border	21.50	Digen Swargiary	2,09,59,322.00	100	100%
321	47, Mazbat	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/06	Br. No. 3/1 on No.1 bengenabari to No. 2 Bengenabari road	71.79	Saraighat Engineers	4,04,70,000.00	30	0%
322	48, Tangla	Udalguri	CE/EAP/ARRBP/OCB/Bridges-2/Udalguri/07	Br. No. 2/1 on Banseria to Pachim Hahini Road	23.00	Saraighat Engineers	2,76,34,040.00	35	0%
323	47, Mazbat	Udalguri	CE/EAP/ARRBP/OCB/Bridges-2/Udalguri/07	Br. No. 2/1 on Palashbasti to Tekelibill Village	26.00	Saraighat Engineers		40	0%
324	48, Tangla	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/08	Br. No. 1/2 on Ratanpur to Chenipara Railway Gate	50.92	Saraighat Engineers	3,72,83,120.00	0	0%
325	48, Tangla	Udalguri	CE/EAP/ARRBP/OCB/Bridges-2/Udalguri/09	Br. No. 1/4 on Ratanpur to Chenipara Railway Gate	23.00	Saraighat Engineers	3,87,59,050.00	40	0%
326	47, Mazbat	Udalguri	CE/EAP/ARRBP/OCB/Bridges-2/Udalguri/09	Br. No. 2/1 on Pachim Aminpara	31.66	Saraighat Engineers		25	0%
327	47, Mazbat	Udalguri	CE/EAP/ARRBP/OCB/Bridges-2/Udalguri/10	Br. No. 3/1 on Mazbat to Gelabil	27.72	Dhaneswar Kalita	1,65,54,600.00	0	0%
328	47, Mazbat	Udalguri	CE/EAP/ARRBP/OCB/Bridges-2/Udalguri/10	Br. No. 5/1 on Mazbat Gelabil Road	14.76	Dhaneswar Kalita		0	0%
329	46, Udalguri (ST)	Udalguri	CE/EAP/ARRBP/OCB/Bridges-2/Udalguri/11	Br. No. 3/1 on Ambagaon Kubirali Road	19.46	Dhaneswar Kalita	1,86,05,700.00	0	0%
330	46, Udalguri (ST)	Udalguri	CE/EAP/ARRBP/OCB/Bridges-2/Udalguri/11	Br. No. 6/1 on Ambagaon Kubirali Road	17.91	Dhaneswar Kalita		0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
331	45, Bhergaon	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/12	Br. No. 1/3 on No. 1 Sonajuli to Peopleholi Road	23.00	Dhaneswar Kalita	1,15,16,400.00	0	0%
332	46, Udalguri (ST)	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/13	Br. No. 1/1 on Pakribari to Hapagaon Botabari Road	32.92	Dhaneswar Kalita	2,24,37,510.00	0	0%
333	48, Tangla	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/14	Br. No. 4/20 on Namjaiah to Borakhat Road	97.46	Raju Chandra Basumatary	8,71,04,500.00	0	0%
334	46, Udalguri (ST)	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/15	Br. No. 2/1 on Ambagaon Kubirali Road to South Hagramari	13.46	Madhudwesh Kashyap Baruah	1,36,04,249.00	0	0%
335	46, Udalguri (ST)	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/16	i)Br. on Ambagaon Kubirali Road to South Hagramari	25.46	Dhaneswar Kalita	2,32,93,619.00	0	0%
336	48, Tangla	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/17	i)Br. No. 1/1 on Road form Uttar Bokrajhar to Dakhin Bokrajhar over river Khulsi	41.8	FOREVER	4,12,65,562.00	0	0%
337	46, Udalguri (ST)	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/18	i) Br. No. 1/1 on Santipur to Bongurum	256.15	Bhabha Dev Mahanta	15,02,32,386.79	0	0%
338	45, Bhergaon	Udalguri	CE/EAP/ARRBP/OCB/Bridge-1/Udalguri/19	Br. No. 2/1 on Talukdar Chuba to Mancachar Baksa Border	23	Digen Swargiary	2,00,00,000.00		
339	42, Baksa (ST)	Baksa	CE/EAP/ARRBP/OCB/Bridge-1/Baksa/01	Br. No. 1/1 on Barshimalaguri to Sripur Devalaya Road	27.33	Nipul Kalita	2,04,84,000.00	95	43%
340	43, Tamulpur	Tamulpur	CE/EAP/ARRBP/OCB/Bridge-1/Baksa/02	Br. No. 1/1 on Dakhinkuchi to Sonajuli Road	19.50	Ripul Chandra Deka	1,59,27,625.00	60	33%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
341	42, Baksa (ST)	Baksa	CE/EAP/ARRBP/OCB/Bridges-2/Baksa/03	Br. No. 13/1 on Tihu Doomni Road	13.25	Nirmal Pathak	5,46,74,800.00	80	0%
342	42, Baksa (ST)	Baksa	CE/EAP/ARRBP/OCB/Bridges-2/Baksa/03	Br. No. 3/1 on Bhebla Boropara to Naosali Road	50.92	Nirmal Pathak		50	0%
343	43, Tamulpur	Tamulpur	CE/EAP/ARRBP/OCB/Bridge-1/Baksa/04	Br. No. 1/1 on Polashi Chowk to Subankhata Road	50.92	R. B. Associate	3,14,26,000.00	65	52%
344	42, Baksa	Baksa	CE/EAP/ARRBP/OCB/Bridge-1/Baksa/05	Br. No. 2/1 on Garamdew to Gaon Rajasthan via Gurmatary L.P. School	25.96	GPD Infrastructure Pvt. Ltd.	2,53,78,576.00	0	0%
345	42, Baksa (ST)	Baksa	CE/EAP/ARRBP/OCB/Bridges-2/Baksa/06	Br. No. 1/1 on SH-10 to Bhogpur Road	26.00	Competent Infrastructure & Consulting Pvt. Ltd.	3,43,85,044.00	0	0%
346	42, Baksa (ST)	Baksa	CE/EAP/ARRBP/OCB/Bridges-2/Baksa/06	Br. No. 3/1 on Athiabari to Manikpur	21.35	Competent Infrastructure & Consulting Pvt. Ltd.		40	0%
347	42, Baksa (ST)	Baksa	CE/EAP/ARRBP/OCB/Bridges-2/Baksa/07	Br. No. 2/1 on Quarry Chowk to Dighaldonga Road	23.00	Biken Baro	2,83,81,420.01	90	60%
348	40, Tihu	Baksa	CE/EAP/ARRBP/OCB/Bridges-2/Baksa/07	Br. No. 1/2 on Bali Village Road	19.60	Biken Baro		30	14%
349	40, Tihu	Baksa	CE/EAP/ARRBP/OCB/Bridge-1/Baksa/08	Br. No. 2/1 on Sathikuchi to Tihu Akhra Road	64.56	Dhaneswar Kalita	3,89,94,797.00	0	0%
350	43, Tamulpur	Baksa	CE/EAP/ARRBP/OCB/Bridge-1/Baksa/09	i) Br. No. 1/1 on Garbhitar HS to Bherbheri Road	41.71	Nipul Kalita	3,52,00,000.67	0	0%
351	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/01	Br. No. 2/1 on Sadaibara to Kamalabari	31.66	Manoj Gupta	2,59,80,031.33	90	59%
352	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/02	Br. No. 2/1 on Uttar balijuri to uttar murhadol connecting road	34.92	SMB Constrction	2,55,24,033.00	55	0%
353	68, Rangapara	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/03	Br. No. 1/1 on Harchura Bagan to Factory connecting Road	13.25	Sanjib Borah	1,12,28,699.77	0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
354	66, Barchalla	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-3/Sonitpur/04	Br. No. 2/1 on Gorjuli to Santipur Road	50.92	Mousum Bora	6,06,51,200.00	50	45%
355	65, Dhekiajuli	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-3/Sonitpur/04	Br. No. 1/1 on PWD link road Ghogra Borpeta LP school to Gorpara pather road (Chenimari GP)	17.60	Mousum Bora		85	65%
356	65, Dhekiajuli	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-3/Sonitpur/04	Br. No. 1/1 on Sopai TE to Shyamaguri TE Road	19.60	Mousum Bora		85	72%
357	65, Dhekiajuli	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-4/Sonitpur/05	Br. No. 1/1 on Dibrudarrang to Sopai Connecting Road	23.00	Deepak Kumar Bucha	6,53,24,372.00	76	55%
358	65, Dhekiajuli	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-4/Sonitpur/05	Br. No. 1/2 on Dhirai TE Road	23.00	Deepak Kumar Bucha		65	53%
359	66, Barchalla	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-4/Sonitpur/05	Br. No. 1/1 on Garakhia Pukhuri to Monijarani link road	17.60	Deepak Kumar Bucha		40	40%
360	66, Barchalla	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-4/Sonitpur/05	Br. No. 1/1 on Bahbari Bagisa to Majorhula Link road near AISF Camp	30.70	Deepak Kumar Bucha		35	31%
361	67, Tezpur	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-3/Sonitpur/06	Br. No. 1/1 on Dipota Uhani Pathar Road	76.38	Mousum Bora	9,29,74,480.00	42	41%
362	68, Rangapara	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-3/Sonitpur/06	Br. No. 7/1 on Rupajuli to Dholapadung Road	37.17	Mousum Bora		90	72%
363	68, Rangapara	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-3/Sonitpur/06	Br. No. 1/1 on Porja Line to Bhormora Line Road	23.43	Mousum Bora		92	78%
364	68, Rangapara	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/07	Br. No. 1/1 on Siruani LP School to Goral	23.00	Bharvika Infrastructure	1,36,33,400.00	0	0%
365	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-3/Sonitpur/08	Br. No. 1/1 on 6 No. Gormora to Amloga Road	23.00	SMB Constrcution	5,67,97,454.00	30	0%
366	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-3/Sonitpur/08	Br. No. 2/1 on Dhuna bakari in Chengamari connected Road	19.60	SMB Constrcution		25	0%
367	68, Rangapara	Sonitpur	CE/EAP/ARRBP/OCB/Bridges-3/Sonitpur/08	Br. No. 1/1 on Nagapathar Dholapadung road	32.92	SMB Constrcution		20	0%
368	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/09	Br. No. 2/1 on Dakhin Balijuri kheria chuburi to gederijan connecting road	16.50	Neeraj Enterprise	1,13,52,000.00	0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
369	65, Dhekiajuli	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/10	i) Br. No. 1/1 on Naharbari (At Kalia Gohai Satra) to Amtol Bhergaon	11.35	Mousum Bora	1,22,95,870.00	0	0%
370	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/11	i) Br. No. 1/1 on Morisuti to Dakhin Amlonga Road	36.92	Nagsankar Construction	2,86,07,350.00	10	0%
371	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/12	Br. No. 1/2 on Tengabasti to Jyosiddhi connected Road	23	SMB Constrcution	1,43,18,900.00	0	0%
372	65, Dhekiajuli	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/14	Br. No. 2/1 on Bhotpara to 1 No. Surjyapur Road	50.92	Mousum Bora	3,33,47,000.00	0	0%
373	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/15	Br. No. 2/1 on Tawbhanga to Na Bill connected Road	25.46	SMB Constrcution	2,20,94,095.00	0	0%
374	68, Rangapara	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/16	Br. No. 1/1 on NH15 to Bamgaon Connecting road	50.92	Mousum Bora	3,30,27,750.00	5	0%
375	68, Rangapara	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/17	Br. No. 1/1 on Nagapathar to new Sessa Road	32.92	Mousum Bora	2,88,98,000.00	35	0%
376	68, Rangapara	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/18	Br. No. 5/1 on Hatinga to Halinga quarry connected Road	21.46	SMB Constrcution	2,16,21,500.00	5	0%
377	65, Dhekiajuli	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/19	Br. No. 2/1 on Bogipukhuri to Tinkharia Akabil	42.92	Deepak Kumar Bucha	3,40,96,158.43	0	0%
378	66, Barchalla	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/20	i) Br. No. 1/2 on Monabag TE Road	32.92	Nuruddin Ahmed Pathan	2,73,92,000.00	0	0%
379	65, Dheiajuli	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/21	i)Br. No. 1/1 on Singri to Ratanjuli Road	26.66	Deepak Kumar Bucha	2,83,11,153.08	0	0%
380	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/22	Br. No. 2/1 on Tengabasti Sivapuri to Hajong Gaon Connected Road	31.66	Nagsankar Construction	2,37,20,000.00	0	0%
381	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/23	No.1 Tejalpatty to No. 2 Tejalpatty Connected Road	16.46	SMB Constrcution	2,80,65,000.00	0	0%
382	69, Naduar	Sonitpur	CE/EAP/ARRBP/OCB/Bridge-1/Sonitpur/25	Br. No. 1/1 on Hatinga to Hatinga Quarry Road.	26.66	Neeraj Enterprise	2,69,50,000.00	0	0%
383	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/01	Br. No. 3/1 on Saderi, Nityananda, Anandapur, Sathisamuka Road	25.00	Abbasuz Zaman	4,82,02,000.00	35	23%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
384	21, Bhawanipur-Sorbhog	Barpeta	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/01	Br. No. 1/1 on Hakartup to Bagulapara via Janpar Road	25.00	Abbasuz Zaman	4,63,03,999.00	80	54%
385	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/02	Br. No. 1/2 on Ghelangpara Bogapara Road	25.00	Royal Smart Construction	4,85,56,093.00	85	59%
386	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/02	Br. No. 2/1 on Bongaon Kashkuri Road	25.00	Royal Smart Construction		80	59%
387	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/03	Br. No. 3/2 on Saderi, Nityananda, Anandapur, Sathisamuka Road	25.00	Royal Smart Construction	3,98,74,133.41	35	21%
388	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/03	Br. No. 1/1 on Bhati Ulua Bhogeswari Mandir Road	20.00	Royal Smart Construction		70	61%
389	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/04	Br. No. 2/1 on Patacharkuchi Rampur Road	15.00	Royal Smart Construction	3,55,52,862.00	35	27%
390	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/04	Br. No. 1/1 on Dhaneswari Ali Road	15.00	Royal Smart Construction		85	63%
391	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/05	Br. No. 1/1 on Pakhura to Kukurmara Road	20.00	Abbasuz Zaman	1,85,00,400.00	75	51%
392	24, Barpeta (SC)	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/06	Br. No. 1/1 on Baithabhanga Pithadi Road	70.00	G. L. Agarwalla	7,55,43,972.34	2	0%
393	24, Barpeta (SC)	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/07	Br. No. 1/2 on Ghoramara Hati Road	20.00	Biswajit Medhi	1,49,78,751.00	95	83%
394	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/08	Br. No. 1/1 on Medhikuchi to Doloigaon	120.00	G. L. Agarwalla	9,54,27,163.87	15	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
395	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/09	Br. No. 1/1 on NH-31 to Stella Maris School Road	20.00	G. L. Agarwalla	7,32,58,090.62	50	28%
396	21, Bhawanipur-Sorbhog	Barpeta	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/09	Br. No. 1/1 on Sankar Bazar to Barpeta Road via Bilashipara	80.00	G. L. Agarwalla		45	28%
397	23, Chenga	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/11A	Br. No. 1/1 on Dr. Zakir Hussain HS to Shantipur Road	40	Foyzal Hoque	3,36,81,876.49	71	70%
398	23, Chenga	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/11B	Br. No. 1/1 on Major Idgah to Khatiamari Milan Bazar Road	50	Foyzal Hoque	4,31,32,563.82	65	63%
399	23, Chenga	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/11C	Br. No. 1/1 on Jadavpur HS to Salimpur Road Pkg no As-01-332	50.00	Nirmal Pathak	4,53,76,873.00	45	0%
400	25, Pakabetbari	Barpeta	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/12	Br. No. 1/1 on Hawly Jania Road to Galia Village Road	60.00	Kanakesh Das	8,19,65,603.27	62	30%
401	22, Mandia	Barpeta	CE/EAP/ARRBP/OCB/Bridges-2/Barpeta/12	Br. No. 1/1 on Bogulamari to Jopia Road	60.00	Kanakesh Das		82	45%
402	24, Barpeta (SC)	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/13	Br. No. 2/1 on Bagana to Debra via Kachupara	30.00	Competent Infrastructure & Consulting Pvt. Ltd.	2,15,34,647.00	88	87%
403	24, Barpeta (SC)	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/14	Br. No. 1/1 on Debra to Saldoh Road	30.00	Competent Infrastructure & Consulting Pvt. Ltd.	2,32,55,245.00	70	46%
404	23, Chenga	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/15	Br. No. 1/1 on Chanartari to BD Road	60.00	Competent Infrastructure & Consulting Pvt. Ltd.	3,70,96,965.80	95	79%
405	21, Bhawanipur-Sorbhog	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/16	Br. No. 2/1 on Sarupeta Gossavitha Road	20.00	Sadguru Engineers & Allied Services Pvt. Ltd.	1,98,04,408.89	1	0%
406	23, Chenga	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/17	Br. No. 4/1 on Holongapara to Pahartoli Road	25.00	Norul Hassan Ahmed	2,34,10,000.00	18	0%
407	21, Bhawanipur-Sorbhog	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/18	Br. No. 2/1 on Nichuka Village to Chenguli Village Road	40.00	Pride East Construction	2,88,50,000.00	0	0%
408	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/19	Br. No. 1/1 on NH-127(A) to Turkuni River (Swahid Pranay Kalita) Road	40.00	Biswajit Medhi	2,66,40,600.00	30	26%
409	22, Mandia	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/20	Sikartary ME school to Sikartary Pather (PMGSY package no. As-01-335)	60.00	Competent Infrastructure & Consulting Pvt. Ltd.	4,61,40,096.69	58	47%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
410	22, Mandia	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/21	Br. No. 1/1 on Tarakandi Anchalik Bazar to Dubachari Bazar Road	60.00	Competent Infrastructure & Consulting Pvt. Ltd.	5,03,00,000.00	30	28%
411	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/23	Br. No. 1/3 on Jalkhana to Kukurmara Road	20.00	Ample Commercial	2,29,73,332.28	50	37%
412	24, Barpeta (SC)	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/24	Br. No. 1/1 on Sarthebari Nasatra Raod	30.00	Md Mahsen Ali	2,47,79,851.84	85	59%
413	25, Pakabetbari	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/25	Br. No. 1/1 on Kujarpith Banbahar Road to D.K.Road	25.00	Kanakesh Das	2,66,60,450.00	78	51%
414	24, Barpeta (SC)	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/26	Br. No. 1/1 on Batahu Nazir Path	20.00	Raju Mesh	1,85,00,000.00	65	54%
415	21, Bhawanipur-Sorbhog	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/27	i) Br. No. 1/1 on Fehurakhowa to Chitkibari Road	15.00	Competent Infrastructure & Consulting Pvt. Ltd.	1,56,97,000.00	50	33%
416	22, Mandia	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/28	RCC Br. No. 1/1 at Mandia PHC (gangar Ghat) to Patlikuchi	140.00	Gunajit Nath	10,94,64,000.00	15	0%
417	21, Bhawanipur-Sorbhog	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/29	Br. on Bhulukadoba to Kalbari Road	180.00	Royal Smart Construction	12,62,15,832.50	0	0%
418	41,Bhawanipur	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/30	Bridge No. 3/1 on NH-31 to Gapal Ata Satra Road.	56.00	Competent Infrastructure & Consulting Pvt. Ltd.	3,68,80,000.00		0%
419	22,Mandia	Barpeta	CE/EAP/ARRBP/OCB/Bridge-1/Barpeta/33	R.C.C Br on Kalgachia to Kharballi Road	214.60	Macrocosm Builders	25,87,36,110.00		
420	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Bajali/01	Br. No. 1/1 on Bongaon Kashkuri Road	15.00	Modern Construction Co.	1,51,02,617.86	25	0%
421	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Bajali/02	Br. No. 3/1 on Muguria Village App. Road	25.00	Birendra Kr. Prasad	1,69,76,074.50	60	35%
422	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Bajali/03	Br. No. 1/1 on Lachit Nagar Road	10.00	Clarion Projects	1,04,90,800.00	0	0%
423	42, Patacharkuchi	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Bajali/04	Br. No. 1/1 on Saraih Sakla Pamela Supa Road	40	Md Mahsen Ali	3,09,63,982.00		
424	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Bajali/05	i) Br. No. 1/1 on Tihu Feeder Road to Banaikuchi	30.00	Raju Mesh	2,41,00,000.00	25	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
425	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Bajali/06	i) Br. No. 1/1 on Bharati High School	37.50	Raju Mesh	2,71,00,000.00	45	0%
426	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Bajali/07	Br. No 1/2 on Ghopa to Kaurehagi Road	15.00	Md Mahsen Ali	1,10,51,867.07	25	0%
427	26, Bajali	Bajali	CE/EAP/ARRBP/OCB/Bridge-1/Bajali/08	Br. No 1/1 on Mahabhairab Mandir App. Road	45.00	Uday Baishya	3,53,06,060.00	35	0%
428	13, Goalpara West (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridges-3/Goalpara/01	Br. No. 12/1 on Makri Bamundanga Road	10.00	Dhaneswar Kalita	5,40,12,078.00	90	63%
429	13, Goalpara West (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridges-3/Goalpara/01	Br. No. 15/1 on Makri Bamundanga Road	10.00	Dhaneswar Kalita		90	63%
430	13, Goalpara West (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridges-3/Goalpara/01	Br. No. 1/1 on Khakilamari to Bashbari Road via Dhamar Road	50.00	Dhaneswar Kalita		60	59%
431	13, Goalpara West (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridges-2/Goalpara/02	Br. No. 12/2 on Makri Bamundanga Road	15.00	Norul Hassan Ahmed	3,77,41,000.00	88	79%
432	13, Goalpara West (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridges-2/Goalpara/02	Br. No. 1/1 on Rongsai to Saman Bazar Road via Bapurbhita Road	30.00	Norul Hassan Ahmed		90	39%
433	15, Dudhnoi (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridges-2/Goalpara/03	Br. No. 1/1 on Latapara (Darakh) to Sarapara	30.00	Junaki Doley	6,20,36,520.00	0	0%
434	13, Goalpara West (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridges-2/Goalpara/03	Br. No. 1/1 on Bolbola Bodahpur Hatigaon Road Kokira to Kalinidoba road via borvita	45.00	Junaki Doley		6	0%
435	12, Jaleswar	Goalpara	CE/EAP/ARRBP/OCB/Bridges-2/Goalpara/04	Br. No. 1/1 on Lakhipur Tarangapur Road	80.00	Midas Construction	14,26,75,520.00	14	0%
436	12, Jaleswar	Goalpara	CE/EAP/ARRBP/OCB/Bridges-2/Goalpara/04	Br. No. 1/1 on Lakhipur Jaleswar Road	80.00	Midas Construction		18	0%
437	13, Goalpara West (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridge-1/Goalpara/05	Br. No. 1/1 on RANGAPANI TO TORENGTHOP ROAD	120.00	Midas Construction	10,54,93,419.91	8	0%
438	15, Dudhnoi (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridges-2/Goalpara/06	Br. No. 1/1 on Dhupdhara Khutabari Road to Rabhapara Village	25.00	Raju Mesh	3,65,99,010.00	100	93%
439	15, Dudhnoi (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridges-2/Goalpara/06	Br. No. 1/1 on Dighali to Jogipara Road	20.00	Raju Mesh		100	77%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
440	12, Jaleswar	Goalpara	CE/EAP/ARRBP/OCB/Bridge-1/Goalpara/07	Br. No. 1/1 on Kesrapara to Kalabari	120.00	Midas Construction	9,76,39,132.09	18	0%
441	14, Goalpara East	Goalpara	CE/EAP/ARRBP/OCB/Bridge-1/Goalpara/08	Br. No. 1/1 on Bahati Char PWD Road	25.00	Bharvika Infrastructure	2,59,32,000.00	0	0%
442	13, Goalpara West (ST)	Goalpara	CE/EAP/ARRBP/OCB/Bridge-1/Goalpara/09	Br. No. 1/1 on Chandmari to kokira Garopara ME school	25.00	Tech Point Engineers	1,86,48,877.51	70	0%
443	12, Jaleswar	Goalpara	CE/EAP/ARRBP/OCB/Bridge-1/Goalpara/10	Br. No. 1/2 on Khalishavita Satsia Khamar Road	50.00	Bass Fourm	5,23,84,207.00	9	0%
444	12, Jaleswar	Goalpara	CE/EAP/ARRBP/OCB/Bridge-1/Goalpara/11	Br. No. 3/1 on NH-37 to Thepranpara Road	9.70	Bass Fourm	1,19,10,739.95	48	0%
445	44, Goreswar	Tamulpur	CE/EAP/ARRBP/OCB/Bridges-3/Tamulpur/01	Br. No. 1/1 on Chiknibari chawk to Khanekuchi road	90.00	Prabhu Agarwalla Construction Pvt. Ltd.	25,63,77,156.20	5	0%
446	43, Tamulpur	Tamulpur	CE/EAP/ARRBP/OCB/Bridges-3/Tamulpur/01	Br. No. 4/1 on Kasukata Barbalichiha Road	80.00	Prabhu Agarwalla Construction Pvt. Ltd.		5	0%
447	43, Tamulpur	Tamulpur	CE/EAP/ARRBP/OCB/Bridges-3/Tamulpur/01	Br. No. 1/1 on Kasubari Naokata Pathurighat Road	160.00	Prabhu Agarwalla Construction Pvt. Ltd.		5	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
448	43, Tamulpur	Tamulpur	CE/EAP/ARRBP/OCB/Bridges-4/Tamulpur/02	Br. No. 1/1 on Gohaikamal road to Allia Chawk road	80.00	G. L. Agarwalla	25,89,70,736.98	5	0%
449	43, Tamulpur	Tamulpur	CE/EAP/ARRBP/OCB/Bridges-4/Tamulpur/02	Br. No. 1/1 on Belkhuti to Darangamela road	60.00	G. L. Agarwalla		0	0%
450	43, Tamulpur	Tamulpur	CE/EAP/ARRBP/OCB/Bridges-4/Tamulpur/02	Br. No. 1/1 on Borkhopa To Dakshin Punia	160.00	G. L. Agarwalla		5	0%
451	43, Tamulpur	Tamulpur	CE/EAP/ARRBP/OCB/Bridges-4/Tamulpur/02	Br. No. 1/1 on Charangbari to Barangabari Baregaon	80.00	G. L. Agarwalla		5	0%
452	44, Goreswar	Tamulpur	CE/EAP/ARRBP/OCB/Bridge-1/Tamulpur/03	Br. No. 10/1 on Kasubari Naokata Pathurighat (KNP) road	270	Macrocosm Builders	18,30,05,471.05	0	0%
453	16, Abhayapuri	Bongaigaon	CE/EAP/ARRBP/OCB/Bridges-2/Bongaigaon/01	Br. No. 3/1 on Manikpur Bashbari road via Besimari	20.00	Rudra Kumar Pathak	4,74,29,550.00	96	89%
454	16, Abhayapuri	Bongaigaon	CE/EAP/ARRBP/OCB/Bridges-2/Bongaigaon/01	Br. No. 4/1 on Manikpur Bashbari road via Besimari	30.00	Rudra Kumar Pathak		96	59%
455	16, Abhayapuri	Bongaigaon	CE/EAP/ARRBP/OCB/Bridge-1/Bongaigaon/02	Br. No. 1/1 on Raghunandan Pochagaon Pt-II Road	20	NRIM Construction	1,90,15,158.00		0%
456	32, Bongaigaon	Bongaigaon	CE/EAP/ARRBP/OCB/1/Bongaigaon/03	Br. No. 1/1 on Khusrupara village over river kujia	25.00	Rudra Kumar Pathak	2,34,12,899.00	6	0%
457	Srijangram	Bongaigaon	CE/EAP/ARRBP/OCB/Bridge-1/Bongaigaon/04	Br. No. 1/1 on Sonaikhola to Kawadi Road	65.00	Uday Baishya	5,29,11,180.00	3	0%
458	32, Bongaigaon	Bongaigaon	CE/EAP/ARRBP/OCB/Bridge-1/Bongaigaon/05	Br. No. 2/1 on Dholamara to Durgamari	60	Md. Nabirul Islam	3,92,28,000.00	6	0%
459	17, Srijangram	Bongaigaon	CE/EAP/ARRBP/OCB/Bridge-1/Bongaigaon/06	Br. No. 1/1 on Bajitpara Dharakata Road	30	Padmavati Construction	2,20,15,000.00	8	0%
460	18, Bongaigaon	Bongaigaon	CE/EAP/ARRBP/OCB/Bridge-1/Bongaigaon/07	Br no 3/1, Dholagaon to Dewangaon Road	50.00	Rudra Kumar Pathak	4,00,59,599.00	6	0%
461	32, Bongaigaon	Bongaigaon	CE/EAP/ARRBP/OCB/Bridge-1/Bongaigaon/08	Brige No 5/1 Ulubari Betbari PMGSY Road to Chisponsila via Charapara	20	Hafizur Rahman	1,99,03,000.00		
462	32, Bongaigaon	Bongaigaon	CE/EAP/ARRBP/OCB/Bridges-1/Bongaigaon/09	Bridge No 3/2 Dholagaon To Dewangaon road	25	Hafizur Rahman	2,77,94,000.00		

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
463	9, Birsing-Jarua	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/01	Br. No. 5/1 on Mayerchar Pt-I to Nayeralga Pt-III	30.00	Jai Chand Lal Singhi	2,75,68,712.52	60	0%
464	10, Bilasipara	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/02	Br. No. 2/1 on Alubhui to Tintila Road	21	Abul Fazal Abdullah	1,49,66,810.00		0%
465	9, Birsing-Jarua	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/03	Br. No. 1/1 on Mayerchar Bazar to Noonkhowapara Masjid Road	30.00	Hafizur Rahman	2,65,39,094.25	90	78%
466	8, Dhubri	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/04	Br. No. 2/1 on Howrapar Bazar to Dharmasala via Borbila village Road	40.00	Parihash Paul	3,29,89,008.00	26	21%
467	9, Birsing-Jarua	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/05	Br. No. 1/1 on Salkata to Surjomoni Road	40.00	Hafizur Rahman	3,10,65,207.00	60	29%
468	7, Gauripur	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/06	Br. No. 1/1 on Panbari Idgah to Novodoy Vidyalaya	30	Hafizur Rahman	2,23,55,000.00		
469	7, Gauripur	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/07	Br. No. 5/1 on 9th km of GB Road to Matejhar via lakura pt-II	120.00	G. L. Agarwalla	9,61,61,641.41	0	0%
470	8, Dhubri	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/08	Br. No. 1/1 on Gauripur Kalahat to Burirmari Road	30.00	Abul Fazal Abdullah	2,76,59,209.09	50	39%
471	9, Birsing-Jarua	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/09	Br. No. 1/1 on Naskara to Namoserso via Fakirganj Sonali Market Road	50.00	Suman Construction	3,23,61,300.00	0	0%
472	10, Bilasipara	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/10	Br. No. 1/1 on NH-17 to Diporkuti Hospital Road.	37.50	Suman Construction	2,20,59,900.00	12	0%
473	7, Gauripur	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/11	Br. on Pokamari bazar to Chitalkati Road	30.00	Foyzal Hoque	2,08,99,999.90	55	0%
474	9, Birsing-Jarua	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/14	Br. on Moirakuchi to Airkata Bazar Road	80.00	Unicon Projects Pvt. Ltd.	5,58,23,094.80	0	0%
475	8, Dhubri	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/12	i) Br. On Falimari Pt.-II to Dhingirchar Bazar (Moukhowakhat) Road	80.00	Foyzal Hoque	7,55,52,900.00	0	0%
476	9, Birsing-Jarua	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/15	l) Br. No. 1/2 on Hatipota Pat-II to Fauzdarchar Road	50.00	Foyzal Hoque	3,97,83,061.00	10	0%
477	Golakghanj	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/20	R.C.C Br no 1/1 on Gorerhat to Bhagaduli Road over Sadbhuni River Channel.	15	Abul Fazal Abdullah	1,48,08,839.00		0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
478	9, Birsing-Jarua	Dhubri	CE/EAP/ARRBP/OCB/Bridge-1/Dhubri/16	i) Br. No. 1/1 on Alomganj Fulkatari Road to Boro Chirakhowa	70.00	Foyzal Hoque	5,39,01,378.00	0	0%
479	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/01	Br. No. 1/1 on Dantok Road to Chandpur Village Road	25.00	Dhaneswar Kalita	1,88,11,100.00	100	60%
480	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/02	Br. No. 1/2 on Khagrabari to Kasudola road	50.00	Shriram Rabi Das	3,32,30,000.00	80	59%
481	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridges-2/Chirang/03	Br. No. 1/1 on Uttar Islakata to Dorogaon Village Road	15.00	Kamla kanta khaklary	3,65,52,763.44	30	0%
482	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridges-2/Chirang/03	Br. No. 1/1 on Khamarpara to Tengnamari Road	25.00	Kamla kanta khaklary		4	0%
483	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/04	Br. No. 1/1 on Pub Ankorbari to Kharpara Village Road	20.00	Debadib Das	1,88,29,800.00	65	56%
484	20, Bijni	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/05	Br. No. 1/1 on Tangabari to Choto Amguri Road	30.00	Jamidar Narzary	1,83,08,794.20	35	0%
485	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/06	i) Br. No. 1/1 on Athiabari to Dhopguri village Road	30	Padmavati Construction	2,20,15,000.00	20	0%
486	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/07	i) Br. No. 1/1 on Tan Mojabari to North Deolguri Road	30.00	Shriram Rabi Das	2,29,21,234.69	25	0%
487	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/08	Br. No. 1/1 on No. 2 Pakriguri Village Road	19.50	Jacob Narzary	1,12,15,800.00	35	0%
488	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/09	i) Br. 2/1 on Bhurtiniali to Tukrajhar via Ranipur and Amlaiguri Road	30.00	Padmavati Construction	2,86,53,000.00	20	0%
489	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/10	Br. No. 1/1 on Pub Dumgaon to Dumgaon Dudriguri Road	25.50	Jacob Narzary	1,39,94,190.00	35	0%
490	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/11	i) Br. No. 2/1 on Pub Ankorbari to Khalpara Village Road	25.00	Jamidar Narzary	1,72,65,523.00	35	0%
491	20, Bijni	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/12	Br. No. 1/1 on Dongapeta L P School to Charagaon	26.10	Jamidar Narzary	1,48,57,672.00	35	0%
492	20, Bijni	Chirang	CE/EAP/ARRBP/OCB/Bridge-1/Chirang/13	Br. No 1/1 on Bamungaon to Duttapur 2 Road	21.00	Kamla kanta khaklary	1,96,70,000.00	35	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
493	19, Sidli Chirang (ST)	Chirang	CE/EAP/ARRBP/OCB/Bridge- 1/Chirang/14	Br. No. 2/1 Ravapara Kakragaon Road	70	Padmavati Construction	5,13,19,000.00	4	0%
494	20, Bijni	Chirang	CE/EAP/ARRBP/OCB/Bridge- 1/Chirang/15	Br. on Hanchara to Kawadi Road	40	Jogesh Das	2,75,73,870.00	8	0%
495	33,Bijni	Chirang	CE/EAP/ARRBP/OCB/Bridge- 1/Chirang/16	R.C.C Bridge No 4/1 on Bijni Panbari Road to Betbari Road	25	Shriram Rabi Das	1,94,82,414.00		0%
496	4, Baokhungri	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/01	Br. No. 1/2 on Goipinathpur to Shaktiashram Road	30.00	Shriram Rabi Das	2,22,57,400.05	55	42%
497	3, Kokrajhar (ST)	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/02	Br. No. 3/1 on Tarnaguri to Salakati Road via Bhumki -1	30.00	Shriram Rabi Das	2,25,27,163.70	46	29%
498	3, Kokrajhar (ST)	Kokrajhar	CE/EAP/ARRBP/OCB/ Bridges- 1/Kokrajhar/03	Br. No 2/1 on Tipkai to Khangkhraibari Road	65.00	Jamidar Narzary	3,69,06,755.97	30	0%
499	2, Dotma (ST)	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/04	Br. No. 1/2 on Dhauliguri Dotma road to FS road via Molandubi.	20.00	Suniti Construction	2,27,09,801.00	60	0%
500	2, Dotma (ST)	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/05"	Br. No. 1/1 on East Bechimari to Singhimari Road	50.00	Raju Chandra Basumatary	3,20,50,000.00	0	0%
501	2, Dotma (ST)	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/06	Br. No 3/1 on Dumbruguri to Fulkumari	21.00	Tapan Kr. Basumatary	1,43,15,374.00	75	41%
502	2, Dotma (ST)	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/07	Br. No 1/1 on Karim Bazar to Gossaigaon SDO [Civil] office approach Road	21.60	Amiruddin Khan	1,55,76,300.00	25	0%
503	29, Kokrajhar West (ST)	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/08	Br. No. 1/1 on Sanlatali to Kotaitola	75.00	Unicon Projects Pvt. Ltd.	4,68,89,799.00	20	0%
504	1, Gossaigaon	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/09	Gossaigaon Town committee road to TP Road	37.50	Suniti Construction	2,32,90,470.00	15	0%
505	2, Dotma (ST)	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/10	Lamapara to Dhepdhepi Road	75.00	Sukumar Debnath	4,87,55,600.00	30	0%
506	1, Gossaigaon	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/11	Br. No. 2/1 on Harafuta Simaltapu Road via Nayagaon	60	Raju Chandra Basumatary	4,42,18,000.00	0	0%
507	3, Kokrajhar (ST)	Kokrajhar	CE/EAP/ARRBP/OCB/Bridge- 1/Kokrajhar/12	Construction of R.C.C bridge No 5/1 on Poatgaon Simbargaon Road	25.00	Sabiram Basumatary	1,24,42,000.00	25	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
508	2, Dotma	kokrajhar	CE/EAP/ARRBP/OCB/Bridge-1/Kokrajhar/23	R.C.C Br No 1/1 sinslibari patakata road	25.00	Parth pratim mazumdar	2,49,50,000.00		0%
509	1, Gossaigaon	kokrajhar	CE/EAP/ARRBP/OCB/Bridge-1/Kokrajhar/24	Construction of RCC Bridge No. 1/1, Anantkutir LP School Road	30	Amiruddin Khan	2,36,62,757.00		0%
510	1, Gossaigaon	kokrajhar	CE/EAP/ARRBP/OCB/Bridge-1/Kokrajhar/25	Construction of RCC Bridge no.3/1- Harafuta to Simultapu via Nayagaon	60	Suniti Construction	4,16,76,960.00		0%
511	1, Gossaigaon	kokrajhar	CE/EAP/ARRBP/OCB/Bridge-1/Kokrajhar/27	Construction of RCC Bridge no-1/1, Goladangi to Burichattam over River Kisti	40	Suniti Construction	3,53,05,916.00		0%
512	2, Dotma(ST)	kokrajhar	CE/EAP/ARRBP/OCB/Bridge-1/Kokrajhar/29	Construction of RCC Bridge No. 1/1, Simlaguri-Tilapara connecting Road over Soha River under Kalipukhuri VCDC	25	Sabiram Basumatary	2,60,57,000.00		0%
513	1, Gossaigaon	kokrajhar	CE/EAP/ARRBP/OCB/Bridge-1/Kokrajhar/30	Construction of RCC Bridge no-5/1, Bahdeyaguri to Saljuri Road	40	Maniraj Brahma	3,39,61,190.00		0%
514	1, Gossaigaon	kokrajhar	CE/EAP/ARRBP/OCB/Bridge-1/Kokrajhar/33	Construction of RCC Bridge no. 1/1 Bhomrabil to ballamguri Road	60	Amiruddin Khan	3,99,31,983.00		0%
515	2, Dotma (ST)	Kamrup (M)	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup-M/01	RCC Br. No 8/1 on Nortap Markong	18.00	Competent Infrastructure & Consulting Pvt. Ltd.	1,91,93,134.00	97	67%
516	36, Guwahati Central	Kamrup (M)	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup-M/02	Umsur Sauraguri Road	40.00	Paresh Kalita	3,42,34,651.00	0	0%
517	36, Guwahati Central	Kamrup (M)	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup-M/03	Br. No. 1/1 on Nitya Sapa Satra Road	50.00	Saraighat Engineers	3,34,42,500.00	6	0%
518	36, Guwahati Central	Kamrup (M)	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup- M/04	i) Br. No. 1/1 on Saruphulguri Garuvitha Village Road	25	Raju Mesh	2,13,77,373.00	1	0%
519	36, Guwahati Central	Kamrup (M)	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup-M/05	Umsur Batabari Road	40.00	Saraighat Engineers	3,16,75,800.00	20	0%
520	36, Guwahati Central	Kamrup (M)	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup- M/06	Br. on Umsur Majpara Road	35.00	B. K. Mozika	2,75,33,111.00	0	0%
521	36, Guwahati Central	Kamrup (M)	CE/EAP/ARRBP/OCB/Bridge-1/Kamrup-M/07	Br. No. 1/1 on Mateikhar Milanpur Road	20.00	Raju Mesh	1,77,46,790.15	1	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
522	11, Mankachar	South Salmara	CE/EAP/ARRBP/OCB/Bridge-1/South Salmara Mankachar/01	Br. on Bagharchar Sadullabari PMGSY Road	50.00	Sunrise Enterprise	3,82,07,290.00	30	22%
523	11, Mankachar	South Salmara	CE/EAP/ARRBP/OCB/Bridge-1/South Salmara Mankachar/02	Br. on Kuchnimari Rangapanai Road	50.00	Shamim Ameen	3,64,71,019.00	25	21%
524	11, Mankachar	South Salmara	CE/EAP/ARRBP/OCB/Bridge-1/South Salmara Mankachar/03	Br. No. 1/1 on Pankata Dubajani Road	19.50	Unicon Projects Pvt. Ltd.	1,53,19,582.63	80	76%
525	21,Mankachar	South Salmara Manchar	CE/EAP/ARRBP/OCB/Bridge-1/South Salmara Mankachar/04	Bridge No. 1/1 on Kutrighat Molamari Road.	20.00	Samim Ameen	1,86,80,089.00		0%
526	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/01	Br. No. 2/1 on Kolmoubari Namabasti to Bhalukguri	30.00	Anjan Kr. Nath	6,45,00,000.00	28	16%
527	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/01	Br. on Dighalbori to Patidaya Road	30.00	Anjan Kr. Nath		40	17%
528	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridge-1/Morigaon/02A	Br. No. 1/1 on NH-37 Sonaikuchi road to gopal krishna Tea Garden via Bilampur	15	Rofiqul Islam	1,80,34,238.00	10	0%
529	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridge-1/Morigaon/03A	Br. No. 2/1 on NH-37 at Deusal to Dighali Beel	20	Rofiqul Islam	2,22,76,049.00	0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
530	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/04	Br. No. 3/1 on Pachim Charaibahi Garmari Road	60.00	Ramesh Kumar Agarwalla	10,57,11,231.00	44	39%
531	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/04	Br. No. 4/1 on Jaliguti Kurpar to Kolmoubari via Barchakabaha	60.00	Ramesh Kumar Agarwalla		45	39%
532	53, Laharighat	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/05	Br. No. 2/1 on Kadamtola to Dakhin Tengaguri Road	25.00	Rofiquel Islam	5,45,10,000.00	63	54%
533	53, Laharighat	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/05	Br. No. 1/1 on Kadamtola to Dakhin Tengaguri Road	30.00	Rofiquel Islam		45	45%
534	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridge-1/Morigaon/06	i) Br. No. 3/1 on Garmari Bangalpara Sukutipara Road	105	Rofiquel Islam	9,12,68,000.00	0	0%
535	53, Laharighat	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/07	Br. No. 3/2 on Laharighat to Dakhin Bagalipara	40.00	Rofiquel Islam	8,47,45,108.22	50	63%
536	53, Laharighat	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/07	Br. No. 1/1 on Borbori Norshingbori Road	50.00	Rofiquel Islam		100	94%
537	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/08	Br. No. 2/1 on Gandhibori to Aboragaon Road	70.00	Ramesh Kumar Agarwalla	14,66,48,963.49	66	56%
538	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/08	Br. No. 1/1 on Garmarighat to Makhanghat road	90.00	Ramesh Kumar Agarwalla		65	47%
539	53, Laharighat	Morigaon	CE/EAP/ARRBP/OCB/Bridge-1/Morigaon/09	Br. No. 4/1 on Kadamtola to Dakhin Tengaguri Road	40.00	Rofiquel Islam	3,66,21,641.95	50	44%
540	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridge-1/Morigaon/10	Br. on Manipur Patkumoi Simoluguri Road	80.00	Rofiquel Islam	6,95,34,975.00	43	33%
541	39, Nalbari	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/19	Br. No. 1/1 on Road from Balitara No.3 to Balitara No.4	34	Prakalpa	81,16,237.55		
542	40, Tihu	Nalbari	CE/EAP/ARRBP/OCB/Bridge-1/Nalbari/20	Br. No. 2/1 on Barbhagjari to Bechimari over Jarua Jan	21.46	Choudhary Enterprise	2,07,58,809.00		

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
543	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-4/Morigaon/11	Br. No. 6/1 on Dhekiphala Karatipam Road	25.30	Prakalpa	93,85,391.95	100	59%
544	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-4/Morigaon/11	Br. No. 8/1 on Dhekiphala Karatipam Road	25.40	Prakalpa		100	59%
545	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-4/Morigaon/11	Br. No. 9/1 on Dhekiphala Karatipam Road	30.00	Prakalpa		100	50%
546	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-4/Morigaon/11	Br. No. 10/1 on Dhekiphala Karatipam Road	30.00	Prakalpa		100	50%
547	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-5/Morigaon/12	Br. No. 4/1 on Jagiroad Baghjap Road	25.00	Biplob Saikia	84,94,786.27	100	89%
548	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-5/Morigaon/12	Br. No. 5/1 on Jagiroad Baghjap Road	15.00	Biplob Saikia		100	89%
549	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-5/Morigaon/12	Br. No. 1/1 on Santipur Nelie Road	21.75	Biplob Saikia		100	82%
550	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-5/Morigaon/12	Br. No. 3/2 on Santipur Nelie Road	25.00	Biplob Saikia		100	71%
551	52, Jagiroad (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-5/Morigaon/12	Br. No. 2/1 on Ghaguwa bahakabari Road	22.45	Biplob Saikia		100	79%
552	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-4/Morigaon/13	Br. No. 3/1 on Dakhin Barapujia to Balipara Road	30.70	Prakalpa	87,34,058.91	100	43%
553	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-4/Morigaon/13	Br. No. 2/1 on Sharaligaon to Mathorbori Road	25.50	Prakalpa		100	52%
554	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-4/Morigaon/13	Br. No. 8/1 on Nawkata Dandua Patrabori Road	34.00	Prakalpa		100	39%
555	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-4/Morigaon/13	Br. No. 3/1 on Jaluguti Bhurbandha Road	31.80	Prakalpa		100	42%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
556	61, Raha (SC)	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/14	Repairing & Maintenance of Br. No. 6/1 on Pachatia Fire Bigrade Office to Azarbari Road	17.00	Prakalpa	77,31,245.70	100	69%
557	54, Morigaon	Morigaon	CE/EAP/ARRBP/OCB/Bridges-2/Morigaon/14	Repairing & Maintenance of Br. No. 13/1 on Basnaghat to Bhuragaon	74.25	Prakalpa		100	63%
558	53, Laharighat	Morigaon	CE/EAP/ARRBP/OCB/Bridge-1/Morigaon/15	Br. on Datialbori Hugaltoli Road	75.00	Rofiqul Islam	4,85,81,333.33	60	50%
559	61,Raha (SC)	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Morigaon/16	Br. No. 2/1 on Dakhin Barapujia to Balipara Road	50	Sirajul Islam Construction	26,58,110.00		0%
560	59, Barhampur	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/01	Br. No. 3/1 on Samaguri Udmari Road to Kathalguri Amlakhi Road via Sotarbasti	25.00	Plaban Jyoti Bora	2,12,31,522.46	22	0%
561	59, Barhampur	Nagaon	CE/EAP/ARRBP/OCB/Bridges-2/Nagaon/02	Br. No. 2/1 on Chalchali Muslimgaon To KA road	30.00	Abbasuz Zaman	4,64,22,421.97	75	62%
562	59, Barhampur	Nagaon	CE/EAP/ARRBP/OCB/Bridges-2/Nagaon/02	Br. No. 1/1 on BB road to Ghograon	15.00	Abbasuz Zaman		95	83%
563	61, Raha (SC)	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/04	Br. No. 1/1 on KSB road to singimari Parghat	75.00	Ramesh Kumar Agarwalla	8,14,55,172.00	87	72%
564	61, Raha (SC)	Nagaon	CE/EAP/ARRBP/OCB/Bridges-2/Nagaon/05	Br. on Gilani Madhapara Road	25.00	Ramesh Kumar Agarwalla	7,67,75,062.00	90	74%
565	59, Barhampur	Nagaon	CE/EAP/ARRBP/OCB/Bridges-2/Nagaon/05	Br. No. 1/1 on Nonoi Kamargaon Kamalchuk Adarsha Gaon Road	40.00	Ramesh Kumar Agarwalla		75	50%
566	57, Kaliabor	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/06	Construction of RCC Br No. 1/1 on Salona TE to Salona Anjukpani Road	30.00	Sofiqul Hoque	2,88,55,047.89	45	32%
567	60, Nagaon-Batadrava	Nagaon	CE/EAP/ARRBP/OCB/Bridges-2/Nagaon/07	Br. on Olapia Bebejia to Nonoi Dakhinpat Road	50.00	Raju Mesh	11,11,11,111.11	82	41%
568	60, Nagaon-Batadrava	Nagaon	CE/EAP/ARRBP/OCB/Bridges-2/Nagaon/07	Br. on Nasatra to Shantipur Road	90.00	Raju Mesh		30	15%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
569	61, Raha (SC)	Nagaon	CE/EAP/ARRBP/OCB/Bridges-2/Nagaon/08	Br. No. 1/1 on Phulaguri Deobali Road	75.00	Raju Mesh	13,27,58,074.00	85	80%
570	61, Raha (SC)	Nagaon	CE/EAP/ARRBP/OCB/Bridges-2/Nagaon/08	Br. No. 1/1 on Ramanipathar to Pamila Jarani	80.00	Raju Mesh		25	0%
571	57, Kaliabor	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/11	Br. No. 2/1 on 16 No. Dijuvelly Road	15.00	Competent Infrastructure & Consulting Pvt. Ltd.	1,36,71,919.51	100	99%
572	59, Barhampur	Nagaon	CE/EAP/ARRBP/OCB/Bridges-3/Nagaon/12	Br. No. 2/1 on Nonoi Sutargaon Nibukali Road	21.00	Rishabh Jain	5,21,77,777.00	80	53%
573	59, Barhampur	Nagaon	CE/EAP/ARRBP/OCB/Bridges-3/Nagaon/12	Br. No. 1/2 on K A Road to Ganjugaon Road	11.15	Rishabh Jain		80	56%
574	59, Barhampur	Nagaon	CE/EAP/ARRBP/OCB/Bridges-3/Nagaon/12	Br. No. 1/1 on Chapanal waterfalls road to Matiapahar TE	24.00	Rishabh Jain		65	31%
575	61, Raha (SC)	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/13	Br. on Gilani Madhapara Road	40.00	Taro Tagia Construction	3,86,93,844.51	45	38%
576	59, Barhampur	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/14	Br. No. 1/1 on Nonoi Panigaon Putani Chutiagaon Road	40.00	Choudhary Enterprise	3,41,40,120.00	60	43%
577	61, Raha (SC)	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/15	Br. on Roha Gaon Tupakuchi	80.00	Taro Tagia Construction	5,85,50,089.88	15	0%
578	59, Barhampur	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/16	Br. on Mahgarh to Tepporati Road	50.00	Raju Mesh	6,10,05,200.00	95	79%
579	59, Barhampur	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/17	Br. on Chapanal Bhoraguri Link Road	35.00	Jatan Saha	2,46,80,112.42	45	37%
580	60, Nagaon-Batadrava	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/18	Br No. 5/1 on Barbheti Kachamari Road.	20.00	Ramesh Kumar Agarwalla	1,54,96,983.00	45	49%
581	61, Raha(SC)	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/19	Br. No. 1/1 on Dakhin Jagial to Darrangibeel Kacharigaon Road	60.00	Abbasuz Zaman	5,47,33,091.00	25	24%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
582	61,Raha (SC)	Nagaon	CE/EAP/ARRBP/OCB/Bridge-1/Nagaon/20	Br. No. 1/1 on Gauranga-ati to Hatigarh Balijuri Connecting road leading to karbi Anglong	40.00	Bani Kanta Gogoi	3,94,08,000.00	30	0%
583	110, Diphu (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/01	Br. on NH-36 to Hembonglong	40.00	Monu Maya Devi	2,95,73,489.34	2	0%
584	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-2/Karbi-Anglong/02	Br. No. 1/1 on Howraghat Parakhowa road near Okereng to Phuloni Circle office via Nihang Engti Gaon	25.00	Competent Infrastructure & Consulting Pvt. Ltd.	5,29,91,601.88	100	89%
585	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-2/Karbi-Anglong/02	Br. No. 1/4 on Parakhowa Howraghat road to Parakhowa Cherakani road via Dhaplangjan	30.00	Competent Infrastructure & Consulting Pvt. Ltd.		100	74%
586	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/03	i) Br. No. 4/1 on Jeng Ronghang To Manduli	22.80	Naba Kanta Bora	1,60,33,851.78	100	51%
587	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-3/Karbi-Anglong/04	Br. No. 1/4 on Parakhowa Panjuri road (From 5th KM) via Haza Rongpi Gaon to kaibong Kro Gaon	25.80	Ranjan Basumotary	8,72,00,650.05	30	0%
588	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-3/Karbi-Anglong/04	Br. No. 3/6 on Dupor Timung gaon to Dengaon	22.80	Ranjan Basumotary		34	0%
589	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-3/Karbi-Anglong/04	Br. on Howraghat to Pub Gojalipara	70.00	Ranjan Basumotary		20	0%
590	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-2/Karbi-Anglong/05	Br. No. 1/1 on NH-36 to Phongbirik PWD road via Bashbari Das Gaon	42.55	Monu Maya Devi	5,03,93,976.00	0	0%
591	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-2/Karbi-Anglong/05	Br. No. 3/2 on NH 36 Dengaon Bazar to Parakhowa Panjuri road via Haza Rongpi gaon	32.10	Monu Maya Devi		45	24%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
592	108, Bokajan (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-3/Karbi-Anglong/06	Br. No. 4/1 on NH-39 to Tinglijan via Kachari basti	20.00	Girin Chutia	5,30,86,046.65	30	23%
593	108, Bokajan (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-3/Karbi-Anglong/06	Br. No. 28/1 on Old ND	20.00	Girin Chutia		42	0%
594	108, Bokajan (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-3/Karbi-Anglong/06	Br. No. 1/1 on NH-39 to RJ Road via Paklangso	17.70	Girin Chutia		30	0%
595	108, Bokajan (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/07	Br. No. 1/2 on NH-39 to RJ Road via Balipathar High School	17.70	Monu Maya Devi	1,50,42,279.50	72	0%
596	110, Diphu (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-2/Karbi-Anglong/08	Br. No. 1/1 on NH-36 near Rongplimlam LP School to Sarpo Tisso Gaon PMGSY Road	35.00	Monu Maya Devi	4,84,24,619.00	90	98%
597	110, Diphu (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-2/Karbi-Anglong/08	Br. on Sikari Bey Gaon over Habjan River, Habjan	30.00	Monu Maya Devi		75	67%
598	108, Bokajan (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-2/Karbi-Anglong/09	Br. No. 3/1 on DS Road to Bheta Gaon	20	Sawarmal Agarwalla	3,92,46,175.00	28	0%
599	108, Bokajan (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-2/Karbi-Anglong/09	Br. No. 1/1 on DS Road to Khongching	20	Sawarmal Agarwalla		9	0%
600	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/10	Br. No. 2/1 on NH-36 Dengaon IB to Samding Bey Gaon via Thoiso Timung	30.00	Sadguru Engineers & Allied Services Pvt. Ltd.	3,10,49,831.43	85	73%
601	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-2/Karbi-Anglong/11	i) Br. No. 4/2 on Jeng Ronghang To Manduli	16.35	Ranjan Basumotary	3,02,00,000.01	0	0%
602	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridges-2/Karbi-Anglong/11	ii) Br. No. 7/1 on Jeng Ronghang To Manduli	16.35	Ranjan Basumotary		10	0%
603	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/12	Br. No. 4/2 on Dupor Timung gaon to Dengaon	35.00	B. N. Shah	3,06,66,503.45	75	38%
604	108, Bokajan (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/13	Br. No. 1/1 on Ramanagar to Japarajan	20.00	Amal Bharali	2,03,56,574.50	23	0%
605	109, Howraghat (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/14	i) Br. No. 1/2 on Manduli to Rongpharkong LP School	40.00	B. N. Shah	3,30,55,392.00	55	45%
606	108, Bokajan (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/15	Br. on. Kekong Adong Rongsanti Road	30.00	S N Enterprises	1,98,17,244.81	19	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
607	110, Diphu(ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/15A	i) Br. No. 1/1 on Patradisa to Hatipura Road	60.00	Jatan Saha	4,18,71,500.00	5	0%
608	110, Diphu(ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/15B	i) Br. No. 1/1 on Chandrasing Kro Gaon Road	16.35	Competent Infrastructure & Consulting Pvt. Ltd.	1,31,43,932.77	50	22%
609	110, Diphu(ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/15C	i) Br. on NH-36 to Hembonglong	36.55	Rofiquel Islam	2,29,66,276.21	10	0%
610	110, Diphu(ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/15D	i) Br. No. 1/4 on Rajpathar Engleng gaon to Rajpur	25.00	John Millik	2,07,35,650.00	0	0%
611	110, Diphu(ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/16A	i) Br. No. 1/1 on Road from 15th KM of DM Road near Kanch office to Hidim Teron Village	40.00	John Millik	2,64,94,182.00	0	0%
612	110, Diphu(ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/16C	i) Br. No. 1/4 on Road from Rongkhelan Beltola to Kakoti Ronghang via Serlongjan	20.00	John Millik	1,77,11,187.00	1	0%
613	108, Bokajan (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/17A	i) Br. on Rongtake Road	30.00	Ranjit Borgohain	2,51,00,000.00	5	0%
614	108, Bokajan (ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/17B	i) Br. No. 4/2 on Rangsalı Deithor Road	30.00	Amal Bharali	2,28,51,000.00	0	0%
615	110, Diphu(ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/18	Br No. 1/1 on 13thKm of DM Road near Zin-Fed Board to Bonglong Timung Village	40.00	John Millik	3,49,38,000.00	3	0%
616	109, Howraghat(ST)	Karbi-Anglong	CE/EAP/ARRBP/OCB/Bridge-1/Karbi-Anglong/19	Br. No. 1/1 on Bahbari to Lelujan	25.00	Naba Kanta Bora	1,76,27,322.75	20	0%
617	111, Rongkhang (ST)	West Karbianglong	CE/EAP/ARRBP/OCB/Bridge-1/West Karbi-Anglong/01	Br. No. 4/6 on Sarubarthal Doloni Hanlokrok Road	22.80	Macro Engineering	1,74,74,200.00	40	30%
618	112, Amri (ST)	West Karbianglong	CE/EAP/ARRBP/OCB/Bridge-1/West Karbi-Anglong/02	Br. No. 2/1 on Road from Dalimbari to Rongpigaon	30.00	Unique Construction	2,25,60,753.55	50	0%
619	112, Amri (ST)	West Karbianglong	CE/EAP/ARRBP/OCB/Rridge-1/West Karbi Anglong/03	Br. on 11 Km of UKT raod to Shnongkedait	16.35	Unique Construction	1,25,88,697.00	0	0%
620	112, Amri (ST)	West Karbianglong	CE/EAP/ARRBP/OCB/Rridge-1/West Karbi Anglong/04	Br. on Road from Sikdamakha to Pantaloo	16.45	Unique Construction	1,30,75,074.71		0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
621	112, Amri (ST)	West Karbianglong	CE/EAP/ARRBP/OCB/Rridge-1/West Karbi Anglong/05	Br. No. 5/1 on UAB Road	16.50	Unique Construction	1,20,54,883.00	0	0%
622	112, Amri (ST)	West Karbianglong	CE/EAP/ARRBP/OCB/Rridge-1/West Karbi Anglong/07	Br. No. 3/1 on Langhemp to Umpho road	25	Manjil Saikia	2,00,59,365.00	0	0%
623	112, Amri (ST)	West Karbianglong	CE/EAP/ARRBP/OCB/Rridge-1/West Karbi Anglong/08	Br. No. 4/1 Road from Sikdamakha to Pantaloo	15.00	Naba Kanta Bora	1,34,65,065.55	5	0%
624	62, Binakandi	Hojai	CE/EAP/ARRBP/OCB/Bridge-1/Hojai/01	Br. No. 2/1 on Old NH-54 Doboka Town to Nahargaon	35.00	Gunj Associates	2,76,15,900.00	40	39%
625	64, Lumding	Hojai	CE/EAP/ARRBP/OCB/Bridge-1/Hojai/02	Br. No. 1/1 on Road from Manipur Bazar to Barjarani Village	20.00	Unique Construction	2,43,14,093.64	30	0%
626	63, Hojai	Hojai	CE/EAP/ARRBP/OCB/Bridge-1/Hojai/03	Br. No. 1/1 on Doboka Jamunamukh Road to Baliram Pathar	60.00	Raju Mesh	6,25,32,187.82	69	71%
627	63, Hojai	Hojai	CE/EAP/ARRBP/OCB/Bridge-1/Hojai/04	Br. No. 2/1 on Alisinga to Singjuri	15.00	Unique Construction	1,46,02,886.85	20	0%
628	62, Binakandi	Hojai	CE/EAP/ARRBP/OCB/Bridges-2/Hojai/05	Br. No. 1/1 on Murajhar Samarali	150.00	Pankaj Kr. Das	15,89,00,000.00	86	66%
629	62, Binakandi	Hojai	CE/EAP/ARRBP/OCB/Bridges-2/Hojai/05	Br. No. 1/1 on Changmaji to Modartoli via Mikirgaon	60.00	Pankaj Kr. Das		55	41%
630	63, Hojai	Hojai	CE/EAP/ARRBP/OCB/Bridge-1/Hojai/06	Br. No. 5/1 on Dhonsila to Longjup (Lila Ghat)	105.00	B. N. Shah	12,90,95,906.70	0	0%
631	117, Borkhola	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/01	Br. on Road From Leburbond to Batsila Rinkiyason Basti	21.00	Arindam Dutta	1,33,16,000.00	40	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
632	114, Lakhipur	Cachar	CE/EAP/ARRBP/OCB/Bridges-3/Cachar/02	Br. No. 2/1 on Hazarigram to Doulgram via Kalapani	21.00	Arindam Dutta	4,37,28,173.20	0	24%
633	114, Lakhipur	Cachar	CE/EAP/ARRBP/OCB/Bridges-3/Cachar/02	Br. on NH-37 at Chiripul to Sribar Lakhipur Road via Borbil	21.00	Arindam Dutta		4	0%
634	114, Lakhipur	Cachar	CE/EAP/ARRBP/OCB/Bridges-3/Cachar/02	Br. on Uttar Sonpur to Narayanbasti Road	21.00	Arindam Dutta		35	24%
635	115, udarband	Cachar	CE/EAP/ARRBP/OCB/Bridge-2/Cachar/03	Br. on SK Road to Kullicherra	16.35	Sankar Roy	2,92,17,000.00	0	0%
636	115, udarband	Cachar	CE/EAP/ARRBP/OCB/Bridge-2/Cachar/03	Br. No. 8/4 on Guabari to Lutherthal Road	22.80	Sankar Roy		0	0%
637	Lakhipur	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/04	Br. on Narayanbasti PMGSY Road to railbasti (Eraling)	22.8	Arindam Dutta	1,82,79,285.70	15	0%
638	118, Silchar	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/05	Br. on SF Road to Kanakpur	16.35	Samim Akhtar Choudhury	1,34,34,406.95	65	44%
639	114, Lakhipur	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/06	Br. No. 1/1 on NH 37 at Chiripool at Chiesel Punjee	32.10	Samim Akhtar Choudhury	1,93,00,146.95	40	43%
640	Borkhola	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/07	Br. No. 3/1 on Dalu (UBI) to North South Rampur	30	Sankar Roy	2,60,06,000.00	0	0%
641	115, Udharbond	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/09	Br. No. 1/6 on Nagadum Aughustha Nagar Road	20.00	Mohsin Ahmed	1,82,69,418.26	0	0%
642	114, Lakhipur	Cachar	CE/EAP/ARRBP/OCB/Bridges-2/Cachar/10	Br. No. 6/1 on LRA road at Hatikuri to Machkhal via Khasiapunjee	20.00	Debojit Deb	3,56,18,000.00	5	0%
643	114, Lakhipur	Cachar	CE/EAP/ARRBP/OCB/Bridges-2/Cachar/10	Br. on Road from 1st KM of Digli Karjanbasti Road to 2nd Km to Jirighat Makhon Nogor Road	16.50	Debojit Deb		30	0%
644	114, Lakhipur	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/11	Br. No. 1/1 on Harinagar Pailapool NEC Road (Near Railway Level Crossing) to Lailong Grant	30.00	Titu Kumar Das	2,56,00,845.00	55	32%
645	119, Sonai	Cachar	CE/EAP/ARRBP/OCB/Bridges-3/Cachar/12	i) Br. No. 3/1 on SMD Road	16.35	R.A Mazumdar		0	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
646	119, Sonai	Cachar	CE/EAP/ARRBP/OCB/Bridges-3/Cachar/12	ii) Br. No. 6/1 on SMD Road	25.00	R.A Mazumdar	4,14,43,105.00	0	0%
647	119, Sonai	Cachar	CE/EAP/ARRBP/OCB/Bridges-3/Cachar/12	iii) Br. No. 6/2 on SMD Road	25.00	R.A Mazumdar		0	0%
648	119, Sonai	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/13	i) Br. No. 2/1 on Pithabeel Sildubi Silcoorie PWD Road To East Dharamkhal	30.00	YSM Construction & Co.	2,03,17,011.26	1	0%
649	115, Udharbond	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/14	Br. No. 6/1 on S.K. Road to Kullicherra.	60.00	Ambarish Roy	3,73,07,147.00	5	0%
650	120, Dholai(SC)	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/15	i) Br.No. 2/1 On Binodnagar Baluchar To Taranathpur Road	15.00	Khalil Ahmed Barbhuiya	1,44,57,976.93	27	28%
651	118, Silchar	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/16	Br No. 2/1 on Marua grant to Silchar Kathal Road via RangthiBasi	100.00	R.A Mazumdar	5,50,23,394.73	0	0%
652	116, Katigorah	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/17	Br No. 3/1 on Road from Saraspur to Leverputa Pt-II via Khelma Pt-I	50.00	R.A Mazumdar	3,50,63,100.00	36	0%
653	118, Silchar	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/18	Br No. 1/1 on N.H.-37 Ramnagar point to MaruchiMandir Road	16.35	Anukul Paul	1,16,00,058.43	3	0%
654	115, Udharbond	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/19	Br No. 1/2 on Road from SK road to Khaspur Bagerkona via Devbasti	50.00	Ambarish Roy	2,58,73,792.91	0	0%
655	114, Lakhipur	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/20	Br No. 1/1 on Road from T02 to Alney Grant via Sonbari	50.00	Debopriyo Deb	3,72,47,953.80	0	0%
656	udarband	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/21	Br. No. 3/5 on Road From Udharbond Block H.Q to Patharia	11.1	M. R. CONSTRUCTION	94,80,303.23	0	0%
657	116, Katigorah	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/22	Br. No. 2/1 on Govindapur Pt-I connecting Sinuripar and Kolasorirpar Road	40	Debojit Deb	3,11,71,723.00	0	0%
658	120,Dholai (SC)	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/23	Br. No. 3/1 on Binodnagar Baluchari to Taranathpur Road	16.35	Experience Tech	1,18,91,000.00	0	0%
659	115,Udharbond	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/24	Br. No. 4/3 on SK road to Kullicherra	15	Javed Hussain Laskar	88,11,900.00		0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
660	SONAI	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/25	Br. No. 1/1 on Sonai Kabuganj road to Jaraghul Bazar	121.5	Mohsin Ahmed	41,87,257.02	75	0%
661	114,Lahipur	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/26	Br. No. 1/1 on Harinagar Pailapool NEC road at Nehru College to Labocpar Pt-III Road	92.1	JOYDEB DAS	29,47,000.00		0%
662	114, Lakhipur	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/27	Br. on Road From 4th KM of Jirighat Bahadurpur Road to Uttar Digli via Boma Pumjee	25	Debopriyo Deb	2,64,94,000.00		
663	Borkhola	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/28	Construction of RCC Bridge over River Gagra at Marua connecting Chengcoori Road with Katakhal Road.	80	Javed Hussain Laskar	5,29,46,500.00	0	0%
664	udarband	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/29	Br. No. 1/1 on Arkatipur to Gossaipur via Nepali Basti Road	16.35	Ayush Trading	74,85,950.00	0	0%
665	Borkhola	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/30	Br. No. 4/1 on S.K Road to Chandpur Pt I	40	Faruk Ahmed Mazumder	4,17,44,504.25	0	0%
666	udarband	Cachar	CE/EAP/ARRBP/OCB/Bridge-1/Cachar/31	Br. No. 4/1 on Doyapur Arkatipur Road	11.1	Ayush Trading	64,36,200.00	0	0%
667	122, Algapur-Katlicherra	Hailakandi	CE/EAP/ARRBP/OCB/Bridges-3/Hailakandi/01	Br. Over River Dholeshwar connecting villages Chandipur Pt-I with Chiporsangan Pt-III (Chandipur G.P & Chiporsangan GP). Length= 2x24.75m	50.00	Raju Choudhary	11,26,99,500.00	35	39%
668	122, Algapur-Katlicherra	Hailakandi	CE/EAP/ARRBP/OCB/Bridges-3/Hailakandi/01	Construction of RCC Bridge No. 1/2 over river Barakhal at Bagorgul (Near Nachghar)	40.00	Raju Choudhary		50	37%
669	122, Algapur-Katlicherra	Hailakandi	CE/EAP/ARRBP/OCB/Bridges-3/Hailakandi/01	Br. on Bhabanipur PWD Road to Sayedpur	40.00	Raju Choudhary		56	37%
670	122, Algapur-Katlicherra	Hailakandi	CE/EAP/ARRBP/OCB/Bridge-1/Hailakandi/02	Br. No. 2/1 on Bowerghat Bazar to Kanchanpur Road	25.00	S.K Enterprise	1,61,46,284.05	55	41%
671	122, Algapur-Katlicherra	Hailakandi	CE/EAP/ARRBP/OCB/Bridges-2/Hailakandi/03	Br. No. 2/1 on Abdullapur Vernerpur Road	22.90	Baharul Islam Mazumder	1,79,60,694.63	20	0%
672	122, Algapur-Katlicherra	Hailakandi	CE/EAP/ARRBP/OCB/Bridges-2/Hailakandi/03	Br. No. 2/1 on NH-6 at Sorarpar to Rongpur Pt-VI	16.45	Baharul Islam Mazumder		80	72%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
673	122, Algapur-Katlicherra	Hailakandi	CE/EAP/ARRBP/OCB/Bridge-1/Hailakandi/04	Br. No. 1/1 on Jhálnacherra PMGSY Road to Betcherra	40.00	Baharul Islam Mazumder	2,12,78,182.00	55	44%
674	122, Algapur-Katlicherra	Hailakandi	CE/EAP/ARRBP/OCB/Bridge-1/Hailakandi/05	Construction of RCC Br. Over River Gumruk connecting villages Bakrihawar Pt-X with Bakrihawar Pt-VIII	50.00	R.A Mazumdar	3,64,08,796.00	70	0%
675	122, Algapur-Katlicherra	Hailakandi	CE/EAP/ARRBP/OCB/Bridge-1/Hailakandi/06	Br. No. 2/1 on 24th KM to NH-6 to Mazumder Para via Bowerghat Pt-I	60.00	Global Construction	4,09,10,056.00	65	54%
676	Aglapur	Hailakandi	CE/EAP/ARRBP/OCB/Bridge-1/Hailakandi/07	Br. on Sahabad Pt II to Rupacherra Road	160	Abdul Quddus	10,33,43,509.51	0	0%
677	Hailakandi	Hailakandi	CE/EAP/ARRBP/OCB/Bridge-1/Hailakandi/08	Br. on Lala PK Road to Lalamuk Bagan	120	Raju Choudhary	11,28,58,741.00	1	0%
678	Aglapur	Hailakandi	CE/EAP/ARRBP/OCB/Bridge-1/Hailakandi/09	Br. on Abdullapur Vernerpur Road	160	Raju Choudhary	14,10,59,314.00	0	0%
679	123, Karimganj North	Karimganj	CE/EAP/ARRBP/OCB/Bridge-1/Karimganj/01	Br. No. 1/3 on Nayagram to TIKARPARA Road	25.80	Tausif Construction Pvt. Ltd.	2,35,42,000.00	1	0%
680	126, Ram Krishna Nagar (SC)	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/02	Br. No. 1/1 on Cheragibazar to Kotamoni road	22.80	Kishor Das	5,16,76,650.00	25	15%
681	126, Ram Krishna Nagar (SC)	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/02	Br. No. 1/1 on Nivia to Maguracherra	16.35	Kishor Das		61	28%
682	126, Ram Krishna Nagar (SC)	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/02	Br. on Kalibari Chutokuna Road	22.80	Kishor Das		2	0%
683	126, Ram Krishna Nagar (SC)	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/03	Br. on Anipur Zammuang Road to Khekragool TE	25.80	Tausif Construction Pvt. Ltd.	8,77,02,000.00	60	0%
684	126, Ram Krishna Nagar (SC)	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/03	Br. on Chutobalia Road	40.00	Tausif Construction Pvt. Ltd.		50	0%
685	126, Ram Krishna Nagar (SC)	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/03	Br. on Koilaghat - Singicherra Road	80.00	Tausif Construction Pvt. Ltd.		8	0%
686	125, Patharkandi	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/04	Br. No. 2/1 on Pecharghat PMGSY road to Achairghat	90.00	TY Engineering Pvt. Ltd.	12,90,71,557.00	2	0%
687	125, Patharkandi	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/04	Br. on Kabaribond PMGSY road Nuwadhor	105.00	TY Engineering Pvt. Ltd.		1	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
688	125, Patharkandi	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/04	Br. on Uttar Gopalpur road	16.50	TY Engineering Pvt. Ltd.		15	0%
689	126, Ram Krishna Nagar (SC)	Karimganj	CE/EAP/ARRBP/OCB/Bridge-1/Karimganj/05	Br. on Borobalia Road	40.00	Subashis Chakrabarty	2,80,57,000.00	50	33%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
690	125, Patharkandi	Karimganj	CE/EAP/ARRBP/OCB/Bridge-1/Karimganj/06	Br. on L.K Road to Shibergool	120.00	Suman Dhar	6,37,22,284.40	18	0%
691	126, Ram Krishna Nagar (SC)	Karimganj	CE/EAP/ARRBP/OCB/Bridges-2/Karimganj/08	Br. No. 1/2 on Dullavcherra Vetarbond PWD Road to Fanaicherra Grant	22.80	Suman Dhar	2,26,37,900.00	85	0%
692	126, Ram Krishna Nagar (SC)	Karimganj	CE/EAP/ARRBP/OCB/Bridges-2/Karimganj/08	Br. No. 1/1 on Chotokuna Swastipur Road	22.80	Suman Dhar		18	0%
693	South Karimganj	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/10	Br. No. 3/1 on Batoyia Saidpur Road	11.1	Global Construction	2,19,79,436.00	0	0%
694	South Karimganj	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/10	Br. No. 3/2 on Batoyia Saidpur Road	11.1	Global Construction		0	0%
695	South Karimganj	Karimganj	CE/EAP/ARRBP/OCB/Bridges-3/Karimganj/10	Br. No. 3/1 on Bataiyya -Tegoriaah Road	16.35	Global Construction		0	0%
696	124, Karimganj South	Karimganj	CE/EAP/ARRBP/OCB/Bridges-2/Karimganj/11	L.C. Road to Dakhingram	16.35	Nandan Das	2,58,06,516.29	8	0%
697	123, Karimganj North	Karimganj	CE/EAP/ARRBP/OCB/Bridges-2/Karimganj/11	Br. No. 3/2 on Nayagram to Kamlapara Road	22.90	Nandan Das		7	0%
698	124, Karimganj South	Karimganj	CE/EAP/ARRBP/OCB/Bridge-1/Karimganj/12	Br. No. 2/2 on P.K. Road to Kamargram Pt-II	20.00	Abdul Latif	2,06,65,350.00	2	0%
699	123, Karimganj North	Karimganj	CE/EAP/ARRBP/OCB/Bridge-1/Karimganj/13	Br. No. 1/2 on Nutunbasti towards Tukergram BOP Road	25.00	Abdul Malik	1,25,09,700.00	2	0%
700	123, Karimganj North	Karimganj	CE/EAP/ARRBP/OCB/Bridge-1/Karimganj/14	Br No. 1/1 on Pathu PWD Road To Sajpur	15.00	Nandan Das	1,62,98,011.35	0	0%
701	126, Ramkrishna Nagar(SC)	Karimganj	CE/EAP/ARRBP/OCB/Bridge-1/Karimganj/15	Br No. 2/3 on Cheragibazar to Kotamoni road	40.00	R.A Mazumdar	2,97,73,516.36	2	0%
702	Karimganj south	Karimganj	CE/EAP/ARRBP/OCB/Bridge-1/Karimganj/16	Br. on Nichintapur to Belala	100.00	Abdul Latif	6,19,56,474.19	0	0%
703	124, Karimganj South	Karimganj	CE/EAP/ARRBP/OCB/Bridge-1/Karimganj/17	Br No. 2/3 on LC Road To Ranibari	16.35	Nandan Das	1,30,40,585.70	1	0%
704	Patharkandi	Karimganj	CE/EAP/ARRBP/OCB/Bridge-1/Karimganj/19	Br. No. 9/1 on Balia Kayasthgram Road	16.35	Tausif Construction Pvt. Ltd.	29,36,500.00	10	0%

Sl. No.	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
705	113, Haflong(ST)	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge-1/Dima Hasao/01	Br. on Nutan Motibra village road	60.00	Node Hojai	4,04,45,059.63	13	0%
706	113, Haflong (ST)	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge-1/Dima Hasao/02	Br. on DD Road to Nalangandisa	50.00	Rangkomon Warisa	4,16,51,900.00	55	33%
707	Haflong	Dima Hasao	CE/EAP/ARRBP/OCB/Bridges-2/Dima Hasao/03	Br. No. 7/1 on Nabdi langting Path	15	Mona Kemprai	2,42,99,073.00	0	0%
708	Haflong	Dima Hasao	CE/EAP/ARRBP/OCB/Bridges-2/Dima Hasao/03	Br. No. 18/1 on Purana Maibang Bonglaidisa Road	15	Mona Kemprai		0	0%
709	113, Haflong (ST)	Dima Hasao	CE/EAP/ARRBP/OCB/Bridges-2/Dima Hasao/05	i) Br. No. 13/1 on Nablaidisa Simthuilong Road	15	Mona Kemprai	2,45,44,600.00	0	0%
710	113, Haflong (ST)	Dima Hasao	CE/EAP/ARRBP/OCB/Bridges-2/Dima Hasao/05	ii) Br. No. 14/1 on Nablaidisa Simthuilong Road	10.9	Mona Kemprai		0	0%
711	Haflong	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge-1/Dima Hasao/06	Br. No. 12/1 on Asalu Wadrendisa Road	30	Mona Kemprai	2,59,25,798.00	25	0%
712	113,Halflong (ST)	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge-1/Dima Hasao/09	Br. No. 11/1 on Langting - Mailoo Road	15	Mona Kemprai	1,12,00,264.00	10	0%
713	113, Haflong (ST)	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge-1/Dima Hasao/13	Br. on LJV School to new Harangajao Rly Station	50	Anukul Paul	3,63,23,863.32	0	0%
714	113,Halflong (ST)	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge-1/Dima Hasao/14	Br. on SS Road to Moti Hojai via Riam Bathari village	15	Aftab Uddin Ahmed	1,00,46,630.00	0	0%
715	Haflong	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge-1/Dima Hasao/15	Br. No. 1/1 on Longma-I village approach Road	10.6	Mona Kemprai	91,18,056.00	10	0%

Sl. No	New LAC	District	Package No.	Bridge Name	DPR Br. Legth (in RM)	Name of Contractor	Contract Amount	Physical Progress in %	Financial Progress in %
716	113, Haflong (ST)	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge- 1/Dima Hasao/16	Br. No. 10/1 on Asalu Wadrenghisa Road	15	Mona Kemprai	1,66,77,600.00	30	0%
717	113, Haflong (ST)	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge- 1/Dima Hasao/17	Br. No. 9/1 on Nablada Simthuilong Road	10.9	Mona Kemprai	92,57,630.00	0	0%
718	Haflong	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge- 1/Dima Hasao/18	Br. No. 1/1 on Gidingpur Village Approach Road	20	Mona Kemprai	1,44,23,270.00	0	0%
719	113, Haflong (ST)	Dima Hasao	CE/EAP/ARRBP/OCB/Bridge- 1/Dima Hasao/19	Br. on DD Road to Daodipdisa via Khelampu Hapila Road	35	Deka Engineering Construction	3,24,05,393.00	0	0%


Chief Engineer, EAP, PWRD
Assam, Fatasil Ambari, Guwahati-25
 Borbhuiya