

ASSAM LEGISLATIVE ASSEMBLY
UNSTARRED ASSEMBLY QUESTION NO: 47
DATE OF REPLY: 06/07/2026

Subject : **Details of work in last 5 years in Udharbond LAC.**

MLA : Shri RAJDEEP GOALA :

Will the Minister of Public Works (Roads) Department be pleased to state :

- (a) Please furnish the details of all schemes, projects and development works undertaken by the Department in Udharbond constituency during the last five years.
- (b) Please furnish the details of which schemes have been completed and which remain incomplete, along with their present status, expenditure incurred, reasons for non-completion,(where applicable), and expected date of completion.
- (c) Please furnish the detailed list of all completed and incomplete schemes, projects and development works in Udharbond constituency.

:::ANSWER:::

The Hon'ble Minister, Public Works Department, Dr. Himanta Biswa

Sarma will reply:

- (a) Details of projects along with relevant schemes undertaken by PWRD in the Udharbond LAC in last 5 years is enclosed in **Annexure-I (Uploaded in the portal)**
- (b) Details of schemes along with status, expenditure incurred, etc. are enclosed in **Annexure-I (Uploaded in the portal)**
- (c) Details of all completed and incomplete schemes are enclosed in **Annexure-I (Uploaded in the portal)**

(The Reply uploaded in the Portal)

---000---

Reply to the Assembly Question Dy.No. 30 asked by Sri Rajdeep Goala , Hon'ble MLA, Udharbond LAC

ANNEXURE-I.

Sl. No.	Name of LAC	Year	Scheme	Name of Scheme	Name of Contractor	Contract Price (Rs. In Lakh)	Expenditure Incurred (Rs. In Lakh)	Physical Progress (in %)	Present Status	Reason for Delay	Actual date of Completion/ Expected date of Completion
				SOPD-G (2021-22).							
1	Udharbond	2021-22	SOPD-G (2021-22).	Construction of approaches for Bridge No. 3/1 at Koratigram Modhuramukh road including Protection works & land acquisition in Cachar District under SOPD-G for the year 2021-22, Udharbond LAC.	UCN Construction Co. Pvt. Ltd.	1515.45340	349.02	75.00%	Work is in Progress.	1. Due to LA issues. 2. Change of Scope. 3. Rainfall.	30.11.2026
				RIDF-XXVII.							
1	Udharbond	2021-22	RIDF-XXVII.	Construction of road on River embankment." Reclamation of flood effected area near Chalitakandi Gossaipur etc.(B) R/B Larsing. (Larsing River) from Ch.0.00M to 2500.00M) (L=2.45 KM) under RIDF- XXVII of NABARD " for the year 2021-22.	Jahar Paul	370.54	101.49	81.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	31.07.2026 Termination Proposal submitted.
2	Udharbond	2021-22	RIDF-XXVII.	Construction of road on River embankment." Reclamation of flood effected area near Chalitakandi Gossaipur etc.(B) R/B Larsing. (Larsing River) from Ch.0.00M to 1900.00M) and (Ch. 5250.00M to Ch.5650.00M (L=2.30 KM) under RIDF- XXVII of NABARD " for the year 2021-22.	Alok Ghosh	330.55	219.56	85.00%	-----	-----	Incomplete final.
				Mukhya Mantrir Path Nobikaran Achari.							
1	Udharbond	2022-23.	Mukhya Mantrir Path Nobikaran Achari.	Periodic Renewal of Road from (i) Ghungoorbond to Pakurpar (Ch.0.00m to Ch.2830.00m) (ii) Kumbha to Ainacherra (Ch.0.00m to Ch.3200.00m) under Mukhya Mantrir Path Nabikaran Achari for the year 2022-23, Udharbond LAC.Pkg. No. MMPNA/2022-23/246.	Panna Deb	104.58900	77.73	100.00%	Work Completed.	-----	24.12.2025
2	Udharbond	2022-23.	Mukhya Mantrir Path Nobikaran Achari.	Periodic Renewal of Road from (i) Lathigram to Durganagar via Udharbond Baskandi Road (Ch.0.00m to Ch.1815.00m) (PMGSY Pkg. No. AS-03-25) (ii) Rongpur to Angarjur Road (Ch.0.00m to Ch.1660.00m) (PMGSY Pkg. No. AS-03-25) (iii) Joypur Harinagar NEC Road to Choto Kumpui via Raillon Uttar Dolaicherra (Subhash Nagar to Borokumpi) (PMGSY) & (iv) Shivostan Langlacherra Road (PMGSY) (Ch.0.00m to Ch.3200.00m) under Mukhya Mantrir Path Nabikaran Achari for the year 2022-23, Udharbond LAC. (Pkg. No. MMPNA/2022-23/245).	M/S CMC Associates	161.54100	177.84	100.00%	Work Completed.	-----	18.12.2025
				Mukhya Mantrir Unnoto Paki Path Nirman Achari.(RIDF_XXVIII).							
1	Udharbond	2022-23.	Mukhya Mantrir Unnoto Paki Path Nirman Achari.(RIDF_XXVIII).	Improvement of Road from (i) Lathigram to Durganagar via Udharbond Banskandi Road (Ch.2000.00m to Ch.7000.00m) (ii) Pailapool Joypur Harinagar Kumacherra Road (Ch.8000.00m to Ch.16600.00m) under Mukhya Mantrir Unnoto Pakipath Nirman Achari for the year 2022-23(RIDF-XXVIII), Udharbond LAC. (Pkg. No. MMUPPNA_RIDF_XXVIII_22_23_109).	Anamul Haque Laskar	1147.57	1003.79	100.00%	Work Completed.	-----	14.12.2025
				Mukhya Mantrir Paki Path Nirman Achari							
1	Udharbond	2022-23	Mukhya Mantrir Paki Path Nirman Achari	Construction of Road from Koratigram Madhuramukh Road (Ch.0.00M to Ch.2510.00M) under Mukhya Mantrir Pakipath Nirman Achari for the year 2022-23, Udharbond LAC.(Package No. MMPPNA_22_23_472).	Binayak Goswami	117.78	36.71	100.00%	Work Completed.	-----	05.04.2025
2	Udharbond	2022-23	Mukhya Mantrir Paki Path Nirman Achari	(i) Construction of Road from Chatradoyal to Harinagar via Natun Chandra Paschim Diska (Ch.7000.00m to Ch.9000.00m) (ii) Construction of Road from Harinagar PWD Road to Railong via Thaipoonagar Kanakpur, Doloicherra (Ch.0.00M to Ch.3000.00M) Under Mukhya Mantrir Pakipath Nirman Achari for the year 2022-23, Udharbond LAC. (Pkg. No. MMPPNA_22_23_476).	Sankar Roy	403.94	325.49	100.00%	Work Completed.	-----	07.04.2025

Sl. No.	Name of LAC	Year	Scheme	Name of Scheme	Name of Contractor	Contract Price (Rs. In Lakh)	Expenditure Incurred (Rs. In Lakh)	Physical Progress (in %)	Present Status	Reason for Delay	Actual date of Completion/ Expected date of Completion
3	Udharbond	2022-23	Mukhya Mantrir Paki Path Nirman Achani	Construction of Road from (i) Lediacherra 3 No. Basti to Lalong Basti (Ch.0.00M to Ch.775.00M) (ii) Borthol Road to Langlacherra 7 Nos Basti (Ch.0.00m to Ch.1000.00m) (iii) Joypur Bazar to Borthol TE (Ch.0.00M to Ch.350.00M) (iv) Baladhan Shiv Mandir to Diksha, Baladhan, Kanakpur GP (Ch.0.00M to Ch.1000.00M) under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23, Udharbond LAC. (Pkg. No. MMPPNA_22_23_475).	Rahul Roy	252.40	77.87	76.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	09.07.2026
4	Udharbond	2022-23	Mukhya Mantrir Paki Path Nirman Achani	Construction of Road from (i) Dayapur Arkatipur Road (Ch.5750.00M to Ch.7550.00M) (ii) Purba Dayapur Road to Durganagar, Mazargram GP (Ch.0.00m to Ch.1400.0m) (iii) Jhafirbond Pangram Road (Ch.3340.00m to Ch.4800.00m) (iv) Pangram Amoranagar Road to Akhra via Manipuri Basti (Pt-I) (Ch.0.00m to Ch.650.00m) (v)Pangram Amoranagar Road to Akhra via Manipuri Basti (Pt-II) (Ch.0.00m to Ch.380.00m) (vi) Bagharpar Road (Opposite DNHS Play Ground) (Ch.0.00m to Ch.500.00m) under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23, Udharbond LAC (Package No MMPPNA 22_23_471)	M/S Ramkrishna Traders.	437.24	397.96	100.00%	Work Completed.	----	24.01.2026
5	Udharbond	2022-23	Mukhya Mantrir Paki Path Nirman Achani	Construction of Road from Madhura Mouldam Punjee Road (Ch.1000.00m to Ch.2850.00m) Under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23, Udharbond LAC.(Pkg. No. MMPPNA_22_23_474).	Alok Ghosh	153.49	72.37	60.00%	----	----	Work Terminated on 20/05/2026.
6	Udharbond	2022-23	Mukhya Mantrir Paki Path Nirman Achani	Construction of Road from (i) Tikal PWD Road to Salgangapar via 2 No.Line (Champatilla Shivnari Road) (Ch.0.00m to Ch.1060.00m) (ii) Guntibari Road (Ch.0.00M to Ch.348.00M) (iii) Nagadum Khasia Punjee Road (Ch.0.00M to Ch.300.00M) (iv) Pangram to Amaranagar (Ch.11000.00M to Ch.12450.00M) (v) Thaligram KBJR Memorial School to Siberbond Haribasar (Ch.0.00m to Ch.854.00m) (vi) Thaligram Pathagar to Chandighat-I via Deshabandhu Nagar (Ch.0.00M to Ch.1600.00M) Under Mukhya Mantrir Pakipath Nirman Aachani for the year 2022-23, Udharbond LAC.(Pkg. No. MMPPNA 22_23_473)	SVM Infratech Pvt. Ltd.	481.02	131.39	32.00%	----	----	Termination Proposal submitted.
				RIDF-XXIX.							
1	Udharbond	2023-24	RIDF-XXIX.	"Construction of road from Pangram point to Mahasadak via Borosingha Tea Garden Road under RIDF-XXIX of NABARD for the year 2023-24, Udharbond LAC". (Pkg. No. RIDF XXIX 23-24 133).	M/S Ramkrishna Traders	475.3980	142.08	60.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	13.12.2026
2	Udharbond	2023-24	RIDF-XXIX.	"Improvement of road from Itkhola Tri-junction to Mediland Nursing Home Road via Malugram Bairabbari, E&D Dyke, Panchanan Shibbari & Samayik Prasangha under RIDF-XXIX of NABARD for the year 2023-24, Udharbond LAC" (Pkg. No. RIDF XXIX 23-24 134).	M/S CMC Associates	253.20	56.96	43.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	13.09.2026
3	Udharbond	2023-24	RIDF-XXIX.	"Improvement of road from Janiganj to Kalibari Road of Udharbond Urban area Road under RIDF-XXIX of NABARD for the year 2023-24 Udharbond LAC" (Pkg. No. RIDF XXIX 23-24 135).).	Shyamal Das	100.9180	98.00	100.00%	Work Completed.	----	20.01.2025
4	Udharbond	2023-24	RIDF-XXIX.	"Improvement of road starting from Tegor Public School to Borthal Karatigram via NH-37(Rongpur) & ADC Lane of Udharbond urban area under RIDF-XXIX of NABARD for the year 2023-24, Udharbond LAC" (Pkg. No.RIDF XXIX 23 24 136)	Joydeb Das	88.57	47.76	78.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	19.08.2026
				(SOPD(ODS) TEA GARDEN.							
1	Udharbond	2023-24	(SOPD(ODS) TEA GARDEN.	Construction of Road under Arkatipur Tea Garden of Udharbond LAC (i) Main Road Arkatipur Tea Factory point to Maidan Bill under SOPD-ODS for the year 2023-24 (Udharbond LAC). (Pkg. No. SOPD ODS 23-24 132).	Joydeb Das	90.00	89.86	100.00%	Work Completed.	----	11.08.2025
2	Udharbond	2023-24	(SOPD(ODS) TEA GARDEN.	Construction of Road under Kashipur Tea Garden of Udharbond LAC (i) Main Road Kashipur Tea Factory point to Digar Kashipur under SOPD-ODS for the year 2023-24 (Udharbond LAC). (Pkg. No. SOPD ODS 23-24 133).	M/S MIDAS GRANITES	99.79	0.00	89.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	31.07.2026

Sl. No.	Name of LAC	Year	Scheme	Name of Scheme	Name of Contractor	Contract Price (Rs. In Lakh)	Expenditure Incurred (Rs. In Lakh)	Physical Progress (in %)	Present Status	Reason for Delay	Actual date of Completion/ Expected date of Completion
3	Udharbond	2023-24	(SOPD(ODS) TEA GARDEN.	Construction of Road under Kumbha Tea Garden of Udharbond LAC (i) Main Road Kumbha Bazar point to PMGSY Road via Kumbha T.E, Factory (ii) Link Road- Nisthal Nach ghat to Upar Tilla (Yadav Karmakar House) under SOPD- ODS for the year 2023-24 (Udharbond LAC)	Susanta Deb	90.00	27.62	100.00%	Work Completed.	----	06.03.2026
4	Udharbond	2023-24	(SOPD(ODS) TEA GARDEN.	Construction of Road under Martycherra (Ainacherra) Tea Garden of Udharbond L.A. Constituency (i) Main Road- PMGSY Road to Labour Line via Martycherra (Ainacherra) T.E. factory & Hospsital (ii) Link Road- Tinali (1st) to Labour Line (Martycherra) via Pl	M/S Rakhal Kanti Nag.	90.00	36.19	100.00%	Work Completed.	----	19.11.2025
5	Udharbond	2023-24	(SOPD(ODS) TEA GARDEN.	Construction of Road under Nagar Tea Garden (Undser Chandighat T.E.) of Udharbond L.A. Constituency (i) Main Road- Nagar (Under Chandighat T.E.) engine tukra to Nich Line under SOPD-ODS for the year 2023-24 (Udharbond LAC). (Pkg. No. SOPD ODS 23-24 136).	M/S P.K. Roy & Sons.	90.00	35.76	100.00%	Work Completed.	----	19.11.2025
				Mukhya Mantrir Nagariya Pakipath Nirman Achani							
1	Udharbond	2023-24	Mukhya Mantrir Nagariya Pakipath Nirman Achani	(i) Construction of RCC Drain at Sadarghat Bridge Point to Angarjur (Ward No.25) (ii) Construction of Narsing Akhra Road with RCC Drain under Mukhya Mantrir Nagariya Pakipath Nirman Achani (MMNPNA) for the year 2023-24, Silchar MB under Silchar LAC in Cachar District. (Pkg.No.MMNPPNA 23 24 116).	M/S CMC Associates.	196.15	70.53	100.00%	Work Completed.	----	10.04.2026
				MMPNA(BUG)(Nabikaran)							
1	Udharbond	2023-24	MMPNA(BUG)(Nabikaran)	Repair / Rehabilitation of (i) BUG Bridge No. 14/2 on Laisong Razabazar Road (ii) BUG Bridge No. 17/3 on Laisong Razabazar Road. (iii) BUG Bridge No. 20/3 on Laisong Razabazar Road. (iv) BUG Bridge No. 22/1 on Laisong Razabazar Road.under Mukhya Mantrir Path Nabikaran Achani (MMPNA) for the year 2023-24 (Udharbond LAC).(Pkg. No.Cachar/MMPNA/BUG/06).	Joydeb Das	55.16	28.86	100.00%	Work Completed.	----	May, 2026
				Mukhya Mantrir Paki Path Nabikaran Achani (Periodic Renewal).							
1	Udharbond	2023-24	Mukhya Mantrir Paki Path Nabikaran Achani (Periodic Renewal).	Periodic Renewal of (i) Road from Amaranagar to Indranagar (Ch.0.00m to Ch.2500.00m) (Reconstruction of RCC Box culvert at Ch.1710.00m) (ii)Joypur to Langlacherra Road (Borthol Road to Langlacherra 7 No. Basti) (Construction of Box Culvert No. 2/1, 2/2 and approaches), (Ward No.06).(iii) Narsing Akhra Rongpur Road.(iv) Gossaipur-II to Bahadurpur Road (Ch.0.00M to Ch.950.00m) under Mukhya Mantrir Path Nabikaran Achani (MMPNA) for the year 2023-24 under Udharbond LAC in Cachar District.(Pkg. No.MMPNA/2023-24/264).	M/S Sen & Sen Construction	131.69	131.34	100.00%	Work Completed.	----	02.05.2025
2	Udharbond	2023-24	Mukhya Mantrir Paki Path Nabikaran Achani (Periodic Renewal).	Periodic Renewal of (i) Salganga Kali Mandir Road (Construction of Retaining Wall at Salganga Kali Mandir Road) (ii) Road Doloo Mainerbond Road from Ch. 15650.00m to Ch.16950.00m (iii) Silchar (Gossaipur) to Kumbhirgram Airport (VIP Road) (Construction of Gabion wall at 17th KM and RCC Open drain at 16th KM) under Mukhya Mantrir Path Nabikaran Achani (MMPNA) for the year 2023-24 under Udharbond LAC in Cachar District.(Pkg. No.MMPNA/2023-24/265).	Paradise Enterprise.	118.15	117.59	100.00%	Work Completed.	----	29.07.2025
				Mukhya Mantrir Paki Path Nirman Achani 2023-24.							
1	Udharbond	2023-24	Mukhya Mantrir Paki Path Nirman Achani 2023-24.	(i) Construction of Road from Dayapur Coloney PWD Road to Jibon Rikiason House (ii) Construction of Road from Jhafirbond Main Road to Larsingpar Rajbangshi Basti (Ph-I) (iii) Construction of Road from Tikal PWD Road to Babon Tilla (Ch.0.00m to Ch.680.00m) .(iv) Construction of Road from Khaspur to Banglatilla (Ch.0.00m to Ch.1380.00m) .under Mukhya Mantrir Pakipath Nirman Achani (MMPPNA) for the year 2023-24 under Udharbond LAC in Cachar District. (Pkg. No. MMPPNA 23 24 315).	Jayshree Deb	321.60	288.62	99.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	15.07.2026

Sl. No.	Name of LAC	Year	Scheme	Name of Scheme	Name of Contractor	Contract Price (Rs. In Lakh)	Expenditure Incurred (Rs. In Lakh)	Physical Progress (in %)	Present Status	Reason for Delay	Actual date of Completion/ Expected date of Completion
2	Udharbond	2023-24	Mukhya Mantrir Paki Path Nirman Achani 2023-24.	(i) Construction of Road from Chapannahal Bagmara Road (Laikat Ali House Road) (ii) Construction of Purba Salganga Kali Mandir Road (Ch.750.00m to Ch.961.00m) .(iii) Construction of Bahadurpur Kali Mandir Road (Ch.0.00m to Ch.675.00m) .(iv) Construction of Dumurghat Shibbari Road (Ch.0.00m to Ch.160.00m) .(v) Construction of Road from Gossaipur Pt-I (Ramratan L.P. School) to Airtel Tower via Tanjay L.P. School (Tikarbasti) (Ch.0.00m to Ch.1047.00m). under Mukhya Mantrir Pakipath Nirman Achani (MMPPNA) for the year 2023-24 under Udharbond LAC in Cachar District. (Pkg. No. MMPPNA 23_24_316).	Biswajit Deb	269.31	101.41	63.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	15.09.2026
3	Udharbond	2023-24	Mukhya Mantrir Paki Path Nirman Achani 2023-24.	(i) Construction of Road from Kumbha PWD Road to Hmarpunjee (Ch.0.00m to Ch.420.00m) (ii) Construction of Box Culvert No. 2/1 (1*5.00*5.00m) at 1817.00m and approaches on road from Kumbha PWD Road to Lailongcherra Khasiapunjee.(iii) Construction of Larsing Bagan Road (Retaining Wall) under Mukhya Mantrir Pakipath Nirman Achani (MMPPNA) for the year 2023-24 under Udharbond LAC in Cachar District. (Pkg. No. MMPPNA_23_24_317).	M/S Ramkrishna Traders	207.1269	140.98	81.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	30.09.2026
4	Udharbond	2023-24	Mukhya Mantrir Paki Path Nirman Achani 2023-24.	Construction of Gabion Wall including backfill for River Protection work (Ch.180.00m to Ch.235.00m & Ch. 240.00m to Ch.320.00m) on Road from Thaligram PWD Road to Salgangapar PHE under Mukhya Mantrir Pakipath Nirman Achani (MMPPNA) for the year 2023-24 under Udharbond LAC in Cachar District. (Pkg. No. MMPPNA 23_24_318).	Joydeb Das	200.41	200.37	100.00%	Work Completed.	----	06.03.2026.
				Periodic Renewal under PMGSY.							
1	Udharbond	2023-24	Periodic Renewal under PMGSY.	Periodic Renewal of Road from (i) S.K. Road to Doyapur-I constructed under PMGSY Package No.AS-03-72, (ii) T06-Harinagar Road constructed under PMGSY Package No. AS-03-145 & (iii) Poilapool Joypur NEC Road near Block HQ-Lailong via Ladiacherra constructed under PMGSY Package No. AS-03-62 (Package No.PR/2023-24/01).	Anukul Paul	139.68	49.31	100.00%	Work Completed.	----	19.12.2025
				MMUPPNA RIDF XXIX							
1	Udharbond	2023-24	MMUPPNA RIDF_XXIX	Improvement of (i) Road from Lathigram to Durganagar via Udharbond Baskandi Road (Ch. 7000.00m to Ch. 12365.00m) (ii) Improvement of Road from Udharbond Banskandi Road to Doyapur Arkatipur Road Via Jagannath Singh College Road and Chapannahal(Ch. 0.00m to Ch.5000.00m)under Mukhya Mantrir Unnoto Pakipath Nirman Achani for the year 2023-24, (RIDF-XXIX) Udharbond LAC. (Pkg. No. MMUPPNA RIDF XXIX 23_24_127).	Panna Deb	1240.10	1238.36	100.00%	Work Completed.	----	16.07.2025
				RIDF-XXX.							
1	Udharbond	2024-25	RIDF-XXX.	Improvement of (i) Main Road :- Amranagar to Indranagar PWD Road (ii) Amranagar PWD Road to Krishna Pradhan House under Amranagar Tea Garden under RIDF-XXX of NABARD for the year 2024-25. (Pkg. No.TE RIDF 24-25_376).	M/S CMC Associates	90.0000	0.00	35.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	30.09.2026
2	Udharbond	2024-25	RIDF-XXX.	Improvement of Daloogram PWD Road to Scottpur Garden Office of Daloogram Tea Garden under RIDF-XXX of NABARD for the year 2024-25. (Pkg.No.TE RIDF 24-25_377).	Purnam Deb	90.00	0.00	10.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	30.09.2026
3	Udharbond	2024-25	RIDF-XXX.	Improvement of Road from PWD Road to Khumbirgram TE Factory of Khumbirgram TE under RIDF-XXX of NABARD for the year 2024-25. (Pkg. No.TE RIDF 24-25_378).	Shiv Shakti Stone Crusher Industry	90.00	27.00	37.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	30.09.2026
4	Udharbond	2024-25	RIDF-XXX.	Improvement of (i) Larsing T.E Hospital Road to Rajen Bhumij House & (ii) Larsing PWD Road to Rameshwar Sing House of Larsing T.E under RIDF-XXX of NABARD for the year 2024-25. (Pkg.No.TE RIDF 24-25_379).	Swadesh Ranjan Paul	90.00	0.00	48.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	30.09.2026
5	Udharbond	2024-25	RIDF-XXX.	Improvement of Road from Langlaracherra to Khasiapunjee Road of Paticherra TE under RIDF-XXX of NABARD for the year 2024-25. (Pkg. No.TE RIDF 24-25_380).	Sudeep Nath	99.95	23.10927	90.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	30.09.2026

Sl. No.	Name of LAC	Year	Scheme	Name of Scheme	Name of Contractor	Contract Price (Rs. In Lakh)	Expenditure Incurred (Rs. In Lakh)	Physical Progress (in %)	Present Status	Reason for Delay	Actual date of Completion/ Expected date of Completion
6	Udharbond	2024-25	RIDF-XXX.	Improvement of Road from (i) Mono Tanti House to Surjyo LP School (ii) Nachghar to Staff line Road & (iii) Chandighat Factory Point to Mongol Karmakar House via Nachghar of Chandighat T.E under RIDF-XXX of NABARD for the year 2024-25. (Pkg. No.TE RIDF 24-25 381).	M/S B.K. Construction.	90.00	21.61	45.00%	Notice served to expedite the work progress.	1. Rainfall. 2. Scarcity of Forest Material.	30.09.2026
7	Udharbond	2024-25	RIDF-XXX.	Improvement of Road under Cossipore Tea Garden (From Main Road Cossipore Factory to Digar Cossipore Nach Ghar (Ph-II) under RIDF-XXX of NABARD for the year 2024-25. (Pkg. No.TE RIDF 24-25 382).	Joydeb Das	99.90	27.00	80.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	31.07.2026
8	Udharbond	2024-25	RIDF-XXX.	Improvement of Road from (i) Borthol (Nizthal) to Paticherra of Koombar TE (ii) PWD Road to Kalain beel via 900 No.Hindi LP School of Doyapore TE under RIDF-XXX of NABARD for the year 2024-25. (Pkg. No.TE RIDF 24-25 383).	Vishal Roy	199.99	54.00	79.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	31.07.2026
9	Udharbond	2024-25	RIDF-XXX.	Improvement of road from (i) Haticherra PWD Road to NH-27 via Nich Line & (ii) Haticherra PWD Road to Biresh Mirdha House of Haticherra T.E & Improvement of Road from (i) Factory point to Molin Tanti House and (ii) Krishnanamandir Haribasra to Alok House of Ainacherra T.E.under RIDF-XXX of NABARD for the year 2024-25. (Pkg. No.TE RIDF 24-25 384).	Sujit Kumar Deb	200.00	0.00	23.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	30.09.2026
10	Udharbond	2024-25	RIDF-XXX.	Improvement of Road from (i) Pathimara Factory point to Thailgram 8No. Patihimara TE (ii) Jagannath Mandir Main Point to Durgabari via Sitola Mandir and Nutan Quarter of Urunabond TE (iii) PWD Main Road to Ram Prabash Chouhan House (Ph-1) of Arcuttipore TE under RIDF-XXX of NABARD for the year 2024-25. (Pkg. No.TE RIDF 24-25 385).	Shailendra Chanda	270.00	65.04	56.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	31.07.2026
				(RIDF-XXX) Mukhya Mantrir Unnoto Paki Path Nirman Aachani							
1	Udharbond	2024-25	(RIDF-XXX) Mukhya Mantrir Unnoto Paki Path Nirman Aachani	Improvement of Pangram Amaranagar Road (From Ch.0.00M to Ch.8100.00m) under Mukhya Mantrir Unnoto Pakipath Nirman Aachani (MMUPPNA) under RIDF-XXX of NABARD for the year 2024-25.(Pkg. No. MMUPPNA_RIDF_XXX_24_25_111).	M/S Chandan Deb	684.92505	320.08	65.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	30.09.2026
2	Udharbond	2024-25	(RIDF-XXX) Mukhya Mantrir Unnoto Paki Path Nirman Aachani	Improvement of Road from Gossaipur to Kumbhirgram including Protection work at eroded stretches at 17th KM under Mukhya Mantrir Unnoto Pakipath Nirman Aachani (MMUPPNA) under RIDF-XXX of NABARD for the year 2024-25.(Pkg. No. MMUPPNA_RIDF_XXX_24_25_01).	Ambarish Roy	314.91334	281.53100	100.00%	Work Completed.	----	10.12.2025
				(FDR) SOPD-G.							
1	Udharbond	2024-25	(FDR) SOPD-G.	Construction of Road from Baladhan T.E. Diglee Khasia Punjee via US Diska Bhudannagar & US Durganagar under (FDR) SOPD-G for the year 2024-25 under Udharbond LAC in Cachar District. (Pkg. No. SE/UDH/FDR-SOPD-G/24-25/5).	Joydeb Das	66.725	0.00	60.00%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	31.07.2026
2	Udharbond	2024-25	(FDR) SOPD-G.	Construction of Road from (1) Dumurghat Guabari Road (2) Silchar Kumbhirgram Airport Road(VIP Road) under (FDR) SOPD-G for the year 2024-25 under Udharbond LAC in Cachar District. (Pkg. No. SE/UDH/FDR-SOPD-G/24-25/6).	Dilip Das	61.25000	0.00	44.35%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	31.07.2026
3	Udharbond	2024-25	(FDR) SOPD-G.	Construction of Road from (1) NH-53 to 5th KM of Silchar Kumbhirgram Road via Madhuramukh and Bahadurpur (2) Gossaipur Pt-II to Bahadurpur Road under (FDR) SOPD-G for the year 2024-25 under Udharbond LAC in Cachar District. (Pkg. No. SE/UDH/FDR-SOPD-G/24-25/7).	Surojit Sen	62.724	0.00	60.51%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	31.07.2026

Sl. No.	Name of LAC	Year	Scheme	Name of Scheme	Name of Contractor	Contract Price (Rs. In Lakh)	Expenditure Incurred (Rs. In Lakh)	Physical Progress (in %)	Present Status	Reason for Delay	Actual date of Completion/ Expected date of Completion
4	Udharbond	2024-25	(FDR) SOPD-G.	Construction of Road from (1) Pailapool Joypur NEC Road near Block HQ to Lallong via Lediacherra T.E. (2) Down Bandoo Road near Salamatpur to Thailoo Colony Gultilla via Barman Basti to South Laduma (3) Kumacherra Bazar NEC Road to Bhola Punjee via Kalinagar (4) Boma Punjee to Beitha Punjee under (FDR) SOPD-G for the year 2024-25 under Udharbond LAC in Cachar District. (Pkg. No. SE/UDH/FDR-SOPD-G/24-25/8).	Dilip Das	59.27097	0.00	35.66%	Work is in Progress.	1. Rainfall. 2. Scarcity of Forest Material.	31.07.2026
				ARRBP-World Bank.							
1	Udharbond	2024-25	ARRBP-World Bank.	Construction of RCC Bridges in Cachar District (i) Br. No. 8/4 on Guabari to Lutherthal Road. (Pkg. No. CE/EAP/ARRBP/OCB/Bridges-2/Cachar/03).	Sankar Roy	160.2321	0.00	0%	Preparatory work completed.	1. LA Issues. 2. Rainfall.	06.02.2028
2	Udharbond	2024-25	ARRBP-World Bank.	(ii) Br. on S.K. Road to Kullicherra (Pkg. No. CE/EAP/ARRBP/OCB/ Bridges-2/ Cachar/03).	Sankar Roy	131.9379	0.00	0%	Preparatory work completed.	1. LA Issues. 2. Rainfall.	06.02.2028
3	Udharbond	2024-25	ARRBP-World Bank.	Construction of RCC Bridges in Cachar District (i) Br. No. 1/6 on Nagadum Aughustha Nagar Road. (Pkg. No. CE/EAP/ARRBP/OCB/Bridges-1/Cachar/09).	Mohsin Ahmed	182.69418	0.00	0%	Preparatory work completed.	1. LA Issues. 2. Rainfall.	02.11.2027
4	Udharbond	2024-25	ARRBP-World Bank.	Widening of Bridge in Cachar District (i) Br. No. 1/2 Road from S.K. Road to Khaspur Bagerkona via Devbasti. (Pkg. No. CE/EAP/ARRBP/OCB/Bridge-1/Cachar/19).	Ambarish Roy	258.73793	0.00	0%	Notice issued to the contractor to start the Preparatory work immediately.	1. LA Issues. 2. Rainfall.	19.11.2027
5	Udharbond	2024-25	ARRBP-World Bank.	Construction of Bridge in Cachar District (i) Br. No. 1/1 Arkatipur to Gossaiapur via Nepali Basti Road funded by World Bank. (Pkg. No. CE/EAP/ARRBP/OCB/Bridge-1/Cachar/29).	MS AYUSH TRADING	74.85950	0.00	0%	Preparatory work completed.	1. LA Issues. 2. Rainfall.	05.02.2027
6	Udharbond	2024-25	ARRBP-World Bank.	Construction of Bridge in Cachar District i) Br. No. 4/1 Doyapur Arkatipur Road funded by World Bank. (Pkg. No. CE/EAP/ARRBP/OCB/Bridge-1/Cachar/31).	MS AYUSH TRADING	64.36200	0.00	0%	Preparatory work completed.	1. LA Issues. 2. Rainfall.	05.02.2027
7	Udharbond	2024-25	ARRBP-World Bank.	Construction of Bridge in Cachar District: (i) Br. No. 3/5 on Road From Udharbond Block H.Q. to Patharia. (Pkg. No. CE/EAP/ARRBP/OCB/Bridge-1/Cachar/21).	M.R. CONSTRUCTION	94.80303	0.00	0%	Preparatory work completed.	1. LA Issues. 2. Rainfall.	02.02.2027
8	Udharbond	2024-25	ARRBP-World Bank.	Construction of Bridge in Cachar District Br. No. 4/3 on S.K. Road to Kullicherra (Pkg. No. CE/EAP/ARRBP/OCB/Bridge-1/Cachar/24).	JAVED HUSSAIN LASKAR	88.11900	0.00	0%	Work order issued on 30.05.2026. Notice issued to the contractor to start the Preparatory work immediately.	Rainfall.	29.05.2027
9	Udharbond	2024-25	ARRBP-World Bank.	Construction of RCC in Cachar District (i) Br. No. 6/1 on S.K. Road to Kullicherra. (Pkg. No. CE/EAP/ARRBP/OCB/Bridge-1/Cachar/14).	Ambarish Roy	373.07147	0.00	10%	Work is in Progress.	Rise in water level.	19.11.2027
				CRIF - 2025-26							
1	Udharbond	2025-26	CRIF - 2025-26	Construction of RCC Bridge No.1/1 over river Barak at Gandhighat near Rice Mill connecting Madhuramukh with Silchar Town including approach and protection works under Central Road Infrastructure Fund (CRIF) for the year 2024-25 (Bridge Length=340.00M). (Package No.Cachar/CRIF(Setu Bandhan)/2024-25/01).	D2S Infrastructures Pvt. Ltd.	7991.48133	0.00	0%	Work not yet started due to LA issues.	LA Issues.	19.12.2027

Sl. No.	Name of LAC	Year	Scheme	Name of Scheme	Name of Contractor	Contract Price (Rs. In Lakh)	Expenditure Incurred (Rs. In Lakh)	Physical Progress (in %)	Present Status	Reason for Delay	Actual date of Completion/ Expected date of Completion
				RIDF-XXXI							
1	Udharbond	2025-26	RIDF-XXXI	(1) Improvement of Road from S.K. Road to Kulicherra (Ch.3500.00M to Ch.4500.00M) (2) Improvement of Doloo Moinerbond Road (From Ch. 11800.00m to Ch.15600.00m) (3) Improvement of Silchar Kumbhirgram Road & Bandarmara Upartilla to VIP Road and Salganga Basanghat under Mukhya Mantrir Paki Path Nirman Achani RIDF-XXXI of NABARD for the year 2025-26 in Udharbond LAC.(Pkg. No. MMPPNA_RIDF_XXXI_25_26_489).	Bikash Sarma	394.77916	0.00	35.000%	Work is in Progress.	-----	03.02.2027
2	Udharbond	2025-26	RIDF-XXXI	(1) Improvement of Road from Kashipur NH Point to Shimultola (Badri Bridge Approach) (2) Improvement of Road from Ichacherra to Uparttilla via Khirad Goala House (3) Salganga Kali Mandir Road under Mukhya Mantrir Paki Path Nirman Achani RIDF-XXXI of NABARD for the year 2025-26 in Udharbond LAC.(Pkg. No. MMPPNA_RIDF_XXXI_25_26_490)	Jayashree Deb	273.7600	0.00	0%	Work not yet started. Notice served to the contractor to start the work.	Rainfall.	12.03.2027
				Mukhya Mantrir Paki Path Nirman Achani SOPD-G							
1	Udharbond	2025-26	Mukhya Mantrir Paki Path Nirman Achani SOPD-G	(i) Improvement of Dayapur Arkatipur Road (Ch.5370.00m to Ch. 5750.00m) (RCC Drain and Road) (L=0.380 KM) (ii) Improvement of Road from Kalituk Shimultola to Shefali Begum House (L=0.530 KM) (iii) Construction of road from Barun Karmakar House to Sainik Khetri House (Phase-I) at Chandighat T.E. (L=0.750 KM) (iv) Construction of road from Cachari Basti Road to Krishna Bahadur L.P. School via Leurbond G.P. Office (Phase-I) (L=0.533 KM) (Total L=2.193 KM) under Mukhya Mantrir Paki Path Nirman Achani SOPD-G for the year 2025-26 in Udharbond LAC. (Pkg. No. STRB/SOPD-G/Udharbond-02/02).	Joydeb Das	198.230000	0.00	0%	Work not yet started. Notice served to the contractor to start the work.	Rainfall.	06.03.2027
2	Udharbond	2025-26	Mukhya Mantrir Paki Path Nirman Achani SOPD-G	(i) Construction of 5.00 x 5.00m Box Cell Culvert (Single Row) at Udharbond Hospital Road (L=0.080 KM), (ii) Improvement of Road from PWD Main Road to Chotolal Tanti House, Tikol T.E. (Phase-I) (L=0.380 KM)(iii) Improvement of Road from 2nd KM of Doyapur Arkatipur Road to Baghmara (L=0.780 KM) (iv) Improvement of Road from Kumbha PWD Main Gate to Kumbha Bazar via Sonpaty (L=0.780 KM) (Total L=2.020 KM) under Mukhya Mantrir Paki Path Nirman Achani SOPD-G for the year 2025-26 in Udharbond LAC. (Pkg. No. STRB/SOPD-G/Udharbond-03/03).	SHIV SHAKTI STONE CRUSHER INDUSTRY	229.2850	0.00	0%	Work not yet started. Notice served to the contractor to start the work.	Rainfall.	11.02.2027
3	Udharbond	2025-26	Mukhya Mantrir Paki Path Nirman Achani SOPD-G	(i) Improvement of road from 1st KM of Doyapur Arkatipore road to Chappanhal via Baghmara (L=0.720KM) (ii) Improvement of Road from Endogram Gate to Jhulanpool (L=0.670KM) (iii) Improvement of Chappanhal Hospital Road (L=0.210KM) (iv) Improvement of Tikal Bazar Road Approach (Construction of Retaining Wall at Ch. 220.00m) (L=0.978KM) (v) Construction of Kafiya Tilla Rikiason Basti Road, Arkatipur (L=0.330KM) (Total L=2.908KM) under Mukhya Mantrir Paki Path Nirman Achani SOPD-G for the year 2025-26 in Udharbond LAC. (Pkg. No. STRB/SOPD-G/Udharbond-04/04).	Utpal Das	209.05784	0.00	12%	Work is in Progress.	----	15.02.2027
4	Udharbond	2025-26	Mukhya Mantrir Paki Path Nirman Achani SOPD-G	(1) Improvement of road from Rongtilla PWD Road to Subash Nagar Bridge Point via Juntilla, Harinagar (Phase-I) (2) Improvement of road from Kathalwala Bazar to Bagkhuri Masghat via Bagkhuri Durgabari (Phase-I) (3) Improvement of Road from (i) Machpara PHE WSS to Radhika Singh House Pt-III (ii) PWD Road to Machpara Manipuri L.P. School from Ch. 0.00m to Ch.480.00m (Phase -I) (4) Improvement of Road from Madhura to Satyanagar (Phase-I) under Mukhya Mantrir Paki Path Nirman Achani (MMPPNA) under SOPD-G for the year 2025-26 in Udharbond LAC.	Anamul Haque Laskar	396.05000	0.00	0%	Work not yet started. Notice served to the contractor to start the work.	----	07.05.2027
				Mukhya Mantrir Nagariya Paki Path Nirman Achani (MMNPPNA)							

Sl. No.	Name of LAC	Year	Scheme	Name of Scheme	Name of Contractor	Contract Price (Rs. In Lakh)	Expenditure Incurred (Rs. In Lakh)	Physical Progress (in %)	Present Status	Reason for Delay	Actual date of Completion/ Expected date of Completion
1	Udharbond	2025-26	Mukhya Mantrir Nagariya Paki Path Nirman Achari (MMNPPNA)	(i) Improvement of Rajpath Road at Rongpur (L=0.310KM) (RCC Cover Drain on Left side of road from Ch..80.00M to Ch. 210.00m) (ii) Improvement of PWD Colony Road (L=0.700KM) (Total L=1.010KM) under Mukhya Mantrir Nagariya Paki Path Nirman Achari (MMNPPNA) under SOPD-G for the year 2025-26 in Udharbond LAC. (Pkg. No. STRB/SOPD-G/Udharbond-05/05).	M/S P.K. Roy & Sons	24.56200	0.00	90.00%			29.07.2026
				PDNA-2022							
1	Udharbond	2025-26	PDNA-2022	Recovery and Reconstruction of Old Lakhipur Road (Udharbond Part) under NDRF (PDNA-2022) for the year 2025-26.(Pkg.No.SE/SIL/NDRF(PDNA-2022)/25-26/6).	Altat Hussain Choudhury	49.99000	0.00	80%	Work is in Progress.	Rainfall.	11.09.2026
2	Udharbond	2025-26	PDNA-2022	Recovery and Reconstruction of (1) Nathpara Kandigram Road from Ch. 30.00M to Ch.700.00M (2) Pangram Amaranagar Road under NDRF (PDNA-2022) for the year 2025-26.(Pkg.No.SE/SIL/NDRF(PDNA-2022)/25-26/7).	Sajul Islam Barbhuiya	89.99000	0.00	45%	Work is in Progress.	Rainfall.	17.09.2026
3	Udharbond	2025-26	PDNA-2022	Recovery and Reconstruction of Dayapur-Arkatipur Road (Ch.0.00m to Ch.3970.00m in stretches) under NDRF (PDNA-2022) for the year 2025-26.(Pkg.No.SE/SIL/NDRF(PDNA-2022)/25-26/8).	Anamul Haque Laskar	59.99000	0.00	25%	Work is in Progress.	Rainfall.	24.09.2026
4	Udharbond	2025-26	PDNA-2022	Recovery and Reconstruction of Karatigram Madhuramukh Road from Ch. 2400.00m to Ch.3200.00m & 1st & 2nd KM under NDRF (PDNA-2022) for the year 2025-26.(Pkg. No.PDNA/Cachar/02).	Nurul Islam Laskar	149.38900	0.00	28%	Work is in Progress.	Rainfall.	12.09.2026
5	Udharbond	2025-26	PDNA-2022	Recovery and Reconstruction of Baliganj Road Ch.0.00m to 300.00m & Ch.900.00m to Ch.1200.00m Avg. depth of submergence 60.00 Cm under NDRF (PDNA-2022) for the year 2025-26. (Pkg.No.SE/UDH/NDRF(PDNA-2022)/25-26/10).	Raunaq Construction	54.98510	0.00	100%	Work Completed.	----	Completed on 14.06.2026


 Chief Engineer, PWD (R)
 Assam, Chandmari
 Guwahati-3

ANNEXURE-I

List of Works taken up in Udharbond Constituency in last five years.

Sl No.	District Name	Block Name	Package No.	Sanctioned Year	Work Type	Road Name / Bridge Name	Connectivity (New / Upgrade)	Sanction Cost	Road Length (Kms)	Road Length Completed Till Date	Expenditure Till Date	Present Status	Date of Completion
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Cachar	Udharbond	AS03269	2022 - 2023	ROAD	MRL01- Road from Tikalpar ONGC point to Bando TE via Kumbha	Upgarde	837.15	8.46	8.46	755.36	Completed	19-03-2023


 Chief Engineer, PWD (Border Roads), Assam
 Chandmari, Guwahati-03