

অসম বিধান সভা
তৰাবিহীন প্ৰশ্ন নং - ৩০০
উত্তৰ দিয়াৰ তাৰিখ - ১৩/০৭/২০২৬

বিষয়: ষ্টেডিয়াম নিৰ্মাণ

শ্ৰীভূপেন ৰায়:

মাননীয় ক্ৰীড়া আৰু যুৱ কল্যাণ বিভাগৰ মন্ত্ৰী মহোদয়ে অনুগ্ৰহ কৰি জনাবনে:

- (ক) অসমৰ ক্ৰীড়া জগত খনক আগুৱাই নিয়াৰ ক্ষেত্ৰত চৰকাৰে নতুন ষ্টেডিয়াম নিৰ্মাণৰ ব্যৱস্থা গ্ৰহণ কৰিছে নে? যদি কৰিছে অসমৰ কোন কোন ঠাইত নিৰ্মাণ কৰিব অনুগ্ৰহ কৰি জনাবনে।
- (খ) এই ক্ষেত্ৰত বঙাইগাওঁ জিলাৰ অভয়াপুৰীত এখন ষ্টেডিয়াম নিৰ্মাণ কৰিবনে?

মাননীয় ক্ৰীড়া আৰু যুৱ কল্যাণ বিভাগৰ মন্ত্ৰী **শ্ৰীবিশ্বজিৎ দৈমাৰী** মহোদয়ে উত্তৰ দিব:

- (ক) অসম চৰকাৰৰ লোকনিৰ্মাণ বিভাগৰ পৰা প্ৰাপ্ত তথ্য অনুসৰি, ৰাজ্যখনৰ বিভিন্ন স্থানত বিভিন্ন আঁচনিৰ অধীনত ষ্টেডিয়াম / ক্ৰীড়া প্ৰকল্প নিৰ্মাণ কৰা হৈছে / নিৰ্মাণমান অৱস্থাত আছে। বিতং তথ্য তলত সন্নিবিষ্ট কৰা হ'ল:

অসম চৰকাৰৰ 'উত্তৰণ আঁচনি' ৰ অধীনত লোকনিৰ্মাণ বিভাগৰ জৰিয়তে ৰাজ্যখনৰ বিভিন্ন জিলাৰ নিৰ্মাণ কাৰ্য সম্পূৰ্ণ হোৱা / নিৰ্মাণমান অৱস্থাত থকা মুঠ ৩১টা ক্ৰীড়া প্ৰকল্পৰ বৰ্তমানৰ স্থিতি সংলগ্ন 'ক' ত দিয়া হ'ল।

তাৰোপৰি, অসম চৰকাৰৰ লোকনিৰ্মাণ বিভাগৰ অধীনত ৰাজ্যখনৰ ৪০টা সমষ্টিৰ প্ৰতিটোতে এখনকৈ মিনি ষ্টেডিয়াম নিৰ্মাণৰ অভিলাষী আঁচনি এখনৰ সফল ৰূপায়ণৰ বাবে যাৱতীয় পদক্ষেপ গ্ৰহণ কৰা হৈছে। বিতং তালিকা সংলগ্ন 'খ' ত দিয়া হ'ল।

আনহাতে, অসম চৰকাৰৰ লোকনিৰ্মাণ বিভাগৰ অধীনত ৰাজ্যখনৰ ১১ খন জিলাৰ প্ৰতিখনতে এখনকৈ জিলা ষ্টেডিয়াম নিৰ্মাণৰ আন এখন অভিলাষী আঁচনিৰ সফল ৰূপায়ণৰ বাবে বিহিত ব্যৱস্থা গ্ৰহণ কৰা হৈছে। বিতং তালিকা সংলগ্ন 'গ' ত দিয়া হ'ল।

উল্লেখযোগ্য যে, অসম চৰকাৰৰ সিদ্ধান্ত অনুসৰি, ক্ৰীড়া আন্তঃগাঁথনিৰ সৈতে জড়িত সকলোবোৰ বিষয় অসম চৰকাৰৰ লোকনিৰ্মাণ বিভাগক গতাই দিয়া হৈছে।

আগন্তুক ৫ বছৰত চৰকাৰে অসমৰ প্ৰতিটো বিধানসভা সমষ্টি/ব্লক পৰ্যায়ত এটাকৈ ষ্টেডিয়াম নিৰ্মাণৰ পৰিকল্পনা কৰি থকা হৈছে।

- (খ) লোকনিৰ্মাণ বিভাগৰ পৰা প্ৰাপ্ত তথ্য অনুসৰি, বঙাইগাওঁ জিলাত নিম্ন উল্লেখিত ষ্টেডিয়াম দুখনৰ নিৰ্মাণৰ কাম চলি আছে:

১. চিলাৰায় জিলা ষ্টেডিয়াম (ভৌতিক অগ্ৰগতি - ৫ শতাংশ)
২. মিনি ষ্টেডিয়াম, বৰ্ষণগাঁও (ভৌতিক অগ্ৰগতি - ৬৬ শতাংশ)

উল্লেখযোগ্য যে, বঙাইগাওঁ জিলাৰ অভয়াপুৰীত সম্প্ৰতি ষ্টেডিয়াম নিৰ্মাণ কৰাৰ সন্দৰ্ভত ক্ৰীড়া আৰু যুৱ কল্যাণ বিভাগৰ পৰিকল্পনা নাই। আগন্তুক দিনত চৰকাৰে এই সন্দৰ্ভত কিবা প্ৰস্তাৱ গ্ৰহণ কৰিলে তাৰ তথ্য লোকনিৰ্মাণ বিভাগৰ ওচৰত উপলভ্য হ'ব।

(সংলগ্ন পত্ৰ সমূহ 'https://cmsasla.neva.gov.in/' পোৰটেলত আপলোড কৰা হৈছে /
Enclosures are uploaded in the 'https://cmsasla.neva.gov.in/' portal.)

Sl. No	Name of work	A/A No. & Amount	Awarded Amount (in lakh)	Upto date Progress		Details of component (with area & capacity)
				Physical Progress (%)	Financial Progress	
1	Construction of Outdoor Stadium at Chamata , Dharmapur LAC under Nalbari District under Signature Project for the year 2018-19. Package No.SP - 1	AA/PWB_2018-19(I)_44 Dated : 02-11-2018 Rs. 1000.00 L	982.565	100%	100.00%	•Capacity of the gallery - 1000 nos each gallery. •2 nos of Gallery on Western side including a conference hall, •4 nos of Players room with attached Toilet, •Coach Room with attached Toilet ,DG Room, •4 nos of High mast Light and Fencing around the playground
2	Construction of Stadium Complex at North Guwahati , Jalukbari LAC under Kamrup (M) District under Signature Project for the year 2018-19 Package No.SP - 2	AA/PWB_2018-19(I)_43 Dated : 02-11-2018 Rs. 1000.00 L	889.239	100%	100.00%	• Civil work for Stadium • Construction of 2 Storied Pavillian Gallery Bldg. (No. Of Gallery=1, capacity=1000) • Boundary Wall (Total 182 M (out 503 M of existing) land + 370 M of Addl. Land= 873 M) • Gate • Approach Road with paver Block • Deep Tube Well • Drain (Total 108 M out of 356 M) • Furniture (VIP Room, Players room Doctors Room) • Providing & Installation of Aluminium sliding windows • Providing & fixing of vitrified floor tiles, antiskid tiles, wall tiles • Providing Gypsum Board False ceiling, wooden ceilin • SS railing on staircase ramp etc. • VIP Sanitary & Water supply fittings • Modern Electrical fittings with LED Lighting HVAC System • High Mast Lighting (4 Nos) • Street Lighting along the boundary wall (20 Nos) • DG generator (320 KIV) & Transformer.
3	Construction of Stadium at Kapahera Field, , Batadraba LAC under Nagaon District under Signature Project for the year 2018-19, Package No.SP - 3	AA/PWB_2018-19(I)_58 Dated : 02-11-2018 Rs. 1000.00 L	964.485	100%	100.00%	• Land Development work with earth filling. • Chain link fencing around the football play ground. • Deep Tube Well. • Paver blocks road and footpath. • Construction of two storied RCC pavilion with sanitary and water supply works. • Boundary wall with gates. • Underground drains. • Internal electrification works for two storied pavilion building, flood light with power backup for football playground with campus lighting etc. • Godrej furniture for VIP room and conference room, players room(2-sets), Doctor's room, Referee's room etc. • Security surveillance system with CCTV camera etc and Audio and Video solution of conference room attached with VIP Lounge in 2-storied pavilion • Total station survey and soil investigation.

4	Integrated Sports Complex at Bokakhat , Bokakhat LAC under Golaghat District under Signature Project for the year 2018-19 Package No.SP - 4	AA/PWB_2018-19(I)_56 Dated : 02-11-2018 Rs. 1000.00 L	977.076	100%	100.00%	• Land Development work with earth filling. • Chain link fencing around the football play ground. • Deep Tube Well. • Construction of two storied RCC pavilion with sanitary and water supply works. I.. Ground floor= (117.50 M X 14.00m) a) Players room-I b) Players room-II c) VIP lounge d) Medical room e) Referee room f) Secretary room g) Presidents room h) Shop (7 nos) II.. First Floor= Covered Gallery (capacity 1000 nos) • Boundary wall with gates (Boundary wall length= 547.00 m and Iron gate= 3 nos) • Internal elecetrification works for two storied pavilion building. Flood light 4 nos with power backup for football play ground with campus lighting • Transformer
5	Construction of Stadium Complex at South Kamrup Sports Club , Palasbari LAC under Kamrup (R) District under Signature Project for the year 2018-19, Package No.SP - 5	AA/PWB_2018-19(I)_49 Dated : 02-11-2018 Rs. 1000.00 L	867.491	100%	100.00%	• Stadium Pavilion of floor area 1291.80 Sq m, Capacity - 1200 with • 15 Shops • VIP Lounge • Secretary Room • President Room • VIP Lounge with Toilet • Medical room with Toilet • Referee Room • 2 nos Toilet Block at Ground floor for audience • 2 nos Player Room • Field Size- 110m X 70m , etc along with 4 Nos Stadium High Mast Light, DG Set , Etc
6	Construction of Stadium at Sipajhar , Sipajhar LAC under Darrang District under Signature Project for the year 2018-19 ,Package No.SP - 6	AA/PWB_2018-19(I)_77 Dated : 02-11-2018 Rs. 1000.00 L	981.975	100%	100.00%	• (Hi Max) flash light= 120 Nos (30x4) • BBW= 357 m (approx) • P/A= 100 m x12m)=1200 sqm • Meeting hall= 1 Nos (ground floor) • Players room = 2 Nos (1 for gents and 1 for ladies) • VIP room/Secretary/President/ Medical = 1/Refere Room seating area for PWD • Shop= 11 nos • Furniture • Sintex= 4 nos x 2000 l= 8000 L • Fan (complete ground floor) • Plinth protection + Side drain • Approach Road= 130 m (inside)
7	Construction of Stadium at Tingrai , Digboi LAC under Dibrugarh District under Signature Project for the year 2018-19 Package No.SP - 7	AA/PWB_2018-19(I)_78 Dated : 02-11-2018 Rs. 1000.00 L	980.519	100%	99.00%	• Plinth Area=1411.00 (approx) Sqm, • Capacity=1000 • Sitting Lobby • Conference Hall, • VIP lounge, • Kitchen, • Medical room, • Referee room, • Office room, Player room, • Gallery & Toilet.

8	Construction of Sports Complex at Chabua , Chabua LAC under Tinisukia District under Signature Project for the year 2018-19 Package No.SP - 9	AA/PWB_2018-19(I)_68 Dated : 02-11-2018 Rs. 1000.00 L	987.795	100%	98.00%	• Two storied RCC Pavilion, • Area= 1647.00 m2 • Seating Capacity, (As per drawing)= 1500 nos • Land development of play ground area, = 110.00m x 70.00m • Main entrance Gate etc
9	Construction of Indoor Stadium with a Swimming Pool at Hajo, , Hajo LAC under Kamrup (R) District under Signature Project for the year 2018-19 Package No.SP - 10	AA/PWB_2018-19(I)_64 Dated : 02-11-2018 Rs. 1000.00 L	915.26	100%	97.00%	• Pavilion cum gallery = 107.60 x 10.6.0 Sqm, • 1000 nos. Chairs • 2 nos players room • 1 no. Conference hall • Toilet block 3 nos • President & Secretary room, • Medical, Office room etc. • 110 x 76 Sqm Football Field covered by fencing, • 4 nos Stadium Mast Light, DG Set, Transformer etc.
10	Construction of Indoor Sports Stadium at Lakhipur, Lakhipur LAC under Cachar District under Signature Project for the year 2018-19. Package No.SP - 13	AA/PWB_2018-19(I)_66 Dated : 02-11-2018 Rs. 1000.00 L	982.718	100%	89.00%	• Area of gallery= 619.50 Sqm • Approach Audience sitting capacity gallery= 950 person • Badminton Court= 6 nos. Of size 18.5 m x 51.5 m each • Boundary wall length= 500 Rm • main entry gate= 1 no. • Approach road • car Parking Area
11	Construction of Multi Utility Sports Complex at Bakalia under Signature Project 2018 – 19 LAC Bakalia Division Diphu Building Division Package No.SP - 17	AA/PWB_2018-19(I)_93 Dated : 30-12-2018 Rs. 1000.00 L	914.07	100%	78.00%	• Civil Works (Main Bldg & gallery) • Plumbing Works • Electrical Works • B wall • site Development Area- 1172 sqm - Capacity- 1200 nos
12	Sports and Youths Utility Centre and Stadium at Hongkram , Baithalangsua LAC under Karbi Anglong District under Signature Project for the year 2018-19 Package No.SP - 18	AA/PWB_2018-19(I)_55 Dated : 02-11-2018 Rs. 1000.00 L	973.082	100%	96.00%	• Football Field • Plumbing Works • Electrical Works • B wall • Secretary room, • players room, • toilet, • medical room,
13	Construction of Sports Hostel at Dr. T. Ao. Stadium at Kaliabar, Kaliabar LAC under Nagaon District under Signature Project for the year 2018-19 Package No.SP - 26	AA/PWB_2018-19(I)_65 Dated : 02-11-2018 Rs. 1000.00 L	980.849	100%	100.00%	• Gallery chair 1000 Nos • Secretary room, • VIP room, • 2 nos. Of players room, • toilet, • reference room, • medical room,

14	Development of Sports Complex at at Pub Dhaniram Pathargaon GP. Hojai LAC under Hojai District under Signature Project for the year 2018-19 Package No. SP - 27	AA/PWB_2018-19(I)_57 Dated : 02-11-2018 Rs. 1000.00 L	832.655	100%	100.00%	- Stadium cum gallery Building of Plinth Area 1291 Sqm - Ground floor: gallery Building with - First Floor: 1350 seater capacity stadium - Boundary wall with gate.
15	Development of swahid Thagi Khut Kriya Prakalpa Barhampur LAC under Nagaon District under Signature Project for the year 2018-19 Package No. SP - 28	AA/PWB_2018-19(I)_67 Dated : 02-11-2018 Rs. 1000.00 L	979.003	100%	100.00%	- Two stories RCC Pavilion: Area: 683.4 Sqm, Capacity: 684 - Open Gallery: Area: 1963.05 Sqm, Capacity: 1286 - Development of Football, Cricket, High Jump & Throw Events: 7700 Sqm
16	Development of Sports Complex at Jengraimukh at Majuli , Majuli LAC under Majuli District under Signature Project for the year 2018-19 Package No.SP - 30	AA/PWB_2018-19(I)_75 Dated : 02-11-2018 Rs. 1000.00 L	988.849	100%	95.00%	- Stadium cum gallery Building of Plinth Area 1291 Sqm - Ground floor: Gallery Building with president room, - Secretary room, - VIP room, 2 nos. Of players room, - toilet, - reference room, - Kitchen, - Dining room, - medical room, - conference hall etc. - First Floor: 1000 seater capacity stadium - Boundary wall with gate.
17	Setting up of Sports Complex at Mahmora, Mahmora LAC under Sivasagar District under Signature Project for the year 2018-19 Package No.SP - 31	AA/PWB_2018-19(I)_45 Dated : 02-11-2018 Rs. 1000.00 L	978.338	100%	100.00%	- gallery cum Dressing room, (Area=1 Bigha 0.76 kotha capacity = 2050 Nos. - Football & Athletics Ground 9Area= 16 bigha 2 kotha 0.89 Lessa) - Boundary Wall : Completed for entire plot - Partly site development.
18	Construction of Sports Complex and Stadium at Dudhnoi , Doodhnoi LAC under Goalpara District under Signature Project for the year 2018-19 Package No.SP - 36	AA/PWB_2018-19(I)_63 Dated : 02-11-2018 Rs. 1000.00 L	912.036	100%	100.00%	- Gallery Stand- Area: 1730.45 m2, capacity: 10000 Spectators - Football Playground: Area: 422.70 m2 - Boundary Wall: length 940 m

19	Construction of Integrated Sports Complex at Tezpur Stadium, Tezpur LAC under Sonitpur District under Signature Project for the year 2018-19 Package No.SP - 37	AA/PWB_2018-19(I)_61 Dated : 02-11-2018 Rs. 1000.00 L	980.688	100%	74.00%	• Field Development works • Sports Gallery works • Furniture works • Brick Boundary wall with 3 nos gate • Internal Electrification works • External eletrification works • Approach Road 9paver Block) • Barbed wire fencing works • Car parking area paver block • Generator shed • Sanitary & water supply works • Player Rest Room, • Guest Room, • VIP Rest Room, • Medical unit, • conference hall etc.
20	Construction of Stadium at Nag Shankar, Sootea LAC under Sonitpur District under Signature Project for the year 2018-19, Package No.SP - 38	AA/PWB_2018-19(I)_60 Dated : 02-11-2018 Rs. 1000.00 L	914.999	100%	100.00%	• Football ground: 110m x 73 m • 1000 capacity gallery: 103 m x 10.65 m • Secretary room, • 2 nos. Of players room, • toilet, • reference room, • medical room,
21	Development of Sports Complex at Gohpur, Gohpur LAC under Biswanath District under Signature Project for the year 2018-19 Package No.SP - 39	AA/PWB_2018-19(I)_59 Dated : 02-11-2018 Rs. 1000.00 L	989.2454	100%	100.00%	• Conference Hall, • Changing Room, • Toilet and RCC Gallery etc. • Gallery: 110 x 13 Sqm • Footbal Filed: 110 x 80 Sqm
22	Construction of Sports Academy at Golaghat, Golaghat LAC under Golaghat District under Signature Project for the year 2018-19 Package No.SP - 40	AA/PWB_2018-19(I)_59 Dated : 02-11-2018 Rs. 1000.00 L	969.776	100%	100.00%	• Footbal Filed: 110 x 80 Sqm • Secretary room, • VIP room, • 2 nos. Of players room, • toilet, • reference room, • medical room,

23	Construction of Sports Complex at Amguri, Amguri LAC under Sivasagar District under Signature Project for the year 2018-19 Package No.SP - 41	AA/PWB_2018-19(I)_74 Dated : 02-11-2018 Rs. 1000.00 L	829.191	100%	100.00%	• Land Development work with earth filling. • Chain link fencing around the football play ground. • Deep Tube Well. • Paver blocks road and footpath. • Construction of two storied RCC pavilion with sanitary and water supply works. I.. Ground floor a) Players room-I (10.20 x 4.10) m b) Players room-II (15.55 x 4.10) m c) VIP lounge (10.25 x 4.10) m d) Medical room (5.15 x 4.10) m e) Referee room (4.90 x 4.10) m f) Secretary room (5.05 x 4.10) m g) Presidents room (4.90 x 4.10) m h) Shop (7 nos) (5.05 x 4.85) m i) Shop (4 nos) (4.90 x 4.85) m j) Shop (2 nos) (5.20 x 4.85) m k) Shop (1 no) (4.90 x 7.60) m II.. First Floor= Covered Gallery (capacity 1000 nos) • Boundary wall with gates (Boundary wall length= 547.00 m and Iron gate= 3 nos) • Underground drains • Internal electrification works for two storied pavilion building. • Flood light 4 nos with power backup for football play ground with campus lighting • Godrej furniture for VIP room and Conference room, Players room 2 sets, Doctors room, referees room etc.
24	Construction of Youth Centre at Dhakuakhana, Dhakuakhana LAC under Lakhimpur District under Signature Project for the year 2018-19 Package No.SP - 50	AA/PWB_2018-19(I)_70 Dated : 02-11-2018 Rs. 1000.00 L	978.85	100%	98.49%	• Spectators Gallery (8 nos including players accommodation, office room, conference room and furniture) • Playground (four ball) • Basket ball court • Volley Ball court • Electrical works (Installation of high mast light 4 nos. DG, transformer, peripheral boundary lighting)
25	Construction of Multi Purpose Mini Stadium with Auditorium at Dispur, Dispur LAC under Kamrup (M) District under Signature Project for the year 2018-19 Package No.SP - 51 (Patarkuchi)	AA/PWB_2018-19(I)_48 Dated : 02-11-2018 Rs. 1000.00 L	898.713	76%	51.00%	• Community Hall= 1890.00 m2 • Administrative Hall cum Guest House=236.70 m2 • Brick Boundary wall= 421.40 RM • Fencing= 181.30 RM • Volley ball Gallery 1= 420.00 m2 • Volley Ball gallery 2= 420.00 m2 Total= 420.00 m2 Capacity Gallery 1= 350 nos Gallery 2= 300 Nos • Volley ball court=2 nos • Badminton court= 2 nos
26	Construction of Sports Complex at Mangaldai, Mangaldai LAC under Darrang District under Signature Project for the year 2018-19. Package No.SP -57	AA/PWB_2018-19(I)_76 Dated : 02-11-2018 Rs. 1000.00 L	896.71	100%	99.00%	• G+1 RCC Gallery, Area= 4852 sq feet • Seating Capacity, (As per drawing)= 1000 nos • Land development of play ground area, = 48,134 sq feet (90.00m x 50.00m) • Area of auditorium building(main building)=6948 sq feet • Total entrance gate = 4

27	Construction of Stadium at Dergaon, Dhekiajuli LAC under Sonitpur District Signature Project for the year 2018-19. Package No.SP -58	AA/PWB_2018-19(I)_79 Dated : 02-11-2018 Rs. 1000.00 L	980	100%	100.00%	• Building (Stadium) = (117m x 12.5 m) = 1462.5 sqm • Fencing = (388 m x 1.50m) = 582 sqm • Boundary wall = (580 m x 1.80m) = 1044 sqm • gate-double = 1 Nos - Single = 3 Nos • Drain = 568 m • Hall = 3 Nos., room = 4 nos with attached toilet, Room = 3 nos with attached latrine, Small room = 3 nos • Toilet & Latrine = 6 Nos (4 for gents and 2 for ladies), outer side • No. 1 hall = latrine 1 No, bathroom 2 nos, urinal 4 nos) • No. 2 hall = latrine 1 No, bathroom 2 nos, urinal 4 nos) • No. 3 hall = latrine 1 No, bathroom 2 nos, urinal 4 nos)
28	Construction of Sports Complex at Kalgachia, Jania LAC under Barpeta District under Signature Project for the year 2018-19, Package No.SP - 60	AA/PWB_2018-19(I)_684 Dated : 05-03-2019 Rs. 1000.00 L	977.728	100%	100.00%	• Football ground: 100m x 73 m • 1000 capacity gallery: 103 m x 10.65 m
29	Construction of Stadium at Golakganj, under Signature Project, 2018-19 LAC : Golakganj, Division : Dhubri Bldg Div Package No.SP - 61	AA/PWB_2018-19(I)_62 Dated : 02-11-2018 Rs. 1000.00 L	988.85	100%	100.00%	• Gallery with pavilion- 1000 person capacity
30	Construction of UDSA Sports Complex at Mazbat under Signature Project for the year 2018 - 19, LAC Mazbat Division Udalguri Riads & Building Divn. Package No.Mazbat/Signature /12	AA/PWB_2018-19(I)_46 Dated : 02-11-2018 Rs. 1000.00 L	959.8	100%	100.00%	Ground floor on the left side • 2 nos of players room of size 9.20m x 15.30m and 9.20m x 15.60m • 1 no. Referee room of size = 3.70mx4.80m • 1 no. Room, size = 4.80x7.70m • 1 no. Electrical room + generator + electrician room = 5.30 m x 4.80m In the ground floor on the right side • 1 no. referee room of size = 3.70 mx4.80m • 1 no. medical room of size = 5.00mx9.20m • 1 no. electrical room + generator + electrician room = 4.80mx5.30m • 1 no. kitchen room of size = 5.20 mx4.20 m • 1 no. room size = 4.90m x 7.70m • 1 no. room size = 3.50 mx 4.90 m • 1 no. VIP lounge of size = 10.30mx9.20m • 1 no. conference hall of size = 7.00mx9.20m
31	Mukti Yodha Bhumidhar Bordoloi Suwarani Stadium at Malor Gaon under Sootea, District - Biswanath under Signature Project for the year 2021-22.	A.A No-AA/PWB_2021-22(I)_1249 Dated 03-11-2021 Rs. 1000.00 L	611.0038	100%	100%	• Gallery Stand 9G+11 no.) = area 88.50m x 12.05m, capacity = 2000 nos • Earthen gallery 3 nos, area = 30mx15m, capacity = 3x100) • Grade-IV Atr. 9one block, Twin type) Area 96.00 Sqm • Boundary Wall (Length = 594.00m) Gate • Football field: 110 x 80 Sqm

Sl. No.	District	LAC	Name of Work	Project Cost (Rs in Lakhs)	Awarde d Cost (Rs. in Lakhs)	Overall Physical Progress (%)	Overall Financial Progress (Rs. in Lakhs)	Remarks
1	Bajali	21 Bhawanipur-Sorbhog	Construction of Mini Stadium at Dhemchar Pathar Playfield, 41 No Bhawanipur LAC, Assam	1288.16	1191.69	100%	1053.745	Work is in progress. Status: a) Pavilion 100%. b) Gallery 100% c) Indoor Stadium 100% d) Site Development 100%
2	Baksa	42 Baksa	Construction of Kaljar Mini Stadium at Juli Maidan, 62 Barama (ST) LAC, Assam	1287.36	1190.90	100%	1228.7	Work completed & handed over to Sports Association Baksa on 30/12/2024.
3	Barpeta	24 Barpeta	Construction of Mini Stadium at Ram Rai, 43 No. Barpeta LAC, Assam	1232.33	1135.86	100%	1131.97429	Work completed & handed over to District Sports Officer, Barpeta.. Status: a) Gallery. = 100% b) Pavilion. = 100% c) Indoor Stadium = 100% d) Field Development = 100%
4	Biswanath	70 Biswanath	Construction of Mini Stadium at Behali, Assam	1264.07	1225.81	100%	1221.72056	Work completed & process of handing over to S&YW is going on.
5	Bongaigaon	18 Bongaigaon	Construction of Mini Stadium at Borsongoan Bongaigaon Assam	1199.22	1102.75	66%	495.50249	Work stopped by the department
6	Cachar	114 Lakhimpur	Construction of Mini Stadium at Lakhimpur, Dist. Cachar	1087.12	990.77	93%	909.02199	1. Gallery - RCC work, Painting work complete, installation of doors, tiles and electric fittings under progress 2. Indoor Stadium - installation of false ceiling and electric fittings work under progress 3. Football field - upto 200mm thick earthfilling for grass complete 4. Volleyball Court - upto 200mm thick earthfilling for grass complete 5. 2 Nos. Public Toilet - Tiles fitting work under progress 6. Septic Tank- Complete. 8. U.G. Tank -Complete. 9. Installation of CC block for internal footpath complete.
7	Cachar	120 Dholai	Construction of Mini Stadium at Dwarbond, Dholai in Cachar District	1197.04	1100.00	98%	961.54	Work is in progress. Component wise progress : 1) Gallery cum pavillion=98% 2) Indoor Stadium = 99% 3) Construction of Boundary wall = 82% 4) Surface Drain around the football ground = 100% 5) Surface Drain around the Volleyball ground = 100% 6) Football field - 98%) Volleyball Court - 97% 8) 2 Nos. Public Toilet - 97% 9) Septic Tank- 100% 10) U.G. Tank -100% 11) Internal road and parking place - 75%
8	Dhemaji	79 Sissiborgaon	Construction of R.G. Sports Complex (Mini Stadium) at Silapathar,, Assam	1236.39	1139.88	100%	1033.74185	Work completed. Process of handing over to Board of Sports is going on

9	Dibrugarh	91 Tingkhong	Construction of Rajgarh Mini Stadium, Tingkhong, Dibrugarh District, Assam	1305.32	1208.90	100%	1153.7652	Work is in progress. A. Component Wise Progress: 1. Gallery 1 - 100% 2. Gallery 2 - 55% 3. Staff Quarter - 20% 4. Brick boundary wall - 95% B. An Addl. Amount of Rs. 6.37 Cr will be required for remaining part of Gallery no 2 and Staff Quarter and for improvement of football field alongwith synthetic track. Design of Galleries was on the higher side with respect to quantities allotted against each item in BOQ.
10	Dibrugarh	91 Tingkhong	Construction of Abhoypur Rural Sports Complex, Moran, Dibrugarh District, Assam	1232.16	1135.745	100%	1125.99 L	Work Completed & inaugurated by HCM on 17- 12-2025. Handing over to DSO is under process. A. Component Wise Progress: 1. Indoor stadium: 100% 2. Office cum hostel: 100% 3. Internal road: 100 % 4. Parking area: cannot be taken up as lot of deviation in quantity was observed in BOQ quantities. B. Office cum Hostel Building and Indoor Stadium is completed. During inauguration of the project by Hon'ble CM, some extra provisions such as running track, flood light etc is announced by HCM for which estimate is under prepatation.
11	Dibrugarh	87 Chabua- Lahowal	Construction of Mini Stadium at Lahowal Sport's Association Playfield, Lahowal LAC, Dist. Dibrugarh, Assam	1232.57	1135.73	100%	837.5	A. Component Wise Progress: a. Main Gallery - 97% : All RCC works, Brick work with plaster and flooring has been completed. Painting work is in progress. Floor Tiles and truss work to be accomodated from additional estimate only. b. Secondary Gallery (2 Nos) - 98% & 98% : All RCC works, Brick work with plaster and flooring has been completed. Painting work is in progress. Floor Tiles and truss work to be accomodated from additional estimate only. c. Indoor Stadium - 98% : All RCC works and Brick work with plaster has been completed. Flooring work with painting is in progress. Truss erected, roofing sheet erection in progress. d. Football Field - 90% : Pipe laying is in progress. e. Yard Development: 100% B. An additional amount of Rs. 1.21 Crore shall be required to complete works in all respects. Additional Amount is required due to change of scope from Open Foundation to Pile Foundation and quantity varitation as per execution at site from BOQ
12	Dibrugarh	90 Duliajan	Construction of Mini Stadium at Duliajan, Dibrugarh, Assam	1154.67	1058.21	86 %	688.05080	Work is in progress. Component wise progress: a) Pavilion Gallery = 82% b) Indoor stadium = 81% c) Football field= 85% d) Boundary wall = 85%

13	Dibrugarh	92 Naharkatia	Construction of Mini Stadium at Nagaon Rajohuwa Khel Pathar, Naharkatia LAC, Dist. Dibrugarh, Assam	1316.06	1219.23	99%	731.97478	Componet wise progress:- A. Main Gallery = 99% B. Boundary Wall = 99% C. Football Field = 99% D. Swimming Pool = 99% E. Toilet Block of Swimming Pool = 99%
14	Dima Hasao	113 Haflong	Construction of Mini Stadium at Wshubil, Dima Hasao, Assam	1230.00	1150.52	100%	1146.68	Work Completed & Handed over to DSO, Dimahasao 1. Indoor Stadium (100% completed.) 2. Pavillion with Gallery (100% completed.) 3. Football Ground (100% completed). 4. Green Gallery = (100% completed). 5. Internal Road = (100% completed). 6. Boundary Wall = (100% completed). 7. Drainage = (100% completed).
15	Golaghat	107 Sarupathar	Construction of Lqvleena Borgohain Multi-Purpose Sports Complex (Mini Stadium) at Sarupothar, Golaghat (Sarupothar LAC), Assam.	1199.43	1102.92	100%	Rs. 843.54886	Work completed. Component wise progress 1. Chain link fencing around the football playground- 100% 2. Deep Tube Well- 100% 3. Pavers block road & footpath- 100% 4. Pavilion - 100% 5. Boundary wall with gates-100% 6. Underground Drains - 100% 7. Internal Electrification - 100%
16	Golaghat	106 Khumtai	Construction of Mini Stadium at Naragaon, Golaghat, Assam under SOPD	1199.34	1102.82	100%	Rs. 855.85289	Work completed & Handing over to DSO is under process.
17	Hojai	64 Lumding	Construction of Mini Stadium at Lumding (92 Lumding LAC), Dist. Hojai, Assam	1230.66	1134.19	100%	1085.98	1. Indoor Stadium (100% completed.) 2. Pavillion with Gallery 100% 3. Football Ground = 100%
18	Jorhat	99 Teok	Construction of Lalit Chandra Rajkhowa Mini Stadium at Jagduar, Teok, Jorhat, Assam	1187.67	1091.20	95%	Rs.975.08294	1. Indoor Stadium- Work Completed. 2. Gallery :- Plastering work is in progress. Tensile roofing work completed. 3. Boundary Wall;- 139M Completed. 4. External Development :- Internal road work is in progress.
19	Jorhat	101 Mariani	Construction of Bapuji Mini Stadium at Mariani, Jorhat	1078.40	981.88	99%	Rs.922.25575	1. Indoor Stadium-Work completed. 2. Gallery :-Work completed 3. Internal road work;- work is in progress.
20	Kamrup	31 Rangia	Construction of Football Ground, Gallery and Indoor hall at Arimatta Stadium, Rangia, Kamrup	1266.38	1170.03	100%	118.21	Work Completed. Handing over to DSO is in progress.
21	Kamrup	32 Kamalpur	Construction of Football Ground, Gallery and Indoor Hall at Karara Higher Secondary School Ground, Kamrup, Assam	1231.88	1135.41	100%	1110.69	Work completed.

22	Kamrup	30 Hajo-Sualkuchi	Extension of Earthen Gallery and Pavillion Gallery at Laxminath Playground, Sualkuchi, Kamrup, Amingaon	1195.27	1142.85	100%	965.99747	Work is in progress. (i) Extension of Earthen Gallery. (a) 8 Step Gallery- Capacity 1350 Nos.- 99% (b) 4 Step Gallery- Capacity 650 Nos.-99% (ii) Extension of Pavillion Gallery. (a) Block A- Capacity 500 Nos.-99% (b) Block B- Capacity 500 Nos.-99% (iii) Extension of Dormitories under Pavillion Gallery.-99% (iv) Fire Hydrant System in Admin and Transit Hostel, Indoor Stadium and Pavillion Building including overhead water storage for supply of water. (Pump. Pipeline etc are considered for Pavillion Gallery.)-98%
23	Kamrup Metropolitan	37 Jalukbari	Construction of Mini Stadium at Upperdani Bakrapara near Rani under Guwahati West LAC, Assam	1199.00	1102.78	100%	716.81	work completed
24	Karbi Anglong	108 Bokajan	Construction of Mini Stadium at Khotkhoti , Karbi Anglong , Assam	1292.48	1194.38	100%	1172.11	Work Completed. Handing over under process, not yet inaugurated. 1. Gallery 1 & 2: 100% 2. VIP Gallery: 100% 3. Indoor Stadium : 100% 4. Boundary Wall: 100% 5. Field Development: 100% 6. Green Gallery: 100% 7. Volley ballground preparation : 100%
25	Karbi Anglong	109 Howraghat	Construction of Mini stadium at Dengaon under Howraghat LAC, Karbi Anglong, Assam	1310.34	1213.83	33.33%	224.39	A. Component Wise Progress: 1. Plot filling = 85% 2. Field Development = 0% 3. Pavillion with Gallery = 40% 4. Indoor Stadium = 20% 5. R.C.C. Gallery- 2 Nos (27.00 m length each) = 40% 6. Green Gallery = 30% 7. Volleyball ground preparation = 0% 8. Boundary wall, Drainage and Gate = 85% 9. External Electrification = 0% B. Work progress delayed by contractor. Notice issued for expediting the work
26	Kokrajhar	2 Dotma	Construction of Mini Stadium at Maynartal (29 Kokrajhar West LAC, Assam)	1194.22	1097.80	84%	462.24973	Work in Progress.Component wise Progress: 1. Grand Stand= 85% 2. Indoor Stadium =82% 3. Boundary Fencing=100% 4. Road works/Landscaping=20% 5.Football Field & Running Grass Track =15% Reasons for Delay: Working estimate submitted and approval for the same is awaited
27	Kokrajhar	3 Kokrajhar	Construction of Mini Stadium at Banargaon (30 Kokrajhar East LAC), BTR, Assam.	1199.14	1101.97	99%	855.9108	Work is in progress.Component wise progress:1. Indoor stadium Finishing work: 100%2. Grand stand Finishing work: 99%3 . Site development Roads & parking: 100%4. Football field & running track Sprinkler : 100%5. Boundary fencing: Fencing post foundation,100% Reasons for Delay :Working Estimate approved and supplementary tender submitted to CE for approval

28	Kokrajhar	1 Gossaigaon	Construction of Mini Stadium at Jaraguri (28 Gossaigaon LAC)	1198.36	1101.94	100%	1068.69089	Work Completed. Process of handing over initiated after finalisation of taking over authority.
29	Lakhimpur	73 Bihpuria	Construction of Pichala Krida Santha Playground (Mini Stadium) at Tatibahar, Bihpuria. Bihpuria LAC.	1075.44	978.93	100%	819.45491 (85.10%)	Work is in progress: (i) Pavilion Bldg. (G.F.L) with Gallery-100%; (ii) Indoor Stadium (Badminton Courts-2 Nos.)-100%; (iii) Football Play Ground Development-100%; (iv) Earth filling-100%; (v) Boundary wall (480m)-100%; (vi) Approach Road-100%; (vii) Volleyball Court - 2Nos.-100%.Handing over under process. Demand submitted for 125.942L
30	Lakhimpur	77 Dhakuakhana	Construction of Bisturam Doley Sports Complex (Mini Stadium) at Dhakuakhana, Lakhimpur, Assam. Dhakuakhana LAC.	1139.33	1042.81	100%	716.53268 (68.71%)	Work is in progress: (i) Pavilion Bldg. (G.F.L) with Gallery-100%; (ii) Indoor Stadium (Badminton Courts-2 Nos.)-100%; (iii) Boundary wall-100%; (iv) Earth filling-100%; (v) Approach Road-100%; (vi) Football Ground Development-100%; (vii) Volley Ball Court-100%.Handing over submitted to District Sports Officer,Nort Lakhimpur on 12/12/25 Demand submitted for Rs. 281.13023L on 27/11/2025
31	Morigaon	54 Morigaon	Construction of Mini Stadium at Manipur Anchalik Krida Sanstha, Morigaon LAC, Dist- Morigaon	1266.38	1169.91	99%	1077.5514	Work is in progress. 1. Covered Gallery - 100% 2. Boundary Wall with Gate - 100% 3. Football Field - 95%
32	Morigaon	52 Jagiroad	Construction of Mini Stadium at Jagiroad, Morigaon (Assam) LAC- Jagiroad	1309.42	1212.95	100%	1000.14234	Work has been completed and handed over to Jagiroad Sports Association on 03.02.2026. The mini stadium will be inaugurated by the Hon'ble MLA Jagiroad on 10/02/2026 1. Covered gallery - 100% 2. Field development - 100%. 3. Boundary wall - 100%. 4. Drain with fencing -100%
33	Sivasagar	95 Demow	Construction of Raichai Rura' Stadium, at Demow, Sivasagar, Assam	1266.41	1170.00	100%	1168.22259	Work completed & handedover ON 15.10.2024 to Sports & Youth Welfare, Assam.
34	Sonitpur	66 Barchalla	Construction of Mini Stadium at Sarakahat Play Ground under Barchalla LAC, Assam.	1138.53	1042.32	100%	804.47544	Component wise progress 1. Gallery = 100% 2. Indoor Stadium =100% 3. Boundary wall = 100% 4. Play ground = 100% 5. Internal road = 100% . The work is completed and inaugurated virtually by the HCM on 02/01/2026.
35	Sribhumi	126 Ram Krishna Nagar	Construction of Mini Stadium at Ramkrishna Nagar under Ratabari LAC, (District-Sribhumi), Assam	1307.12	1210.77	94%	1133.82	Component wise progress: 1. Stadium = 95% 2. Indoor Stadium = 95% 3. Football ground = 98% 4. External Electrification = 50% Work is in progress. The contractor has been directed to complete the work at the earliest.

36	Sribhumi	125 Patharkandi	Construction of Mini Stadium at Uttar Sepenjuri, Patherkandi LAC, (District-Sribhumi), Assam.	1307.30	1210.95	100%	1172.39	Component wise progress: 1. Stadium=100% 2. Indoor Stadium = 100% 3. Football ground = 100% 4. External Electrification = 100% soon Work has been completed and it will be handed over soon
37	Tamulpur	43 Tamulpur	Construction of Mini Stadium at Tamulpur LAC, Assam	1083.93	987.46	60%	540.43	Work is in progress. Component wise progress: Indoor stadium - 53% Outdoor Stadium - 56% Field Development - 45% Boundary Wall - 80%
38	Tinsukia	83 Margherita	Construction of Mini Stadium at Dehing Sports Complex, Margherita LAC, Dist. Tinsukia, Assam	1329.83	1238.23	69%	535.53543	Component wise progress 1. Main Building: 76% 2. Indoor Stadium: 72% 3. RCC Gallery: 60% 4. Football Field Development work: 0%
39	Udalguri	45 Bhergaon	Construction of Dimakuchi Mini Stadium at Panery, Assam.	1300.21	1198.99	97%	1126.45	Work is in progress. Component wise progress: Gallery - 99% Indoor stadium - 99% Field Development - 95% Boundary Wall -100% Site Development - 91% Approach road - 100%
40	Udalguri	48 Tangla	Construction of Mini Stadium at Khairabari under Kalaigaon LAC Assam	1183.52	1087.05	94%	830.01	Work is in progress. Component wise progress: Gallery - 96% Indoor stadium - 95% Field Development-74% Internal road - 90%

Sl. No.	District	LAC	Name of Work	Project Cost (Rs in Lakhs)	Awarded Cost (Rs. in Lakhs)	Overall Physical Progress (%)	Overall Financial Progress (Rs. in Lakhs)	Remarks
1	Bajali	26 Bajali	Construction of District Sports Stadium complex at Titkagaria Sports Play Ground, Patacharkuchi LAC, Bajali	3898.70	3490.57	34%	1138.14	A. Component Wise Progress: 1. Gallery Stand, Swimming Pool Complex & Indoor Stadium - 40% Gallery Stand- a) RCC work above plinth level is going on. b) Brick work and Plastering work is in progress. Indoor Stadium- a) RCC work above plinth level is going on. b) Brick work is in progress. Swimming Pool Complex- Not yet started. 2. Football Field & Athletic Track - 0% - Work not yet started. 3. Service Block & Guard Room - 0% - Work not yet started. 4. Horticulture & Landscape, Boundary Wall etc. - 25% Boundary wall work is under progress. 5. Electrical Works, CCTV Systems etc. - 0% B. Reason for delay: Termination letter issued to Contractor by EE, Bajali & Bongaigaon DTBD to the contractor on 18.11.2023 as the contractor did not start the work after 10 months. However, on his prayer, contractor was allowed to start the work within seven days. Now work is in progress.
2	Baksa	42 Baksa	Construction of Proposed District Sports Stadium Complex at Bathoupuri, Mushalpur in the District of Baksa (BTR), Assam	4814.60	4357.03	52.5%	2071.7	Work is in progress. Status: a) Grand stand - 80%. b) Indoor & Existing Hostel Block(renovation)- 30% c) Swimming pool& gallery - 41% d) Hostel block- 75% e) Coach block-55% f) Service block - 90% g) Boundary wall - 90% h)Field drainage- 95% i)Internal roads, drainage - not yet started j) Athletic track - 20%. k) U.G tank - 85%. l) Football ground - not yet started. m) Horticulture & Landscape - not yet started. n) Other facilities & Services - not yet started.

3	Biswanath	0 Biswanath	Construction of Proposed District Sports Stadium Complex at Biswanath Chariali under Biswanath LAC, Biswanath District of Assam.	4722.26	4298.95	94%	3337.3	Work in Progress : Swimming Pool Complex: All major civil, electrical, plumbing, and finishing works completed; water filling, testing, and treatment are in progress. Indoor Stadium: Structural works completed; finishing, lighting, sanitary fittings, and external development are in progress. Grand Stand: Structural works completed; painting, electrical, sanitary fittings, and finishing works are in progress. Football Field & Athletic Track: Football field completed; track surfacing, sports equipment installation, and landscaping are in progress. Services: STP, substation, DG/transformer, roads, drains, and gates substantially completed; remaining MEP and landscaping works are in progress. Reason for Delay: Delay was due to layout modifications arising from overlap with the cricket ground and the presence of paddy cultivation on the site. Both issues have been resolved.
4	Charaideo	93 Sonari	Construction of Proposed District Sports Stadium Complex at Sonari, Charaideo District of Assam under SOPD	4556.00	4140.40	90%	353.388	The Status of major Components are as stated below:- - Gallery Stand- - All Structure works completed. - Painting and Other Finishing works are going on. - Roofing Works Completed. - Internal Electrification Works is in progress. - Indoor Stadium - All Structure Works completed . - Brick work completed and other finishing works is in progress. - Swimming Pool - All Structural work upto plinth level is completed. and upto Spectator Stand is going on. - Changing Room:- - All Structure works completed. - Brick works completed and other finishing works is in progress. - Roofing Works Completed. - Service Block - All Works Completed. - Boundary Wall- Completed. - Athletic Track:
5	Chirang	Sidli Chirang	Construction of Proposed District Sports Stadium Complex at Kajalgaon, Chirang, BTR, Assam	3957.21	3545.48	64%	2128.44	Work is in progress. Component wise progress: 1. Grand Stand-75%, 2. Indoor Stadium-75% 3. Swimming Pool- Not yet started due to site problem. 4. Service Block & Guard room-90% 5. Field Development-65% 6. Athletic Track & Football - 55%, 7. Boundary wall, Drainage & Internal Road - 65%.

6	Dhemaji	78 Dhemaj	Construction of Proposed District Spors Stadium Complex at Deoribil,Dhemaji, Assam	5054.00	4624.11	75%	2251.35	Work is in progress. 1. Grand Stand ii) Super structure of RCC frame completed iii) Brick work and plastering completed .wall putty work ongoing iv)ceiling and tiles work is in progress 2. Indoor Stadium:- ii) Super structure of RCC frame Completed iii) Brick work and plastering completed . wall putty work ongoing Tiles work and ceiling work is in progress 3. Swimming Pool: foundation works completed. Superstructure work completed. Brickwork in progress 4. Boundary Wall :- In progress 90 % completed. 5. Earth Filling :- In Progress 53% completed 6. Football Field: installation of sprinkler system completed.laying of Bermuda grass completed. Athletic track :-Laying of BM, BC compieted 7. UG tank & STP tank foundation work is in progress7. Service block: Yet to be started. 9. Guard Room: Yet to be started. 10. Storm water Drain work is ongoing
7	Jorhat	100 Jorhat	Construction of District Sports Stadium Complex at Jorhat District of Assam	5699.69	5380.00	55%	1450.61	Physical Progress of each component :- 1. Hostel Block (G+4) (94 capacity):- Outside plastering work is in progress. 2. Indoor Stadium (G+SS) (1100 capacity):-Upto plinth beam completed. Additional footing work are in progress. 3. Cricket Pavilion (G+1):-75% area of G.F. slab work completed. Column work is in progress at first floor. Brickwall in progress at Ground Floor. 4. Drain (2m width):-Completed 5. Ticket Counter :-Ground Floor slab and Brick partition wall completed. 6. Service Block (G):-Ground floor slab and brick partition wall completed. 7. Boundary Wall:-350 m completed. 8. Athletic Track:-GSB & WMM laying is in progress.Internal drain work in progress. 9. Gurad Romm (4 nos):- slab completed for one guard room. 10. Internal Road:- subgrade prepration work is in progress. Reason of delay :- Delay due to lack of planning, management, insufficient manpower & machinery from contractors end. Several notices has been served to the contractor by the department.

8	Kamrup	Hajo-Sualk	Construction of Proposed District Sports Stadium Complex at Amingaon, Guwahati (De-Scoped Tender Value) De-Scoped Amount Rs.2953.21931 Sanctioned Amount Rs. 4910.20050	2895.046 53	4452.64	100%	2565.76	Work completed Provisions:- 1. Swimming pool & Diving pool 2. Gallery 3. Balancing tank 4. Diving Stand 5. Ticket counter 1 No. 6. Gallery Chairs 1309 Nos. 7. Swimming Pool equipments. 8. Deep Tube Well. 9. Approach Road.
9	Lakhimpur	Lakhimpur	Construction of District Sports Complex at Saboti, North Lakhimpur, (Phase-II) Lakhimpur District of Assam under SOPD.	4936.78	4502.84	100%	3530.9962 L (78.417%)	Work completed; (I) Seating Stand Cricket (Capacity 5000) Stand A capacity = 3040 Stand B Capacity = 1520 Stand C Capacity = 440-100%; (ii) Cricket Field (19631.00m ²)-100%; (iii) Seating Stand Football (Capacity 2380)-100%; (iv) Athletic Track (8 Track)-100%; (v) E&M works-100%; (vi) G+2 Cricket Pavilion-100%; (vii) STP (50 kld) & UG Tank-100%; (viii) Internal Drain (353.00m)-100%; (ix) Internal Road (670 m)-100%.
10	Nalbari	39 Nalbari	Construction of Proposed District Sports Stadium Complex at Sariahtali, Nalbari District of Assam under SOPD. Original AA= 5144.56 L Revised AA = 5821.57 L	5821.57	5023.96	98%	4928.83	Component-wise Progress (as on 15.01.2026): Completed: Football field, swimming pool complex, internal roads, parking area, grand stand/open gallery, and main gate with security room. Athletic Track: PU track installation completed; lane marking to commence shortly. Indoor Stadium: Wooden flooring completed; floor polishing in progress. Boundary Wall: Around 800 m completed; painting pending. Horticulture, OHT & WTP, and Electrical Substation: Work in progress. Reasons for Delay: Delay was caused by flooding during foundation work in 2023, delayed shifting of an HT line by APDCL, and delays in finalization of the athletic track specifications (including addition of an extra running lane) and indoor stadium flooring.

11	Sivasagar	96 Sibsagar	Construction of District Sports Stadium Complex at Rupohipathar, Sibsagar	4786.70	4333.30	91%	Rs. 3481.641 14 L (80.35%)	Work in Progress (Component-wise): Grand Stand: Civil works completed; painting, electrification, false ceiling, and fire-fighting works are in progress. Indoor Stadium: Structural works completed; flooring, painting, and electrification are in progress. Swimming Pool Complex: RCC and raft casting completed; wall casting is in progress. Athletic Track: Subgrade, GSB, and WMM completed; BM work to commence shortly. Football Field: Bermuda grass laying completed. Guard Room: Yet to be started. Delay & Present Status: Work was delayed due to local labour issues. The contractor has since been instructed to expedite the work, and all issues have now been resolved.
----	-----------	-------------	---	---------	---------	-----	--------------------------------------	--