

অসম বিধান সভা
তৰাবিহীন প্ৰশ্ন নং - ৩৮৬
উত্তৰ দানৰ তাৰিখ - ১৫/০৭/২০২৬

তৰাবিহীন প্ৰশ্ন নং - ৩৮৬

বিষয়: সৌৰচালিত / বিদ্যুৎ চালিত আঁচনি

বিধায়ক - শ্ৰীতাপ্জিল হুছেইন:

মাননীয় জলসিঞ্চন বিভাগৰ মন্ত্ৰী মহোদয়ে অনুগ্ৰহ কৰি জনাবনে:

(ক) নগাঁও জিলাত প্ৰধানমন্ত্ৰী কৃষি সঞ্চয় যোজনাৰ PMSKY-HKPP-Access to Ground water ৰ অধীনত কিমানটা বৈদ্যুতিক শক্তি চালিত আৰু কিমানটা সৌৰ শক্তি চালিত আঁচনি ৰূপায়ণ কৰা হৈছে ? (সমষ্টিভিত্তিত তালিকা সদনত দাখিল কৰিব)

(খ) তাৰ ভিতৰত কোন কোন আঁচনিৰ কাম সম্পূৰ্ণ হৈছে আৰু কোন কোন আঁচনিৰ কাম এতিয়াও সম্পূৰ্ণ হোৱা নাই আৰু কিয় ?

(গ) অ-গভীৰ নলী নাদৰ জলসিঞ্চন আঁচনি সমূহৰ কামৰ ঠিকা কাক দিয়া হৈছে ? (বিত্তীয় হিচাপ সহ বিস্তাৰিত তথ্য সদনত দাখিল কৰিব)

মাননীয় জলসিঞ্চন বিভাগৰ মন্ত্ৰী শ্ৰী পীযুষ হাজৰিকা মহোদয়ে উত্তৰ দিব:

(ক) পুনঃসীমা নিৰ্ধাৰণৰ (Delimitation) পূৰ্বৰ বৰহমপুৰ, নগাঁও, বটদ্ৰৱা, চামগুৰি, যমুনামুখ, ধিং আৰু ৰূপহীহাট বিধানসভা সমষ্টিৰ ভিত্তিত নগাঁও জিলাত প্ৰধানমন্ত্ৰী কৃষি সঞ্চয় যোজনা (PMSKY-HKPP-Access to Ground Water)ৰ অধীনত ২৩৬ টা সৌৰ শক্তি চালিত আৰু ২৫৪ টা বৈদ্যুতিক শক্তি চালিত নলী নাদ জলসিঞ্চন আঁচনি স্থাপন কৰি কৃষিভূমিত জলসিঞ্চন সুবিধা প্ৰদান কৰা হৈছে।

সমষ্টিভিত্তিত বিৱৰণ অসম বিধানসভাৰ নিৰ্দেশানুসৰি **অনুবদ্ধ-১** হিচাপে বিধানসভাৰ ৱেবচাইত “www.cms.neva.gov.in” ত আপলোদ কৰা হ’ল।

(খ) নগাঁও জিলাত প্ৰধানমন্ত্ৰী কৃষি সঞ্চয় যোজনাৰ (PMSKY-HKPP-Access to Ground water) ৰ অধীনত থকা উল্লেখিত আঁচনি সমূহৰ কাম সম্পূৰ্ণ হৈছে।

(গ) অগভীৰ নলী নাদৰ জলসিঞ্চন আঁচনি সমূহৰ কামৰ ঠিকা KC SS 4SG (JV) ক দিয়া হৈছে।

বিত্তীয় হিচাপৰ বিতং তথ্য অসম বিধানসভাৰ নিৰ্দেশানুসৰি **অনুবদ্ধ-১** হিচাপে বিধানসভাৰ ৱেবচাইত “www.cms.neva.gov.in” ত আপলোদ কৰা হ’ল।

XXXXXX

Dy No 12 Tanjil Hussain
All Solar / Electrical powered/Hybrid Schemes under PMKSY-HKKP-GW are to be included
Name of District : Nagaon

Sl no.	Name of Scheme	District	Type of scheme					Estimated Cost (In Lakhs)	Expenditure Incurred (In Lakhs)	Physical Status		Physical Progress (%)	If incomplete, mention reason	Name of Contractor	Amount Alloted to the contractor (Rs. In lakhs)
			LAC	Solar powered	Electrical powered	Hybrld	Total			Completed	Ongoing				
1	Installation of 90 TW points under PMKSY-HKKP Mission for access to ground water Irrigation for the year 2019-20	Nagaon	Barhampur	30	28	0	58	459.576	369.20506	Completed		100%		KCSS45G (IV)	459.576
			Raha	3	4	0	7								
			Nagaon-Batadrava	10	15	0	25								
2	Installation of 47 TW points under PMKSY-HKKP Mission for access to Ground Water Irrigation for the year 2019-20	Nagaon	Nagaon-Batadrava	23	0	0	23	284.82	253.74482	Completed		100%		KCSS45G (IV)	284.82
			Raha	24	0	0	24								
3	Installation of 53TW points under PMKSY-HKKP Mission for access to Ground Water Irrigation for the year 2019-20	Nagaon	Nagaon-Batadrava	0	43	0	43	247.8104	203.721	Completed		100%		KCSS45G (IV)	247.8104
			Raha	0	10	0	10								
4	Installation of Tube Well Scheme under PMKSY-HKKP-Access to Ground Water under 84 No. Batadrava L.A.C; 100 Nos. (47 Solar and 53 Electrical)	Nagaon	Nagaon-Batadrava	41	48	0	89	511.00	433.00	Completed		100%		KCSS45G (IV)	511.00
			Raha	6	5	0	11								
5	Installation of 50TW points under PMKSY-HKKP Mission for access to Ground Water Irrigation for the year 2019-20	Nagaon	Samuguri	27	23	0	50	256.512	204.3005	Completed		100%		KCSS45G (IV)	256.512
6	Installation of 50TW points under PMKSY-HKKP Mission for access to Ground Water Irrigation for the year 2019-20 for Jamunamukh LAC	Nagaon	Barhampur	2	2	0	4	256.512	185.09151	Completed		100%		KCSS45G (IV)	Alloted Amount is 256.512 L. The parent division of 46 Nos TW points out of 50 Nos TW points is Hojai Lumding, Binnakandi Division. Only 4 points are transferred in Barhampur LAC.
			Jamunamukh	22	24	0	46								
Total				188	202	0	390	2016.2304	1649.06289						

Executive Engineer
Nagaon-Batadrava-Raha-Barhampur Division
Nagaon::Assam
9/7/26

Dy No 12 Tanjil Hussain

All Solar / Electrical powered/Hybrid Schemes under PMKSY-HKGP-GW are to be included

Name of District : Nagaon

Sl no.	Name of Scheme	District	LAC	Type of scheme			Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Physical Status		Physical Progress (%)	If incomplete, mention reason	Name of Contractor	Amount Alloted to the contractor (Rs. in lakhs)
				Solar powered	Electrical powered	Hybrid			Complete d	Ongoing				
1	Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKGP-Access to Ground Water for the year 2019-20 under Dhing LAC - 50 points	Nagaon	Dhing	24 points	26 points	-	256.512	227.27825	Complete d	-	100	-	KC SS 4SG(JV)	256.51
2	Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKGP-Access to Ground Water for the year 2019-20 under Rupahihat LAC	Nagaon	Rupahihat	24 points	26 points	-	256.512	224.25749	Complete d	-	100	-	KC SS 4SG(JV)	
Total				48 Nos points	52 Nos points	Nos	513.024	451.53574	100 Nos points	-				

Superintending Engineer
Nagaon Circle, Irrigation