

অসম বিধান সভা
তৰাচিহ্নিত প্ৰশ্ন নং - ২২৫
উত্তৰ দিয়াৰ তাৰিখ - ২৭/০৭/২০২৬

বিষয়: বজালী সমষ্টিত নতুন ষ্টেডিয়াম নিৰ্মাণ।

শ্ৰী ধৰ্মেশ্বৰ ৰয়:

মাননীয় ক্ৰীড়া আৰু যুৱ কল্যাণ বিভাগৰ মন্ত্ৰী মহোদয়ে অনুগ্ৰহ কৰি জনাবনে:

- (ক) অসমত এতিয়ালৈকে কিমানখন ক্ৰীড়া ষ্টেডিয়াম আছে? সমষ্টিভিত্তিত তালিকা দিব।
- (খ) বজালী সমষ্টিত নতুনকৈ গ্ৰাম্য ষ্টেডিয়াম নিৰ্মাণৰ কোনো ব্যৱস্থা গ্ৰহণ কৰা হৈছে নে?
- (গ) বজালী জিলাত জিলা ক্ৰীড়া বিষয়াৰ কাৰ্য্যালয় কেতিয়া প্ৰৱৰ্তন বা প্ৰদান কৰা হ'ব?

মাননীয় ক্ৰীড়া আৰু যুৱ কল্যাণ বিভাগৰ মন্ত্ৰী **শ্ৰী বিশ্বজিৎ দৈমাৰী** মহোদয়ে উত্তৰ দিব:

- (ক) অসমত এতিয়ালৈকে ২৩৩ খন ক্ৰীড়া ষ্টেডিয়াম/ খেলপথাৰ আছে। ক্ৰীড়া আৰু যুৱ কল্যাণ বিভাগত থকা তথ্য অনুসৰি অসমৰ প্ৰতিখন জিলা/সমষ্টিত থকা চৰকাৰী / বেচৰকাৰী খণ্ডৰ অধীনত ক্ৰীড়া আন্তঃগাঁঠনিৰ নিৰ্মাণৰত / নিৰ্মাণ সম্পূৰ্ণ হোৱা ক্ৰীড়া প্ৰকল্প সমূহৰ তালিকা **সংলগ্ন - 'ক'** ত দিয়া হ'ল। অসম চৰকাৰৰ "উত্তৰণ আঁচনি"ৰ মুঠ ৩১ টা ক্ৰীড়া প্ৰকল্পৰ বৰ্তমান স্থিতি **সংলগ্ন - 'খ'** ত দিয়া হ'ল। ৰাজ্যখনৰ ৪০ টা সমষ্টিৰ মিনি ষ্টেডিয়ামৰ বিতং তালিকা **সংলগ্ন - 'গ'** ত দিয়া হ'ল। আনহাতে, ৰাজ্যখনৰ ১১ খন জিলাৰ জিলা ষ্টেডিয়ামৰ বিতং তালিকা **সংলগ্ন - 'ঘ'** ত দিয়া হ'ল।

উল্লেখযোগ্য যে ক্ৰীড়া আন্তঃগাঁঠনিৰ সৈতে জড়িত সকলোবোৰ বিষয় বৰ্তমান অসম চৰকাৰৰ লোক নিৰ্মাণ বিভাগৰ অধীনত।

- (খ) বজালী বিধানসভা সমষ্টিত নতুনকৈ গ্ৰাম্য ষ্টেডিয়াম নিৰ্মাণৰ ব্যৱস্থা কৰা সন্দৰ্ভত অসম চৰকাৰৰ ক্ৰীড়া আৰু যুৱ কল্যাণ বিভাগত তথ্য নাই। যিহেতু, ক্ৰীড়া আন্তঃগাঁঠনি নিৰ্মাণ আৰু উন্নয়নৰ সৈতে জড়িত সমূহ কাম-কাজ লোকনিৰ্মাণ বিভাগলৈ হস্তান্তৰ কৰা হৈছে, সেয়ে, আগন্তুক দিনত এই সম্পৰ্কে কিবা প্ৰস্তাৱ গ্ৰহণ কৰিলে তাৰ তথ্য লোকনিৰ্মাণ বিভাগত উপলভ্য হ'ব। আগন্তুক ৫ বছৰত চৰকাৰে অসমৰ প্ৰতিটো বিধানসভা সমষ্টি/ ব্লক পৰ্য্যায়ত এটাকৈ ষ্টেডিয়াম নিৰ্মাণৰ পৰিকল্পনা কৰি থকা হৈছে।

অসম চৰকাৰৰ লোকনিৰ্মাণ বিভাগৰ পৰা প্ৰাপ্ত তথ্য অনুসৰি, বজালী বিধানসভা সমষ্টিত "Construction of District Sports Stadium complex at Titkagaria Sports Play Ground" শীৰ্ষক আঁচনিখন ৩৮,৯৮,৭০,০০০.০০ টকা প্ৰকল্প ব্যয়েৰে ৰূপায়ণ কৰি থকা হৈছে। উক্ত ষ্টেডিয়ামখনৰ নিৰ্মাণৰ ভৌতিক অগ্ৰগতি ৩৪ শতাংশ।

- (গ) বজালী জিলাত জিলা ক্ৰীড়া বিষয়াৰ স্থায়ী কাৰ্য্যালয় স্থাপনৰ বাবে প্ৰয়োজনীয় পদক্ষেপ গ্ৰহণ কৰি থকা হৈছে।

(সংলগ্ন পত্ৰ সমূহ '<https://cmsasla.neva.gov.in/>' পোৰটেলত আপলোড কৰা হৈছে /
Enclosures are uploaded in the '<https://cmsasla.neva.gov.in/>' portal.)

অসমৰ প্ৰতিখন জিলা/সমষ্টিত থকা চৰকাৰী / বেচৰকাৰী খণ্ডৰ অধীনত ক্ৰীড়া
আন্তৰ্গাঁঠনিৰ নিৰ্মাণৰত / নিৰ্মাণ সম্পূৰ্ণ হোৱা ক্ৰীড়া প্ৰকল্প সমূহৰ তালিকা
সংলগ্ন - 'ক'

Sl. No.	Name of District	Names of the LACs	Names of Block	Names of District Stadia / Mini Stadia / Signature Projects / Other Sports Infrastructure under the LACs (if any)
1	Bajali	Bajali	Bajali	Titka Gariya District Stadium
		Bhawanipur-Sorbhog	Bhawanipur	Khargeswar Talukdar Mini Stadium
2	Baksa	Baksa (ST)	BARAMA	Mini Stadium at Juli Maidan, Barama
		Baksa (ST)	BASKA	District Sports Stadium at Bathoupuri
		Manas	BASKA	Nil
		Baksa (ST)	DHAMDHAMA	Nil
		Tamulpur (ST)	DHAMDHAMA	Nil
		Manas	GOBARDHANA	Nil
		Baksa (ST)	JALAH	Chilagang Basumatary memorial Mini Stadium at Simla(BTC Package)
		Manas	JALAH	Mini Stadium at Salbari (BTC Package)
3	Barpeta	Bhawanipur-Sorbhog	CHAKCHAKA	Nil
		Chenga	CHENGGA	Nil
		Pakabetbari	GHILAJHARI-RUPSI	Nil
		Bhawanipur-Sorbhog	GOBARDHANA	Nil
		Chenga	GOMAPHULBARI	Nil
		Mandia	KALGACHIA	Kalgachia Mini Stadium. (Signature Project)
		Mandia	MANDIA	Nil
		Pakabetbari	PAKABETBARI	Nil
		Barpeta (SC)	SARUKHETRI	Nil
4	Biswanath	Behali (SC)	BAGHMARA	NIL
		Behali (SC)	BEHALI	Mini Stadium at Behali
		Biswanath	BISWANATH	District Sports Stadium Complex
		Gohpur	CHAI DUAR	Ghahigaon Sports Complex
		Gohpur	PUB-CHAI DUAR	NIL
		Biswanath	SAKOMATHA	NIL
5	Bongaigaon	Bongaigaon	BIDYAPUR	1. Barshangaon Mini Stadium, 2. Mini Stadium at North Bongaigaon
		Abhayapuri	BOITAMARI	NIL
		Abhayapuri	MANIKPUR	NIL
		Abhayapuri	SRIJANGRAM	NIL
		Srijangram	SRIJANGRAM	NIL
		Srijangram	TAPATTARY	NIL
6	Cachar	Sonai	BANSKANDI	Ain Uddin Playground, Banskandi Pt 2

		Lakhipur	BINNAKANDI	Lakhipur LAC Mini Stadium at Binnakandighat Bagan, Lakhipur
		Dholai (SC)	BORJALENGA	Dholai LAC Mini Stadium at Dwarbond, Dholai
		Borkhola	BORKHOLA	Dolu HS School Playground, Dolu
		Dholai (SC)	DHOLAI-NARSINGPUR	Swarna Lakhi HS School Playground, Narsingpur, Dholai (Constructed under CMSGUY)
		Katigora	KALAIN	Chandranathpur High School Playground, Kalain (Constructed under CMSGUY)
		Katigora	KATIGORA	Siddheshwar Pragati Sangha Playground, Katigora
		Lakhipur	LAKHIPUR	Labac T.E. Playground, Labac, Lakhipur
		Dholai (SC)	PALONGHAT	C.C.J.C. Palonghat H.S. School (Constructed under CMSGUY)
		Lakhipur	RAJABAZAR	Rajabazar Dev. Block Playground (Constructed under RGSC on 2007) at Joypur, Rajabazar
		Udharbond	RONGPUR	Arkatur T.E. Playground
		Silchar	SILCHAR	Town Club Playground, Silchar
		Sonai	SONAI	N.G. H.S School Playground (Constructed under CMSGUY) at Sonaimukh, Sonai
		Borkhola	TAPANG	1012 No. Chencoorie Bagan LP School Playground, Tapang, Borkhola
		Udharbond	UDHARBOND	D.N. H.S School Playground (Constructed under RGSC on 2007) at Durganagar Pt 5, Udharbond
7	Charaideo	Mahmora	LAKUWA	Nil
		Mahmora	MAHMORA	MAHMORA SPORTS COMPLEX,GOROIMARI
		Sonari	SAPEKHATI	1.TITLAGARH SPORTS COMPLEX,SONARI
				2.ARCHERY ACADEMY FOR GIRLS,SONARI,CHARAIDEO
		Sonari	SONARI	1.SONARI INDOOR STADIUM,SONARI
				2.DISTRICT SPORTS STADIUM COMPLEX,SONARI
8	Chirang	Bijni	BOROBABAR	B.D.S.A STADIUM,BIJNI
		Bijni	MANIKPUR	Nil
		Sidli Chirang (ST)	SIDLI-CHIRANG	DISTRICT SPORTS COMPLEX,CHIRANG
9	Darrang	Dalgaon	BECHIMARI	Nil
		Dalgaon	DALGAON SIALMARI	Nil

		Mangaldai	PACHIM MANGALDAI	Raja Dharma Narayan Stadium (Signature Project)
		Mangaldai	PUB MANGALDAI	Nil
		Tangla	PUB MANGALDAI	
		Sipajhar	SIPAJHAR	1.Sipajhar Stadium (Signature Project) 2. Sports Hostel (200 Bed)
10	Dhemaji	Dhemaji (ST)	BORDOLONI	Bordoloni Sports Playground, Bordoloni
		Dhemaji (ST)	DHEMAJI	1.Dhemaji District Stadium, Deoribil 2.Dhemaji Stadium 3. Dhemaji Indoor Stadium
		Sissiborgaon	MACHKHOWA	Rajiv Gandhi Sports Complex
		Jonai (ST)	MURKONGSELEK TRIBAL	Jonai Sports Complex under CM Chief Special Package
		Sissiborgaon	SISSIBORGAON	Silapathar Mini stadium
11	Dhubri	Golakganj	AGOMANI	Nil
		Gauripur	ATHANI	Nil
		Gauripur	BALAJAN	Nil
		Bilasipara	BILASIPARA	Nil
		Birsing-Jarua	BIRSING JARUA	Nil
		Bilasipara	CHAPAR SALKOCHA	Bircha Munda Stadium, (Signature Project)
		Dhubri	DHARAMSALA	Nil
		Golakganj	GOLAKGANJ	Golakganj Stadium, Golakganj (Signature Project)
		Birsing-Jarua	NASKARA JAMADARHAT	Nil
		Birsing-Jarua	NAYERALGA	Nil
12	Dibrugarh	Dibrugarh	BARBARUAH	1) Multi-Disciplinary Sports Complex, Khanikar, Dibrugarh, 2) Multi-purpose Indoor Sports Hall, Milan Nagar, Dibrugarh , 3) Jalan Nagar Cricket Stadium, DDSA, Dibrugarh
		Khowang	BARBARUAH	Nil
		Chabua-Lahowal	CHABUA	Mini Stadium, Chabua
		Khowang	KHOWANG	Nil
		Tingkhong	KHOWANG	Abhoypur Rural Sports Complex, Moran
		Chabua-Lahowal	LAHOWAL	Lahowal Mini Stadium
		Dibrugarh	LAHOWAL	Nil
		Naharkatia	NAHARKATIA	Mini Stadium, Naharkatia
		Duliajan	TENGAKHAT	Mini Stadium, Duliajan
		Tingkhong	TINGKHANG	Rajgorh Mini Stadium

13	Dima Hasao	Haflong (ST)	DIYUNG VALLEY	Disru Cultural Field
		Haflong (ST)	DIYUNGBRA	Mini Stadium Washubill
		Haflong (ST)	HARANGAJAO	Harangajao Sports Complex
		Haflong (ST)	JATINGA VALLEY	Jatinga Playground
		Haflong (ST)	NEW SANGBAR	Sangbar Playground
14	Goalpara	Goalpara West (ST)	BALIJANA	NIL
		Dudhnoi (ST)	DUDHNOI	Sport Complex and Stadium, Bakrakhuti, Dudhnoi (Signature Project)
		Jaleswar	JALESWAR	NIL
		Jaleswar	KAMAKHYABARI	NIL
		Goalpara West (ST)	LAKHIPUR	NIL
		Goalpara East	PAIKAN	NIL
		Dudhnoi (ST)	SRI SURYA GIRI	Rajib Gandhi Sports Complex, Gopalpur, Matia
		Goalpara East	BALIJANA	D. N. Singha Stadium, Beltola, Goalpara
15	Golaghat	Dergaon	DERGAON SOUTH	Nil
		Dergaon	DERGAON NORTH	Dergaon New Field (Dergaon Sports Association)
		Bokakhat	GOLAGHAT WEST	Nil
		Khumtai	GOLAGHAT CENTRAL	Naragaon Mini Stadium (Mini Stadium)
		Golaghat	GOLAGHAT EAST	Selengi Stadium (Selengi Youth Club), Furkating Mini Stadium (Under Furkating Sports Association), Probin Kumar Gogoi Indoor Stadium, Golaghat Stadium, Merapani Stadium (Merapani Townen Club)
		Sarupathar	GOLAGHAT SOUTH	Lovlina Borgohain Sports Complex (Mini Stadium), Kushal Konwar Stadium (Dhansiri District Sports Association)
		Golaghat	GOMARIGURI	Joypukhuri Stadium (Signature Project)
		Khumtai	MORONGI	Nil
16	Hailakandi	Algapur-Katlicherra	ALGAPUR	Intek Playfield, Panchgram
		Hailakandi	HAILAKANDI	District Sports Association playground, Hailakandi
		Hailakandi	KATLICHERRA	Chalmers Memorial HS playfield with mini RCC gallery and gated compound.

		Algapur-Katlicherra	LALA	Lala multipurpose playfield
		Hailakandi	SOUTH HAILAKANDI	Abhijit Nag Mini Stadium, Manipur TE , gated compound.
17	Hojai	Binnakandi	BINNAKANDI	Murazar Sports Association Playground
		Binnakandi	BINNAKANDI	Nilbagan Sports Association Playground
		Binnakandi	BINNAKANDI	A.K Azad High School Playground
		Hojai	DHALPUKHURI	Kaki Sports Association Playground
		Hojai	DHALPUKHURI	Sankardev Nagar Krira Santha Playground
		Hojai	DHALPUKHURI	Barhampur Playground (Kaki)
		Hojai	JUGIJAN	Hojai Sports Association Playground
		Hojai	JUGIJAN	Manipuri Royal Club & Library Playground
		Hojai	JUGIJAN	Dakshin Jugijan High School Playground
		Lumding	LUMDING	Lumding Mini Stadium
		Lumding	LUMDING	Krishna Nagar High School Playground
		Lumding	LUMDING	Nakhuti High School Playground
		Lumding	UDALI	Maulana Abdul Hannan Khan High School
18	Jorhat	Jorhat	CENTRAL JORHAT	Jorhat Stadium
		Mariani	EAST JORHAT	Bapuji Stadium, Mariani & Nakachari Mini Stadium
		Teok	EAST TEOK	Kakojan Sports Association playground
		Mariani	KALIAPANI	Lalit Chandra Rajkhowa Mini Stadium
		Teok	NORTH WEST JORHAT	Kalyani High School Playfield, Pijalichuk Mini Stadium
		Titabor	TITABAR	Rajib Gandhi Sports Complex, Titabor
19	Kamrup	Kamalpur	BEZERA	Bezera Mini Stadium (Other Stadium
		Kamalpur	BIHDIA JAJIKONA	Construction of Football Ground, Gallery and Indoor Hall at Karara Higher Secondary School Ground, Kamrup under 40-Mini Stadium
		Boko-Chaygaon (ST)	BOKO	Nil
		Boko-Chaygaon (ST)	BONGAON	Bongaon Mini Stadium (Other Stadium)
		Boko-Chaygaon (ST)	CHAMARIA	Nil

		Chamaria	CHAMARIA	Nil
		Palasbari	CHAYANI RANI	Construction of Stadium Complex at South Kamrup Sports Club under Signature Project
		Palasbari	CHHAYGAON MAA CHANDIKA	Pantan Mini Stadium (other stadium)
		Chamaria	GOROIMARI	Goroimari Town Club Mini Stadium (Other Stadium)
		Hajo-Sualkuchi (SC)	HAJO	Construction of Indoor Stadium at Hajo under Signature Project
		Kamalpur	KAMALPUR	Kamalpur Mini Stadium (Other Stadium)
		Palasbari	RAMPUR	Nil
		Rangia	RANGIA	Construction of Football Ground, Gallery and Indoor hall at Arimatta Stadium, Rangia, Kamrup under 40-Mini Stadium
		Hajo-Sualkuchi (SC)	SUALKUCHI	Construction of Sports complex with Football Stadium, Indoor Stadium, Lawn Tennis Court at Sualkuchi, Kamrup (Other Stadium under SOPD)
20	Kamrup Metropolitan	Dimoria (SC)	CHANDRAPUR	Panbari High School
			DIMORIA	Gumoriapathar High School
				Nahargurighat H.S. School
				Sports Association Sonapur
		Jalukbari	RANI	Rajdhar Bora Higher Secondary School
				Upperkandi Bakrapara Mini Stadium
				Shyam Bhumi High School
		Dispur	No Block	Arjun Bhogeswar Baruah Sports Complex, Sarusajai
		Guwahati Central	No Block	
		New Guwahati	No Block	R. G. Baruah Sports Complex, Ulubari
21	Karbi Anglong	Bokajan (ST)	BOKAJAN	1. Bokajan Mini Stadium 2. Borjan Mini Stadium, 3. Sarupathar Mini Stadium, 4. Dillai Mini Stadium, 5. Deopani Mini Stadium, 6. Hanjanlangso Sports Association Playground
		Howraghat (ST)	HOWRAGHAT	1. Howraghat Mini Stadium, 2. Ok-Kereng Mini Stadium, 3. Nomati Mini Stadium
		Diphu (ST)	LANGSOMEPI	1. Bokolia Mini Stadium, 2. Borsing Ronghang Mini Stadium, Lorengthipi.

		Diphu (ST)	LUMBAJONG	1. Diphu Mini Stadium, 2 Longnit Mini Stadium, 3. Dhansiri Mini Stadium, 4. KASA Stadium, Diphu. 5. Diphu Sports Complex, Chutianala.
		Bokajan (ST)	NILIP	1. Nilip Mini Stadium, 2. Duarbagoni Mini Stadium,
		Howraghat (ST)	RONGMONGWE	1. Sochengdhenta Mini Stadium,
		Howraghat (ST)	SAMELANGSO	1. Korkanthi Mini Stadium, 2. Goraimary Stadium, Langhin
22	Kokrajhar	Baokhungri	DOTOMA	1. Banargaon Mini - Stadium, Banargaon
		Dotma (ST)	DOTOMA	1. Dotma Anchalik Sports Association Mini-Stadium, Dotma 2. Maynartal Mini Stadium, Fakiragram. 3. Ramfalbil Anchalik Sports Association Mini-Stadium, Ramfalbil
		Kokrajhar (ST)	Kokrajhar Dev. Block	1. Kokrajhar District Sports Association Stadium
		Parbatjhora	Debitola Dev. Block	1. SNB Mini-Stadium, Kazigaon
		Baokhungri	GOSSAIGAON	Nil
		Dotma (ST)	GOSSAIGAON	Nil
		Gossaigaon	GOSSAIGAON	1. Nehru Mini Stadium, Gossaigaon 2. Jaraguri Mini-Stadium, Jaraguri.
		Parbatjhora	GOSSAIGAON	Nil
		Baokhungri	HATIDHURA	Nil
		Gossaigaon	HATIDHURA	Nil
		Parbatjhora	HATIDHURA	Nil
		Baokhungri	KACHUGAON	Nil
		Dotma (ST)	KACHUGAON	Nil
		Gossaigaon	KACHUGAON	Nil
		Parbatjhora	KACHUGAON	Nil
		Baokhungri	KOKRAJHAR	Nil
		Kokrajhar (ST)	KOKRAJHAR	Nil
				Nil
23	Lakhimpur	Bihpuria	BIHPURIA	Bihpuria Sports Complex
		Lakhimpur	BOGINADI	Boginadi H. S. School Playground
		Dhakuakhana (ST)	DHAKUAKHANA	1. Bisturam Doley Mini Stadium 2. Convention centre
		Dhakuakhana (ST)	GHILAMARA	Gilamara Sports Complex
		Ranganadi	KARUNABARI	Rajiv Gandhi Sports Complex at Laluk College
		Lakhimpur	LAKHIMPUR	Lovlina Borgohain Sports Arena
		Bihpuria	NARAYANPUR	Pichala Krida Santha Mini Stadium

		Nowboicha (SC)	NOWBOICHA	L. T. K. College Playground (Green Gallery)
		Ranganadi	RONGANADI	Dejoo Tea Estate Playground (Green Gallery)
24	Majuli	Majuli (ST)	MAJULI	Rajib Gandhi Sports Complex, Kamalabari
		Majuli (ST)	UJANI MAJULI	Sports Complex Jengraimukh (Signature Project)
25	Morigaon	Morigaon	BHURBANDHA	MANIPUR MINI STADIUM
		Morigaon	BHURBANDHA	MORIGAON HS AND MP SCHOOL PLAYFIELD
		Morigaon	Mayong	POLASUNG PLAYGROUND
		Morigaon	BHURBANDHA	KHIROD BARUAH STADIUM
		Morigaon	BHURBANDHA	DEKHIPALA CHAMKATA SIKHABORI PLAYGROUND
		Morigaon	KAPILI	BARAPUJIA MINI STADIUM
		Morigaon	KAPILI	KAPAHARA ANCHALIK KRIYA SANTHA STADIUM
		Laharighat	LAHARIGHAT	RAJIV GANDHI SPORTS COMPLEX
		Jagiroad (SC)	JAGIROAD	JAGIROAD SPORTS ASSOCIATION STADIUM
		Laharighat	BHURAGAON	nil
26	Nagaon	Barhampur	BARHAMPUR	Thogisut Stadium, Barhampur
		Dhing	DHING	Dhing Sports Association (CMSGUY)
		Samaguri	GARAJAN	Borbheti Playground, Borbheti
		Rupahihat	JURIA	Kandhulimari Sira Jia High School
		Kaliabor	KALIABOR	Dr. T Ao Stadium (CMSGUY)
		Barhampur	KATHIATOLI	Kampur Sports Association (CMSGUY)
		Nagaon-Batadraba	KHAGARIJAN	Raidingia Anchalik Kriya Sanstha
		Dhing	NIZ-DHING	Bechamari Anchalik Kriya Shonta Khel Pothar
		Kaliabor	PACHIM KALIABOR	Borbhogia H.S School
		Raha (SC)	PAKHIMORIA	Jalah Mini Stadium
		Raha (SC)	RAHA	Raha Anchalik Krida Sangtha
		Samaguri	SINGIMARI	Geruamukh Kutaoni Playground
		Rupahihat	BAGARIGURI	Bagariguri H.S. School
27	Nalbari	Barkhetri	BARBHAG	Nil
		Barkhetri	BARKHETRI	Deshbhakta Maidan, Mukalmua
		Nalbari	GHOGRAPAR	Rajiv Gandhi Krira Prkalpa
		Tihu	MADHUPUR	Nil

		Nalbari	NALBARI	1/ District Sports Stadium Complex, Sarihatali. 2/ Construction of Mini Outdoor Stadium at Gopalthan Polytechnical Institution, Gopalthan, Nalbari
		Tihu	PASCHIM NALBARI	Chamata Stadium, Chamata
		Tihu	TIHU	Nil
		Nalbari	PUB NALBARI	Indoor Stadium, Nalbari
28	Sivasagar	Sibsagar	SIVASAGAR	Peioli Phukan Stadium, Sivasgar
		Sibsagar	SIVASAGAR	Chaulung Sukafa Indoor Stadium, Sivasgar
		Sibsagar	SIVASAGAR	Dorbar Field, Sivasagar
		Sibsagar	SIVASAGAR	District Level Stadium - Rudra Singha Sports Complex, Sivasagar
		Sibsagar	AMGURI	Amguri Mini Stadium, Amguri
		Nazira	NAZIRA	Nazira District Sports Association Field, Nazira
		Nazira	NAZIRA	Ruhiteswar Saikia Indoor Stadium, Nazira
		Demow	DEMOW	Raichai Rural Stadium, Demow
29	Sonitpur	Rangapara	BALIPARA	Chariduar Sports Association Playground
		Barchalla	BARCHALLA	Sarakahat Mini Stadium
		Barchalla	BIHAGURI	Bihaguri Mini Stadium
		Dhekiajuli	DHEKIAJULI	Bhotpara Mini Stadium
		Tezpur	GABHARU	Hazarapar Stadium
		Naduar	NADUAR	Nagsankar Stadium
		Rangapara	RANGAPARA	Namonigaon Playground
		Naduar	SOOTEA	Muktijuddha Bhumidhar Borodoloi Xuworoni Stadium
30	South Salmara Mankachar	Mankachar	FEKAMARI	Nil
		Mankachar	MANKACHAR	Nil
31	Sribhumi	Karimganj North	BADARPUR CHAITANYANAGAR	Nil
		Ram Krishna Nagar (SC)	BHAIRAB NAGAR	Nil
		Ram Krishna Nagar (SC)	DULLAVCHERRA	RK Nagar Mini Stadium
		Patharkandi	LOWAIRPOA	Nil
		Karimganj North	MALEGARH	Sepanjuri Mini Stadium
		Karimganj South	MALEGARH	DSA Play field

		Karimganj North	NILAMBAZAR	Nil
		Karimganj South	NILAMBAZAR	Nil
		Patharkandi	PATHARKANDI	Nil
				Chandkhira Mini Stadium
32	Tamulpur	Goreswar	GORESWAR	Nil
		Goreswar	NAGRIJULI	Nil
		Tamulpur (ST)	TAMULPUR	Bir Chilagang Memorial Mini Stadium at Swarkuchi
		Tamulpur (ST)	TAMULPUR	Tamulpur Mini Stadium
33	Tinsukia	Digboi	DIGBOI	Tingrai Stadium (Signature Project), Jubli Play Field
		Doom Dooma	DOOMDOOMA	Doomdooma Town Field Stadium ,Doomdooma College Field Stadium
		Tinsukia	ITAKHULI	T.D.S.A Stadium
		Makum	MAKUM	Borguri Anchalik Kridya Santha Play Field, Sarbanada Singha Stadium, Jyoti Nagar Play Field
		Margherita	MARGHERITA	Dehing sports Complex, Patkai
		Sadiya	SADIYA	Bir Lachit Stadium, Chapakhowa
		Sadiya	SAIKHOWA	Kakopathar Regional Sports Association Play Field
34	Udalguri	Bhergaon	BHERGAON	Dimakuchi Mini Stadium
		Tangla	KALAIGAON	Nil
		Udalguri (ST)	KALAIGAON	Nil
		Bhergaon	KHOIRABARI	Khairabari Mini Stadium
		Mazbat	MAZBAT	Rajiv Gandhi Mini Stadium, Mazbat
		Mazbat	ROWTA	Nil
		Udalguri (ST)	ROWTA	Nil
		Tangla	UDALGURI	Tangla Stadium, Borjhola
		Udalguri (ST)	UDALGURI	Udalguri Stadium
35	West Karbi Anglong	Amri (ST)	AMRI	BHOKSONG HORNBILL SPORTS ASSOCIATION SPORTS COMPLEX
		Amri (ST)	AMRI	SIDHAMAKHA SPORTS COMPLEX
		Amri (ST)	CHINGTHONG	RENGJIBON APAM MINI STADIUM
		Amri (ST)	CHINGTHONG	HABE DENGJA SPORTS COMPLEX
		Amri (ST)	SOCHENG	ZIRIKINDING MINI STADIUM
		Rongkhang (ST)	RONGKHANG	HANLOKROK SPORTS COMPLEX
		Rongkhang (ST)	RONGKHANG	TARADUBI SPORTS COMPLEX
		Rongkhang (ST)	RONGKHANG	HAWAIPUR SPORTS COMPLEX

		Rongkhang (ST)	RONGKHANG	HARLONGCHEBAT SPORTS COMPLEX
		Rongkhang (ST)	RONGKHANG	DONGKAMUKAM WAISONG STADIUM

ৰাজ্যখনৰ "উত্তৰণ আঁচনি"ৰ মুঠ ৩১ টা ক্ৰীড়া প্ৰকল্পৰ বৰ্তমান স্থিতি সংলগ্ন - 'খ'

Sl. No	Name of work	A/A No. & Amount	Awarded Amount (in lakh)	Upto date Progress		Details of component (with area & capacity)
				Physical Progress (%)	Financial Progress	
1	Construction of Outdoor Stadium at Chamata , Dharmapur I.AC under Nalbari District under Signature Project for the year 2018-19. Package No.SP - 1	AA/PWB_2018-19(I)_44 Dated : 02-11-2018 Rs. 1000.00 L	982.565	100%	100.00%	•Capacity of the gallery - 1000 nos each gallery. •2 nos of Gallery on Western side including a conference hall, •4 nos of Players room with attached Toilet, •Coach Room with attached Toilet ,DG Room, •4 nos of High mast Light and Fencing around the playground
2	Construction of Stadium Complex at North Guwahati , Jalukbari I.AC under Kamrup (M) District under Signature Project for the year 2018-19 Package No.SP - 2	AA/PWB_2018-19(I)_43 Dated : 02-11-2018 Rs. 1000.00 L	889.239	100%	100.00%	• Civil work for Stadium • Construction of 2 Storied Pavillian Gallery Bldg. (No. Of Gallery -1, capacity-1000) • Boundary Wall (Total 182 M (out 503 M of existing) land + 370 M of Addl. Land + 873 M) • Gate • Approach Road with paver Block • Deep Tube Well • Drain (Total 108 M out of 356 M) • Furniture (VIP Room, Players room Doctors Room) • Providing & Installation of Aluminium sliding windows • Providing & fixing of vitrified floor tiles, antiskid tiles, wall tiles • Providing Gypsum Board False ceiling, wooden ceilin • SS railing on staircase ramp etc. • VIP Sanitary & Water supply fittings • Modern Electrical fittings with LED Lighting HVAC System • High Mast Lighting (4 Nos) • Street Lighting along the boundary wall (20 Nos) • DG gencrator (320 KIV) & Transformer.

3	Construction of Stadium at Kapahera Field, Batadraba LAC under Nagaon District under Signature Project for the year 2018-19, Package No.SP - 3	AA/PWB 2018-19(I) 58 Dated : 02-11-2018 Rs. 1000.00 L	964.485	100%	100.00%	• Land Development work with earth filling. • Chain link fencing around the football play ground. • Deep Tube Well. • Paver blocks road and footpath. • Construction of two storied RCC pavilion with sanitary and water supply works. • Boundary wall with gates. • Underground drains. • Internal electrification works for two storied pavilion building, flood light with power backup for football playground with campus lighting etc. • Godrej furniture for VIP room and conference room, players room(2-sets), Doctor's room, Referee's room etc. • Security surveillance system with CCTV camera etc and Audio and Video solution of conference room attached with VIP Lounge in 2-storied pavilion • Total station survey and soil investigation.
4	Integrated Sports Complex at Bokakhat, Bokakhat LAC under Golaghat District under Signature Project for the year 2018-19 Package No.SP - 4	AA/PWB 2018-19(I) 56 Dated : 02-11-2018 Rs. 1000.00 L	977.076	100%	100.00%	• Land Development work with earth filling. • Chain link fencing around the football play ground. • Deep Tube Well. • Construction of two storied RCC pavilion with sanitary and water supply works. - I.. Ground floor-- (117.50 M X 14.00m) a) Players room-I b) Players room-II c) VIP lounge d) Medical room e) Referee room f) Secretary room g) Presidents room h) Shop (7 nos) - II.. First Floor-- Covered Gallery (capacity 1000 nos) • Boundary wall with gates (Boundary wall length-- 547.00 m and Iron gate-- 3 nos) • Internal electrification works for two storied pavilion building, Flood light 4 nos with power backup for football play ground with campus lighting • Transformer
5	Construction of Stadium Complex at South Kamrup Sports Club, Palasbari LAC under Kamrup (R) District under Signature Project for the year 2018-19, Package No.SP - 5	AA/PWB 2018-19(I) 49 Dated : 02-11-2018 Rs. 1000.00 L	867.491	100%	100.00%	• Stadium Pavilion of floor area 1291.80 Sq m, Capacity - 1200 with • 15 Shops • VIP Lounge • Secretary Room • President Room • VIP Lounge with Toilet • Medical room with Toilet • Referee Room • 2 nos Toilet Block at Ground floor for audience • 2 nos Player Room • Field Size- 110m X 70m , etc along with 4 Nos Stadium High Mast Light, DG Set , Etc

6	Construction of Stadium at Sipajhar , Sipajhar LAC under Darrang District under Signature Project for the year 2018-19 ,Package No.SP - 6	AA/PWB 2018-19(I) 77 Dated : 02-11-2018 Rs. 1000.00 L.	981.975	100%	100.00%	• (Ifi Max) flash light : 120 Nos (30x4) • BBW : 357 m (approx) • P/A : 100 m x 12m) : 1200 sqm • Meeting hall : 1 Nos (ground floor) • Players room : 2 Nos (1 for gents and 1 for ladies) • VIP room/Secretary/President/ Medical : 1/Refere Room seating area for PWD • Shop : 11 nos • Furniture • Sintex : 4 nos x 2000 l = 8000 L. • Fan (complete ground floor) • Plinth protection + Side drain • Approach Road : 130 m (inside)
7	Construction of Stadium at Tingrai , Digboi LAC under Dibrugarh District under Signature Project for the year 2018-19 Package No.SP - 7	AA/PWB 2018-19(I) 78 Dated : 02-11-2018 Rs. 1000.00 L.	980.519	100%	99.00%	• Plinth Area : 1411.00 (approx) Sqm, • Capacity : 1000 • Sitting Lobby • Conference Hall, • VIP lounge, • Kitchen, • Medical room, • Referee room, • Office room, Player room, • Gallery & Toilet.
8	Construction of Sports Complex at Chabua , Chabua LAC under Dibrugarh District under Signature Project for the year 2018-19 Package No.SP - 9	AA/PWB 2018-19(I) 68 Dated : 02-11-2018 Rs. 1000.00 L.	987.795	100%	98.00%	• Two storied RCC Pavilion, • Area : 1647.00 m2 • Seating Capacity, (As per drawing) : 1500 nos • Land development of play ground area, : 110.00m x 70.00m • Main entrance Gate etc
9	Construction of Indoor Stadium with a Swimming Pool at Hajo , Hajo LAC under Kamrup (R) District under Signature Project for the year 2018-19 Package No.SP - 10	AA/PWB 2018-19(I) 64 Dated : 02-11-2018 Rs. 1000.00 L.	915.26	100%	97.00%	• Pavilion cum gallery : 107.60 x 10.6.0 Sqm, • 1000 nos. Chairs • 2 nos players room • 1 no. Conference hall • Toilet block 3 nos • President & Secretary room, • Medical, Office room etc. • 110 x 76 Sqm Football Field covered by fencing, • 4 nos Stadium Mast Light, DG Set, Transformer etc.
10	Construction of Indoor Sports Stadium at Lakhipur, Lakhipur LAC under Cachar District under Signature Project for the year 2018-19. Package No.SP - 13	AA/PWB 2018-19(I) 66 Dated : 02-11-2018 Rs. 1000.00 L.	982.718	100%	89.00%	• Area of gallery : 619.50 Sqm • Approach Audience sitting capacity gallery : 950 person • Badminton Court : 6 nos. Of size 18.5 m x 51.5 m each • Boundary wall length : 500 Rm • main entry gate : 1 no. • Approach road • car Parking Area

11	Construction of Multi Utility Sports Complex at Bakalia under Signature Project 2018 - 19 LAC Bakalia Division Diphu Building Division Package No.SP - 17	AA/PWB 201 8-19(I) 93 Dated : 30-12-2018 Rs. 1000.00 L	914.07	100%	78.00%	• Civil Works (Main Bldg & gallery) • Plumbing Works • Electrical Works • B wall • site Development Area- 1172 sqm - Capacity- 1200 nos
12	Sports and Youths Utility Centre and Stadium at Hongkram , Baithalangsui LAC under Karbi Anglong District under Signature Project for the year 2018-19 Package No.SP - 18	AA/PWB 201 8-19(I) 55 Dated : 02-11-2018 Rs. 1000.00 L	973.082	100%	96.00%	• Football Field • Plumbing Works • Electrical Works • B wall • Secretary room, • players room, • toilet, • medical room,
13	Construction of Sports Hostel at Dr. T. Ao. Stadium at Kaliabar, Kaliabar LAC under Nagaon District under Signature Project for the year 2018-19 Package No.SP - 26	AA/PWB 201 8-19(I) 65 Dated : 02-11-2018 Rs. 1000.00 L	980.849	100%	100.00%	• Gallery chair 1000 Nos • Secretary room, • VIP room, • 2 nos. Of players room, • toilet, • reference room, • medical room,
14	Development of Sports Complex at at Pub Dhaniram Pathargaon GP. Hojai LAC under Hojai District under Signature Project for the year 2018-19 Package No. SP - 27	AA/PWB 201 8-19(I) 57 Dated : 02-11-2018 Rs. 1000.00 L	832.655	100%	100.00%	• Stadium cum gallery Building of Plinth Area 1291 Sqm • Ground floor: gallery Building with • First Floor: 1350 seater capacity stadium • Boundary wall with gate.
15	Development of swahid Thagi Khut Kriya Prakaipa Barhampur LAC under Nagaon District under Signature Project for the year 2018-19 Package No. SP - 28	AA/PWB 201 8-19(I) 67 Dated : 02-11-2018 Rs. 1000.00 L	979.003	100%	100.00%	• Two stories RCC Pavilion: Area: 683.4 Sqm, Capacity: 684 • Open Gallery: Area: 1963.05 Sqm, Capacity: 1286 • Development of Football, Cricket, High Jump & Throw Events: 7700 Sqm

16	Development of Sports Complex at Jengraimukh at Majuli, Majuli LAC under Majuli District under Signature Project for the year 2018-19 Package No.SP - 30	AA/PWB_2018-19(I)_75 Dated : 02-11-2018 Rs. 1000.00 L.	988.849	100%	95.00%	- Stadium cum gallery Building of Plinth Area 1291 Sqm - Ground floor: Gallery Building with president room, - Secretary room, - VIP room, 2 nos. Of players room, - toilet, - reference room, - Kitchen, - Dining room, - medical room, - conference hall etc. - First Floor: 1000 seater capacity stadium - Boundary wall with gate.
17	Setting up of Sports Complex at Mahmora, Mahmora LAC under Sivasagar District under Signature Project for the year 2018-19 Package No.SP - 31	AA/PWB_2018-19(I)_45 Dated : 02-11-2018 Rs. 1000.00 L.	978.338	100%	100.00%	- gallery cum Dressing room, (Area = 1 Bigha 0.76 kotha capacity = 2050 Nos. - Football & Athletics Ground 9 Area = 16 bigha 2 kotha 0.89 Lessa) - Boundary Wall : Completed for entire plot - Partly site development.
18	Construction of Sports Complex and Stadium at Dudhnoi, Doodhnoi LAC under Goalpara District under Signature Project for the year 2018-19 Package No.SP - 36	AA/PWB_2018-19(I)_63 Dated : 02-11-2018 Rs. 1000.00 L.	912.036	100%	100.00%	- Gallery Stand- Area: 1730.45 m², capacity: 10000 Spectators - Football Playground: Area: 422.70 m² - Boundary Wall: length 940 m
19	Construction of Integrated Sports Complex at Tezpur Stadium, Tezpur LAC under Sonitpur District under Signature Project for the year 2018-19 Package No.SP - 37	AA/PWB_2018-19(I)_61 Dated : 02-11-2018 Rs. 1000.00 L.	980.688	100%	74.00%	- Field Development works - Sports Gallery works - Furniture works - Brick Boundary wall with 3 nos gate - Internal Electrification works - External electrification works - Approach Road 9paver Block) - Barbed wire fencing works - Car parking area paver block - Generator shed - Sanitary & water supply works - Player Rest Room, - Guest Room, - VIP Rest Room, - Medical unit, - conference hall etc.
20	Construction of Stadium at Nag Shankar, Sootea LAC under Sonitpur District under Signature Project for the year 2018-19, Package No.SP - 38	AA/PWB_2018-19(I)_60 Dated : 02-11-2018 Rs. 1000.00 L.	914.999	100%	100.00%	- Football ground: 110m x 73 m 1000 capacity gallery: 103 m x 10.65 m - Secretary room, 2 nos. Of players room, - toilet, - reference room, - medical room,

21	Development of Sports Complex at Gohpur, Gohpur I.AC under Biswanath District under Signature Project for the year 2018-19 Package No.SP - 39	AA/PWB 201 8-19(I) 59 Dated : 02-11-2018 Rs. 1000.00 L.	989.2454	100%	100.00%	• Conference Hall, • Changing Room, • Toilet and RCC Gallery etc. • Gallery: 110 x 13 Sqm • Football Filed: 110 x 80 Sqm
22	Construction of Sports Academy at Golaghat, Golaghat I.AC under Golaghat District under Signature Project for the year 2018-19 Package No.SP - 40	AA/PWB 201 8-19(I) 59 Dated : 02-11-2018 Rs. 1000.00 L.	969.776	100%	100.00%	• Football Filed: 110 x 80 Sqm • Secretary room, • VIP room, • 2 nos. Of players room, • toilet, • reference room, • medical room,
23	Construction of Sports Complex at Amguri, Amguri I.AC under Sivasagar District under Signature Project for the year 2018-19 Package No.SP - 41	AA/PWB 201 8-19(I) 74 Dated : 02-11-2018 Rs. 1000.00 L.	829.191	100%	100.00%	• Land Development work with earth filling. • Chain link fencing around the football play ground. • Deep Tube Well. • Paver blocks road and footpath. • Construction of two storied RCC pavilion with sanitary and water supply works. - I.. Ground floor a) Players room-I (10.20 x 4.10) m b) Players room-II (15.55 x 4.10) m c) VIP lounge (10.25 x 4.10) m d) Medical room (5.15 x 4.10) m e) Referee room (4.90 x 4.10) m f) Secretary room (5.05 x 4.10) m g) Presidents room (4.90 x 4.10) m h) Shop (7 nos) (5.05 x 4.85) m i) Shop (4 nos) (4.90 x 4.85) m j) Shop (2 nos) (5.20 x 4.85) m k) Shop (1,no) (4.90 x 7.60) m - II.. First Floor= Covered Gallery (capacity 1000 nos) • Boundary wall with gates (Boundary wall length = 547.00 m and Iron gate = 3 nos) • Underground drains • Internal elecetrification works for two storied pavilion building. • Flood light 4 nos with power backup for football play ground with campus lighting • Godrej furniture for VIP room and Conference room, Players room 2 sets, Doctors room, referees room etc.
24	Construction of Youth Centre at Dhakuakhana, Dhakuakhana I.AC under Lakhimpur District under Signature Project for the year 2018-19 Package No.SP - 50	AA/PWB 201 8-19(I) 70 Dated : 02-11-2018 Rs. 1000.00 L.	978.85	100%	98.49%%	• Spectators Gallery (8 nos including players accomodation, office room, conference room and furniture) • Playground (foor ball) • Basket ball court • Volley Ball court • Electrical works (Insatallation of high mast light 4 nos. DG, transformer, triferial boundary lighting)

25	Construction of Multi Purpose Mini Stadium with Auditorium at Dispur, Dispur LAC under Kamrup (M) District under Signature Project for the year 2018-19 Package No.SP - 51 (Patarkuchi)	AA/PWB_2018-19(I)_48 Dated : 02-11-2018 Rs. 1000.00 L.	898.713	76%	51.00%	• Community Hall :- 1890.00 m2 • Administrative Hall cum Guest House :- 236.70 m2 • Brick Boundary wall :- 421.40 RM • Fencing :- 181.30 RM • Volley ball Gallery 1 :- 420.00 m2 • Volley Ball gallery 2 :- 420.00 m2 - Total :- 420.00 m2 - Capacity Gallery 1 :- 350 nos - Gallery 2 :- 300 Nos • Volley ball court :- 2 nos • Badminton court :- 2 nos
26	Construction of Sports Complex at Mangaldai, Mangaldai LAC under Darrang District under Signature Project for the year 2018-19. Package No.SP -57	AA/PWB_2018-19(I)_76 Dated : 02-11-2018 Rs. 1000.00 L.	896.71	100%	99.00%	• G+1 RCC Gallery, Area :- 4852 sq feet - Seating Capacity, (As per drawing) :- 1000 nos • Land development of play ground area, :- 48,134 sq feet (90.00m x 50.00m) • Area of auditorium building(main building) :- 6948 sq feet • Total entrance gate :- 4
27	Construction of Stadium at Dergaon, Dhokiajuli LAC under Sonitpur District Signature Project for the year 2018-19. Package No.SP -58	AA/PWB_2018-19(I)_79 Dated : 02-11-2018 Rs. 1000.00 L.	980	100%	100.00%	• Building (Stadium) :- (117m x 12.5 m) :- 1462.5 sqm • Fencing :- (388 m x 1.50m) :- 582 sqm • Boundary wall :- (580 m x 1.80m) :- 1044 sqm • gate-double :- 1 Nos - Single :- 3 Nos • Drain :- 568 m • Hall :- 3 Nos., room :- 4 nos with attached toilet, Room :- 3 nos with attached latrine, Small room :- 3 nos • Toilet & Latrine :- 6 Nos (4 for gents and 2 for ladies), outer side • No. 1 hall :- latrine 1 No, bathroom 2 nos, urinal 4 nos) • No. 2 hall :- latrine 1 No, bathroom 2 nos, urinal 4 nos) • No. 3 hall :- latrine 1 No, bathroom 2 nos, urinal 4 nos)
28	Construction of Sports Complex at kalgachia, Jania LAC under Barpeta District under Signature Project for the year 2018-19, Package No.SP - 60	AA/PWB_2018-19(I)_684 Dated : 05-03-2019 Rs. 1000.00 L.	977.728	100%	100.00%	• Football ground: 100m x 73 m • 1000 capacity gallery: 103 m x 10.65 m
29	Construction of Stadium at Golakganj, under Signature Project, 2018-19 LAC : Golakganj, Division : Dhubri Bldg Div Package No.SP - 61	AA/PWB_2018-19(I)_62 Dated : 02-11-2018 Rs. 1000.00 L.	988.85	100%	100.00%	• Gallery with pavilion- 1000 person capacity

30	Construction of UDSA Sports Complex at Mazbat under Signature Project for the year 2018 - 19, LAC Mazbat Division Udaluri Riads & Building Divn. Package No.Mazbat/Signature /12	AA/PWB 2018-19(I) 46 Dated : 02-11-2018 Rs. 1000.00 L.	959.8	100%	100.00%	Ground floor on the left side • 2 nos of players room of size 9.20m x 15.30m and 9.20m x 15.60m • 1 no. Referee room of size 3.70mx4.80m • 1 no. Room, size 4.80x7.70m • 1 no. Electrical room + generator + electrician room 5.30 m x 4.80m In the ground floor on the right side • 1 no. referee room of size 3.70 mx4.80m • 1 no. medical room of size 5.00mx9.20m • 1 no. electrical room + generator + electrician room 4.80mx5.30m • 1 no. kitchen room of size 5.20 mx4.20 m • 1 no. room size 4.90m x 7.70m • 1 no. room size 3.50 mx 4.90 m • 1 no. VIP lounge of size 10.30mx9.20m • 1 no. conference hall of size 7.00mx9.20m
31	Mukti Yodha Bhumidhar Bordoloi Suwarani Stadium at Malor Gaon under Sootea, District - Biswanath under Signature Project for the year 2021-22.	AA No- AA/PWB 2021-22(I) 1249 Dated 03-11-2021 Rs. 1000.00 L.	611.0038	100%	100%	• Gallery Stand 9G+1 1 no.) area 88.50m x 12.05m, capacity 2000 nos • Parthen gallery 3 nos, area 30mx15m, capacity 3x100) • Grade-IV Atr. 9one block, Twin type) Area 96.00 Sqm • Boundary Wall (Length=594.00m) Gate • Football field: 110 x 80 Sqm

ৰাজ্যখনৰ ৪০ টা সমষ্টিৰ মিনি ষ্টেডিয়ামৰ বিতং তালিকা সংলগ্ন - 'গ'

Sl. No.	District	LAC	Name of Work	Project Cost (Rs in Lakhs)	Awarded Cost (Rs. in Lakhs)	Overall Physical Progress (%)	Overall Financial Progress (Rs. in Lakhs)	Remarks
1	Bajali	21 Bhawanipur-Sorbhog	Construction of Mini Stadium at Dhemchar Pathar Playfield, 41 No Bhawanipur LAC, Assam	1288.16	1191.69	100%	1053.745	Work is in progress. Status: a) Pavilion 100%. b) Gallery 100% c) Indoor Stadium 100% d) Site Development 100%
2	Baksa	42 Baksa	Construction of Kaljar Mini Stadium at Juli Maidan, 62 Barama (ST) LAC, Assam	1287.36	1190.90	100%	1228.7	Work completed & handed over to Sports Association Baksa on 30/12/2024.
3	Barpeta	24 Barpeta	Construction of Mini Stadium at Ram Rai, 43 No. Barpeta LAC, Assam	1232.33	1135.86	100%	1131.97429	Work completed & handed over to District Sports Officer, Barpeta.. Status: a) Gallery. = 100% b) Pavilion. = 100% c) Indoor Stadium = 100% d) Field Development = 100%
4	Biswanath	70 Biswanath	Construction of Mini Stadium at Behali, Assam	1264.07	1225.81	100%	1221.72056	Work completed & process of handing over to S&YW is going on.
5	Bongaigaon	18 Bongaigaon	Construction of Mini Stadium at Borsongoan Bongaigaon Assam	1199.22	1102.75	66%	495.50249	Work stopped by the department
6	Cachar	114 Lakhipur	Construction of Mini Stadium at Lakhipur, Dist. Cachar	1087.12	990.77	93%	909.02199	1. Gallery - RCC work, Painting work complete, installation of doors, tiles and electric fittings under progress 2. Indoor Stadium - installation of false ceiling and electric fittings work under progress 3. Football field - upto 200mm thick earthfilling for grass complete 4. Volleyball Court - upto 200mm thick earthfilling for grass complete 5. 2 Nos. Public Toilet - Tiles fitting work under progress 6. Septic Tank- Complete. 8. U.G. Tank -Complete. 9. Installation of CC block for internal footpath complete.

7	Cachar	120 Dholai	Construction of Mini Stadium at Dwarbond, Dholai in Cachar District	1197.04	1100.00	98%	961.54	Work is in progress. Component wise progress : 1) Gallery cum pavillion=98% 2) Indoor Stadium = 99% 3) Construction of Boundary wall = 82% 4) Surface Drain around the football ground = 100% 5) Surface Drain around the Volleyball ground = 100% 6) Football field - 98%) Volleyball Court - 97% 8) 2 Nos. Public Toilet - 97% 9) Septic Tank- 100% 10) U.G. Tank -100% 11) Internal road and parking place -- 75%
8	Dhemaji	79 Sissiborgaon	Construction of R.G. Sports Complex (Mini Stadium) at Silapathar, , Assam	1236.39	1139.88	100%	1033.74185	Work completed. Process of handing over to Board of Sports is going on
9	Dibrugarh	91 Tingkhong	Construction of Rajgarh Mini Stadium, Tingkhong, Dibrugarh District, Assam	1305.32	1208.90	100%	1153.7652	Work is in progress. A. Component Wise Progress: 1. Gallery 1 - 100% 2. Gallery 2 - 55% 3. Staff Quarter - 20% 4. Brick boundary wall - 95% B. An Addl. Amount of Rs. 6.37 Cr will be required for remaining part of Gallery no 2 and Staff Quarter and for improvement of football field alongwith synthetic track. Design of Galleries was on the higher side with respect to quantities allotted against each item in BOQ.
10	Dibrugarh	91 Tingkhong	Construction of Abhoypur Rural Sports Complex, Moran, Dibrugarh District, Assam	1232.16	1135.745	100%	1125.99 L	Work Completed & inaugurated by IICM on 17-12-2025. Handing over to DSO is under process. A. Component Wise Progress: 1. Indoor stadium: 100% 2. Office cum hostel: 100% 3. Internal road: 100 % 4. Parking area: cannot be taken up as lot of deviation in quantity was observed in BOQ quantities. B. Office cum Hostel Building and Indoor Stadium is completed. During inauguration of the project by Hon'ble CM, some extra provisions such as running track, flood light etc is announced by IICM for which estimate is under prepatation.

11	Dibrugarh	87 Chabua-Lahowal	Construction of Mini Stadium at Lahowal Sport's Association Playfield, Lahowal LAC, Dist. Dibrugarh, Assam	1232.57	1135.73	100%	837.5	A. Component Wise Progress: a. Main Gallery - 97% : All RCC works, Brick work with plaster and flooring has been completed. Painting work is in progress. Floor Tiles and truss work to be accommodated from additional estimate only. b. Secondary Gallery (2 Nos) - 98% & 98% : All RCC works, Brick work with plaster and flooring has been completed. Painting work is in progress. Floor Tiles and truss work to be accommodated from additional estimate only. c. Indoor Stadium - 98% : All RCC works and Brick work with plaster has been completed. Flooring work with painting is in progress. Truss erected, roofing sheet erection in progress. d. Football Field - 90% : Pipe laying is in progress. e. Yard Development: 100% B. An additional amount of Rs. 1.21 Crore shall be required to complete works in all respects. Additional Amount is required due to change of scope from Open Foundation to Pile Foundation and quantity variation as per execution at site from BOQ
12	Dibrugarh	90 Duliajan	Construction of Mini Stadium at Duliajan, Dibrugarh, Assam	1154.67	1058.21	86 %	688.05080	Work is in progress. Component wise progress: a) Pavilion Gallery = 82% b) Indoor stadium = 81% c) Football field= 85% d) Boundary wall = 85%
13	Dibrugarh	92 Naharkatia	Construction of Mini Stadium at Nagaon Rajohuwa Khel Pathar, Naharkatia LAC, Dist. Dibrugarh, Assam	1316.06	1219.23	99%	731.97478	Componet wise progress:- A. Main Gallery = 99% B. Boundary Wall = 99% C. Football Field = 99% D. Swimming Pool = 99% E. Toilet Block of Swimming Pool = 99%

14	Dima Hasao	113 Haflong	Construction of Mini Stadium at Wshubil, Dima Hasao, Assam	1230.00	1150.52	100%	1146.68	Work Completed & Handed over to DSO, Dimahasao 1. Indoor Stadium (100% completed.) 2. Pavillion with Gallery (100% completed.) 3. Football Ground (100% completed). 4. Green Gallery = (100% completed). 5. Internal Road = (100% completed). 6. Boundary Wall = (100% completed). 7. Drainage = (100% completed).
15	Golaghat	107 Sarupathar	Construction of Lovleena Borgohain Multi-Purpose Sports Complex (Mini Stadium) at Sarupothar, Golaghat (Sarupothar I.A.C), Assam.	1199.43	1102.92	100%	Rs. 843.54886	Work completed. Component wise progress 1. Chain link fencing around the football playground- 100% 2. Deep Tube Well- 100% 3. Pavers block road & footpath- 100% 4. Pavilion - 100% 5. Boundary wall with gates-100% 6. Underground Drains - 100% 7. Internal Electrification - 100%
16	Golaghat	106 Khumtai	Construction of Mini Stadium at Naragaon, Golaghat, Assam under SOPD	1199.34	1102.82	100%	Rs. 855.85289	Work completed & Handing over to DSO is under process.
17	Hojai	64 Lumding	Construction of Mini Stadium at Lumding (92 Lumding I.A.C), Dist. Hojai, Assam	1230.66	1134.19	100%	1085.98	1. Indoor Stadium (100% completed.) 2. Pavillion with Gallery 100% 3. Football Ground = 100%

18	Jorhat	99 Teok	Construction of Lalit Chandra Rajkhowa Mini Stadium at Jagduar, Teok, Jorhat, Assam	1187.67	1091.20	95%	Rs.975.0829 4	1. Indoor Stadium- Work Completed. 2. Gallery :- Plastering work is in progress. Tensile roofing work completed. 3. Boundary Wall;- 139M Completed. 4. External Development :-Internal road work is in progress.
19	Jorhat	101 Mariani	Construction of Bapuji Mini Stadium at Mariani, Jorhat	1078.40	981.88	99%	Rs.922.2557 5	1. Indoor Stadium- Work completed. 2. Gallery :-Work completed 3. Internal road work;- work is in progress.
20	Kamrup	31 Rangia	Construction of Football Ground, Gallery and Indoor hall at Arimatta Stadium, Rangia, Kamrup	1266.38	1170.03	100%	118.21	Work Completed. Handing over to DSO is in progress.
21	Kamrup	32 Kamalpur	Construction of Football Ground, Gallery and Indoor Hall at Karara Higher Secondary School Ground, Kamrup, Assam	1231.88	1135.41	100%	1110.69	Work completed.

22	Kamrup	30 Hajo-Sualkuchi	Extension of Earthen Gallery and Pavillion Gallery at Laxminath Playground, Sualkuchi, Kamrup, Amingaon	1195.27	1142.85	100%	965.99747	Work is in progress. (i) Extension of Earthen Gallery. (a) 8 Step Gallery- Capacity 1350 Nos.- 99% (b) 4 Step Gallery- Capacity 650 Nos.-99% (ii) Extension of Pavillion Gallery. (a) Block A- Capacity 500 Nos.-99% (b) Block B- Capacity 500 Nos.-99% (iii) Extension of Dormitories under Pavillion Gallery.-99% (iv) Fire Hydrant System in Admin and Transit Hostel, Indoor Stadium and Pavillion Building including overhead water storage for supply of water. (Pump, Pipeline etc are considered for Pavillion Gallery.)-98%
23	Kamrup Metropolitan	37 Jalukbari	Construction of Mini Stadium at Upperdani Bakrapara near Rani under Guwahati West LAC, Assam	1199.00	1102.78	100%	716.81	work completed
24	Karbi Anglong	108 Bokajan	Construction of Mini Stadium at Khotkhoti, Karbi Anglong, Assam	1292.48	1194.38	100%	1172.11	Work Completed. Handing over under process, not yet inaugurated. 1. Gallery 1 & 2: 100% 2. VIP Gallery: 100% 3. Indoor Stadium : 100% 4. Boundary Wall: 100% 5. Field Development: 100% 6. Green Gallery: 100% 7. Volley ballground preparation : 100%
25	Karbi Anglong	109 Howraghat	Construction of Mini stadium at Dengaon under Howraghat LAC, Karbi Anglong, Assam	1310.34	1213.83	33.33%	224.39	A. Component Wise Progress: 1. Plot filling = 85% 2. Field Development = 0% 3. Pavillion with Gallery = 40% 4. Indoor Stadium = 20% 5. R.C.C. Gallery- 2 Nos (27.00 m length each) = 40% 6. Green Gallery = 30% 7. Volleyball ground preparation = 0% 8. Boundary wall, Drainage and Gate = 85% 9. External Electrification = 0% B. Work progress delayed by contractor. Notice issued for expediting the work
26	Kokrajhar	2 Dotma	Construction of Mini Stadium at Maynartal (29 Kokrajhar West LAC, Assam)	1194.22	1097.80	84%	462.24973	Work in Progress.Component wise Progress: 1. Grand Stand- 85% 2. Indoor Stadium =82% 3. Boundary Fencing=100% 4. Road works/Landscaping=20% 5.Football Field & Running Grass Track =15% Reasons for Delay: Working estimate submitted and approval for the same is awaited

27	Kokrajhar	3 Kokrajhar	Construction of Mini Stadium at Banargaon (30 Kokrajhar East I.A.C), BTR, Assam.	1199.14	1101.97	99%	855.9108	Work is in progress. Component wise progress: 1. Indoor stadium Finishing work: 100% 2. Grand stand Finishing work: 99% 3. Site development Roads & parking: 100% 4. Football field & running track Sprinkler : 100% 5. Boundary fencing: Fencing post foundation, 100% Reasons for Delay : Working Estimate approved and supplementary tender submitted to CE for approval
28	Kokrajhar	1 Gossaigaon	Construction of Mini Stadium at Jaraguri (28 Gossaigaon I.A.C)	1198.36	1101.94	100%	1068.69089	Work Completed. Process of handing over initiated after finalisation of taking over authority.
29	Lakhimpur	73 Bihpuria	Construction of Pichala Krida Santha Playground (Mini Stadium) at Tatibahar, Bihpuria. Bihpuria I.A.C.	1075.44	978.93	100%	819.45491 (85.10%)	Work is in progress: (i) Pavilion Bldg. (G.F.I.) with Gallery-100%; (ii) Indoor Stadium (Badminton Courts-2 Nos.)-100%; (iii) Football Play Ground Development-100%; (iv) Earth filling-100%; (v) Boundary wall (480m)-100%; (vi) Approach Road-100%; (vii) Volleyball Court - 2Nos.-100%. Handing over under process. Demand submitted for 125.942L.
30	Lakhimpur	77 Dhakuakhana	Construction of Bisturam Doley Sports Complex (Mini Stadium) at Dhakuakhana, Lakhimpur, Assam. Dhakuakhana I.A.C.	1139.33	1042.81	100%	716.53268 (68.71%)	Work is in progress: (i) Pavilion Bldg. (G.F.I.) with Gallery-100%; (ii) Indoor Stadium (Badminton Courts-2 Nos.)-100%; (iii) Boundary wall-100%; (iv) Earth filling-100%; (v) Approach Road-100%; (vi) Football Ground Development-100%; (vii) Volley Ball Court-100%. Handing over submitted to District Sports Officer, Nork Lakhimpur on 12/12/25 Demand submitted for Rs. 281.13023L on 27/11/2025
31	Morigaon	54 Morigaon	Construction of Mini Stadium at Manipur Anchalik Krida Sanstha, Morigaon I.A.C, Dist- Morigaon	1266.38	1169.91	99%	1077.5514	Work is in progress. 1. Covered Gallery - 100% 2. Boundary Wall with Gate - 100% 3. Football Field - 95%
32	Morigaon	52 Jagiroad	Construction of Mini Stadium at Jagiroad, Morigaon (Assam) I.A.C- Jagiroad	1309.42	1212.95	100%	1000.14234	Work has been completed and handed over to Jagiroad Sports Association on 03.02.2026. The mini stadium will be inaugurated by the Hon'ble M.L.A Jagiroad on 10/02/2026 1. Covered gallery - 100% 2. Field development - 100%. 3. Boundary wall - 100%. 4. Drain with fencing - 100%
33	Sivasagar	95 Demow	Construction of Raichai Rural Stadium, at Demow, Sivasagar, Assam	1266.41	1170.00	100%	1168.22259	Work completed & handed over ON 15.10.2024 to Sports & Youth Welfare, Assam.

34	Sonitpur	66 Barchalla	Construction of Mini Stadium at Sarakahat Play Ground under Barchalla LAC, Assam.	1138.53	1042.32	100%	804.47544	Component wise progress 1. Gallery = 100% 2. Indoor Stadium = 100% 3. Boundary wall = 100% 4. Play ground = 100% 5. Internal road = 100% . The work is completed and inaugurated virtually by the IICM on 02/01/2026.
35	Sribhumi	126 Ram Krishna Nagar	Construction of Mini Stadium at Ramkrishna Nagar under Ratabari LAC, (District-Sribhumi), Assam	1307.12	1210.77	94%	1133.82	Component wise progress: 1. Stadium = 95% 2. Indoor Stadium = 95% 3. Football ground = 98% 4. External Electrification = 50% Work is in progress. The contractor has been directed to complete the work at the earliest.
36	Sribhumi	125 Patharkandi	Construction of Mini Stadium at Uttar Sepenjuri, Patherkandi LAC, (District-Sribhumi), Assam.	1307.30	1210.95	100%	1172.39	Component wise progress: 1. Stadium=100% 2. Indoor Stadium = 100% 3. Football ground = 100% 4. External Electrification = 100% soon Work has been completed and it will be handed over soon
37	Tamulpur	43 Tamulpur	Construction of Mini Stadium at Tamulpur LAC, Assam	1083.93	987.46	60%	540.43	Work is in progress. Component wise progress: Indoor stadium - 53% Outdoor Stadium - 56% Field Development - 45% Boundary Wall - 80%
38	Tinsukia	83 Margherita	Construction of Mini Stadium at Dehing Sports Complex, Margherita LAC, Dist. Tinsukia, Assam	1329.83	1238.23	69%	535.53543	Component wise progress 1. Main Building: 76% 2. Indoor Stadium: 72% 3. RCC Galiery: 60% 4. Football Field Development work: 0%
39	Udalguri	45 Bhergaon	Construction of Dimakuchi Mini Stadium at Panery, Assam.	1300.21	1198.99	97%	1126.45	Work is in progress. Component wise progress: Gallery - 99% Indoor stadium - 99% Field Development - 95% Boundary Wall -100% Site Development - 91% Approach road - 100%
40	Udalguri	48 Tangla	Construction of Mini Stadium at Khairabari under Kalaigaon LAC Assam	1183.52	1087.05	94%	830.01	Work is in progress. Component wise progress: Gallery - 96% Indoor stadium - 95% Field Development-74% Internal road - 90%

ৰাজ্যখনৰ ১১ খন জিলাৰ জিলা ষ্টেডিয়ামৰ বিতং তালিকা সংলগ্ন - 'ঘ'

Sl. No.	District	LAC	Name of Work	Project Cost (Rs in Lakhs)	Awarded Cost (Rs. in Lakhs)	Overall Physical Progress (%)	Overall Financial Progress (Rs. in Lakhs)	Remarks
1	Bajali	26 Bajali	Construction of District Sports Stadium complex at Titkagaria Sports Play Ground, Patacharkuchi LAC, Bajali	3898.70	3490.57	34%	1138.14	A. Component Wise Progress: 1. Gallery Stand, Swimming Pool Complex & Indoor Stadium - 40% Gallery Stand- a) RCC work above plinth level is going on. b) Brick work and Plastering work is in progress. Indoor Stadium- a) RCC work above plinth level is going on. b) Brick work is in progress. Swimming Pool Complex- Not yet started. 2. Football Field & Athletic Track - 0% - Work not yet started. 3. Service Block & Guard Room - 0% - Work not yet started. 4. Horticulture & Landscape, Boundary Wall etc. - 25% Boundary wall work is under progress. 5. Electrical Works, CCTV Systems etc. - 0% B. Reason for delay: Termination letter issued to Contractor by EE, Bajali & Bongaigaon DTBD to the contractor on 18.11.2023 as the contractor did not start the work after 10 months. However, on his prayer, contractor was allowed to start the work within seven days. Now work is in progress.
2	Baksa	42 Baksa	Construction of Proposed District Sports Stadium Complex at Bathoupuri, Mushalpur in the District of Baksa (BTR), Assam	4814.60	4357.03	52.5%	2071.7	Work is in progress. Status: a) Grand stand - 80%. b) Indoor & Existing Hostel Block(renovation)- 30% c) Swimming pool& gallery - 41% d) Hostel block- 75% e) Coach block-55% f) Service block - 90% g) Boundary wall - 90% h) Field drainage- 95% i) Internal roads ,drainage - not yet started j) Athletic track - 20%. k) U.G tank - 85%. l) Football ground - not yet started. m) Horticulture & Landscape - not yet started. n) Other facilities & Services - not yet started.

3	Biswanath	70 Biswanath	Construction of Proposed District Sports Stadium Complex at Biswanath Chariali under Biswanath I.A.C, Biswanath District of Assam.	4722.26	4298.95	94%	3337.3	Work in Progress : Swimming Pool Complex: All major civil, electrical, plumbing, and finishing works completed; water filling, testing, and treatment are in progress. Indoor Stadium: Structural works completed; finishing, lighting, sanitary fittings, and external development are in progress. Grand Stand: Structural works completed; painting, electrical, sanitary fittings, and finishing works are in progress. Football Field & Athletic Track: Football field completed; track surfacing, sports equipment installation, and landscaping are in progress. Services: STP, substation, DG/transformer, roads, drains, and gates substantially completed; remaining MEP and landscaping works are in progress. Reason for Delay: Delay was due to layout modifications arising from overlap with the cricket ground and the presence of paddy cultivation on the site. Both issues have been resolved
4	Charaideo	93 Sonari	Construction of Proposed District Sports Stadium Complex at Sonari, Charaideo District of Assam under SOPD	4556.00	4140.40	90%	353.388	The Status of major Components are as stated below:- 1. Gallery Stand- a) All Structure works completed. b) Painting and Other Finishing works are going on. c) Roofing Works Completed. d) Internal Electrification Works is in progress. 2. Indoor Stadium a) All Structure Works completed . b) Brick work completed and other finishing works is in progress. 3. Swimming Pool a) All Structural work upto plinth level is completed. and upto Spectator Stand is going on. b) Changing Room:- i) All Structure works completed. ii) Brick works completed and other finishing works is in progress. iii) Roofing Works Completed. 4. Service Block a) All Works Completed. 5. Boundary Wall- Completed.

5	Chirang	19 Sidli Chirang	Construction of Proposed District Sports Stadium Complex at Kajalgaon, Chirang, BTR, Assam	3957.21	3545.48	64%	2128.44	Work is in progress. Component wise progress: 1. Grand Stand-75%, 2. Indoor Stadium-75% 3. Swimming Pool- Not yet started due to site problem. 4. Service Block & Guard room-90% 5. Field Development-65% 6. Athletic Track & Football - 55%, 7. Boundary wall, Drainage & Internal Road - 65%.
6	Dhemaji	78 Dhemaji	Construction of Proposed District Sports Stadium Complex at Deoribil, Dhemaji, Assam	5054.00	4624.11	75%	2251.35	Work is in progress. 1. Grand Stand ii) Super structure of RCC frame completed iii) Brick work and plastering completed .wall putty work ongoing iv) ceiling and tiles work is in progress 2. Indoor Stadium:- ii) Super structure of RCC frame Completed iii) Brick work and plastering completed . wall putty work ongoing Tiles work and ceiling work is in progress 3. Swimming Pool: foundation works completed. Superstructure work completed. Brickwork in progress 4. Boundary Wall :- In progress 90 % completed. 5. Earth Filling :- In Progress 53% completed 6. Football Field: installation of sprinkler system completed.laying of Bermuda grass completed. Athletic track :-Laying of BM, BC completed 7. UG tank & STP tank foundation work is in progress7. Service block: Yet to be started. 9. Guard Room: Yet to be started. 10. Storm water Drain work is ongoing

7	Jorhat	100 Jorhat	Construction of District Sports Stadium Complex at Jorhat District of Assam	5699.69	5380.00	55%	1450.61	Physical Progress of each component :- 1. Hostel Block (G+4) (94 capacity):- Outside plastering work is in progress. 2. Indoor Stadium (G+SS) (1100 capacity):- Upto plinth beam completed. Additional footing work are in progress. 3. Cricket Pavilion (G+1):- 75% area of G.F. slab work completed. Column work is in progress at first floor. Brickwall in progress at Ground Floor. 4. Drain (2m width):- Completed 5. Ticket Counter :- Ground Floor slab and Brick partition wall completed. 6. Service Block (G):- Ground floor slab and brick partition wall completed. 7. Boundary Wall:- 350 m completed. 8. Athletic Track:- GSB & WMM laying is in progress. Internal drain work in progress. 9. Gurad Romm (4 nos):- slab completed for one guard room. 10. Internal Road:- subgrade preparation work is in progress. Reason of delay :- Delay due to lack of planning, management, insufficient manpower & machinery from
8	Kamrup	30 Hajo-Sualkuchi	Construction of Proposed District Sports Stadium Complex at Amingaon, Guwahati (De-Scoped Tender Value) De-Scoped Amount Rs.2953.21931 Sanctioned Amount Rs.4910.20050	2895.04653	4452.64	100%	2565.76	Work completed Provisions:- 1. Swimming pool & Diving pool 2. Gallery 3. Balancing tank 4. Diving Stand 5. Ticket counter 1 No. 6. Gallery Chairs 1309 Nos. 7. Swimming Pool equipments. 8. Deep Tube Well. 9. Approach Road.
9	Lakhimpur	76 Lakhimpur	Construction of District Sports Complex at Saboti, North Lakhimpur, (Phase-II) Lakhimpur District of Assam under SOPD.	4936.78	4502.84	100%	3530.9962L (78.417%)	Work completed; (I) Seating Stand Cricket (Capacity 5000) Stand A capacity = 3040 Stand B Capacity = 1520 Stand C Capacity = 440-100%; (ii) Cricket Field (19631.00m ²)-100%; (iii) Seating Stand Football (Capacity 2380)-100%; (iv) Athletic Track (8 Track)-100%; (v) E&M works-100%; (vi) G+2 Cricket Pavilion-100%; (vii) STP (50 kld) & UG Tank-100%; (viii) Internal Drain (353.00m)-100%; (ix) Internal Road (670 m)-100%.

10	Nalbari	39 Nalbari	Construction of Proposed District Sports Stadium Complex at Sariahtali, Nalbari District of Assam under SOPD. Original AA= 5144.56 L Revised AA = 5821.57 L	5821.57	5023.96	100%	4928.83	Component-wise Progress (as on 15.01.2026): Completed: Football field, swimming pool complex, internal roads, parking area, grand stand/open gallery, and main gate with security room. Athletic Track: PU track installation completed; lane marking to commence shortly. Indoor Stadium: Wooden flooring completed; floor polishing in progress. Boundary Wall: Around 800 m completed; painting pending. Horticulture, OHT & WTP, and Electrical Substation: Work in progress. Reasons for Delay: Delay was caused by flooding during foundation work in 2023, delayed shifting of an HT line by APDCL, and delays in finalization of the athletic track specifications (including addition of an extra running lane) and indoor stadium flooring.
11	Sivasagar	96 Sibsagar	Construction of District Sports Stadium Complex at Rupohipathar, Sibsagar	4786.70	4333.30	91%	Rs. 3481.641 14 L. (80.35%)	Work in Progress (Component-wise): Grand Stand: Civil works completed; painting, electrification, false ceiling, and fire-fighting works are in progress. Indoor Stadium: Structural works completed; flooring, painting, and electrification are in progress. Swimming Pool Complex: RCC and raft casting completed; wall casting is in progress. Athletic Track: Subgrade, GSB, and WMM completed; BM work to commence shortly. Football Field: Bermuda grass laying completed. Guard Room: Yet to be started. Delay & Present Status: Work was delayed due to local labour issues. The contractor has since been instructed to expedite the work, and all issues have now been resolved.