

**GOVERNMENT OF ASSAM  
SOIL CONSERVATION DEPARTMENT  
DISPUR, GUWAHATI-06**

No. E-820513/6,

Dated Dispur, 24<sup>th</sup> July, 2026

From : Additional Secy to the Govt. of Assam  
Soil Conservation Department  
Dispur, Guwahati-06.

To : The Principal Secretary,  
Assam Legislative Assembly,  
Dispur, Guwahati-06.

Sub : **Furnishing of reply to the Starred Assembly Question No. 250 to  
be asked by Shri Dharmeswar Roy, MLA**

Ref : Assembly Question Dy No.15 dtd 18.07.2026

Sir,

With reference to the subject and letter cited above, I am directed to submit herewith 150 copies of the reply of **Starred Assembly Question No.250** to be asked by Shri Dharmeswar Roy, MLA for favour of your kind information and necessary action.

The required enclosures/ annexures of the question has been compiled in PDF file and the same has been uploaded in the Assam Legislative website "[www.neva.gov.in](http://www.neva.gov.in)".

*Enclo: As stated above*

Yours faithfully,

Digitally signed by  
Kanta Lahkar  
Date: 24-07-2026  
17:04:33

Additional Secy. to the Govt. of Assam  
Soil Conservation Department

অসম বিধান সভা  
তৰা চিহ্নিত প্ৰশ্ন নং: ২৫০  
উত্তৰ দানৰ তাৰিখ- ২৮-০৭-২০২৬

বিষয় : ভূমি সংৰক্ষণ বিভাগৰ আঁচনি ।

শ্ৰী ধৰ্মেশ্বৰ ৰয় : বিধায়ক

মাননীয় ভূমি সংৰক্ষণ বিভাগৰ মন্ত্ৰী মহোদয়ে অনুগ্ৰহ কৰি জনাবনে :

- (ক) বজালী বিধান সভা সমষ্টিৰ ভূমি সংৰক্ষণ বিভাগৰ জৰিয়তে কি কি আঁচনি ৰূপায়ণ কৰি থকা হৈছে ?
- (খ) উক্ত আঁচনি সমূহৰ অনুমোদিত ব্যয়ৰ কাৰ্য্যকৰী সংস্থা আৰু বৰ্তমানৰ অগ্ৰগতিৰ বিৱৰণ দিব ।
- (গ) বিগত ২০২৩-২৪ আৰু ২০২৪-২৫ বিত্তীয় বৰ্ষ দুটাত বজালী বিধান সভা সমষ্টিত সৰ্বমুঠ কিমান ধনৰাশি আৱণ্টন কৰিছে আৰু ক'ত ক'ত কৰিছে ? তালিকা দিব ।

উত্তৰ

মাননীয় ভূমি সংৰক্ষণ বিভাগৰ মন্ত্ৰী মহোদয় শ্ৰীযুত অশ্বিনী ৰায় সৰকাৰ দেৱে উত্তৰ দিবঃ

- (ক) বজালী বিধান সভা সমষ্টিৰ ভূমি সংৰক্ষণ বিভাগৰ জৰিয়তে ৰূপায়ণ কৰি থকা আঁচনি সমূহৰ তালিকা **Annexure-I** ত দেখুওৱা হ'ল ।
- (খ) উক্ত আঁচনি সমূহৰ অনুমোদিত ব্যয়ৰ কাৰ্য্যকৰী সংস্থা আৰু বৰ্তমানৰ অগ্ৰগতিৰ বিৱৰণ **Annexure-I** ত দেখুওৱা হ'ল ।
- (গ) বিগত ২০২৩-২৪ আৰু ২০২৪-২৫ বিত্তীয় বৰ্ষ দুটাত বজালী বিধান সভা সমষ্টিত সৰ্বমুঠ **১১৪.৭৭ লাখ** টকা আৱণ্টন কৰা হৈছে আৰু কোন কোন ঠাইত আৱণ্টন কৰা হ'ল তাৰ বিতং তথ্য **Annexure-II** ত সংলগ্ন কৰা হ'ল ।

\*\*\*\*\*

## REPLY OF ASSEMBLY QUESTION ASKED BY HON'BLE MLA Sri DHARMESWAR ROY VIDE D. NO. 15.

Reply of Question no. KA &amp; KHA

## LIST OF ONGOING SCHEMES UNDER BAJALI LAC IN BAJALI DISTRICT. (Rs. In lakhs)

| Sl. No.              | Name of LAC | Head      | Name of Scheme                                                                                                         | Location                                                                          | Project Cost | Tender Value | Expenditure | Details of Contractor               | Progress of work in percentage | Remarks                |
|----------------------|-------------|-----------|------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|--------------|--------------|-------------|-------------------------------------|--------------------------------|------------------------|
| 1                    | Bajali      | RIDF-XXX  | RCC Check Dam at Mainajan in village Hathinapur                                                                        | Vill.-Hathinapur<br>G.P. - Hathinapur<br>Block - Bajali<br>LAC - 26 No. Bajali    | 29.95        | 24.58490     | 0.00        | Anowar Hussain, Hatigaon, Guwahati  | 30%                            |                        |
| 2                    |             |           | River Training Project with Boulder Retaing Wall (Stone Masonry) on the Bank of Turkunijan in village Nalipara Bhethua | Vill.-Nalipara Bhethua<br>G.P. - Dumuria<br>Block - Bajali<br>LAC - 26 No. Bajali | 39.96        | 31.84        | 0.00        | Nayan Nath, Bihufield, Goalpara     | 85%                            |                        |
| 3                    |             | RIDF-XXXI | Anti Erosion Measures wuth Boulder Revetment Work on the Bank of Turkunijan in village Nalana                          | Vill.-Nalipara Bhethua<br>G.P. - Dumuria<br>Block - Bajali<br>LAC - 26 No. Bajali | 30.00        | 23.73860     | 10.50       | Dhrubajyoti Sarma, Pathsala, Bajali | 60%                            |                        |
| 4                    |             | SOPD-G    | Gully control project atVillage Choibari                                                                               | Vill.-Choibar<br>G.P. - Manikpur<br>Block - Bajali<br>LAC - 26 No. Bajali         | 25.00        | ----         | ----        | ----                                | ----                           | Tender Process ongoing |
| 5                    |             | PMKSY     | NIL                                                                                                                    |                                                                                   | ----         | ----         | ----        | ----                                |                                |                        |
| Total for Bajali LAC |             |           |                                                                                                                        |                                                                                   | 124.91       | 55.5786      | 10.5        |                                     |                                |                        |

Submitted by



Divisional Officer  
Barpeta Soil Conservation Division  
Barpeta

## REPLY OF ASSEMBLY QUESTION ASKED BY HON'BLE MLA Sri DHARMESWAR ROY VIDE Dy. NO. 15.

Reply of Question no. GA

## LIST OF SCHEMES FOR THE YEAR 2023-24 &amp; 2024-25 UNDER 26 NO. BAJALI LAC IN BAJALI DISTRICT.

(Rs. In lakhs)

| Sl. No. | Name of LAC   | Year    | Head      | Name of Scheme                                                                                                                                                              | Location                                                                                | Project Cost  | Tender Value   | Expenditure    | Remarks       |
|---------|---------------|---------|-----------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|---------------|----------------|----------------|---------------|
| 1       | 26 No. Bajali | 2023-24 | RIDF-XXIX | Costruction Of Brick Channel With Box Culvert at Village Kaljirapara (Baniachuba & Hirachuba) Executed By Barpeta Soil Conservation Division under RIDF-XXIX during 2023-24 | Vill.-Kaljirapara<br>G.P. - Nityananda Panbari<br>Block - Bajali<br>LAC - 26 No. Bajali | 44.86         | 42.4175        | 42.4175        | 100% Progress |
| 2       |               |         | SOPD-G    | NIL                                                                                                                                                                         |                                                                                         |               |                |                |               |
| 3       |               |         | PMKSY     | NIL                                                                                                                                                                         |                                                                                         |               |                |                |               |
| 4       |               | 2024-25 | RIDF-XXX  | RCC Check Dam at Mainajan in village Hathinapur                                                                                                                             | Vill.-Hathinapur<br>G.P. - Hathinapur<br>Block - Bajali<br>LAC - 26 No. Bajali          | 29.95         | 24.58490       | 0.00           | 30% Progress  |
| 5       |               |         |           | River Training Project with Boulder Retaing Wall (Stone Masonry) on the Bank of Turkunijan in village Nalipara Bhethua                                                      | Vill.-Nalipara Bhethua<br>G.P. - Dumuria<br>Block - Bajali<br>LAC - 26 No. Bajali       | 39.96         | 31.84          | 0.00           | 85% Progress  |
| 6       |               |         | SOPD-G    | NIL                                                                                                                                                                         |                                                                                         |               |                |                |               |
| 7       |               |         | PMKSY     | NIL                                                                                                                                                                         |                                                                                         |               |                |                |               |
|         |               |         |           |                                                                                                                                                                             | <b>Total</b>                                                                            | <b>114.77</b> | <b>74.2575</b> | <b>42.4175</b> |               |

Submitted by



Divisional Officer  
Barpeta Soil Conservation Division  
Barpeta