

অসম বিধান সভা
২০২৬ চনৰ ০৮ জুলাই উত্তৰ দিবলগীয়া
লিখিত প্ৰশ্ন নং - ১০৩

বিষয়: বহিঃ সাহায্যপ্ৰাপ্ত প্ৰকল্প (EAP) সন্দৰ্ভত

শ্ৰীওৱাজেদ আলি চৌধুৰী, বিধায়ক

মাননীয় জলসম্পদ বিভাগৰ মন্ত্ৰী মহোদয়ে অনুগ্ৰহ কৰি জনাবনে:

-প্ৰশ্ন-

- (ক) অসম চৰকাৰে জলসম্পদ বিভাগৰ আঁচনি ৰূপায়ন কৰাৰ বাবে বিশ্ববেংক, এছিয়ান ডেভেলপমেণ্ট বেংক বা অন্যান্য উৎসৰ পৰা কিমান পুঁজি ঋণ হিচাপে লৈছে? উৎস আৰু পুঁজিৰ পৰিমাণ বিতংকৈ জনাব। (২০২১-২২ ৰ পৰা ২০২৫-২৬ বিত্তীয় বৰ্ষলৈ।)
- (খ) অসম চৰকাৰে উক্ত ঋণৰ সাপেক্ষে কোন কোন নদীত কি কি প্ৰকল্প ৰূপায়ণৰ বাবে গ্ৰহণ কৰিছে? প্ৰকল্পসমূহৰ বাবে মঞ্জুৰ কৰা পুঁজিৰ পৰিমাণ আৰু বৰ্তমানৰ ভৌতিক আৰু বিত্তীয় অগ্ৰগতিসহ বিতংকৈ জনাব।

মাননীয় জলসম্পদ বিভাগৰ মন্ত্ৰী শ্ৰীযুত সুশান্ত বৰগোহাঁইদেৱে উত্তৰ দিব:

- উত্তৰ -

- (ক) অসম চৰকাৰে জলসম্পদ বিভাগৰ আঁচনি ৰূপায়ণ কৰাৰ বাবে বিশ্ববেংকৰ পৰা ৮৮৪.৪০ কোটি টকা আৰু এছিয়ান ডেভেলপমেণ্ট বেংকৰ প্ৰথম পৰ্যায়ত ১৬৪৪.০ কোটি আৰু দ্বিতীয় পৰ্যায়ত ১৬৩৫.২৭ কোটি টকাৰ ঋণ লৈছে। সবিশেষ **Annexure-A** ত সংলগ্ন কৰা হ'ল।
- খ) World Bank ৰ অৰ্থসাহায্যত AIRBMP প্ৰকল্পৰ অধীনত বুঢ়ীদিহিং আৰু বেকী নদীত মথাউৰি সবলীকৰণ আৰু খহনীয়া প্ৰতিৰোধমূলক ব্যৱস্থা লোৱা হৈছে। বুঢ়ীদিহিং প্ৰকল্পত ১৭ কিঃ মিঃ মথাউৰি সবলীকৰণত ৩৫.০২ কোটি আৰু ১৯.২৩১ কিঃ মিঃ খহনীয়া প্ৰতিৰোধমূলক ব্যৱস্থাত ১৮০.০০ কোটি ধাৰ্য্য কৰা হৈছে। বেকী নদীত জীঅ বেগ আৰু পৰকুপাইন ব্যৱহাৰ কৰি ২৩.২২ কিঃ মিঃ খহনীয়া প্ৰতিৰোধমূলক ব্যৱস্থাত ১৭৫.৬ কোটি ধাৰ্য্য কৰা হৈছে। বুঢ়ীদিহিং প্ৰকল্পত মথাউৰি সবলীকৰণ আৰু খহনীয়া প্ৰতিৰোধৰ কাম সম্পূৰ্ণ হৈছে। বিত্তীয় অগ্ৰগতি মথাউৰি সবলীকৰণত ৯২% আৰু খহনীয়া প্ৰতিৰোধমূলক ব্যৱস্থাত ৯৪.৮%। বেকীৰ ভৌতিক অগ্ৰগতি ৯০% আৰু বিত্তীয় অগ্ৰগতি ৬৭%। সবিশেষ **Annexure-B** ত সংলগ্ন কৰা হ'ল।

ADB ৰ অৰ্থসাহায্যত CRBIFRERMP প্ৰকল্পৰ অধীনত ব্ৰহ্মপুত্ৰ নদীৰ পাৰত প্ৰথম পৰ্যায়ত ডিব্ৰুগড়-তিনিচুকীয়া (Zone-A), মৰিগাঁও (Zone-B), কামৰূপ গ্ৰাম্য (Zone-C) আৰু গোৱালপাৰা (Zone-D) জলসম্পদ সংমণ্ডলৰ অধীনত গৰাখহনীয়া প্ৰতিৰোধৰ কাম হাতত লোৱা হৈছে আৰু এই কাম পূৰ্ণগতিত চলি আছে। ইয়াৰ লগতে Additional High Priority হিচাপে শোণিতপুৰ, ঢকুৱাখনা, উত্তৰ লখিমপুৰ আৰু বিশ্বনাথ জিলাতো ব্ৰহ্মপুত্ৰ নৈৰ গৰাখহনীয়া প্ৰতিৰোধৰ কাম হাতত লোৱা হৈছে। প্ৰথম পৰ্যায়ৰ বৰ্তমানলৈ Physical Progress ৭৪.০১% আৰু Financial Progress ৬১.১৫%। ইয়াৰোপৰি উক্ত CRBIFRERMP আঁচনিৰ অধীনত দ্বিতীয় পৰ্যায়ৰ কামৰ বাবে হোৱা নিবিদা প্ৰক্ৰিয়া অন্তিম পৰ্যায়ত আছে। ইয়াৰ অধীনত ১২ টা জলসম্পদ সংমণ্ডলৰ কাম হাতত লোৱা হৈছে। দুয়োটা প্ৰকল্পৰ পুঁজিৰ বিতং তথ্য **Annexure-C** ত সংলগ্ন কৰা হ'ল।

(প্ৰশ্ন উত্তৰৰ সৈতে **Annexure-A, Annexure-B** আৰু **Annexure-C** অনলাইন যোগে **NeVA** পৰ্টেলত দাখিল কৰা হৈছে)

FINANCIAL INFORMATION

Implementing Deptt: Flood and River Erosion Management Agency of Assam, (FREMAA)- Water Resources Department.

Sl. No.	Name of EAP	External Funding Agency	Project Cost in Foreign Currency (Million USD) (Please indicate the foreign currency)		Exchange Rate per USD	Project Cost in INR (Lakh)		Fund Released by GoA to FREMAA (Lakh)	Yearwise Fund Received (FY 2021-22 to 2025-26) (Lakh)
			Loan Amount	State Share		Loan Amount/ Central Share	State Share		
1	Assam Integrated River Basin Management Project (AIRBMP) Phase- I	WB	\$ 108 Million	\$27 Million	81.88	88430.40	22107.60	53506.68	2021-22- Rs. Nil 2022-23- Rs.5400.00 2023-24- Rs.10350.00 2024-25- Rs.19300.00 2025-26- Rs.18456.68
2	Climate Resilient Brahmaputra Integrated Flood and Riverbank Erosion Risk Management Project in Assam (CRBIFRERP) Phase I	ADB	\$ 200 Million	\$ 55 Million	82.20	164400.00	45210.00	79500.00	2021-22- Rs. Nil 2022-23- Nil 2023-24- Rs.1500.00 2024-25- Rs.24000.00 2025-26- Rs.54000.00
3	Climate Resilient Brahmaputra Integrated Flood and Riverbank Erosion Risk Management Project in Assam (CRBIFRERP)- Additional Financing	ADB	\$ 182Million	\$50Million	89.85	163527.00	44925.00	Nil	Nil

Executive Engineer
Externally Aided Project
Water Resources Department
Guwahati, Assam


Executive Engineer
Externally Aided Project
Water Resources Department
Guwahati, Assam

Annexure -B

1) Buridehing River

Name of scheme	Nature of Work	Reach Length (after Variation)	Total/Ammended Contract Value in Cr	Physical Progress	Finacial Progress
Upgradation of Buridehing Embankment along the Right Bank of Buridehing River to Reduce Flood Risk at Moran Lahowal Area (Pkg-1)	R/S Work of embankment	17.00 km	₹ 35.02	100%	92.2%
Total		17.00 km	₹ 35.02	100%	92.20%
Construction & Upgradation of River Works Along the river Buridehing River to Reduce Erosion Risks (Pkg-2)	Anti-erosion work	18.031 km	₹ 173.51	100%	94.8%
Construction and Upgrading of River Works along the Buridehing River for reducing flood and river erosion (Emergency Protection of Natunbolai A, Telpani Bongaon and Bhogamur Blockgaon area from the erosion of river Buridehing)	Anti-erosion work	1.20 Km	₹ 7.00	100%	74.2%
Total		19.213 Km	₹ 180.51	100%	94.80%

2) Beki River

Name of scheme	Nature of Work	Reach Length (after Variation)	Total/Ammended Contract Value in Cr	Physical Progress	Finacial Progress
Construction & upgradation of river works along the Beki River for reducing flood and river erosion risks (Pkg-1)	Anti-erosion work	A/E work = 19.080 Km Pro-siltation = 4 locations	₹ 142.62	88%	65.47%
Construction and upgradation of river works along the Beki River for reducing flood and river erosion risk (Emergency protection works at Chunbari, Maithabari, Nepalibasti, Biharibasti, Barobasti & U/S of Gobardhana Satra, Katajhar and Kaurjahi)	Anti-erosion work	A/E work = 4.140 Km Pro-siltation = 1 location	₹ 32.99	95%	72.50%
Total		A/E work= 23.22 Km	₹ 175.61	90%	67%


 Executive Engineer-I
 EAP Wing, W.R Department
 AWC, Basistha-29

**Name of Scheme: Climate Resilient Brahmaputra Integrated Flood and Riverbank Erosion Risk Management
Project in Assam. (Phase-I)**

ZONE	DISTRICT/ W.R. DIVISION	ANTI-EROSION (in Km)	PRO-SILTATION (no of screen)	Contract amount (In Cr.)	Physical Progress	Financial Progress
ZONE A	Dibrugarh	18.49	67	318.99	81.18%	66.68%
	Tinsukia	12.2	46	182.44		
ZONE B	Morigaon	14.987	13	213.45	92.65%	67.88
ZONE C	Kamrup	18.19	10	189.16	87.61%	68.46%
ZONE D	Goalpara	11.7	6	168.76	82.70%	75.15%
	Additional High Priority Works (Dhakuakhana, North Lakhimpur, Biswanath and Sonitpur W.R. Division)	15.17	56	225.6	45.06%	25.09%

Total Amount = 1298.41

**Name of Scheme: Climate Resilient Brahmaputra Integrated Flood and Riverbank Erosion Risk Management
Project in Assam.**

Subproject	District/ W.R Division	Anti erosion works (in Km)	Earth Work (in Km)	Contract amount (In Cr.)	Remarks
Jorhat Sub- Project	Sivsagar ,Jorhat/ Golagaht W.R. Division	25.18		405.12	LOA issued to the contractors/contract signed, work will start after the recession of flood
Morigaon Sub-Project	Morigaon, Nagaon W.R. Division	14.90		230.31	
Goalpara Sub-Project	Barpeta, Goalpara and Dhubri W. R. Division	18.4		272.17	
Dhemaji - Lakhimpur Sub-Project	Dhemaji, North Lakhimpur and Biswanath W.R. Division	9.10	21	175.32	

Total Amount = 1,082.92

Chief Engineer

Water Resources Department
Assam Water Centre

5th Floor, Basistha Chariali, Ghy. - 29