

উত্তৰ দিবলগীয়া তাৰিখ : ০৬/০৭/২০২৬

বিষয় : পি এম জি এছ ৱাই আঁচনি ৰূপায়ণ

বিধায়ক : মোঃ নুৰুল ইছলাম :

মাননীয় লোক নিৰ্মাণ (পথসমূহ) বিভাগৰ মন্ত্ৰী মহোদয়ে অনুগ্ৰহ কৰি জনাবনে:

- (ক) প্ৰধানমন্ত্ৰী গ্ৰাম সড়ক যোজনা (PMGSY) আঁচনিৰ অধীনত কি কি অগ্ৰাধিকাৰৰ ভিত্তিত বাট-পথ পকীকৰণৰ আঁচনি গ্ৰহণ কৰা হয় ? সবিশেষ তথ্য দাখিল কৰিব।
- (খ) অসমত বৰ্তমানলৈকে কিমান জনসংখ্যা থকা গাঁওসমূহ পি এম জি এছ ৱাই আঁচনিৰ জৰিয়তে পকীকৰণৰ কাম সম্পূৰ্ণ হৈছে ? বৰ্তমান সৰ্বনিম্ন কিমান সংখ্যক জনসংখ্যা থকা গাঁওসমূহো পি এম জি এছ ৱাই আঁচনিৰ অধীনত পকী পথেৰে সংযোজিত কৰাৰ কাম চলি আছে ? বিস্তৃত তথ্য দাখিল কৰিব।
- (গ) সৃজনগ্ৰাম বিধানসভা সমষ্টিত মুঠ কিমানখন গাঁও আছে? ইয়াৰে কিমানখন গাঁও পি এম জি এছ ৱাইৰ পকী পথেৰে চহৰৰ সৈতে সংযোজিত হৈছে ? জনসংখ্যাসহ গাঁৱৰ তালিকা, দৈৰ্ঘ্য আৰু নিৰ্মাণৰ বৰ্ষ উল্লেখসহ পি এম জি এছ ৱাইৰ পকী পথৰ সম্পূৰ্ণ তালিকা দাখিল কৰিব।
- (ঘ) সৃজনগ্ৰাম বিধানসভা সমষ্টিৰ যিসমূহ গাঁও পি এম জি এছ ৱাইৰ পকী পথেৰে এতিয়াও সংযোজিত হোৱা নাই সেইসমূহ গাঁও কিমান দিনৰ ভিতৰত এই আঁচনিৰ পথেৰে সংযোজিত কৰা হ'ব ? বিস্তৃত তথ্য দাখিল কৰিব।
- (ঙ) ইতিমধ্যে নিৰ্মাণ সম্পূৰ্ণ কৰা অথচ জৰাজীৰ্ণ হৈ পৰা পি এম জি এছ ৱাইৰ পথসমূহ কিমান দিনৰ ভিতৰত পুনৰ নিৰ্মাণৰ কাম সম্পূৰ্ণ কৰা হ'ব? ইয়াৰ বাবে কি কি পদক্ষেপ গ্ৰহণ কৰা হৈছে ? বিস্তৃত তথ্য দাখিল কৰিব।

::উত্তৰ::

মাননীয় লোক নিৰ্মাণ বিভাগৰ মন্ত্ৰী ড° হিমন্ত বিশ্ব শৰ্মা মহোদয়ে উত্তৰ দিব :

- (ক) প্ৰধানমন্ত্ৰী গ্ৰাম সড়ক যোজনা (PMGSY) আঁচনিৰ অধীনত ২০১১ চনৰ লোকপিয়ল অনুসৰি ২৫০ বা তাতোধিক জনসংখ্যা থকা চুবুৰী (Habitation) লৈ সংযুক্ত কৰা কেঁচা পথ সমূহ পকীকৰণৰ বাবে আচনি গ্ৰহণ কৰা হয়। এই ক্ষেত্ৰত যোগ্য চুবুৰী বিলাকৰ অগ্ৰাধিকাৰ দিয়া তালিকা খন নিম্নলিখিত মাপদণ্ড অনুসৰি নিৰ্ধাৰণ কৰা হয়:-

অগ্ৰাধিকাৰ ১ (ক) :- Dharti Aaba Janjatiya Gram Utkarsh Abhiyan (DAJGUA) অধীনত যোগ্য চুবুৰী সমূহ।

অগ্ৰাধিকাৰ ১ (খ) :- Pradhan Mantri Anusuchit Jaati Abhyuday Yojna (PM-AJAY) অধীনত যোগ্য চুবুৰী সমূহ।

অগ্ৰাধিকাৰ ২ :- আন্তঃৰাষ্ট্ৰীয় সীমাৰ ব্লক সমূহত যিবিলাক চুবুৰী VVP-II (Vibrant Village Programme-II) অধীনত যোগ্য আৰু PMGSY-IV কাৰণেও যোগ্য।

অগ্ৰাধিকাৰ ৩ :- ১০০০ বা তকেও অধিক জনসংখ্যা থকা চুবুৰী সমূহ।

অগ্ৰাধিকাৰ ৪ :- ৫০০ পৰা ৯৯৯ লৈকে জনসংখ্যা থকা চুবুৰী সমূহ।

অগ্ৰাধিকাৰ ৫ :- ২৫০ পৰা ৪৯৯ লৈকে জনসংখ্যা থকা চুবুৰী সমূহ।

অগ্ৰাধিকাৰ ৬ :- ১০০ পৰা ২৪৯ লৈকে জনসংখ্যা থকা চুবুৰী সমূহ যিটো অকল LWE (Left Wing Extremist) থকা জিলা বিলাকৰ কাৰণে, অসমৰ কাৰণে নহয়।

এই সংক্ৰান্তত PMGSY-IV ৰ নিয়মাৱলীৰ Para 2.1 আৰু Para 5.4 (Annexure-I) সংলগ্ন কৰা হ'ল। (Portal ত upload কৰা হ'ল)

- (খ) অসমত ২০০১ চনৰ লোকপিয়ল অনুসৰি ২৫০ বা তাতোধিক জনসংখ্যা থকা চুবুৰী সমূহৰ পথ পকীকৰণৰ বাবে PMGSY-I ৰ অধীনত আৰু সৰ্বমুঠ ১৩৭২০ খন চুবুৰী সংযুক্ত কৰা হৈছে। বাকী থকা সংযোগী পথ এখন চুবুৰী এইবছৰ সম্পূৰ্ণ কৰা হ'ব। বৰ্তমানে PMGSY-IV ত ২০১১ চনৰ লোকপিয়ল অনুসৰি বাকী থকা ২৫০ বা তাতোধিক জনসংখ্যা থকা চুবুৰী সমূহৰ কেঁচা পথ বোৰৰ পকীকৰণৰ অনুমোদন লোৱা ব্যৱস্থা হাতত লোৱা হৈছে।
- (গ) সৃজনগ্ৰাম বিধানসভা সমষ্টিত মুঠ-১২৬ খন গাঁও আছে। ইয়াৰে ৪৮ খন গাঁওৰ ৫৯ টা চুবুৰী (Habitation) পি এম জি এছ ৱাইৰ আঁচনিৰ পকী পথেৰে সংযোজিত হৈছে। সবিশেষ Annexure-II সংলগ্ন কৰা হ'ল। (Portal ত upload কৰা হ'ল)
- (ঘ) সৃজনগ্ৰাম বিধানসভা সমষ্টিৰ, পি এম জি এছ ৱাইৰ আঁচনিৰ অধীনত এতিয়ালৈকে সংযোজিত নোহোৱা চুবুৰীসমূহৰ তালিকাৰ লগতে সংযোজিত নোহোৱাৰ কাৰণ Annexure-III ত সংলগ্ন কৰা হ'ল। Ministry of Rural Development, Govt. Of India ৰ পি এম জি এছ ৱাইৰ আঁচনিৰ অধীনত অনুমোদন সপক্ষে যোগ্য চুবুৰী সমূহ পকীপথেৰে সংযুক্ত কৰা হ'ব। (Portal ত upload কৰা হ'ল)
- (ঙ) ইতিমধ্যে নিৰ্মাণ হোৱা অথচ জৰাজীৰ্ণ হৈ পৰা ৫ বছৰ সম্পূৰ্ণ হোৱা পথসমূহ পৰ্যায়ক্ৰমে "মুখ্যমন্ত্ৰীৰ পথ নবীকৰণ" আঁচনি আৰু ১০ বছৰ সম্পূৰ্ণ হোৱা পথ সমূহ- "Periodic Renewal" আঁচনিৰ অধীনত পৰ্যায়ক্ৰমে মেৰামতি কৰি থকা হৈছে। ইয়াৰ তালিকা এখন Annexure-IV ত সংলগ্ন কৰা হ'ল। (Portal ত upload কৰা হ'ল)

(The Reply uploaded in the Portal)

DRAFT

PROGRAMME GUIDELINES (PMGSY-IV) DECEMBER, 2024

1.6 Through the implementation of PMGSY, all-weather connectivity to about 99.6% of eligible habitations has been provided as per Census 2001. The emergence of habitations is a dynamic process and several new habitations have emerged across the States/UTs that are unconnected. Providing connectivity to these habitations is imperative in accordance with the Government's approach to saturation of basic services and ensuring equitable access to infrastructure, including rural roads. There has been a persistent demand for consideration of the rural population as per Census 2011 as the basis for eligibility of unconnected habitations.

The Union Finance Minister, in her Budget Speech on 23rd July 2024, made the following announcement:

"Phase IV of PMGSY will be launched to provide all-weather connectivity to 25,000 rural habitations which have become eligible in view of their increased population."

1.7 In view of the above facts and to ensure connectivity to the farthest unconnected habitations in the country, the Government of India has approved the implementation of Phase-IV of PMGSY. Under this initiative, the all-weather connectivity will be provided to about 25,000 rural habitations that have become eligible in view of the increase in their population. While connecting habitations, the nearby important public utility services of the Government should be connected as far as feasible with all-weather roads for the benefit of the rural masses.

1.8 The States/UTs shall identify eligible habitations after a detailed survey as per the directions issued by NRIDA in this regard through the PMGSY Gram Sadak Survey App, and the planning will be meticulously undertaken with the help of Geo-Sadak and PM-Gati Shakti Portal.

2. Objectives of PMGSY-IV

2.1 The primary objective of PMGSY-IV is to provide all-weather road connectivity to about 25,000 unconnected habitations of population size (as per Census 2011) 500+ in plains, 250+ in Special Category States (Arunachal Pradesh, Assam, Ladakh, Manipur, Meghalaya, Mizoram, Nagaland, Sikkim, Tripura, Himachal Pradesh, Jammu Kashmir and Uttarakhand), Special Category Areas [Tribal Schedule-V Areas, Desert Areas, Aspirational Blocks/ Districts and Hilly areas as notified by the respective State Government (cross slope more than 25% gradient and the elevation is more than 600 metres from the Mean Sea Level)] and 100+ in LWE affected Districts including Legacy & Thrust Districts identified by MHA from time to time.

2.2 The Government is keen to facilitate easier and faster movement to and from educational, health, market and growth centres. Therefore, under PMGSY-IV, while connecting a habitation, the nearby government educational and health institutions,

DRAFT

PROGRAMME GUIDELINES (PMGSY-IV) DECEMBER, 2024

**5. Planning for Rural Roads and preparation of project proposals**

5.1 Proper planning is imperative to achieve the objectives of PMGSY-IV in a systematic and cost-effective manner. This requires revision of District Rural Roads Plan (DRRP), survey, preparation of proposals with prioritization, finalization of alignment and preparation of preliminary Detailed Project Report (DPR).

5.2 The DRRP is an exhaustive list of all rural roads and habitations irrespective of their connectivity status or construction stage. This DRRP is to be updated to cover all the rural roads showing the habitations with population as per Census 2011. The DRRP will be updated with the objective of mapping all existing roads, habitations in the District as well as the Core Network (existing and required) of PMGSY roads. The NRIDA has implemented the Geographical Information System (GIS) based platform "GeoSadak" to prepare DRRP and Core Network. States will verify and add the habitations to villages in On-line Management, Monitoring and Accounting System (OMMAS), if they are not already part of OMMAS to ensure complete coverage of DRRP. The data of the revised DRRP shall be put on OMMAS and the alignment of the revised DRRP shall be on GeoSadak. Earlier instructions for preparing the District Rural Roads Plan (DRRP) shall be treated as part of guidelines and amended to the extent required by the NRIDA.

5.3 A mobile application, named "PMGSY Gram Sadak Survey App", has been developed to identify possible alignments of roads to unconnected eligible habitations. PM Gati Shakti portal with a wider database is available for detailed analysis of data received from the transect walk and will facilitate developing the preliminary DPR. The data captured will be verified at the State level before uploading on Geo Sadak. The SRRDA will ensure that the vetted proposals meet the objectives of PMGSY-IV.

5.4 Preparation of Project Proposals -Comprehensive New Connectivity Priority List (CNCPL)

The Core Network is the only basis for selection of works under PMGSY. Once the Core Network is ready, the States are required to prepare Comprehensive New Connectivity Priority List (CNCPL), at Block and District level, of all proposed road links under PMGSY (with road code, names of habitations being connected with habitations code, population served and length). The unconnected habitations to be covered under PMGSY-IV will be prioritized for providing new connectivity on the basis of earmarking/prioritization under GoI convergence schemes and thereafter on the basis of guidelines of PMGSY-I. In accordance with the objectives of Dharti Aaba Janjatiya Gram Utkarsh Abhiyan, the PMGSY IV will prioritize tribal villages of aspirational blocks and the pockets of high tribal concentration & low development i.e. tribal-majority villages with at least 500 population and 50% or more STs as per census 2011. The CNCPL will be, therefore, grouped in the following order of priority:

DRAFT

PROGRAMME GUIDELINES (PMGSY-IV) DECEMBER, 2024

Priority No.	Population Size
I (a)	Under Dharti Aaba Janjatiya Gram Utkarsh Abhiyan (DAJGUA) -500 or more population and 50% or more ST population as per census 2011 - 50 or more ST population in 250 + population category in Aspirational Districts as per census 2011
I (b)	Under Pradhan Mantri Anusuchit Jaati Abhyuday Yojna (PM-AJAY) -500 or more population and 40% or more SC population as per census 2011
II	Eligible population size as per PMGSY-IV and under convergence schemes of Central Government with rural road component (VVP-II and as specified by DoRD from time-to-time)
III	1000+
IV	500-999
V	250-499
VI	100-249

The inputs given by the State Home Department regarding taking up road works on priority due to security issues, if any, will also be taken into account in deciding the priority of roadworks under PMGSY IV.

The CNCPL list will be prepared with the following format:

S. No.	Name of road	Through Route (TR)/ Link Route (LR)	Code in CN	Length	Population served	Habitations to be connected	Present status (earthen track, etc.)	Name & No. of TR associated

5.5 After the CNCPL is prepared and verified it shall be placed before the district Panchayat. The Member of Parliament/ MLAs shall be given a copy of the CNCPL and their suggestions and the suggestions of lower level Panchayati Raj institutions shall be given fullest consideration by the district panchayat while according its approval.

5.6 After approval by the District Panchayat, the proposals would be forwarded by the Project Implementation Unit (PIU) to the SRRDA. The PIU will, at that time, prepare the details of proposals forwarded by the Members of Parliament in Proforma MP-I with the consent of the concerned MP, and action taken thereon in Proforma MP-II indicating the prioritization and other details, and send it along with the proposals. In all cases where the proposal of an MP has not been included, cogent reasons shall be given based on the reasons given by the District Panchayat in MP-II format itself.

Annexure-I

Sl no	Name of Village	Habitation	Habitation Population	Name of Road constructed under PMGSY	Length of the Road (In KM)	Year of Sanctioned	Remarks
1	Ambari	Ambari	1249	Borhola Bazar road to Sunakhuti Ph-II via Block HQ.	0.520	2000-01	PMGSY-I
2	Balarchar	Balarchar	1787	06-Tentonpur to Balarchar Road	4.650	2019-20	PMGSY-I
3	Balarchar	Balarchar II	906	06-Tentonpur to Balarchar Road	PMGSY-I= 4.65+ PMGSY-IV=2.30	2019-20	
4	Balarchar A	Balarchar	674	06-Tentonpur to Balarchar Road	4.650	2019-20	PMGSY-I
5	Balarpet	Balarpet	1086	T07-NH 31 B to Kuchiakata.	11.250	2018-19	PMGSY-I
6	Borichala	Borichala	1192	T07-NH 31 B to Kuchiakata	11.250	2018-19	PMGSY-I
7	Chakla	Chakla	1463	Chakla - Kokila	3.250	2005-06	PMGSY-I
8	Chakla	Chakla I	798	T03-Roha Kolgachia Road to Kokila Pt II	5.100		Road constructed in other stae scheme and upgraded by PMGSY-III
9	Chilapara	Chailabari I	590	L025-Borghola part II to khamarpara p	3.200	2013-14	PMGSY-I
10	Chotobaregarh	Chotobaregarh	268	L044-T01 to Chotobaregarh	1.970	2017-18	PMGSY-I
11	Golapara	Golapara East III	1039	T08-Kalikura I to Golapara IV	4.030	2019-20	PMGSY-I
12	Golapara	Golapara I	956	T03-Roha Kolgachia Road to Kokila Pt II	5.100	2022-23	PMGSY-III
13	Kirtanpara	Kirtanpara II	1999	06-Tentonpur to Balarchar Road	4.650	2019-20	PMGSY-I
14	Kokila	Kokila Dakhinpara	636	Chakla - Kokila	3.250	2005-06	PMGSY-I
15	Kokila	Kokila I	1048	Chakla - Kokila	3.250	2005-06	PMGSY-I
16	Kokila	Kokila II	1720	Chakla - Kokila	3.250	2005-06	PMGSY-I
17	Kokila	Kokila Maulabipara	940	Chakla - Kokila	3.250	2005-06	PMGSY-I
18	Kokila	Kokila Uttarpara	808	Chakla - Kokila	3.250	2005-06	PMGSY-I
19	Numberpara	Numberpara III	2088	L042-Chakla Kokila Road (T03) to Num	3.720	2019-20	PMGSY-I
20	Tilapara	Tilapara	2057	Ujanpara - Anguri	4.600	2008-09	PMGSY-I
21	Adlaguri	Alaguri	2240	Manikpur to Basbari(from Sisutal)	5.000	2005-06	PMGSY-I
22	Adlaguri	Nowagaon	2045	Hapachara barbila - Noapara	2.300	2008-09	PMGSY-I
23	Baghmara	Baghmara	2240	Chowraguri - Majrabari	2.500	2006-07	PMGSY-I
24	Bangaljhara	Bangaljhara	1021	Chatianguri - Bangaljhara	7.170	2008-09	PMGSY-I
25	Baopara I	Baopara I	1548	Palengbari - Deotari	7.100	2008-09	PMGSY-I
26	Bashbari No 4	Bashbari IV	451	Manikpur to Basbari(from Sisutal)	5.000	2005-06	PMGSY-I
27	Bedelangkhaiti	Bedlangkhaiti	2173	Palengbari - Deotari	7.100	2008-09	PMGSY-I
28	Bhandara No 3	Bhandara III	1546	L036-Bhandara II to Bhandara III	PMGSY-I=2.31, PMGSY IV=0.76	2019-20	0.76 Km road sanctioned under PMGSY-IV
29	Bhandara No.4	Bhandara IV	917	Dompura - Bashbari I	5.000	2006-07	PMGSY-I

Sl no	Name of Village	Habitation	Habitation Population	Name of Road constructed under PMGSY	Length of the Road (In KM)	Year of Sanctioned	Remarks
30	Bhandara No.5	Bhandra V	671	L071-Bhandara Pt I to Bhandara Pt V	3.026	2017-18	PMGSY-I
31	Chalabila No.1	Salabila I	1,188	Dompura - Bashbari I	5.000	2006-07	PMGSY-I
32	Chalabila No.1	Salabila III	1,463	Dompura - Bashbari I	5.000	2006-07	PMGSY-I
33	Charapet No.1	Charapet	859	L050-Gargaon II to Charapet I	4.740	2017-18	PMGSY-I
34	Donkinamari	Darkinamari	1600	NH-31 - Darkinamari	2.500	2008-09	PMGSY-I
35	Jamdoha No.5	Jamdoha V	566	Gerukabari - Kirtanpara	PMGSY-I=14.90, PMGSY-IV=2.00	2007-08	2.00Km road sanctioned under PMGSY-IV
36	Jamdoha No.1	Jamdoha Part III	697	L042-Gerukabari Jamdoha to Jamdoha I	2.800	2013-14	PMGSY-I
37	Jamdoha No.1	Jamdoha Part IV	15	Gerukabari - Kirtanpara	14.900	2007-08	PMGSY-I
38	Balapara	Balapara	1108	Sedamari - Borghola	8.000	2006-07	PMGSY-I
39	Beltoli Simlar Tol	Beltoli Simlar Tol	1119	Sedamari - Simalurtal	1.000	2008-09	PMGSY-I
40	Bharakunda Beel	Bharakundi Beel	2705	Sedamari - Borghola	8.000	2006-07	PMGSY-I
41	Bolaimari Pt II	Boalimari Pt II	0	Salbari - Oudubi	7.000	2005-06	PMGSY-I
42	Borghola Pt II	Borghola Pt II	474	Talguri to Bosugaon	PMGSY-I=3.80 PMGSY-IV=0.96	2001-02	0.96 Km sanctioned under PMGSY-IV
43	Chatpara	Chotpara	1093	Satpara - Jogighoparailgate	2.000	2008-09	PMGSY-I
44	Chatpara N C	Chatpara NC	828	Satpara - Jogighoparailgate	2.000	2008-09	PMGSY-I
45	Dhaknabari	Dhaknabari	1696	Salbari - Oudubi	7.000	2005-06	PMGSY-I
46	Dhantola	Dhantola	2066	Jogighopa - salbari	1.300	2006-07	PMGSY-I
47	Dolani Bill	Dolani Beel	2375	Sedamari - Dalanibeel	PMGSY-I=5.65, PMGSY-IV=0.68	2008-08	0.68 Km sanctioned under PMGSY-IV
48	Hakoduba Pt I	Hakoboba Pt I	447	L048-Balapara to Haakodoba	1.690	2017-18	PMGSY-I
49	Joghichopa	Joghichopa II	482	L056-Joghichopa Paper Mill to Koreya-I	2.375	2017-18	PMGSY-I
50	Kabaitary Pt IV	Kabaitary IV	2065	L049-Kabaitary to Kabaitary VI	0.880	2017-18	PMGSY-I
51	Kanara Bill	Kanara Beel III	92	Joghichopa to Salbari Road	6.570	2003-04	PMGSY-I
52	Kanara Bill	Kanarabill	593	L041-Katasbari II to Kanara beel	PMGSY-I=1.227, PMGSY-IV=1.10 Km	2013-14	1.10 Km sanctioned under PMGSY IV
53	Kayethpara Pt II	Kayethpara Pt II	1524	Talguri - Kayetpara	PMGSY-I=1.50, PMGSY-IV=1.84	2008-09	1.84 Km sanctioned under PMGSY IV
54	Kherpuji Pt I	Kherpuji Pt I	157	Joghichopa to Salbari Road	6.570	2003-04	PMGSY-I
55	Kherpuji Pt II	Kherpuji Pt II	78	Salbari - Oudubi	7.000	2005-06	PMGSY-I
56	Korea Pt II	Korea Pt II	1238	Koreya-I - Koreya-II	1.820	2008-09	PMGSY-I
57	Oudubi Pt I	Oudubi Pt I	746	Joghichopa to Salbari Road	6.570	2003-04	PMGSY-I
58	Panchagaon Pahar	Panchagaon Pahar	109	Raghunandanpur - Pachagaon	1.000	2008-09	PMGSY-I
59	Panchagaon Pt I	Panchagaon Pt I	2251	Talguri to Basugaon	3.300	2004-05	PMGSY-I
Total	Village=48	Habitation=59					


 Executive Engineer, PWRD
 Bongaigaon District Territorial
 Road Division, Bongaigaon.

Annexure-II

Sl no	Name of Village	Habitation	Habitation Population	Remarks/ Reason for not taken up under PMGSY
Srijangram Block				
1	Bagulamari	Bagulamari	182	Population Below 250+
2	Kalikura	Kalikura I	233	Population Below 250+
3	Kalikura	Kalikura II	188	Population Below 250+
4	Matraghola	Matraghola Part II	168	Population Below 250+
5	Mulbari	Mulbari	226	Population Below 250+
6	Sajalpara	Sajalpara	473	Riverine area
7	Ganabinna	Ganabinna	786	DPR is being prepared
8	Haldibari	Haldibari I	453	DPR is being prepared
9	Haldibari	Haldibari II	1247	DPR is being prepared
10	Kacharipeti	Kacharipeti I	599	DPR is being prepared
11	Kacharipeti	Kacharipeti II	1084	DPR is being prepared
12	Kacharipeti	Kacharipeti III	928	DPR is being prepared
13	Matraghola	Matraghola Pt- I	1389 (Census= 2011)	Sanctioned under PMGSY-IV
14	Tilpukhuri	Tilpukhuri	239	DPR is being prepared
15	Topgaon	Topgaon I	302	DPR is being prepared
16	Topgaon	Topgaon II	417	DPR is being prepared
Manikpur Block				
17	Amguri	Amguri	59	Population Below 250+
18	Bardhup	Bardhup	187	Population Below 250+
19	Bashbari No.6	Bashbari VI	598	Riverine area
20	Bhandara No 6	Bhandara	387	Riverine area
21	Bhandara No 3	Bhandara III	1546	DPR is being prepared
22	Chalabila No.1	Salabila II	671	Sanctioned under PMGSY-IV
23	Jamdoha No.5	Jamdoha V	566	DPR is being prepared
24	Jamdoha No.1	Jamdoha VI	791 (Census 2011)	DPR is being prepared
Boitamari Block				
25	Amguri	Bhutkura	92	Population Below 250+
26	Amguri	Dinanathpur	191	Population Below 250+
27	Amguri	Kharchimari PI NC	12	Population Below 250+
28	Amguri	Kharchimari PIII Nc	241	Population Below 250+
29	Amguri	Kharshimari	590	Riverine area
30	Amguri	Uttampur	75	Population Below 250+
31	Balapara	Balapara Shantipur	0	Population Below 250+
32	Bharalkunda Beel	Bharalkunda Beel I	0	Population Below 250+
33	Bharalkunda Beel	Bharalkunda Beel II	0	Population Below 250+
34	Bhutkura Pt I	Bhutkura Pt I	516	Riverine area
35	Chalantapara Pt III	Chalantapara Pt III	0	Population Below 250+
36	Chalantapara Pt III	Kuthipara Pt II	0	Population Below 250+
37	Chedamari	Chedamari II	0	Population Below 250+
38	Chedamari	Chedamari III	0	Population Below 250+
39	Hakodoba Pt 2 NC	Hakodoba Pt 2 NC	25	Population Below 250+
40	Hakodoba Pt II	Hakodoba PII	75	Population Below 250+
41	Iswarjari Pt II	Iswarjari II	443	DPR is being prepared
42	Iswarjari Pt II N.C.	Iswarjari Pt II NC	0	Population Below 250+
43	Jaukura Pt I	Jhaukura Pt I	445	Riverine area
44	Jaukura Pt II	Jaukura PII	38	Riverine area

Sl no	Name of Village	Habitation	Habitation Population	Remarks/ Reson for not taken up under PMGSY
45	Jaukura Pt III	Jhaukura Pt III	648	Riverine area
46	Kayem Majer Alga Pt I	Kayem Majer Alga Pt I	7	Population Below 250+
47	Kayem Majer Alga Pt II	Kayem Majer Alga Pt II	0	Population Below 250+
48	Kayethpara Pt I	Maulabipara	0	Population Below 250+
49	Khachimari Pt II	Khachimari Pt II	570	Riverine area
50	Kharchimari	Kharchimari	162	Population Below 250+
51	Kharchimari N C	Kharchimari NC	553	Reserved Forest
52	Kharchimari Pt III	Kharshimari	520	Riverine area
53	Kharchimari Pt IV	Kharchimari Pt IV	0	Population Below 250+
54	Kheluapara Pt I	Kheluapara Pt I	836	Riverine area
55	Kheluapara Pt III	Kheluapara Pt III	0	Population Below 250+
56	Kheluapara Pt IV	kheulapara Pt IV	0	Population Below 250+
57	Kheluapara Pt V	Kheluapara	373	Riverine area
58	Kheluapara Pt VI	kheluapara Pt VI	944	Riverine area
59	Korea Pt I	Korea Pt IV	0	Population Below 250+
60	Maddhyarchar Pt II	Maddhyarchar Pt II	0	Population Below 250+
61	Panchagaon Pt I	Dakharapara	0	Population Below 250+
62	Satsabighan Char pt III	Satsabighan Char pt III	0	Population Below 250+
63	Satsabighar Char Pt I	Satsabighar Char Pt I	0	Population Below 250+
64	Satsabigharchar Pt II	Satsabigharchar PtII	0	Population Below 250+
65	Satsabigharchar Pt IV	Satsabigharchar Pt IV	0	Population Below 250+
66	Uchungar Char Pt I	Uchungarchar Pt I	0	Population Below 250+
67	Usungarchar Pt III	Uchungarchar Pt III	175	Population Below 250+
68	Usungarchar Pt IV	Uchangarchar Pt IV	157	Population Below 250+
69	Usungerchar Pt II	Uchungarchar Part II	158	Population Below 250+
70	Balapara	Balapara IV	600 (Census 2011)	DPR is being prepared
71	Borghola Pt II	Borghola Jar	420 (Census 2011)	DPR is being prepared
72	Borghola Pt II	Borghola Pt II	474	DPR is being prepared
73	Chedamari	Chedamari I	923 (Census 2011)	Sanctioned under PMGSY-IV
74	Dolani Bill	Dolani Beel	2375	DPR is being prepared
75	Dolani Bill	Dolani Beel Pt II	345 (Census 2011)	DPR is being prepared
76	Kanara Bill	Kanarabill	593	1.10 Km sanctined under PMGSY IV
77	Kayethpara Pt II	Kayethpara Pt II	1524	DPR is being prepared
78	Kayethpara Pt II	kayethpara Pt III	639 (Census 2011)	DPR is being prepared
79	Panchagaon Pt I	Mainaguri	869 (Census 2011)	Sanctioned under PMGSY-IV
80	Panchagaon Pt II	Panchagaon Pt II	1042	1.72 Km sanctioned under PMGSY-IV
81	Sristipara	Sristipara	435	DPR is being prepared


 Executive Engineer, PWRD
 Bongaigaon District Territorial
 Road Division, Bongaigaon.

Annexure- IV
Periodic Renewal on PMGSY Roads carried out in FY-2023-24 under Incentive Fund received from Govt. of India

Sl No	District	Division	Package No	Name of Road(Package Wise)	Length (km)	Sanction Amount (Rs in Lakhs)	Contract amount (Bid Amount + RM)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	9	10
1	Cachar	Silchar Udharbond TRD	PR/2023-24/01	Periodic Renewal of road from (i)S.K.Road to Doyapur-I constructed under PMGSY Package No-AS-03-72, (ii)T06 - Harinagar Road constructed under PMGSY Package No-AS-03-145 & (iii)Poilapool Joypur NEC Road near Block HQ-Lailong via Ladiacherra constructed under PMGSY Package No-AS-03-62	8.530	15781000.00	₹ 1,89,15,611.00	100%	Renewal work completed
2	Cachar	Dholai & Sonai T.R division Dholai	PR/2023-24/02	Periodic Renewal of road from (i)Baluchari FV - Gopinathpur Road constructed under PMGSY Package No-AS-03-86 & (ii)Govinda Nagar - Govindanagar constructed under PMGSY No-AS-03-104	4.400	9021000.00	₹ 1,06,70,772.00	100%	Renewal work completed
3	Cachar	Borkhola & Katigorah Territorial Road Division	PR/2023-24/03	Periodic Renewal of road from (i)SK Road - Barari Ferry constructed under PMGSY Package No-AS-03-85, (ii)Joynagar - 12th Km of S.K. road constructed under PMGSY Package No-AS-03-76 & (iii)Bhubaneswar Nagar Sweti to Banaimulla (Ch.1200m to Ch.4000m) constructed under PMGSY Package No-AS-03-92	5.580	9986000.00	₹ 1,32,13,118.00	100%	Renewal work completed
4	Cachar	Lakhipur Civil Subdivision Territorial Road Division	PR/2023-24/04	Periodic Renewal of road from (i) NH-53 to Labokpar Pt-II constructed under PMGSY Package No.AS-03-94. (ii) Banskandi M.V School to Scotpur constructed under PMGSY Package No.AS-03-04 & (iii)NH-53 to Jirighat Bahadurpur road via Makhon Nagar Kajal Basti & Digli Basti constructed under PMGSY Package No.AS-03-93	5.430	10860000.00	₹ 1,27,01,786.00	100%	Renewal work completed
5	Hailakandi	Hailakandi District Territorial Road Division.	PR/2023-24/05	Periodic Renewal of road from (i)02L22 - Bahadurpur Pt-II constructed under PMGSY Package No-AS-0925 & (ii)02L36 - Kanchanpur R.A Grant constructed under PMGSY Package No-AS-0942B	4.660	9967000.00	₹ 1,26,69,163.00	100.00	Renewal work completed
6	Karimganj	Patharkandi & R. K. Nagar Territorial Road Division.	PR/2023-24/06	Periodic Renewal of road from (i)Kalkalimukh to Pachim Daffolala via Adamtilla constructed under PMGSY Package No-AS1327 & (ii)RK Nagar-Dholibil constructed under PMGSY Package No-AS1341	6.600	14939000.00	₹ 1,95,12,265.00	100%	Renewal work completed

Sl No	District	Division	Package No	Name of Road(Package Wise)	Length (km)	Sanction Amount (Rs in Lakhs)	Contract amount (Bid Amount + RM)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	9	10
7	Karimganj	Karimganj North,Karimganj South and Badarpur Territorial Road Div	PR/2023-24/07	Periodic Renewal of road from (i)5th Kaliganj Chandrapur - Eral constructed under PMGSY Package No-AS-13-53 & (ii)Fakirabazar - KL Road constructed under PMGSY Package No-AS-13-30	4.300	9950000.00	₹ 1,14,48,875.00	100%	Renewal work completed
8	Dima Hassao	PWD (R&B) Haflong Division	PR/2023-24/08	Periodic Renewal of road from (i)ND road to Washaikong & (ii)DD road to Dismao constructed under PMGSY Package No-AS-1812	4.230	10000000.00	₹ 1,13,94,277.00	100%	Renewal work completed
9	Darrang	Mangaldai Dalgaon & Sipajhar Territorial Road Division	PR/2023-24/09	Periodic Renewal of road from (i)Hirapara to NH15 constructed under PMGSY Package No-AS1637, & (ii)Baruajhar No.3 Nagaon Road constructed under PMGSY Package No-AS1620	5.100	10032000.00	₹ 1,14,34,893.00	100%	Renewal work completed
10	Darrang	Mangaldai Dalgaon & Sipajhar Territorial Road Division	PR/2023-24/10	Periodic Renewal of road from Suktaguri Baman Road constructed under PMGSY Package No-AS1636	5.020	10000000.00	₹ 1,13,41,455.00	100%	Renewal work completed
11	Udalguri	Udalguri R & B Division	PR/2023-24/11	Periodic Renewal of road from Batiamari - Borbori Pathar Road constructed under PMGSY Package No-AS 26 01	5.000	10000000.00	₹ 1,12,36,855.00	100.00	Renewal work completed
12	Dibrugarh	PWRD, Dibrugarh, Chabua-Lahowal, Khowang & Tingkhong Territorial Road Division, Dibrugarh	PR/2023-24/12	Periodic Renewal of road from (i)NH 37(at Moran) - Swaragfola Gohaingaon constructed under PMGSY Package No- AS0682 & (ii)L034 - Gozpuria Ali to Teporchali Bam Gaon constructed under PMGSY Package No-AS06101	4.900	9870000.00	₹ 1,25,80,857.00	100%	Renewal work completed
13	Dibrugarh	PWRD Duliajan & Naharkatia Territorial Road Division	PR/2023-24/13	Periodic Renewal of road from (i)NH-37 Bhardhara Bongali Gaon constructed under PMGSY Package No-AS0654 & (ii)Belbari - Dihinghula constructed under PMGSY Package No-AS0634	5.390	10766000.00	₹ 1,27,76,637.08	100.00	Renewal work completed
14	Tinsukia	Tinsukia, Doomdooma TRD	PR/2023-24/14	Periodic Renewal of road from (i)Kherjan-Duarmara (Ch 0.00m to 3500.00m) constructed under PMGSY Package No-AS23-37 & (ii)Chapakhowa to Udainagar constructed under PMGSY Package No-AS2303	6.100	14021000.00	₹ 1,74,88,719.00	100%	Renewal work completed

Sl No	District	Division	Package No	Name of Road(Package Wise)	Length (km)	Sanction Amount (Rs in Lakhs)	Contract amount (Bid Amount + RM)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	9	10
15	Tinsukia	Digboi & Margherita Territorial Road Division, Tinsukia	PR/2023-24/15	Periodic Renewal of road from (i)L022-Makumali Ovatajan Road (02TS7) constructed under PMGSY Package No-AS-23-95 & (ii)Margherita - Messagaon constructed under PMGSY Package No-AS-23-47	5.120	10212000.00	₹ 1,31,02,572.59	100.00	Renewal work completed
16	West Karbi Anglong	Baithalangso Roads Division	PR/2023-24/16	Periodic Renewal of road from 36 Km of SH-34 to Bi-INGHOI (Ch 5000m to 9000m) constructed under PMGSY Package No-AS-12-32	4.000	8000000.00	₹ 1,03,19,637.00	100%	Renewal Work is Complete, Date of Completion is 10-09-2024
17	West Karbi Anglong	Hamren Roads Division	PR/2023-24/17	Periodic Renewal of road from Rongpongong to Upilangso Road constructed under PMGSY Package No-AS-12-34	6.000	13436000.00	₹ 1,47,66,066.00	50%	Work is in progress
18	West Karbi Anglong	Umpanai Roads Division	PR/2023-24/18	Periodic Renewal of road from (i)Bhoksong - Durong Road, Ph -I constructed under PMGSY Package No-AS1209 & (ii)Bhoksong - Durong Road, Ph-II constructed under PMGSY Package No-AS-AS1214	4.980	10000000.00	₹ 1,28,76,355.00	100.00	Renewal work completed
19	Karbi Anglong	Barpathar Roads Division	PR/2023-24/19	Periodic Renewal of road from (i)NH 39 - Kathkatia (Kathkatia Gaon Link Road) constructed under PMGSY Package No-AS1238 & (ii)Bhitor Amrijan - Kathalguri constructed under PMGSY Package No-AS1238	5.000	10000000.00	₹ 1,18,99,855.00	100.00	Renewal work completed
20	Kamrup Rural	North Kamrup Territorial Road Division, Rangia	PR/2023-24/20	Periodic Renewal of road from (i)Jalimura-Changsari constructed under PMGSY Package No-AS1177, (ii)Barnadi Saraighat-Kakatisupa, (iii)NH - 52 Bezera Veterinary constructed under PMGSY Package No-AS11135, (iv)Talia - Boramboi constructed under PMGSY Package No-AS11143	8.037	16448000.00	₹ 1,76,55,146.00	100.00	Renewal work completed
21	Kamrup Rural	South Kamrup TRD	PR/2023-24/21	Periodic Renewal of road from (i)Dakuapara - Jalukbari constructed under PMGSY Package No-AS11118, (ii)Boko - Upper Lumpi constructed under PMGSY Package No-AS11149 & (iii)Boko - Upper Lumpi constructed under PMGSY Package No-AS11158	4.090	10000000.00	₹ 1,03,16,939.00	100.00%	Renewal work completed
22	Kamrup Rural	North Kamrup Territorial Road Division, Rangia	PR/2023-24/22	Periodic Renewal of road from (i)Guiya Palara - Baranghati constructed under PMGSY Package No-AS1196 & (ii)Totar Kuchi - Chenimara constructed under PMGSY Package No-AS11152	5.000	10000000.00	₹ 1,28,99,523.00	100.00	Renewal work completed

Sl No	District	Division	Package No	Name of Road(Package Wise)	Length (km)	Sanction Amount (Rs in Lakhs)	Contract amount (Bid Amount + RM)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	9	10
23	Kamrup Rural	Dispur TRD	PR/2023-24/23	Periodic Renewal of road from (i)12 No Chandrapur Bagicha - 4 No Chandrapur Bagicha constructed under PMGSY Package No-AS11200, (ii)Maheswari Mitani Bogibari Road constructed under PMGSY Package No-AS11212	4.600	9200000.00	₹ 1,17,66,461.00	100.00	Renewal work completed
24	Kamrup Rural	South Kamrup TRD	PR/2023-24/24	Periodic Renewal of road from (i) Azara - Borbori constructed under PMGSY Package No-AS11128 & (ii)Jobe - Raibari constructed under PMGSY Package No-AS11138	4.950	10890000.00	₹ 1,17,95,204.00	100.00	Renewal work completed
25	Golaghat	Golaghat & Khumtai Territorial Road Division	PR/2023-24/25	Periodic Renewal of road from (i)T06 to Samukjan (2 No Saraimari Road) constructed under PMGSY Package No-AS-08-127 & (ii)Borfolong - Duliagaon constructed under PMGSY Package No-AS-08-83	6.030	10000000.00	₹ 1,34,95,225.00	100	Renewal work completed
26	Golaghat	Bokakhat & Dergoan Territorial Road Division, Bokakhat	PR/2023-24/26	Periodic Renewal of road from (i)NH-37 to Kandhulimari constructed under PMGSY Package No-AS-08-113, (ii)NH-37 to Kuruabahi (Ch.7200.00m to Ch-9440.00m) constructed under PMGSY Package No-AS-08-43 & (iii)NH-37 to Kuruabahi (Ch.6300.00m to Ch 7200.00m) constructed under PMGSY Package No-AS-08-23	6.620	10160000.00	₹ 1,39,97,409.00	100	Renewal work completed
27	Golaghat	Golaghat & Khumtai Territorial Road Division	PR/2023-24/27	Periodic Renewal of road from (i)Rengma PWD Rd to Ghanashyam Baruah PWD Rd constructed under PMGSY Package No-AS-08-01	2.570	5148000.00	₹ 66,36,521.00	100.00	Renewal work completed
28	Jorhat	Jorhat and Titabor Territorial Road Division	PR/2023-24/28	Periodic Renewal of road from (i)Hukimora - Neemati Road constructed under PMGSY Package No-AS-10-71, (ii)Charingia to Charingiagaon constructed under PMGSY Package No-AS1036 & (iii)T06 - Namchungi Road constructed under PMGSY Package No-AS-10-79	4.725	9991000.00	₹ 1,17,32,263.00	100%	Renewal work completed
29	Jorhat	PWRD Teok & Mariani Territorial Road Division	PR/2023-24/29	Periodic Renewal of road from (i)Bongaon to Dharigaon constructed under PMGSY Package No-AS1048 & (ii) Lahdoigarh-Dhodar Ali- Bordering Nagaland constructed under PMGSY Package No-AS1049	5.000	9935000.00	₹ 1,18,41,355.00	100%	Renewal work completed
30	Majuli	Majuli TRD	PR/2023-24/30	Periodic Renewal of road from (i)L043-Karki Chuk to Jamud Chuk constructed under PMGSY Package No-AS10123 & (ii)L040-Boroguri to Pohumora Borbam Chapori Gaon constructed under PMGSY Package No-AS10134	5.240	9836000.00	₹ 1,17,23,750.72	100%	Renewal work completed

Sl No	District	Division	Package No	Name of Road(Package Wise)	Length (km)	Sanction Amount (Rs in Lakhs)	Contract amount (Bid Amount + RM)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	9	10
31	Sibsagar	Charaideo District Territorial Road Division, Sonari	PR/2023-24/31	Periodic Renewal of road from (i)Ladoigarh - Moranhahi Goan constructed under PMGSY Package No-AS-21-76, (ii)Dhodar Ali to Aideokathani Road constructed under PMGSY Package No-AS-21-84, (iii)Teok Bogoriguri - Teokgrant constructed under PMGSY Package No-AS-21-77, (iv)Bekadolong - Lalotipathar constructed under PMGSY Package No-AS-21-79, (v)Dhodar Ali - Moutgaon No-2 constructed under PMGSY Package No-AS-21-66A & (vi)Bishrampur Tiniali- Bishrampur Road constructed under PMGSY Package No-AS-21-83	5.360	10000000.00	₹ 1,31,07,645.00	35%	Work is in progress
32	Sibsagar	Sivasagar & Demow Territorial Road Division	PR/2023-24/32	Periodic Renewal of road from (i)Rajmai - Rajabari constructed under PMGSY Package No- AS-21-22, (ii)Netai Pukhuri - Bohuabari constructed under PMGSY Package No- AS-21-24, (iii)Dubarani Ali - Julagaon constructed under PMGSY Package No- AS-21-46 & (iv)Dhai Ali - Dessangmukh Ali constructed under PMGSY Package No-AS-21-94	5.110	10698000.00	₹ 1,16,61,126.00	100%	Work Completed
33	Sibsagar	Nazira Territorial Road Division, Nazira	PR/2023-24/33	Periodic Renewal of road from (i)Naga ali to Ganak Goan constructed under PMGSY Package No-AS-21-122, (ii)Keteki Gaon - Dhodar ali constructed under PMGSY Package No-AS-21-90, (iii)Santak Grant - 133rd Km of Dhodar Ali constructed under PMGSY Package No-AS-21-59 & (iv)Duwarah gaon - Dhodar ali constructed under PMGSY Package No-AS-21-66	4.920	10250000.00	₹ 1,23,74,678.00	90%	work in progress
34	Nagaon	Kaliabor & Samaguri Territorial Road Division, Jakhalabandha	PR/2023-24/34	Periodic Renewal of road from (i)Singia Bebejia - Haiborgaon constructed under PMGSY Package No-AS-19-250 & (ii)Dhonekhowa to Kuhimari constructed under PMGSY Package No-AS-19-145	4.900	9990000.00	₹ 1,27,77,661.00	100%	Renewal work completed
35	Nagaon	Hojai District Territorial Road Division	PR/2023-24/35	Periodic Renewal of road from (i)Kharikhana beel - Lanka Umrangso road constructed under PMGSY Package No-AS19128, (ii)Tiniali Bazaar to Bordoloi Pathar constructed under PMGSY Package No-AS-19-102 & (iii)Tarapur - Nilbagan Murajhar Road constructed under PMGSY Package No-AS-19-169	4.910	9999000.00	₹ 1,27,91,659.00	100.00	Renewal work completed

Sl No	District	Division	Package No	Name of Road(Package Wise)	Length (km)	Sanction Amount (Rs in Lakhs)	Contract amount (Bid Amount + RM)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	9	10
36	Nagaon	Nagaon-Batadraba, Raha & Barhampur Territorial Road Division, Nagaon	PR/2023-24/36	Periodic Renewal of road from (i)Bordowa - Bualguri Road constructed under PMGSY Package No-AS19168 & (ii)Deobali - Dighaldari & Saragaon - Deobali constructed under PMGSY Package No-AS19126	5.000	9999000.00	₹ 1,23,86,260.00	100%	Renewal work completed
37	Nagaon	Nagaon-Batadraba, Raha & Barhampur Territorial Road Division, Nagaon	PR/2023-24/37	Periodic Renewal of road from (i)Barkula Singara - Barkula Adarsgaon constructed under PMGSY Package No-AS19212, (ii)Dewdhar Nonoi - Uzaragaon constructed under PMGSY Package No-AS19234, (iii)Murhagaon - K.A. Road constructed under PMGSY Package No-AS19159 & (iv)Mukundaati PWD Road to Kaliadinga Pam constructed under PMGSY Package No-AS1907	4.800	10178000.00	₹ 1,19,44,060.00	100%	Renewal work completed
38	Morigaon	Morigaon DTRD	PR/2023-24/38	Periodic Renewal of road from (i)NH-37- Pachimnagaon constructed under PMGSY Package No-AS 17 48 & (ii)Jagi Kumoi - Borbheti constructed under PMGSY Package No-AS1738	2.300	4720000.00	₹ 59,12,333.00	100%	Renewal work completed
39	Morigaon	Morigaon DTRD	PR/2023-24/39	Periodic Renewal of road from (i)Manipur to Patkumoi constructed under PMGSY Package No-AS1742 & (iv)Kalbari - Teteliagaon constructed under PMGSY Package No-AS1789	6.000	12169000.00	₹ 1,40,63,515.00	100%	Renewal work completed
40	Barpeta	Barpeta Mandia and Chenga TRD	PR/2023-24/40	Periodic Renewal of road from (i)Jatigaon to Metuakuchi Road constructed under PMGSY Package No-AS-01-84, (ii) Moutupuri Halapakuri at Old-NT Road constructed under PMGSY Package No-AS-01-91 & (iii)Barbarijhar to Simlajhar Road constructed under PMGSY, Package No-AS-24-40	3.381	8393000.00	₹ 85,86,275.00	100%	Renewal work completed
41	Barpeta	Barpeta Mandia and Chenga TRD	PR/2023-24/41	Periodic Renewal of road from (i)Bhaluki Kashkuri Road constructed under PMGSY Package No-AS0175, (ii)Barkur Hathinapur Road constructed under PMGSY Package No-AS0197 & (iii)DK Road to Betbarigaon Road constructed under PMGSY Package No-AS-01-86	5.010	10000000.00	₹ 1,29,04,033.00	100.00	Renewal work completed

Sl No	District	Division	Package No	Name of Road(Package Wise)	Length (km)	Sanction Amount (Rs in Lakhs)	Contract amount (Bid Amount + RM)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	9	10
42	Barpeta	PWRD,BHAWA NIPUR-SORBHOG & PAKABETBARI TERRITORIAL ROAD DIVISION, BARPETA ROAD	PR/2023-24/42	Periodic Renewal of road from (i)Balarbhitha to Roypur road constructed under PMGSY Package No-AS-01-36 & (ii)Chenimari Langla constructed under PMGSY Package No-AS-01-63 (but the later road is of Bhabanipur PIU and block is rupsi)	5.000	10000000.00	₹ 1,28,97,463.00	100%	Renewal work completed
43	Nalbari	Nalbari TRD	PR/2023-24/43	Periodic Renewal of road from (i)Patkata - Kayajani constructed under PMGSY Package No-AS2045, (ii)Guwakuchi - Kandurgaon constructed under PMGSY Package No-AS2025 & (iii)Barchenikuchi - Porakuchi constructed under PMGSY Package No-AS2058	4.850	9700000.00	₹ 1,25,11,560.00	100.00	Renewal work completed
44	Nalbari	Nalbari TRD	PR/2023-24/44	Periodic Renewal of road from (i)L031 to - Nizkhata constructed under PMGSY Package No-AS2045 & (ii)Paikarkuchi - Sandha constructed under PMGSY Package No-AS2058	5.250	10500000.00	₹ 1,35,43,148.00	100.00	Renewal work completed
45	Lakhimpur	Dhakuakhana and Naoboicha Territorial Road Division, Dhakuakhana	PR/2023-24/45	Periodic Renewal of road from (i)Charaidoloni to Not Gaon No-2 Road constructed under PMGSY Package No-AS15102 & (ii)Indira Gandhi Royabokal Road constructed under PMGSY Package No-AS1548	4.750	10000000.00	₹ 1,27,54,862.00	100.00	Work completed
46	Lakhimpur	Dhakuakhana and Naoboicha Territorial Road Division, Dhakuakhana	PR/2023-24/46	Periodic Renewal of road from PWD to Sonari Chapari Balipara Borborri Rownapara constructed under PMGSY Package No-AS1504	2.620	6534000.00	₹ 70,19,525.00	100.00	Road Renewal Work Completed
47	Dhemaji	Jonai Territorial Road Division, Silapathar	PR/2023-24/47	Periodic Renewal of road from (i)Fransilian - Ratanpur Padi Gaon constructed under PMGSY Package No-AS0456, (ii)Siripani - Nilakh Road constructed under PMGSY Package No-AS0446 & (iii)Nilakh - Sirpani via Hatigarh and E&D Duke road constructed under PMGSY Package No-AS0495	5.050	10456000.00	₹ 1,33,78,853.00	100%	Renewal work completed

Sl No	District	Division	Package No	Name of Road(Package Wise)	Length (km)	Sanction Amount (Rs in Lakhs)	Contract amount (Bid Amount + RM)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	9	10
48	Dhemaji	Dhemaji TRD	PR/2023-24/48	Periodic Renewal of road from (i) Dirpa NLGR - Jairampur via Nalbari constructed under PMGSY Package No-AS0445 & (ii)PNGB - Bamgaon (Road) constructed under PMGSY Package No-AS04100	5.800	11600000.00	₹ 1,32,23,831.00	58%	Previous contractor is Terminated and Work Reallotted, Renewal work is in progress.
49	Sonitpur	Barchalla & Dhekiajuli territorial Road Division	PR/2023-24/49	Periodic Renewal of road from (i)L042-Mohkhowajan to Amguri Kachari Road constructed under PMGSY Package No-AS22151 & (ii)Gormora Gaon - Gormora Kachari Road constructed under PMGSY Package No-AS2299B	5.000	9996000.00	₹ 1,17,88,855.00	100%	Renewal work completed
50	Sonitpur	Biswanath District Territorial Road Division	PR/2023-24/50	Periodic Renewal of road from (i)Bamgaon Erabari Road constructed under PMGSY Package No-AS-22-92 & (ii)Jorabari Balipukhuri to NH-15 constructed under PMGSY Package No-AS-22-79	4.860	9372000.00	₹ 1,08,78,580.00	95.88 %	Work in progress
51	Sonitpur	Tezpur Naduar & Rangapara Territorial Road Division	PR/2023-24/51	Periodic Renewal of road from (i)Tezpur Jamuguri Road-Dolabari constructed under PMGSY Package No-AS-22-98(B), (ii)Mission Chariali to Devisingh Ghat (Balance Portion) constructed under PMGSY Package No-AS-22-40, (iii)Borigaon to Uparkuri constructed under PMGSY Package No-AS-22-156, & (iv)Dhendai - 4th Km. of Rangapara Dholkoba Rd. constructed under PMGSY Package No-AS-22-88	5.110	9991000.00	₹ 1,15,55,912.00	100%	Work completed
52	Sonitpur	Gohpur Civil Sub-Division TR Division	PR/2023-24/52	Periodic Renewal of road from (i)Tetonbari - Nolinibari Road constructed under PMGSY Package No-AS-22-100 & (ii)NH-52 to Bordoop Road constructed under PMGSY Package No-AS-22-115	5.795	12552000.00	₹ 1,40,30,132.00	99%	Work in progress
53	Goalpara	Goalpara East & Jaleswar TR Division	PR/2023-24/53	Periodic Renewal of road from Harimura - Dahikata constructed under PMGSY Package No-AS0756	5.300	10600000.00	₹ 1,20,12,904.00	100.00	Renewal work completed.
54	Goalpara	Goalpara West & Dudhnoi Territorial Road Division	PR/2023-24/54	Periodic Renewal of road from (i)Agia - Rampur Road constructed under PMGSY Package No-AS0753, (ii)Lakhipur Tulsibari Road constructed under PMGSY Package No-AS0762 & (iii)Kantapur to Kodomtola via Godlarpam constructed under PMGSY Package No-AS0783	6.140	12820000.00	₹ 1,63,81,021.00	100%	Renewal work completed.
55	Dhubri	Bilasipara Civil Sub-Division Territorial Road Division	PR/2023-24/55	Periodic Renewal of road from (i)Halong Bazar to Kachua Road constructed under PMGSY Package No-AS-05-55A & (ii)Bamunpara Pt-IV to Bamunpara Pt-V constructed under PMGSY Package No-AS-05-44	4.790	10000000.00	₹ 1,14,43,490.00	70%	Work in progress

Sl No	District	Division	Package No	Name of Road(Package Wise)	Length (km)	Sanction Amount (Rs in Lakhs)	Contract amount (Bid Amount + RM)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	9	10
56	Dhubri	Dhubri Civil Sub Division Territorial road Division	PR/2023-24/56	Periodic Renewal of road from (i)Kachuakhash Pt.- II - Dharmasia Pt.-I Road constructed under PMGSY Package No-AS0557, (ii)NH-31 - Dampur Road constructed under PMGSY Package No-AS0557 & (iii)8th Km of G.K. Road - Choraikhola constructed under PMGSY Package No-AS0548	5.710	9823000.00	₹ 1,15,13,839.00	100.00	Renewal work completed
57	Bongaigaon	Bongaigaon District Territorial Road Division	PR/2023-24/57	Periodic Renewal of road from (i)Phulkumari - Durgamandir constructed under PMGSY Package No-AS0247 & (ii)Ulubari - Bhatipara constructed under PMGSY Package No-AS0239	7.850	10340000.00	₹ 1,30,31,573.00	100%	Renewal Work completed.
58	Bongaigaon	Bongaigaon District Territorial Road Division	PR/2023-24/58	Periodic Renewal of road from (i)Manikpur Nowagaon to Kokila Road constructed under PMGSY Package No-AS-0217	4.000	9871000.00	₹ 1,21,80,884.00	100%	Renewal work completed
59	Baksa	Mushalpur R&B Division, Mushalpur	PR/2023-24/59	Periodic Renewal of road from (i)Dhamdhama - Angardhawa via Santipur constructed under PMGSY Package No-AS2026 & (ii)L025-Ulubari Banguri constructed under PMGSY Package No-AS2487	4.800	9900000.00	₹ 1,02,93,010.00	100%	Work completed
60	Chirang	Chirang TRD	PR/2023-24/60	Periodic Renewal of road from (i)Andergaon - Boupara constructed under PMGSY Package No-AS2506 & (ii)Bijni - Agrong constructed under PMGSY Package No-AS2533	5.000	9981755.00	Sanjit Debnath	99.82	Renewal work completed


 Chief Engineer, PWD (Border Roads,
 Assam, Chandmari, Guwahati-3

Annexure- IV
Periodic Renewal on PMGSY Roads carried out in FY-2024-25 under Incentive Fund received from Govt. of India

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
1	Baksa	Kokrajhar Road Circle	Mushalpur (R&B)	PR/2024-25/01	Periodic renewal of T01 - Kerpavita Road (Constructed under PMGSY Package No AS2428) for the year 2024-25 in Baksa District	7.2	₹ 1,39,87,000.00	₹ 1,08,72,162.00	₹ 1,42,93,162.00	100%	Renewal work completed
2	Barpeta	Barpeta Road Circle	Bajali	PR/2024-25/02	Periodic renewal of (i) Katahbari - Barbhitha Road (Constructed under PMGSY Package No AS01148), (ii) Tuplai Panbari - Barsaderi Road (Constructed under PMGSY Package No AS0175) and (iii) Ratanpur - Bamakhata Road (Constructed under PMGSY Package No AS0197) for the year 2024-25 in Barpeta District	7.455	₹ 1,50,26,000.00	₹ 1,30,72,620.00	₹ 1,66,86,620.00		Previous Contractor is terminated. In Re-tender process.
3	Barpeta	Barpeta Road Circle	Barpeta Mandia & Chenga	PR/2024-25/03	Periodic renewal of (i) Baradi Tatikuchi Road (Constructed under PMGSY Package No AS0167), (ii) Balapara Rampur Road (Constructed under PMGSY Package No AS0168), (iii) Barpeta Doulasal to chenga Masjid road. (Constructed under PMGSY Package No AS0102), (iv) Gorla Chatala - Khongra Road (Constructed under PMGSY Package No AS0185) and (v) Sonkuchi Baniapara - Jaharpam road (Constructed under PMGSY Package No AS0166) for the year 2024-25 in Barpeta District	6.99	₹ 1,39,79,000.00	₹ 1,11,83,200.00	₹ 1,45,04,200.00	100%	Renewal work completed
4	Barpeta	Barpeta Road Circle	Bhabanipur-Sorbhog and Pakabhetbari	PR/2024-25/04	Periodic renewal of (i) Sorbhog to Bherbheri via Gellepara (Constructed under PMGSY Package No AS0190) and (ii) Bhalukadaba to Kismat Dwarika Road (Constructed under PMGSY Package No AS0190A) for the year 2024-25 in Barpeta District	7.6	₹ 1,51,94,000.00	₹ 1,13,85,321.00	₹ 1,49,96,321.00	100%	Renewal work completed
5	Bongaigaon	Bongaigaon and Dhubri Road Circle	Bongaigaon District	PR/2024-25/05	Periodic renewal of (i) T07 to Sipansila Pt-IV Road (Constructed under PMGSY Package No AS02110), (ii) Bajitpara - Dhantola Road (Constructed under PMGSY Package No AS0249), (iii) T4 to Abadi Road (Constructed under PMGSY Package No AS0231), (iv) Sipansila to Sipansila hill Road (Constructed under PMGSY Package No AS0272) for the year 2024-25 in Bongaigaon District	7	₹ 1,41,91,000.00	₹ 1,09,27,070.00	₹ 1,42,53,070.00	82%	Renewal Work in progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
6	Cachar	Cachar Road Circle	Dholai and Sonai	PR/2024-25/06	Periodic renewal of (i) NH-54 at Nutan bazar to P.B.B. via Autharotillah Road (Constructed under PMGSY Package No AS0347), (ii) Baghbahar III -Baghbahar V (Constructed under PMGSY Package No AS03141), (iii) NH-54 to Silchar Hailakandi Road (Constructed under PMGSY Package No AS0331) for the year 2024-25 in Cachar District	8	₹ 1,59,58,000.00	₹ 1,39,63,250.00	₹ 1,77,64,250.00	60%	Renewal Work in progress
7	Cachar	Cachar Road Circle	Lakhipur	PR/2024-25/07	Periodic renewal of (i) Joypur Harinagar NEC Road to Subash Nagar Doloicherra Market via Santipur Road (Constructed under PMGSY Package No AS-03-102) (ii) NH-53 to Sribar Lakhipur Road (Constructed under PMGSY Package No AS-03-55), (iii) LRA Road at Hatikuri to Machkhal via Swastipally Road (Constructed under PMGSY Package No AS-03-98) for the year 2024-25 in Cachar District	6.09	₹ 1,27,63,000.00	₹ 1,21,00,000.00	₹ 1,49,94,000.00	100%	Renewal work completed
8	Cachar	Cachar Road Circle	Silchar & Udharbond	PR/2024-25/08	Periodic renewal of SK Road to Rajnagar Road (Constructed under PMGSY Package No AS0349) for the year 2024-25 in Cachar District (Silchar LAC)	6.2	₹ 1,21,98,000.00	₹ 1,15,27,107.00	₹ 1,44,73,107.00	30%	Proposal for Length Reduction sent due to emergency road construction due to Gammon Bridge Repairing
9	Charaideo	Charaideo & Sibsagar Road Circle	Charaideo District	PR/2024-25/09	Periodic renewal of (i) Timon-Bhalukaguri Road (Constructed under PMGSY Package No AS2183B) for the year 2024-25 in Charaideo District (Mahmora LAC), (ii) Mahmora-Konwargaon Road (Constructed under PMGSY Package No AS2183A), (iii) Naharpukhuri to Naharpukhuri Changmai Road from ch 0.00m to 3000.00m (Constructed under PMGSY Package No AS21109) for the year 2024-25 in Charaideo District	8.08	₹ 1,56,31,000.00	₹ 1,33,61,379.00	₹ 1,72,00,379.00	20%	work is in progress
10	Chirang	Kokrajhar Road Circle	Chirang (R&B)	PR/2024-25/10	Periodic renewal of (i) Bengtol Kha Pt-I -Durgapur Road (Constructed under PMGSY Package No AS2577) for the year 2024-25 in Chirang District (Sidli LAC), (ii) Patkiguri to Jhar Bishpani Road (Constructed under PMGSY Package No AS2540), (iii) 22 Bengtol to Kunguri Road (Constructed under PMGSY Package No AS2576) for the year 2024-25 in Chirang District	6.9	₹ 1,37,99,000.00	₹ 1,03,49,250.00	₹ 1,36,27,250.00	100%	Renewal work completed

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
11	Darrang	Darrang Road Circle	Mangaldoi, Dalgaon and Sipajhar	PR/2024-25/11	Periodic renewal of (i) Kanaichuba - Patharighat Road (Constructed under PMGSY Package No AS-16-58), (ii) Bagdia - Tangni Kalaigaon Road (Constructed under PMGSY Package No AS-16-61), (iii) Gerimari to NH-52 road (Constructed under PMGSY Package No AS-16-31) for the year 2024-25 in Darrang District	5.71	₹ 1,14,15,000.00	₹ 92,11,905.00	₹ 1,19,24,905.00	33%	Work in progress
12	Darrang	Darrang Road Circle	Mangaldoi, Dalgaon and Sipajhar	PR/2024-25/12	Periodic renewal of (i) Nagapara to Bordaulguri Borachuba Road Road (Ch. 0.00km to 1.50 km and Ch. 2.30km to 3.30km)(Constructed under PMGSY Package No AS-16-80) and (ii) Garakhat to NH 52 Road (Constructed under PMGSY Package No AS-16-114) for the year 2024-25 in Darrang District	4.57	₹ 90,95,000.00	₹ 71,71,400.00	₹ 93,42,400.00	100%	Renewal work completed
13	Darrang	Darrang Road Circle	Mangaldoi, Dalgaon and Sipajhar	PR/2024-25/13	Periodic renewal of (i) L062 Gargori Chuba to Gurubandha Gomthapara Road (Vr49) (Constructed under PMGSY Package No AS-16-104) , (ii) L068-Anandipara to Sipajhar Patharighat Road (Constructed under PMGSY Package No AS-16-87) f and (iii) Raja Pukhuri to NH52 (Ghorabandha Garukhuti Road) (Constructed under PMGSY Package No AS-16-24) for the year 2024-25 in Darrang District	6.23	₹ 1,23,90,000.00	₹ 97,63,320.00	₹ 1,27,23,320.00	100%	Renewal work completed
14	Darrang	Darrang Road Circle	Mangaldoi, Dalgaon and Sipajhar	PR/2024-25/14	Periodic Renewal of (i) Barkata Bagicha - M B Road (constructed under PMGSY Package NO. AS-16-57), (ii) Naptipara - Jaberikuchi Road (constructed under PMGSY Package NO. AS-16-66), (iii) Gariapara Kalaigaon Road (constructed under PMGSY Package NO. AS-16-43) & (iv) Jogipara - NH-52 Road (constructed under PMGSY Package NO. AS-16-25) for the year 2024-25, Mangaldai District	9.49	₹ 1,87,40,000.00	₹ 1,47,67,120.00	₹ 1,92,76,120.00	10%	Work in progress
15	Darrang	Darrang Road Circle	Mangaldoi, Dalgaon and Sipajhar	PR/2024-25/15	Periodic Renewal of Bochachuba- NH-52 Road (constructed under PMGSY Package NO. AS-16-28) for the year 2024-25, Sipaihar LAC	8	₹ 1,60,34,000.00	₹ 1,26,18,758.00	₹ 1,64,19,758.00	20%	Work in progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
16	Dhubri	Bongaigaon and Dhubri Road Circle	Bilashipara Civil Sub-Division	PR/2024-25/16	Periodic renewal of (i) 892 km of NH-31 to Surjayakhata Pt-I (Constructed under PMGSY Package No AS-05-55), (ii) L039-Bhasanigaon to Singimari Road (Constructed under PMGSY Package No AS-05-101), (iii) Hatipota Laliapara Road (Constructed under PMGSY Package No AS-05-120), (iv) Sonaluguri - Rakhaltari Road (Constructed under PMGSY Package No AS-05-55A), (v) Sapathgram - Rangapani Road (Constructed under PMGSY Package No AS-05-54A) and (vi) L065 -15th km of BS road to Santipur Road (Constructed under PMGSY Package No AS-05-144)for the year 2024-25 in Dhubri District (Bilasipara LAC)	7.862	₹ 1,56,88,000.00	₹ 1,31,77,322.00	₹ 1,69,12,322.00	60%	Work in progress
17	Dhubri	Bongaigaon and Dhubri Road Circle	Dhubri Civil Sub Division	PR/2024-25/17	Periodic renewal of (i) Chotogoma - Kayemati road Road (Constructed under PMGSY Package No AS0562) for the year 2024-25 in DhubriDistrict (Golakganj LAC), (ii) Haripur - Meachpara Road Road (Constructed under PMGSY Package No AS0562), (iii) Dharmasala pt-V to Janglia Road Road (Constructed under PMGSY Package No AS 05 49) (iv) Kurshakati to Bonai river Road (Constructed under PMGSY Package No AS1493) for the year 2024-25 in Dhubri District	7.321	₹ 1,46,27,000.00	₹ 1,24,65,242.00	₹ 1,59,43,242.00	85%	Work in progress
18	Dhemaji	Dhemaji Road Circle	Dhemaji	PR/2024-25/18	Periodic renewal of (i) Hechulipam to Dihingia Block. Road (Constructed under PMGSY Package No AS-04-75), (ii) Moridhal to LakhiPathar Subahi Road (Constructed under PMGSY Package No AS-04-37), (iii) Borbam Balichapari-Kalyanpur Road (Constructed under PMGSY Package No AS-04-79), (iv) L031-Aradhal Rupnath Brahma M E School To Jyotinagar Road (Constructed under PMGSY Package No AS-04-126) and (v) Hechulipam to Dihingia Block. Road (From Ch 0.00 m to Ch 1750.00 m)(Constructed under PMGSY Package No AS-04-75)for the year 2024-25 in DhemajiDistrict	8.55	₹ 1,71,35,000.00	₹ 1,40,16,390.00	₹ 1,80,78,390.00	100%	Renewal work is completed.

SI No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
19	Dhemaji	Dhemaji Road Circle	Dhemaji	PR/2024-25/19	Periodic renewal of (i) Simen Chapori tiniali - Tadunia via Jurkotia Road (Constructed under PMGSY Package No AS0449) and (ii) Tako to Borong Saraibari Road Ch. 0.00m to Ch. 7500.00m (Constructed under PMGSY Package No AS0454A) for the year 2024-25 in Dhemaji District	10	₹ 1,99,99,000.00	₹ 1,99,92,402.00	₹ 2,47,43,402.00	95%	Work in progress
20	Dhemaji	Dhemaji Road Circle	Jonai	PR/2024-25/20	Periodic renewal of (i) CHAUKHAMGAON - BARAKPURI VIA MAJGAON Road (Constructed under PMGSY Package No AS0444) for the year 2024-25 in Dhemaji District	2.7	₹ 54,00,000.00	₹ 44,76,600.00	₹ 55,44,600.00	100%	Renewal work is completed.
21	Dhemaji	Dhemaji Road Circle	Jonai	PR/2024-25/21	Periodic renewal of Silapathar Likabali - Malini Missing (Package no AS0494) for the year 2024-25 in Dhemaji District	2.18	₹ 47,77,000.00	₹ 38,62,169.00	₹ 58,78,169.00	100%	Renewal work is completed.
22	Dhemaji	Dhemaji Road Circle	Jonai	PR/2024-25/22	Periodic renewal of (i) Batua - Haldibari Road (Constructed under PMGSY Package No AS0468) and (ii) Madhuripathar- Amritpur Road (Ch- 1.72km to Ch. 4.317)(Constructed under PMGSY Package No AS-04-14) for the year 2024-25 in Dhemaji District	6.597	₹ 1,29,83,000.00	₹ 1,29,71,250.00	₹ 1,61,05,250.00	44%	Renewal work is in progress
23	Dibrugarh	Dibrugarh Road Circle	Dibrugarh, Chabua- Lahowal, Khowang & Tingkhong	PR/2024-25/23	Periodic renewal of (i)Thengalgaon to Ghuguloni NC Road (Constructed under PMGSY Package No AS0683), (ii) Athabari - Piraphala Road (Constructed under PMGSY Package No AS0629), (iii)Thekeraguri - Lameswar Saharia Grant Road (Constructed under PMGSY Package No AS0645), (iv) L041-DRT Road to Pokhurijan Gaon Road (Constructed under PMGSY Package No AS06185) for the year 2024-25 in Dibrugarh District	7	₹ 1,38,12,000.00	₹ 1,21,20,028.00	₹ 1,52,08,028.00	80%	Renewal work is completed.
24	Dibrugarh	Dibrugarh Road Circle	Duliajan & Naharkatia	PR/2024-25/24	Periodic renewal of (i) Khatua Gaon - Amguri Road (Constructed under PMGSY Package No AS0647), (ii) Godhabil No 2 to Nakhatia NC Road (Constructed under PMGSY Package No AS06170), (iii) BDT Road - Nagajan Road Road (Constructed under PMGSY Package No AS0655), (iv) BDT Road - Kathalguri No 2 Road (Constructed under PMGSY Package No AS0655) for the year 2024-25 in Dibrugarh District	6.89	₹ 1,37,80,000.00	₹ 1,20,98,840.00	₹ 1,53,72,840.00	75%	Renewal work is completed.

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
25	Dima Hasao	Haflong (R&B) Circle	(R&B) Halflong	PR/2024-25/25	Periodic renewal of (i) LG road to Borolanku village Road (Constructed under PMGSY Package No AS1804), (ii) PWD NEC road to Gurubari Road (Constructed under PMGSY Package No AS1801) and (iii) PGHJ road to Christian Langlut Road (Constructed under PMGSY Package No AS1803) for the year 2024-25 in Dima Hasao (N.C. Hills) District	7.1	₹ 1,60,31,000.00	₹ 1,28,24,800.00	₹ 1,61,97,800.00	100%	Renewal work completed
26	Goalpara	Goalpara & South Salmara Road Circle	Goalpara West & Dudhnoi	PR/2024-25/26	Periodic renewal of (i) NH 37 to Udaypur Road (Constructed under PMGSY Package No AS0725), (ii) GD Road to Upartola Road (Constructed under PMGSY Package No AS0757), (iii) Agia Kalimandir to Agia part II Road (Constructed under PMGSY Package No AS0760), (iv) Barodekeri to Church Field Road Road (Constructed under PMGSY Package No AS07123) and (v) AT Road - Goble Road (Constructed under PMGSY Package No AS0746) for the year 2024-25 in Goalpara District	7.67	₹ 1,53,39,000.00	₹ 1,30,18,209.00	₹ 1,66,62,209.00	100%	Renewal work is completed.
27	Golaghat	Golaghat Road Circle	Bokakhat & Dergaon	PR/2024-25/27	Periodic renewal of Road from (i) Mohura to Rongagoragran Road (Constructed under PMGSY Package No AS-08-89), (ii) Somuagoan to Upper Khatual Road (Constructed under PMGSY Package No AS-08-114) in Golaghat District	7.317	₹ 1,46,32,000.00	₹ 1,53,78,232.00	₹ 1,82,73,232.00	100%	Renewal work is completed.
28	Golaghat	Golaghat Road Circle	Golaghat & Khumtai	PR/2024-25/28	Periodic renewal of (i) T03 to Doyang TE Road (Constructed under PMGSY Package No AS-08-109) and (ii)Chankala to Dhodar Ali (Borahi Chankala) Road (Constructed under PMGSY Package No AS-08-119) and (iii) Bamborahi to Furkating Road (Constructed under PMGSY Package No AS-08-39) for the year 2024-25 in Golaghat District for the year 2024-25 in Golaghat District	7.45	₹ 1,48,99,000.00	₹ 1,48,98,000.00	₹ 1,84,38,000.00	100%	Renewal work completed
29	Golaghat	Golaghat Road Circle	Sarupathar	PR/2024-25/29	Periodic renewal of (i) Latajuri - Naharani Ali Road (Constructed under PMGSY Package No AS08146) and (ii) T04 - Haldibari Bidyapur via Chetonapur Road (Constructed under PMGSY Package No AS08169) for the year 2024-25 in Golaghat District	6.434	₹ 1,28,66,000.00	₹ 1,35,22,166.00	₹ 1,65,79,166.00	82%	Work is in progress.

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
30	Hailakandi	Cachar Road Circle	Hailakandi District	PR/2024-25/30	Periodic renewal of (i) 01T2 - Netainagar Pt-I Road (Constructed under PMGSY Package No AS0938) and (ii) 01T5 - Uttarkanchanpur Pt-II Road (Constructed under PMGSY Package No AS0922) for the year 2024-25 in Hailakandi District	6.058	₹ 1,21,60,000.00	₹ 1,08,22,400.00	₹ 1,37,00,400.00	35%	Work is in progress.
31	Jorhat	Jorhat Road Circle	Jorhat and Titabor	PR/2024-25/31	Periodic renewal of (i) Garmur - Toklai Road (Constructed under PMGSY Package No AS1012), (ii) Chowdang - C T Road (Constructed under PMGSY Package No AS1075G), (iii) Pokimurihaba Gaon To AT Road (Constructed under PMGSY Package No AS1035) and for the (iv) Majgaon - Chowdung Gaon Road (Constructed under PMGSY Package No AS1052) for the year 2024-25 in Jorhat District	7.285	₹ 1,45,55,000.00	₹ 1,43,64,300.00	₹ 1,78,59,300.00	20%	Work is in progress.
32	Jorhat	Jorhat Road Circle	Teok and Mariani	PR/2024-25/32	Periodic renewal of (i) Deberapara Grant - Dhodar Ali Road (Constructed under PMGSY Package No AS1074(E)), (ii) Garmuria to Nagajanka Road (Constructed under PMGSY Package No AS1065), (iii) Maghai Ojha Chuk to Ruseswar Baruah Ali Road (Constructed under PMGSY Package No AS1073) and (iv) Natun Meleng Kaiborta Road (Constructed under PMGSY Package No AS1072B) for the year 2024-25 in Jorhat District	7.21	₹ 1,40,04,000.00	₹ 1,40,00,000.00	₹ 1,74,26,000.00	100%	Completed
33	Kamrup Rural	City Road Circle	Dispur and Dimoria	PR/2024-25/33	Periodic renewal of (i) Damrapathar - Loflong Road (Constructed under PMGSY Package No AS11107), (ii) Chamata Pathar - Chaamata Pathar Road (Constructed under PMGSY Package No AS11106) and (iii) Dharbamgaon-Dharbamgaon Road (Constructed under PMGSY Package No AS11103) for the year 2024-25 in Kamrup Rural District	7.91	₹ 1,57,57,000.00	₹ 1,18,17,745.00	₹ 1,55,75,745.00	100%	Renewal work is completed.
34	Kamrup Rural	City Road Circle	Dispur and Dimoria	PR/2024-25/34	Periodic renewal of (i) Tepesia-Upper Tepesia Road (Constructed under PMGSY Package No AS11106) and (ii) Batahkuchi-Borgog Road (Constructed under PMGSY Package No AS11146) for the year 2024-25 in Kamrup Rural District	5.4	₹ 1,07,17,000.00	₹ 90,55,810.00	₹ 1,16,21,810.00	100%	Renewal work is completed.

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
35	Kamrup Rural	City Road Circle	Dispur and Dimoria	PR/2024-25/35	Periodic renewal of (i) Kamalajari-Kamalajari Road (Constructed under PMGSY Package No AS11107) (ii) Bogibari Pathar-Bogibari Pathar Road (Constructed under PMGSY Package No AS11102) (iii) Chamata Pathar-Chamata Pathar Road (Constructed under PMGSY Package No AS11156) (iv) Damrapathar-Loflong Road (Constructed under PMGSY Package No AS11156) (v) Dakhin Dimoria-Upper Killing Road (Constructed under PMGSY Package No AS11105) for the year 2024-25 in Kamrup Rural District	5.81	₹ 1,16,19,000.00	₹ 96,77,465.00	₹ 1,24,37,465.00	100%	
36	Kamrup Rural	Kamrup Road Circle	Hajo Sualkuchi	PR/2024-25/36	Periodic renewal of (i) Barubari Mukalmua Road (Constructed under PMGSY Package No AS1159) (ii) Sualkuchi to Srihati Road (Constructed under PMGSY Package No AS1118) for the year 2024-25 in Kamrup Rural District	6.12	₹ 1,33,52,000.00	₹ 1,03,61,745.00	₹ 1,49,47,745.00	100%	Work Completed.
37	Kamrup Rural	Kamrup Road Circle	Jalukabri	PR/2024-25/37	Periodic renewal of L089 - Rani NEC Road to Rajapani Chandra Road (Constructed under PMGSY Package No AS11363) for the year 2024-25 in Kamrup Rural District	5.95	₹ 55,22,000.00	₹ 45,25,044.00	₹ 73,52,044.00	100%	Work Completed. Post 5 year maintenace in progress
38	Kamrup Rural	Kamrup Road Circle	North Kamrup	PR/2024-25/38	Periodic renewal of (i) Murara to Baranghati via Balisatra- Dhuhi Road (Constructed under PMGSY Package No AS1120), (ii) Kendukona - Kaniha Road (Constructed under PMGSY Package No AS11152) (iii) Dagaon - Barlessakona Road (Constructed under PMGSY Package No AS1190) for the year 2024-25 in Kamrup Rural District	7.7	₹ 1,38,64,000.00	₹ 1,05,92,096.00	₹ 1,42,50,096.00	100%	Renewal work is completed.
39	Kamrup Rural	Kamrup Road Circle	South Kamrup	PR/2024-25/39	Periodic renewal of (i) Jogipara - Jogipara Pathar No.2 Road (Constructed under PMGSY Package No AS-11-54), (ii) Chamaria Satra - Kahibari Road (Constructed under PMGSY Package No AS11115) for the year 2024-25 in Kamrup Rural District	3.415	₹ 81,77,000.00	₹ 69,51,268.00	₹ 85,83,268.00	100%	Renewal work is completed.
40	Kamrup Rural	Kamrup Road Circle	South Kamrup	PR/2024-25/40	Periodic renewal of Boko - Darisatra Road (Constructed under PMGSY Package No AS1188) for the year 2024-25 in Kamrup Rural District	4.54	₹ 1,08,90,000.00	₹ 92,57,589.00	₹ 1,14,14,589.00	100%	Renewal work is completed.
41	Kamrup Rural	Kamrup Road Circle	South Kamrup	PR/2024-25/41	Periodic renewal of Pukhuripara Simila Road (Constructed under PMGSY Package No AS-11-140) for the year 2024-25 in Kamrup Rural District (Boko-Chaygaon LAC)	9.75	₹ 2,10,55,000.00	₹ 1,64,73,279.00	₹ 2,11,06,279.00	100%	Renewal work is completed.

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
42	Kamrup Rural	Kamrup Road Circle	South Kamrup	PR/2024-25/42	Periodic renewal of Damrenkona Saraibaha Road(Constructed under PMGSY Package No AS-11-118) for the year 2024-25 in Kamrup Rural District (Boko-Chaygaon LAC)	5.6	₹ 1,16,29,000.00	₹ 93,00,874.00	₹ 1,19,61,874.00	100%	Renewal work is completed.
43	Karbi Anglong	Diphu Road Circle	Baithalungsu Road Division	PR/2024-25/43	Periodic renewal of (i) Telehor to Wahomlangso Road (Constructed under PMGSY Package No AS12297), (ii) Block Boundary to Bogarighat Road (Constructed under PMGSY Package No AS1253) from Ch. 0.00m to Ch. 3000.00m and (iii) BKK Road Kuthepi Terang Gaon Road (Constructed under PMGSY Package No AS12238) for the year 2024-25 in Karbi Anglong District	6.89	₹ 1,37,80,000.00	₹ 1,17,12,977.00	₹ 1,44,00,977.00	100%	Renewal work is completed.
44	Karbi Anglong	Diphu Road Circle	Bakulia Road Division	PR/2024-25/44	Periodic renewal of L045-NH 36 at Sikari Gate to Ram Terang Gaon Road (Constructed under PMGSY Package No AS12227) for the year 2024-25 in Karbi Anglong District	4.36	₹ 87,20,000.00	₹ 76,30,000.00	₹ 97,02,000.00	40%	Work is in progress.
45	Karbi Anglong	Diphu Road Circle	Barpathar Road Division	PR/2024-25/45	Periodic renewal of (i) I. NH-36 to Angiok Road (Constructed under PMGSY Package No AS1202), (ii)CPDMDK to Rishakhidi Road (Constructed under PMGSY Package No AS1202), (iii) NH-36 at Langtibuk - Dillai Gate Sarumanthi via Diliram Basti Road (Constructed under PMGSY Package No AS1265) for the year 2024-25 in Karbi Anglong District	8.14	₹ 1,62,80,000.00	₹ 1,46,52,091.00	₹ 1,85,20,091.00	0%	Work not yet started
46	Karbi Anglong	Diphu Road Circle	Umpanai Road Division	PR/2024-25/46	Periodic renewal of (i) L041-Road from Umswai Pantaloo PWD road to Marjong Lalung gaon Road (Constructed under PMGSY Package No AS1282), (ii) BHDV PWD Road Bhoksong Ph II Road (Constructed under PMGSY Package No AS1209) for the year 2024-25 in Karbi Anglong District	4.35	₹ 86,97,000.00	₹ 73,87,964.00	₹ 93,16,964.00	8%	Very slow progress of the work

SI No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
47	Karimganj	Cachar Road Circle	Karimganj North & Karimganj South	PR/2024-25/47	Periodic renewal of (i) Longai to Kayasthagram Road (Constructed under PMGSY Package No AS1309), (ii)KL Road to Jagannathi Road (Bagarsamgam to BOP Jagannathi) (Constructed under PMGSY Package No AS1354) , (iii)Paneraghar to Mahisashan Road via Pathu Road (Constructed under PMGSY Package No AS1322), (iv) T02 - Lamabahadurpur Road (Constructed under PMGSY Package No AS13101), (v) NH-151 to Hamidpur Road (Constructed under PMGSY Package No AS13105) and (vi) Sutarkandi- Gandhak Sandesh Road (Constructed under PMGSY Package No AS1352) for the year 2024-25 in Karimganj District	5.5	₹ 1,10,03,000.00	₹ 95,03,411.00	₹ 1,21,16,411.00	10%	Work is in progress.
48	Karimganj	Cachar Road Circle	Karimganj North & Karimganj South	PR/2024-25/48	Periodic renewal of (i) T01- Barapunjee (Constructed under PMGSY Package No AS13102), (ii)Baroigram NH-44 to Illushpur (Constructed under PMGSY Package No AS1362) and (iii)Hasanpur-Rangapara (Constructed under PMGSY Package No AS1317) for the year 2024-25 in Karimganj District	4.45	₹ 88,99,000.00		₹ 21,14,000.00		Re-allotment is done in June 2026.
49	Kokrajhar	Kokrajhar Road Circle	Kokrajhar	PR/2024-25/49	Periodic renewal of (i) Gurufella - Rajadabri Road (Constructed under PMGSY Package No AS1441) and (ii) L048-Dhubri Kachugaon Road to Kamarpara Road (Constructed under PMGSY Package No AS14155) for the year 2024-25 in Kokrajhar District	5.75	₹ 1,14,90,000.00	₹ 88,47,341.00	₹ 1,15,79,341.00	100%	Road Renewal Work Completed
50	Kokrajhar	Kokrajhar Road Circle	Kokrajhar	PR/2024-25/50	Periodic renewal of (i) NH31C - Gonglia Road (Constructed under PMGSY Package No AS1460) and (ii) Anthaibari to Guwabari Road (Constructed under PMGSY Package No AS1475) for the year 2024-25 in Kokrajhar District	5.3	₹ 1,05,98,000.00	₹ 81,60,492.00	₹ 1,06,78,492.00	100%	Road Renewal Work Completed
51	Lakhimpur	Lakhimpur & Majuli Road Circle	Dhakuakhana and Naoboicha	PR/2024-25/51	Periodic renewal of Jalbari Dimoruguri gaon - Govindagaon Road (Constructed under PMGSY Package No AS1538) for the year 2024-25 in Lakhimpur District	9.77	₹ 1,95,37,000.00	₹ 1,95,36,001.00	₹ 2,41,78,001.00	100%	Road Renewal Work Completed

SI No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
52	Lakhimpur	Lakhimpur & Majuli Road Circle	Dhakuakhana and Naoboicha	PR/2024-25/52	Periodic renewal of (i) Jalbari - Basudevthan via Ghanhi Deoli Road (Constructed under PMGSY Package No AS1564), (ii) Batamari - Dhenukhana Pathar Road (Constructed under PMGSY Package No AS1590) (iii) Alimur Dangdhara to Tulsijan Road (Constructed under PMGSY Package No AS1565) for the year 2024-25 in Lakhimpur District	6.23	₹ 1,24,58,000.00	₹ 1,24,33,856.00	₹ 1,53,93,856.00	100	Road Renewal Work Completed
53	Lakhimpur	Lakhimpur & Majuli Road Circle	Lakhimpur, Ranganadi and Bihpuria	PR/2024-25/53	Periodic renewal of (i) Rajgarh Road - E and D Point of Boginadi Tariani Road (Constructed under PMGSY Package No AS1571), (ii) L157-DEOLIA CHENGELIJAN BORPATHAR ROAD (Constructed under PMGSY Package No AS-15-112), (iii) T03-Bihpuria to Tipling Road via Rajbari No1 Road (Constructed under PMGSY Package No AS-15-197) and (iv) NH 52 TO KACHAJULI MIRIGAON VIA RANGAJAN Road (Constructed under PMGSY Package No AS15100) for the year 2024-25 in Lakhimpur District	7.202	₹ 1,44,08,000.00	₹ 1,29,56,717.00	₹ 1,58,06,717.00	60	Work is in progress. Completion by 10/08/2026
54	Morigaon	Morigaon Road Circle	Morigaon TRD	PR/2024-25/54	Periodic renewal of (i) Ghagua to Bahakabari Road (Constructed under PMGSY Package No AS17110), (ii) Kuranibori- Kukuwari Road (Constructed under PMGSY Package No AS1758), (iii) Hahcharabori- Narsigbori Road (Constructed under PMGSY Package No AS1747) and (iv) Mayanguri to Gasbari Road (Constructed under PMGSY Package No AS1745) for the year 2024-25 in Morigaon District	7.74	₹ 1,59,43,000.00	₹ 1,37,10,887.00	₹ 1,73,78,887.00	10%	Work in progress
55	Morigaon	Morigaon Road Circle	Morigaon TRD	PR/2024-25/55	Periodic renewal of (i) Nawkata Dandua Patrabari Part 1 (Constructed under PMGSY Package No AS1742), (ii) Charaihagi to Heanamara (Constructed under PMGSY Package No AS17100), (iii) Mayanguri to Gosabari (L=1.56)(Constructed under PMGSY Package No AS1745)for the year 2024-25 in Morigaon District	5.06	₹ 1,10,66,000.00	₹ 1,09,55,340.00	₹ 1,33,59,340.00	95%	Work in progress
56	N.C.Hills	Haflong (R&B) Circle	Mahur Roads Division	PR/2024-25/56	Periodic renewal of (i) Hangrum Village Road (Constructed under PMGSY Package No AS1805) and (ii) Toulpui Village Road (Constructed under PMGSY Package No AS1824) for the year 2024-25 in N.C.Hills District	2.42	₹ 48,40,000.00	₹ 42,83,400.00	₹ 54,19,400.00	0%	Working Estimate Submitted

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
57	Nagaon	Nagaon & Hojai Road Circle	Dhing and Rupohihat	PR/2024-25/57	Periodic renewal of i) Dhingbori Chapari - Lalung gaon Road (Constructed under PMGSY Package No AS1965), ii) Pub Chatian - Balijaan Road (Constructed under PMGSY Package No AS19175) iii) Kandhulimari to Borpoka II Road (Constructed under PMGSY Package No AS19319), iv) Jamuguri - Singia Road (Constructed under PMGSY Package No AS19203), v) Bilotia - Kandhulimari Road (Constructed under PMGSY Package No AS1980), vi) Dhing - Khoiramari Road (Constructed under PMGSY Package No AS1980) for the year 2024-25 in Nagaon District	6.99	₹ 1,39,72,000.00	₹ 1,35,52,812.00	₹ 1,68,73,812.00	100%	renewal work completed
58	Nagaon	Nagaon & Hojai Road Circle	Hojai District	PR/2024-25/58	Periodic renewal of i) Sardargaon - NH-36 Road (Constructed under PMGSY Package No AS19170), ii) L045-Dakhin Nowbali to Sahran Road (Constructed under PMGSY Package No AS19509), iii) Dakhin Jamuhandal - Dhalpukhuri Road (Constructed under PMGSY Package No AS1998), iv) Jamuhandal - Dhalpukhuri Road (Constructed under PMGSY Package No AS1998), v) 20th Km of NH 54 to Borpukhuri Road (Constructed under PMGSY Package No AS19157) for the year 2024-25 in Nagaon District	7.59	₹ 1,50,77,000.00	₹ 1,18,28,569.00	₹ 1,54,34,569.00	30%	
59	Nagaon	Nagaon & Hojai Road Circle	Kaliabor & Samaguri	PR/2024-25/59	Periodic renewal of i) L060 Salona Anjukpani Road to Napani-1 Road (Constructed under PMGSY Package No AS19581), ii) L059- Napani to Sarisabari Road (Constructed under PMGSY Package No AS19590), iii) Borbheti Kachamari to Uttar Simaluguri (Constructed under PMGSY Package No AS19282) for the year 2024-25 in Nagaon District	3.671	₹ 73,38,000.00	₹ 61,27,230.00	₹ 78,72,230.00		Not yet started
60	Nagaon	Nagaon & Hojai Road Circle	Kaliabor & Samaguri	PR/2024-25/60	Periodic renewal of i) Kawaimari West - Kawaimari East Road (Constructed under PMGSY Package No AS1942), ii) L063 Bajiagaon (Geruamukh) to NH-37 at Samaguri College (Constructed under PMGSY Package No AS19564) and (iii) Solmari - Kawaimari Road (Constructed under PMGSY Package No AS19111) for the year 2024-25 in Nagaon District	3.24	₹ 65,99,000.00	₹ 55,10,165.00	₹ 67,92,165.00	80%	Work in Progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
61	Nagaon	Nagaon & Hojai Road Circle	Kaliabor & Samaguri	PR/2024-25/61	Periodic renewal of i) Kawaimari West - Kawaimari East Road (Constructed under PMGSY Package No AS1942), and (ii) Solmari - Kawaimari Road (Constructed under PMGSY Package No AS19111) for the year 2024-25 in Nagaon District	4	₹ 79,99,000.00	₹ 65,43,159.00	₹ 84,44,159.00	100%	renewal work completed
62	Nagaon	Nagaon & Hojai Road Circle	Nagaon-Batadroba, Raha & Barhampur	PR/2024-25/62	Periodic renewal of i) Rupahitoli - Ramjan Ali Road (Constructed under PMGSY Package No AS1949), ii) Nagaon Dakhinpat Kampur road - ujanichuk Road (Constructed under PMGSY Package No AS19253), iii) Irrigation Colony - Nagaon Lawkhowa Road (Constructed under PMGSY Package No AS 19 56), iv) L035 - Phuloni ati to West Phuloni ati Road (Constructed under PMGSY Package No AS19273), v) Ghogorgaon - Barhampur Road (Constructed under PMGSY Package No AS19183) for the year 2024-25 in Nagaon District	7.85	₹ 1,56,91,000.00	₹ 1,30,13,709.00	₹ 1,67,42,709.00	100%	Work Completed
63	Nalbari	Nalbari Road Circle	Nalbari District	PR/2024-25/63	Periodic renewal of i) T01 (NH-31) to Lakrapara Harimandir Road (Constructed under PMGSY Package No AS20118), ii) Sidalkuchi Lachima - Amrattari Road (Constructed under PMGSY Package No AS2072), iii) Sathamou- Kayajani Road Road (Constructed under PMGSY Package No AS2042), iv) Hablakha Ponarkunia Road (Constructed under PMGSY Package No AS2099) for the year 2024-25 in Nalbari District	8	₹ 1,53,71,000.00	₹ 1,15,28,000.00	₹ 1,53,29,000.00	10%	Work in progress
64	Nalbari	Nalbari Road Circle	Nalbari District	PR/2024-25/64	Periodic Renewal of (i) Kundargaon to Borigaon (L=2.50 KM) road (Constructed under PMGSY Package No AS-20-56), (ii)Kundargaon to Datara (L=3.15 KM) road (Constructed under PMGSY Package No AS-20-56) and (iii) Kotikia to Chilling Road (Constructed under PMGSY Package No AS-20-56) for the year 2024-25.	9.15	₹ 1,84,70,000.00	₹ 1,83,57,668.00	₹ 2,27,05,668.00	100%	renewal work completed
65	Sibsagar	Charaideo & Sibhsagar Road Circle	Sibsagar and Demow	PR/2024-25/65	Periodic renewal of i) Kharikotia ali - khoragarh ali Road (Constructed under PMGSY Package No AS2191), ii) Dubarani ali Kurulakatia gaon Road (Constructed under PMGSY Package No AS2193), iii) NH-37 to Dessang embankment Road (Constructed under PMGSY Package No AS2102) for the year 2024-25 in Sibhsagar District	3.67	₹ 73,39,000.00	₹ 72,45,000.00	₹ 89,89,000.00	48%	Work in Progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
66	Sibsagar	Charaideo & Sibsagar Road Circle	Sibsagar and Demow	PR/2024-25/66	Periodic renewal of i) Koibatra Doloni Bakulduba Road (Constructed under PMGSY Package No AS2163), ii) Rajmai Palengi - Sarugua Road (Constructed under PMGSY Package No AS2163), iii) L028-Nemukur Jamira Ali Road (Constructed under PMGSY Package No AS21169) for the year 2024-25 in Sibsagar District	6.4	₹ 1,28,00,000.00	₹ 1,27,53,240.00	₹ 1,57,94,240.00	100%	Renewal work Completed
67	Sonitpur	Sonitpur & Biswanath Road Circle	Barchalla and Dhekiajuli	PR/2024-25/67	Periodic renewal of i) L027-Borbil kachari to Ghotua L27 Road (Constructed under PMGSY Package No AS22185), ii) Forest Gate to Yogibill Road (Constructed under PMGSY Package No AS2211) for the year 2024-25 in Sonitpur District	5.797	₹ 1,16,80,000.00	₹ 1,15,63,704.00	₹ 1,43,17,704.00	100%	Renewal work Completed
68	Sonitpur	Sonitpur & Biswanath Road Circle	Barchalla and Dhekiajuli	PR/2024-25/68	Periodic renewal of Forest Gate to Yogibill Road (Constructed under PMGSY Package No AS2286) for the year 2024-25 in Sonitpur District	9.58	₹ 1,92,64,000.00	₹ 1,88,97,235.00	₹ 2,34,49,235.00	100%	Renewal work Completed
69	Sonitpur	Sonitpur & Biswanath Road Circle	Biswanath	PR/2024-25/69	Periodic renewal of i) L034-Kamalpur Mijika Road (Constructed under PMGSY Package No AS22259), ii) Magurmara Bezorhola Road (Constructed under PMGSY Package No AS2293) for the year 2024-25 in Sonitpur District	5.314	₹ 1,05,13,000.00	₹ 1,04,27,476.00	₹ 1,25,30,476.00	100%	Renewal work Completed
70	Sonitpur	Sonitpur & Biswanath Road Circle	Gohpur Civil Sub-Division	PR/2024-25/70	Periodic renewal of i) Charikhelia to Ghimirijan Road (Constructed under PMGSY Package No AS-22-211), ii) Boro High school - Mazgaon Road (Ch. 0.00m to 3000.00m and 3500.00m to 5234.00m) (Constructed under PMGSY Package No AS-22-75) for the year 2024-25 in Sonitpur District	7	₹ 1,40,15,000.00	₹ 1,39,36,610.00	₹ 1,67,06,610.00	100%	Renewal work Completed
71	Sonitpur	Sonitpur & Biswanath Road Circle	Tezpur, Naduar and Rangapara	PR/2024-25/71	Periodic renewal of i) L034-Dhokabasti to Phulaguri PWD road L 34 Road (Constructed under PMGSY Package No AS22251), ii) Panigaon to Dholaibil Road (Constructed under PMGSY Package No AS22157), iii) L051-Balipara TE to NH 52 (Constructed under PMGSY Package No AS22232), iv) L042-New Adabari to Namgaon TE Road (Constructed under PMGSY Package No AS22247) for the year 2024-25 in Sonitpur District	8.826	₹ 1,78,40,000.00	₹ 1,77,37,804.00	₹ 2,19,30,804.00	100%	Renewal work Completed
72	Tinsukia	Tinsukia Road Circle	Digboi and Margherita	PR/2024-25/72	Periodic renewal of i) L053-Tongona to Gohain Gaon (VR57) Road (Constructed under PMGSY Package No AS23215), ii) Udaipur - Kothagaon Road (Constructed under PMGSY Package No AS2335) for the year 2024-25 in Tinsukia District	8	₹ 1,61,82,000.00	₹ 1,41,99,705.00	₹ 1,80,00,705.00	100%	Renewal work Completed

SI No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	11	12	14	18
73	Tinsukia	Tinsukia Road Circle	Tinsukia, Doom Dooma, Makum and Sadia	PR/2024-25/73	Periodic renewal of Phillobari - Borgaon Road (Constructed under PMGSY Package No AS2337) for the year 2024-25 in Tinsukia District	7.01	₹ 1,46,64,000.00	₹ 1,43,34,459.00	₹ 2,05,02,459.00	100%	Renewal work Completed
74	Udalguri	DPIU Of Udalguri (R & B) Division, Udalguri	Udalguri (R & B)	PR/2024-25/74	Periodic renewal of L026-Gomthapara to Namkhola Road (Constructed under PMGSY Package No AS2658) for the year 2024-25 in Udalguri District	6.8	₹ 1,35,97,000.00	₹ 1,35,46,472.00	₹ 1,67,77,472.00	100 %	Renewal Works completed
75	Udalguri	Kokrajhar Road Circle	Udalguri (R & B)	PR/2024-25/75	Periodic renewal of i) Nawbandhahabi - Nawbandhagaon Road (Constructed under PMGSY Package No AS2647), ii) L027-Sareng to Bahmulla Road (Constructed under PMGSY Package No AS2675) for the year 2024-25 in Udalguri District (45 Bhergaon LAC)	5.8	₹ 1,15,98,000.00	₹ 1,14,54,784.00	₹ 1,42,10,784.00	100%	Renewal Works completed
76	Jorhat	Lakhimpur & Majuli Road Circle	Majuli District	PR/2024-25/76	Periodic renewal of i) SUNWALKOCHARI TO PURIAGOAN Road (Constructed under PMGSY Package No AS10117), ii) Pokajora To Majorbari via Gereky Road (Constructed under PMGSY Package No AS1040) for the year 2024-25 in Jorhat District	3.94	₹ 76,92,000.00	₹ 73,02,000.00	₹ 91,74,000.00	19%	Work in progress
77	Karbi Anglong	Diphu Road Circle	Hamren Road Division	PR/2024-25/77	Periodic renewal of Longpai to Rumphum Road (Constructed under PMGSY Package No AS1286) for the year 2024-25 in Karbi Anglong District	10	₹ 1,98,78,000.00	₹ 1,97,20,846.00	₹ 2,44,71,846.00	100%	
78	Sibsagar	Charaideo & Sibsagar Road Circle	Nazira	PR/2024-25/78	Periodic renewal of i) Chetia Katoni Gaon to Borphukan Ali Road from Ch. 0.00 m to Ch. 1600 m (Constructed under PMGSY Package No AS21190), ii) Godhulibazar Mising gaon road Road from Ch 0.00 m to Ch 2900.00 m (Constructed under PMGSY Package No AS21146), iii) Moutbhorali gaon - Borphukan ali Road from Ch 0.00 m to Ch. 1200.00 m (Constructed under PMGSY Package No AS2165), iv) Gaharichowa Barbari Ali Road from Ch. 0.00 m to Ch 1000 m (Length L=1 Km) (Constructed under PMGSY Package No AS21174) for the year 2024-25 in Sibsagar District	6.7	₹ 1,34,00,000.00	₹ 1,10,20,805.00	₹ 1,42,03,805.00	30%	Work in Progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (in km)	SANCTION AMOUNT	CONTRACT AMOUNT	Contract amount (bid amount + rm)	Physical Progress (in %)	Remarks/issues
1	2	3	4	5	6	7	8	9	10	11	12
79	Goalpara	Goalpara & South Salmara Road Circle	Goalpara East & Jaleswar	PR/2024-25/79	Periodic renewal of i) Pokalagi - Garoputary Road (Constructed under PMGSY Package No AS0781), ii) NH 37 - Barjuk Manikpur Road (Constructed under PMGSY Package No AS0726), iii) Simlabari - Markula Road (Constructed under PMGSY Package No AS0754), iv) Pantai Beel - Rajmita Mogalpara Road (Constructed under PMGSY Package No AS0784) for the year 2024-25 in Goalpara District	7	₹ 1,39,99,000.00	₹ 1,38,29,832.00	₹ 1,71,65,832.00	100%	Renewal work Completed
80	Cachar	Cachar Road Circle	Borkhola and Katigorah	PR/2024-25/80	Periodic renewal of (i) Kalinagar - Niz Fulbari Road (Constructed under PMGSY Package No AS0363) (ii) Katirail - Harinagar-I Road (Constructed under PMGSY Package No AS0364) for the year 2024-25 in Cachar District (Katigorah LAC)	3.4	₹ 67,99,000.00	₹ 66,43,405.00	₹ 82,58,405.00	100%	renewal work completed
81	Cachar	Cachar Road Circle	Borkhola and Katigorah	PR/2024-25/81	Periodic renewal of (i) Jatinga Bridge Approach Road - North and South Rampur Road (Constructed under PMGSY Package No AS0383), (ii) Kalinagar - Kharilpar Road (Constructed under PMGSY Package No AS0384), (iii) Jaraitola-Chandranathpur Road via Heairbond Road (Constructed under PMGSY Package No AS0383) and (iv) Itkhola - Masughat Road (Constructed under PMGSY Package No AS0354) for the year 2024-25 in Cachar District	5.3	₹ 1,03,23,000.00	₹ 1,03,23,000.00	₹ 1,28,41,000.00	55%	Work in Progress
82	Karimganj	Cachar Road Circle	Patharkandi and RK Nagar	PR/2024-25/82	Periodic renewal of Kotamoni - Piplapunjee Road (Constructed under PMGSY Package No AS1340) for the year 2024-25 in Karimganj District (Patharkandi LAC), (ii) L042-Lowairpowa - Kkanmun (L K) NEC Road to Aditya Nagar Road (Constructed under PMGSY Package No AS13182) for the year 2024-25 in Karimganj District (Patharkandi LAC)	6.997	₹ 1,44,54,000.00	₹ 1,51,75,255.00	₹ 1,84,99,255.00	30%	Work in Progress


 Chief Engineer, PWD (Border Roads)
 Assam, Chandmari, Guwahati-3

Annexure- IV
Periodic Renewal on PMGSY Roads carried out in FY-2025-26 under Incentive Fund received from Govt. of India

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
1	Bajali	Barpeta Road Circle	Bajali Territorial Road Division, Pathsala	PR/2025-26/01	Periodic Renewal of (i) Pathsala Galibandha Road Road (Constructed under PMGSY Package No. AS0196) (ii) Anandapur Ghelengpara Road (Constructed under PMGSY Package No. AS2446) (iii) Charalpara to Dumuria Road (Constructed under PMGSY Package No. AS0162) For the year 2025-26, Bajali District	10.151	₹ 1,90,77,000.00	₹ 1,62,15,450.00	5%	Work in progress
2	Barpeta	Barpeta Road Circle	Barpeta, Mandia & Chenga Territorial Road Division, Barpeta	PR/2025-26/02	Periodic Renewal of (i) Kukarpar Garamari - Doulasal Road Road (Constructed under PMGSY Package No. AS0185) (ii) Machara to Changabandha NC Road (Constructed under PMGSY Package No. AS0146) For the year 2025-26, Barpeta District	2.74	₹ 60,27,000.00	₹ 60,04,434.00	32%	Work is in progress
3	Barpeta	Barpeta Road Circle	Bhawanipur Sorbhog & Pakabetbari Territorial Road Division	PR/2025-26/03	Periodic Renewal of (i) NH-31 o Kalbari Road Road (Constructed under PMGSY Package No. AS-01-90) (ii) Ganakpara to Sialmari through Uzanborbori Road (Constructed under PMGSY Package No. AS-01-02) (iii) Sorbhog Suliakata Road Road (Constructed under PMGSY Package No. AS-01-72) For the year 2025-26, Barpeta District	6.32	₹ 1,39,27,000.00	₹ 1,37,66,847.00	45%	Work is in progress
4	Bongaigaon	Bongaigaon and Dhubri Road Circle	Bongaigaon Territorial Road Division	PR/2025-26/04	Periodic Renewal of (i) Bharalipara - Jharpara (Constructed under PMGSY Package No AS0233) (ii) Tinkonia-I - Tinkonia-II (Constructed under PMGSY Package No AS0233) For the year 2025-26, Bongaigaon District	2.55	₹ 56,10,000.00	₹ 43,08,828.00	2%	work just started
5	Cachar	Cachar Road Circle	Dholai and Sonai Territorial Road Division	PR/2025-26/05	Periodic Renewal of (i) NH-54 near Kabuganj - NH-54 at Paloi Point via, Bekirpar (Constructed under PMGSY Package No AS0346) (ii) Amraghat PWD Rd - Jorkhal Ferry Ghat. (Constructed under PMGSY Package No AS0631) For the year 2025-26, Cachar District	3.45	₹ 74,67,000.00	₹ 74,48,494.00	40%	Work in progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
6	Cachar	Cachar Road Circle	Lakhipur Civil Subdivision TRD	PR/2025-26/06	Periodic Renewal of (i) Molong II village - Kumarcherra (Constructed under PMGSY Package No AS03111) (ii) T07-Road from Joypur harinagar NEC Road to Choto Kumpui Via Raillong Uttar Dolaicherra(Constructed under PMGSY Package No AS03157) For the year 2025-26, Cachar District	6.66	₹ 1,46,50,000.00	₹ 1,45,32,718.00	10%	Work in progress
7	Charaideo	Charaideo & Sibsagar Road Circle	Charaideo district Territorial Road Division	PR/2025-26/07	Periodic Renewal of (i) Amguri - Bogpara (Constructed under PMGSY Package No AS2174) (ii) Amguri-Chakalia (Constructed under PMGSY Package No AS2174) (iii) Amguri-Chakalia (Constructed under PMGSY Package No AS2106) For the year 2025-26, Charaideo District	5.61	₹ 1,23,41,000.00	₹ 1,23,41,000.00	100%	work completed
8	Charaideo	Charaideo & Sibsagar Road Circle	Charaideo district Territorial Road Division	PR/2025-26/08	Periodic Renewal of (i) BASIC TRAINING APPROACH road (Constructed under PMGSY Package No AS2113) (ii) Maibela Deghaligarh road (Constructed under PMGSY Package No AS2186) For the year 2025-26, Charaideo District	2.9	₹ 63,80,000.00	6380000.00	10%	Work in progress
9	Darrang	Darrang Road Circle	Mangaldoi, Dalgaon and Sipajhar Territorial Road Div	PR/2025-26/09	Periodic Renewal of (i) Bor Athiabari - NH52 (Constructed under PMGSY Package No AS1662) (ii) Ondolajhar - Baigormari (Constructed under PMGSY Package No AS1642) For the year 2025-26, Darrang District	7.4	₹ 1,62,81,000.00	13533814.00	50%	Work in progress
10	Darrang	Darrang Road Circle	Mangaldoi, Dalgaon and Sipajhar Territorial Road Div	PR/2025-26/10	Periodic Renewal of (i) Pokabangipara - NH52 (Constructed under PMGSY Package No AS1654) (ii) Gadhiyapara to Dhula Chapai road (Constructed under PMGSY Package No AS1661) For the year 2025-26, Darrang District	6.05	₹ 1,33,09,000.00	10648242.00	100%	work completed
11	Darrang	Darrang Road Circle	Mangaldoi, Dalgaon and Sipajhar Territorial Road Div	PR/2025-26/11	Periodic Renewal of (i) Maroi-Pakadali Road (Constructed under PMGSY Package No AS1603) (ii) Sarabari-Hatimara Road (Constructed under PMGSY Package No AS1603A) For the year 2025-26, Darrang District	6.83	₹ 1,50,26,000.00	₹ 1,50,21,627.00	0%	Work in progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
12	Dhemaji	Dhemaji Road Circle	Dhemaji Territorial Road Division	PR/2025-26/12	Periodic Renewal of (i)Vehpara - Kuwaphala (Constructed under PMGSY Package No AS0472) (ii) L048-Machkhowa Hatigarh road (Constructed under PMGSY Package No AS4178) For the year 2025-26, Dhemaji District	7.096	₹ 1,55,92,000.00	₹ 1,55,90,000.00	50%	Work in progress
13	Dhemaji	Dhemaji Road Circle	Dhemaji Territorial Road Division	PR/2025-26/13	Periodic Renewal of (i)Amguri Hatigarh - Dhunaguri (Constructed under PMGSY Package No AS04101) (ii) Nagakhela - Lakhipathar (Constructed under PMGSY Package No AS0474) (iii) L075- Bordhekera to Gariajan(Constructed under PMGSY Package No AS04137) For the year 2025-26, Dhemaji District	4.6	₹ 1,01,20,000.00	₹ 1,01,19,995.00	100%	work completed
14	Dhemaji	Dhemaji Road Circle	Dhemaji Territorial Road Division	PR/2025-26/14	Periodic Renewal of (i)TelijanNalanipam - Jiadhal Digholgorah (Constructed under PMGSY Package No AS0476) (ii)PNGB Karichuk Nimatichuk (Constructed under PMGSY Package No AS04103) For the year 2025-26, Dhemaji District	5.15	₹ 1,13,33,000.00	11333000.00	100%	work completed
15	Dhemaji	Dhemaji Road Circle	Jonai Territorial Road Division	PR/2025-26/15	Periodic Renewal of (i) Tako to Borong Saraihari (Ch 7500.00 m to 9130.00 m) (Constructed under PMGSY Package No AS0454A) (ii) Oyam to Oiramghat (Constructed under PMGSY Package No AS0490) (iii) Amorpur Sunkrang to Galighat FROM ch.1000.00 m to Ch. 2000.00 m (Constructed under PMGSY Package No AS0455) For the year 2025-26, Dhemaji District	5.24	₹ 1,15,18,000.00	11517650.00	40%	Work in progress
16	Dhemaji	Dhemaji Road Circle	Jonai Territorial Road Division	PR/2025-26/16	Periodic Renewal of SARUPAM TO BALIJAN(constructed under PMGSY Package NO. AS-04-59) For the year 2025-26, Dhemaji District	6.51	₹ 1,43,13,000.00	₹ 1,42,90,149.00	38%	Work in progress
17	Dhubri	Bongaigaon and Dhubri Road Circle	Dhubri Civil Sub Division TRD	PR/2025-26/17	Periodic Renewal of Natabari - Borjan Road (Constructed under PMGSY Package No AS0562) For the year 2025-26, Dhubri District	2.51	₹ 44,00,000.00	₹ 39,38,000.00	15%	work is in progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
18	Dibrugarh	Dibrugarh Road Circle	Dibrugarh, Chabua Lahowal & Khowang Territorial Road Division	PR/2025-26/18	Periodic Renewal of (i) LBT Road - Niz Maderkhat (Constructed under PMGSY Package No AS0667) (ii) L24 - Bogoritolia(Constructed under PMGSY Package No AS0629) (iii) T1- 4th km of Bogibilmirigaon Road (Constructed under PMGSY Package No AS0631) (iv)road from L043- Nauzan Burahazar (Constructed under PMGSY Package No AS06234) For the year 2025-26,Dibrugarh District	5.739	₹ 1,19,41,000.00	11284154	0%	work is in progress
19	Dibrugarh	Dibrugarh Road Circle	Dibrugarh, Chabua Lahowal & Khowang Territorial Road Division	PR/2025-26/19	Periodic Renewal of (i) road from L029-NH 37 TO TEPUJAN (Constructed under PMGSY Package No AS06179) (ii) road from Deroi TE - Grant no.57 (Constructed under PMGSY Package No AS0640) (iii) road from L032 - MN ROAD TO KEKURI CHOWAL (Constructed under PMGSY Package No AS06107) For the year 2025-26, Dibrugarh District	9	₹ 1,98,70,000.00	₹ 1,86,57,930.00	20%	Work in progress
20	Dibrugarh	Dibrugarh Road Circle	Duliajan and Naharkatia Territorial Road Div	PR/2025-26/20	Periodic Renewal of (i) Tengaghat Padumi Belbari Road (Constructed under PMGSY Package No AS0604) (ii)road from Chiyanali to Kapahuwa (Constructed under PMGSY Package No AS0655) (iii) from Chiyanali to Borbam No 1 (Constructed under PMGSY Package No AS0655) (iv)Belbari Telpani Constructed under PMGSY Package No AS0604) For the year 2025-26, Dibrugarh District	5.05	₹ 1,21,30,000.00	₹ 1,17,05,450.00	5%	work has just started
21	Dibrugarh	Dibrugarh Road Circle	Duliajan and Naharkatia Territorial Road Div	PR/2025-26/21	Periodic Renewal of Longjong Kapahua (Constructed under PMGSY Package No AS0616) For the year 2025-26, Dibrugarh District	9.005	₹ 1,98,08,000.00	₹ 1,87,18,560.00	0%	Work not started yet
22	Dibrugarh	Dibrugarh Road Circle	Duliajan and Naharkatia Territorial Road Div	PR/2025-26/22	Periodic Renewal of (i) Bor kheremia _Ghilaguri road(Constructed under PMGSY Package No AS0648) (ii) Rajgarh Rangoli to samaguri road(Constructed under PMGSY Package No AS0648) For the year 2025-26, Dibrugarh District	6.5	₹ 1,42,99,000.00	₹ 1,17,05,450.00	0%	Work not started yet

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
23	Dibrugarh	Dibrugarh Road Circle	Duliajan and Naharkatia Territorial Road Div	PR/2025-26/23	Periodic Renewal of (i) Joypur Town to Labunkula (Constructed under PMGSY Package No AS0648) (ii) Halua Girls School to Sasoni PS(Constructed under PMGSY Package No AS0604) For the year 2025-26, Dibrugarh District	4.95	₹ 1,08,92,000.00	₹ 1,02,02,921.00	0%	Work not started yet
24	Dima Hasao	Haflong (R&B) Circle	(R&B) Haflong Division	PR/2025-26/24	Periodic Renewal of (i) DD road to Tereh village (Constructed under PMGSY Package No.AS1801) (ii) DD road to Wasubil (Constructed under PMGSY Package No. AS1812) (iii) DD road to Borowashiling village (Constructed under PMGSY Package No. AS1801) (iv)DD road to Chotowashiling (Constructed under PMGSY Package No.AS1812) For the year 2025-26, Dima Hasao District	4.24	₹ 95,62,000.00	₹ 75,53,791.95		Retendered Evaluation in Process
25	Goalpara	Goalpara & South Salmara Road Circle	Goalpara West & Dudhnoi TR Division	PR/2025-26/25	Periodic Renewal of (i) Sidhabari - Karipara Road (ch 4500m to Ch 7100.00m) (Constructed under PMGSY Package No AS0751) (ii) Kuchdhowa Chessapani (Constructed under PMGSY Package No AS0759) For the year 2025-26, Goalpara District	4.1	₹ 90,20,000.00	6918967.00	3%	Work just started
26	Goalpara	Goalpara & South Salmara Road Circle	Goalpara West & Dudhnoi TR Division	PR/2025-26/26	Periodic Renewal of (i)Sidhabari - Karipara Road (Constructed under PMGSY Package No AS0726) (ii)Daranggiri to Patiarpara Moiskhuli road (Constructed under PMGSY Package No AS0703) For the year 2025-26, Goalpara District	5.5	₹ 1,21,00,000.00	9120366.00	2%	Work just started
27	Goalpara	Goalpara & South Salmara Road Circle	Goalpara West & Dudhnoi TR Division	PR/2025-26/27	Periodic Renewal of (i)Bekipul Harimara (Constructed under PMGSY Package No AS0755) (ii)Bekipul Miyapara (Constructed under PMGSY Package No AS0718) For the year 2025-26, Goalpara District	7.64	₹ 1,68,08,000.00	13782560.00	72%	Work in Progress.
28	Goalpara	Goalpara & South Salmara Road Circle	Goalpara West & Dudhnoi TR Division	PR/2025-26/28	Periodic Renewal of (i) Thorko Choibari Road(Constructed under PMGSY Package No AS0762) (ii)Chutki Chahari (Constructed under PMGSY Package No AS0743) For the year 2025-26, Goalpara District	4.75	₹ 1,03,41,000.00	8376210.00	100%	Work completed

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
29	Golaghat	Golaghat Road Circle	Bokakhat and Dergaon Territorial Road Division	PR/2025-26/29	Periodic Renewal of L 22 - Bokolai (Constructed under PMGSY Package No AS-08-66) For the year 2025-26, Golaghat District	1.52	₹ 34,91,000.00	₹ 29,67,350.11	8%	Work in Progress.
30	Golaghat	Golaghat Road Circle	Sarupathar Territorial Road Division	PR/2025-26/30	Periodic Renewal of (i) Kharuwa to Jaljuri (Constructed under PMGSY Package No AS08146) (ii)No.2 Tamuligaon-No.1 Tamuligaon road (Constructed under PMGSY Package No AS08145) (iii) Rajapukhuri Sarupathar (Constructed under PMGSY Package No AS0886) For the year 2025-26, Golaghat District	5.6	₹ 1,18,48,000.00	₹ 1,18,20,818.00	5%	work in progress
31	Golaghat	Golaghat Road Circle	Sarupathar Territorial Road Division	PR/2025-26/31	Periodic Renewal of Golaigaon Borpathar (Part-B) (Constructed under PMGSY Package No. AS0871) For the year 2025-26, Golaghat District	8.6	₹ 1,89,19,000.00	₹ 2,17,34,751.00	5%	work in progress
32	Golaghat	Golaghat Road Circle	Golaghat & Khumtai Territorial Road Division	PR/2025-26/32	Periodic Renewal of (i) Nagpur to Tanajan Missing (Constructed under PMGSY Package No AS0849A) (ii)Merapani Uriamghat to Koliagaon (Joigyapukhuri to Ratanpur via Joypukhuri) (Constructed under PMGSY Package No AS0863) For the year 2025-26, golaghat District	8.317	₹ 1,82,94,000.00	18110641.92	30%	work in progress
33	Golaghat	Golaghat Road Circle	Golaghat & Khumtai Territorial Road Division	PR/2025-26/33	Periodic Renewal of T4 to Lakhijuri (Constructed under PMGSY Package No AS0864) For the year 2025-26, Golaghat District	5.6	₹ 1,23,19,000.00	12317000.00	90%	work in progress
34	Golaghat	Golaghat Road Circle	Golaghat & Khumtai Territorial Road Division	PR/2025-26/34	Periodic Renewal of (i) Sariakhat - Thuramukh (Constructed under PMGSY Package No AS0855) (ii)Kachupathar - Boruagaon (Constructed under PMGSY Package No AS08120) For the year 2025-26, Golaghat District	7	₹ 1,53,32,000.00	15330000.00	25%	work in progress
35	Golaghat	Golaghat Road Circle	Sarupathar Territorial Road Division	PR/2025-26/35	Periodic Renewal of Dhupguri to Uriamghat (Constructed under PMGSY Package No. AS08153) For the year 2025-26, Golaghat District	5	₹ 86,08,000.00	₹ 86,07,162.00	5%	work in progress
36	Hailakandi	Cachar Road Circle	Hailakandi District Territorial Road Division	PR/2025-26/36	Periodic Renewal of Bhajantipur to Hailakandi Town (Constructed under PMGSY Package No AS0906) For the year 2025-26, Hailakandi District	1.91	₹ 51,86,000.00	₹ 46,59,615.00	35%	work in progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
37	Jorhat	Jorhat Road Circle	Jorhat & Titabor Territorial Road Division	PR/2025-26/37	Periodic Renewal of (i) Gohain Tekela to A.T.Road(Constructed under PMGSY Package No AS1033) (ii) Hatibarua Chuk to Ladoigarh(Constructed under PMGSY Package No AS1046) (iii) NH-37 - Sotai Labourline (Constructed under PMGSY Package No AS1054) For the year 2025-26, Jorhat District	7.4	₹ 1,62,58,000.00	₹ 1,62,21,948.00	100%	work in progress
38	Jorhat	Jorhat Road Circle	Teok & Mariani Territorial Road Division	PR/2025-26/38	Periodic Renewal of (i) Dhadar Ali - Kalaigaon (Constructed under PMGSY Package No AS-10-67) (ii) Sonarichuk to NH-37 (Constructed under PMGSY Package No AS-10-45) For the year 2025-26, Jorhat District	6.18	₹ 1,28,73,000.00	₹ 1,15,85,699.95	35%	work in progress
39	Kamrup Rural	City Road Circle	DPIU of Dispur and Dimoria Territorial Road Div	PR/2025-26/39	Periodic Renewal of No. 3 Oujari - No. 3 Oujari (Constructed under PMGSY Package No AS11102) For the year 2025-26, Kamrup Rural District	1.7	₹ 37,48,000.00	₹ 37,47,999.00	100%	
40	Kamrup Rural	Kamrup Road Circle	North Kamrup Territorial Road Div	PR/2025-26/40	Periodic Renewal of (i) Muktapur - Lach (Constructed under PMGSY Package No AS11151) (ii) Jamtola - Goriakoth Lakshi Mandir (Constructed under PMGSY Package No AS11101) (iii) Baregaon - Boragong (Constructed under PMGSY Package No AS1195) For the year 2025-26, Kamrup Rural District	6.953	₹ 1,52,96,000.00	12236800.00	10%	work in progress
41	Kamrup Rural	Kamrup Road Circle	North Kamrup Territorial Road Div	PR/2025-26/41	Periodic Renewal of Murara - Baranghati (Constructed under PMGSY Package No AS1144) For the year 2025-26, Kamrup Rural District	4.03	₹ 88,68,000.00	7209684.00	10%	work in progress
42	Kamrup Rural	Kamrup Road Circle	Hajo Sualkuchi Territorial Road Division	PR/2025-26/42	Periodic Renewal of (i) HMD - Doloitola Village (Constructed under PMGSY Package No AS11123) (ii) Chessa Basbari Bahana Road(L = 1.72 Km) (Constructed under PMGSY Package no. AS11145) (iii) Dampur - koitola (constructed under PMGSY Package NO. AS11122) (iv) Kalitakuchi Satdola (constructed under PMGSY Package NO. AS11143) (v) Bamundi Hirapara (constructed under PMGSY Package NO. AS-AS11143) For the year 2025-26, Kamrup Rural District	8.54	₹ 1,86,94,000.00	15889705.00	5%	Work just started

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
43	Kamrup Rural	Kamrup Road Circle	South Kamrup TRD	PR/2025-26/43	Periodic Renewal of (i) Damrengkona - Saraibaha Road (Constructed under PMGSY Package No. AS-11-118) (ii) Deochar Kakrabari Road (Constructed under PMGSY Package No. AS-11-114) For the year 2025-26, Kamrup Rural District	7.97	₹ 1,82,52,000.00	13372835.00	100%	renwal work is completed
44	Kamrup Rural	Kamrup Road Circle	South Kamrup TRD	PR/2025-26/44	Periodic Renewal of Bamunigaon Katahbari Road (Constructed under PMGSY Package No. AS-11-86) for the year 2025-26, Kamrup Rural District	8.5	₹ 2,03,81,000.00	15353856.00	20%	work in progress
45	Kamrup Rural	Kamrup Road Circle	South Kamrup TRD	PR/2025-26/45	Periodic Renewal of Silobari BondaparaRoad (Constructed under PMGSY Package No. AS-11-72) for the year 2025-26, Kamrup Rural District	9.45	₹ 2,26,65,000.00	16917558.00	20%	work in progress
46	Karbi Anglong	Diphu Road Circle	Bakulia Territorial Road Division	PR/2025-26/46	Periodic Renewal of (i) L041-Eragaoon to Langbungdingpi Road (Constructed under PMGSY Package No. AS12226) (ii) L028-Rajapathar Tiniali to Chaiong gaon road (Constructed under PMGSY Package No. AS-12-385) (iii) L051-NH36 Near Sam Taro gaon to Phongbrick Ph I (Constructed under PMGSY Package No. AS-12-224) For the year 2025-26, Karbi Anglong District	9.16	₹ 1,96,12,000.00	₹ 1,71,48,823.79	5%	work in progress
47	Karbi Anglong	Diphu Road Circle	Barpathar Road Division	PR/2025-26/47	Periodic Renewal of NH 39- Dilaojan No. 3 (Constructed under PMGSY Package No. AS1238) For the year 2025-26, Karbi Anglong District	1.86	₹ 50,01,000.00	4340195.18	5%	Work not yet started
48	Karimganj	Cachar Road Circle	Karimganj North & Karimganj South TRD	PR/2025-26/48	Periodic Renewal of L033-A road from Bosla to KaliganjChandrapur Road via Bashirgram (Constructed under PMGSY Package No AS13198) For the year 2025-26, Karimganj District	3.5	₹ 84,11,000.00	8409318.00	5%	work in progress
49	Karimganj	Cachar Road Circle	Karimganj North & Karimganj South TRD	PR/2025-26/49	Periodic Renewal of (i) L029-A Road from NH-44 to Lamajuar (Constructed under PMGSY Package No AS13284) (ii)L035-A Road from Kaliganj Chandrapur Road to AST pt II road via Choudhury Bazar (Constructed under PMGSY Package No AS13254) For the year 2025-26,Karimganj District	6.587	₹ 1,47,90,000.00	₹ 1,31,55,979.00	5%	work in progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
50	Karimganj	Cachar Road Circle	Karimganj North & Karimganj South TRD	PR/2025-26/50	Periodic Renewal of (i) T02 - JEWTALI(Constructed under PMGSY Package No AS13103) (ii)Fakirbazar-Nayabilerpar (Constructed under PMGSY Package No AS1354) (iii) Lakkhibazar Sutarkandi to Lafasail (Constructed under PMGSY Package No AS1361) (iv)L057-F. N. Road to Hizim Modanpur (Constructed under PMGSY Package No AS13223) For the year 2025-26, Karimganj District	5.95	₹ 1,33,62,000.00	₹ 1,16,87,044.00	1%	work in progress
51	Karimganj	Cachar Road Circle	Patharkandi & RK Nagar Territorial Division	PR/2025-26/51	Periodic Renewal of (i)Karkhanaputni - Kukitol (Constructed under PMGSY Package No AS1335) (ii)L043-Lowairpowa - Kkanmun (L K) NEC Road to Bager Sangan (Constructed under PMGSY Package No AS13240) For the year 2025-26, Karimganj District	8.735	₹ 1,90,51,000.00	19049791.69	60%	work in progress
52	Karimganj	Cachar Road Circle	Patharkandi & RK Nagar Territorial Division	PR/2025-26/52	Periodic Renewal of (i) L037-Lowairpoa - Khanmun NEC Road to Purbo Pecharghat (Constructed under PMGSY Package No AS13296) (ii) Bazaricherra - Srinagar via Makunda(Constructed under PMGSY Package No AS1318) For the year 2025-26, Karimgani District	5.639	₹ 1,20,57,000.00	12055403.40	20%	Probable Date of Completion : Oct/26
53	Karimganj	Cachar Road Circle	Patharkandi & RK Nagar Territorial Division	PR/2025-26/53	Periodic Renewal of (i) L031-NH - 44 near Solgoi RCC Bridge to Hailamcherra (Constructed under PMGSY Package No AS13241) (ii) L028-A Road From Kolkolimukh to Paschim Daffolala Via Adamtilla (Constructed under PMGSY Package No AS13108) For the year 2025-26, Karimgani District	6.956	₹ 1,47,51,000.00	14750900	5%	work in progress
54	Karimganj	Cachar Road Circle	Patharkandi & RK Nagar Territorial Division	PR/2025-26/54	Periodic Renewal of Lowairpoa-Kanmun NEC Road to Badshahi FV (constructed under PMGSY package no. AS13196) For the year 2025-26, Karimgani District	8.244	₹ 2,04,91,000.00	₹ 2,04,90,900.00	6%	work in progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
55	Karimganj	Cachar Road Circle	Patharkandi & RK Nagar Territorial Division	PR/2025-26/55	Periodic Renewal of (i)Bazarghat - Nogendranagar via Govindaganj Bazar (Constructed under PMGSY Package No AS) (ii)SS Road-Bishnunagar (Constructed under PMGSY Package No AS) (iii) SS Road-Bishnunagar (Constructed under PMGSY Package No AS1305B) (iv)Patharkandi Kazirbazar Road (constructed under PMGSY package no. AS1327) For the year 2025-26, Karimganj District	11	₹ 1,84,53,000.00	18444693.86	20%	Probable Date of Completion : Oct/26
56	Karimganj	Cachar Road Circle	Patharkandi & RK Nagar Territorial Division	PR/2025-26/56	Periodic Renewal of (i) R.K. Nagar to Dolugang Road (constructed under PMGSY package no. AS13143) (ii) KK Road (Anipur) to Pachim Barula (constructed under PMGSY package no. AS1325) For the year 2025-26, Karimganj District	6.6	₹ 1,43,26,000.00	14320624.74	40%	work in progress
57	Lakhimpur	Lakhimpur & Majuli Road Circle	Dhakuakhana and Naoboicha Territorial Road Division	PR/2025-26/57	Periodic Renewal of (i)Alimur Dangdhara - Tulsijan Road (Constructed under PMGSY Package No AS1565) (ii)SONARI CHAPORI GAON TO - NO2 BORKHAMUKH NC VIA SEPAKHATI CHARI KORIA ROAD (Constructed under PMGSY Package No AS1539) For the year 2025-26, Lakhimpur District	6.84	₹ 1,48,62,000.00	14861999.00	15%	work in progress
58	Lakhimpur	Lakhimpur & Majuli Road Circle	Lakhimpur, Ranganadi & Bihpuria TRD	PR/2025-26/58	Periodic Renewal of (i) Bihpuria - Bodati via Morcha Pathar(Constructed under PMGSY Package No AS1545) (ii)Bihpuria - Mornoi (Constructed under PMGSY Package No AS1576) For the year 2025-26, Lakhimpur District	5.424	₹ 1,19,19,000.00	₹ 1,18,84,929.00	100%	27-02-2026
59	Lakhimpur	Lakhimpur & Majuli Road Circle	Lakhimpur, Ranganadi & Bihpuria TRD	PR/2025-26/59	Periodic Renewal of (i) Kadam Kachari - Lilabari Road (Constructed under PMGSY Package No AS1573) (ii)Bihuapamghat - Haridas via Badhakara Tinali (Constructed under PMGSY Package No AS1521) For the year 2025-26, Lakhimpur District	5.74	₹ 1,26,28,000.00	₹ 1,25,92,872.00	4%	work in progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
60	Morigaon	Morigaon Road Circle	Morigaon District Territorial Road Division	PR/2025-26/60	Periodic Renewal of (i) NH-37 - Kuthari Bagisa (Constructed under PMGSY Package No AS1760) (ii) L099- Burgaon to Baramari(Constructed under PMGSY Package No AS1749) (iii) Manaha kacharigaon Borghung Road (Constructed under PMGSY Package No AS1758) For the year 2025-26, Morigaon District	7.73	₹ 1,70,05,000.00	17004500.00	35%	work in progress
61	Morigaon	Morigaon Road Circle	Morigaon District Territorial Road Division	PR/2025-26/61	Periodic Renewal of (i) Bahabazar - Bahapahar(Constructed under PMGSY Package No AS1758) (ii) Burgaon to Chotagarjan via Ashigarh Bamunjari Road(Constructed under PMGSY Package No AS1704) (iii) OM-28 to Bakorihapori road (Constructed under PMGSY Package No AS1788) For the year 2025-26, Morigaon District	5.5	₹ 1,20,92,000.00	₹ 1,20,91,860.00	29%	30-12-2026
62	Morigaon	Morigaon Road Circle	Morigaon District Territorial Road Division	PR/2025-26/62	Periodic Renewal of (i) Bhatkhowabari to Gabhara road (Constructed under PMGSY Package No AS1750) (ii) Paliguri to Naldhara road (Constructed under PMGSY Package No AS1792) For the year 2025-26, Morigaon District	5.335	₹ 1,17,31,000.00	₹ 1,16,94,062.00	55%	work in progress
63	Morigaon	Morigaon Road Circle	Morigaon District Territorial Road Division	PR/2025-26/63	Periodic Renewal of (i) Sahariapam - Uralkata Road (Constructed under PMGSY Package No AS1747) (ii)Hahchara - Ulubari road (Constructed under PMGSY Package No AS1720) (iii) Bortholdoloigaon - Sonarigaon (Constructed under PMGSY Package No AS1720) For the year 2025-26, Morigaon District	6.15	₹ 1,39,42,000.00	₹ 1,23,36,228.00	18%	work in progress
64	Morigaon	Morigaon Road Circle	Morigaon District Territorial Road Division	PR/2025-26/64	Periodic Renewal of (i) Wadori - Hekudangbori (Constructed under PMGSY Package No AS1745) (ii) Dandua Sapmari Bapughat Road(Constructed under PMGSY Package No AS1703) (iii) Dandua Bapughat road (Constructed under PMGSY Package No AS1709) For the year 2025-26, Morigaon District	6.5	₹ 1,42,98,000.00	12868246.00	2%	23-12-2026

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
65	Nagaon	Nagaon & Hojai Road Circle	Kaliabor and Samaguri Territorial Road Division	PR/2025-26/65	Periodic Renewal of (i) Dhanekhowa - Kuhimari Road (Constructed under PMGSY Package No. AS19145) (ii) Senchowa - Pubthoriaroad Road (Constructed under PMGSY Package No. AS19137) For the year 2025-26, Nagaon District	5	₹ 1,10,01,000.00	₹ 94,28,035.00	0%	Work not started yet
66	Nagaon	Nagaon & Hojai Road Circle	Kaliabor and Samaguri Territorial Road Division	PR/2025-26/66	Periodic Renewal of (i) Kuhumtoli NH 37 Road (Constructed under PMGSY Package No. AS1924) (ii) Bhoridhowa - Dhonekhuwa Road (Constructed under PMGSY Package No. AS19146) For the year 2025-26, Nagaon District	4.8	₹ 1,05,60,000.00	₹ 88,52,870.00	0%	Work not started yet
67	Nagaon	Nagaon & Hojai Road Circle	Nagaon-Batadroba, Raha and Barhampur Territorial Road Div	PR/2025-26/67	Periodic Renewal of (i) Ghogargaon - Bamuni (Constructed under PMGSY Package No AS1942) (ii) Birohigaon - G.B.C Road (Constructed under PMGSY Package No AS19183) (iii) Gayanboiragigaon - Puranigudam K.A.Road (Constructed under PMGSY Package No AS19183) For the year 2025-26, Nagaon District	2.72	₹ 59,84,000.00	₹ 50,86,400.00	20%	WBM Patching Completed
68	Nagaon	Nagaon & Hojai Road Circle	Nagaon-Batadroba, Raha and Barhampur Territorial Road Div	PR/2025-26/68	Periodic Renewal of (i) Palasoni - N.L.Road (Constructed under PMGSY Package No AS19161) (ii) Badalgaon - Putoni (Constructed under PMGSY Package No AS19150) For the year 2025-26, Nagaon District	6.5	₹ 1,42,75,000.00	₹ 1,28,33,225.00	30%	Work is in Progress
69	Nagaon	Nagaon & Hojai Road Circle	Nagaon-Batadroba, Raha and Barhampur Territorial Road Div	PR/2025-26/69	Periodic Renewal of (i) Alengi Satra - Ghahi Gaon (Constructed under PMGSY Package No AS19149) (ii) Panigaon - Halowagaon (Constructed under PMGSY Package No AS19142) For the year 2025-26, Nagaon District	7	₹ 1,53,75,000.00	₹ 1,33,53,146.00	2%	Work is in Progress
70	Nagaon	Nagaon & Hojai Road Circle	Nagaon-Batadroba, Raha and Barhampur Territorial Road Div	PR/2025-26/70	Periodic Renewal of (i) Rd from Mohkhuli to Lataimari Rd. at Gotonga (Constructed under PMGSY Package No AS1903) (ii) Morongial - C.N.Road (Constructed under PMGSY Package No AS19161) (iii) Hatigaon - Bihorigaon via Teliagaon (Constructed under PMGSY Package No AS19183) For the year 2025-26, Nagaon District	4.57	₹ 1,00,36,000.00	₹ 89,32,040.00	5%	Work Just started

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
71	Nagaon	Nagaon & Hojai Road Circle	Nagaon-Batadroba, Raha and Barhampur Territorial Road Div	PR/2025-26/71	Periodic Renewal of (i) Rd from Deobali to NH-37 at Sutargaon (Constructed under PMGSY Package No AS1902) (ii) Bamunijan - Dighaliati Road (Constructed under PMGSY Package No AS19154) (iii) NH-37 - Westkangaon (Constructed under PMGSY Package No AS19154) (iv) L077-Buragohainthan vill to Rangalumukh Road (Constructed under PMGSY Package No AS19295) For the year 2025-26, Nagaon District	4.85	₹ 1,04,24,000.00	₹ 1,04,24,000.00	100%	Work Completed
72	Nagaon	Nagaon & Hojai Road Circle	Nagaon-Batadroba, Raha and Barhampur Territorial Road Div	PR/2025-26/72	Periodic Renewal of (i) Kamgaon - NH-37 (Constructed under PMGSY Package No AS19242) (ii) Amsoi - Margargrant (Constructed under PMGSY Package No AS19106) For the year 2025-26, Nagaon District	5	₹ 1,00,65,000.00	₹ 87,56,583.00	2%	Work is in Progress
73	Nagaon	Nagaon & Hojai Road Circle	Hojai District Territorial Road Division	PR/2025-26/73	Periodic Renewal of Chanmajhi - Modartoli (Constructed under PMGSY Package No AS1959) For the year 2025-26, Nagaon District	2.9	₹ 63,99,000.00	₹ 54,39,150.00		
74	Nalbari	Nalbari Road Circle	Nalbari District Territorial Road Division	PR/2025-26/74	Periodic Renewal of (i) Rampur Peradhara (L= 2.00 KM) Road (constructed under PMGSY Package NO. AS-20-22) (ii) Bekattari - Rampur (L= 3.50 KM) Road (constructed under PMGSY Package NO. AS-20-88) For the year 2025-26, Nalbari District	5.5	₹ 1,21,02,000.00	₹ 1,05,89,200.00	15%	Renewel work completed
75	Nalbari	Nalbari Road Circle	Nalbari District Territorial Road Division	PR/2025-26/75	Periodic Renewal of (i) L051-Jaijabari Allia (T07) to Khatikuchi (L= 2.70 KM) Road (constructed under PMGSY Package NO. AS-20-125) (ii) L056-GDB(T05) to Bardhanara No.-1 (L= 1.30 KM) Road (constructed under PMGSY Package NO. AS-20-127) For the year 2025-26, Nalbari District	4	₹ 88,02,000.00	₹ 85,29,085.00	10%	Renewel work completed

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
76	Nalbari	Nalbari Road Circle	Nalbari District Territorial Road Division	PR/2025-26/76	Periodic Renewal of (i) Rajakhat Banekuchi - Madhupur (Akhra Behampur) (L= 5.20 KM) Road (constructed under PMGSY Package NO. AS-20-35) (ii) Bagals at Siva-Mohkhuli to Bagurihati (L=2.00km) road (constructed under PMGSY package no. AS-20-33) For the year 2025-26, Nalbari District	7.2	₹ 1,58,41,000.00	11934637.00	100%	Final Bill submitted Modified Bill Amoutn= 192.20363
77	Nalbari	Nalbari Road Circle	Nalbari District Territorial Road Division	PR/2025-26/77	Periodic Renewal of (i) L031-Bargaon to Ratanpur (L= 4.80 KM) Road (constructed under PMGSY Package NO. AS-20-112) (ii) Bagals road-Sursuri village (L=1.80 km) (constructed under PMGSY package no. AS-20-33) For the year 2025-26, Nalbari District	6.6	₹ 1,45,20,000.00	11165969.00	5%	Work in Progress
78	Sivasagar	Charaideo & Sibsagar Road Circle	Nazira Territorial Road Division	PR/2025-26/78	Periodic Renewal of (i) L062-Dhudar Ali to Changmaigaon Road (Constructed under PMGSY Package No. AS21218) (ii) L032 Kapahtoli Mising Gaon road Ch.0.00m to Ch.1200.00m(Constructed under PMGSY Package No. AS21148) For the year 2025-26, Sivasagar District	3.7	₹ 79,71,000.00	₹ 79,70,969.00	309%	Work in Progress
79	Sivasagar	Charaideo & Sibsagar Road Circle	Sibsagar and Demow Territorial Road Division	PR/2025-26/79	Periodic Renewal of (i) L070-Kaibatra Lahon gaon Ali (Constructed under PMGSY Package No AS21160) (ii) L076-Thekeratol Mising Gaon Ali (Constructed under PMGSY Package No AS21164) (iii) Taimua Ali - LuthuriChetia Ali Road (Constructed under PMGSY Package No. AS2143) (iv) Haripara Ali to Chatai Ali Road (Constructed under PMGSY Package No AS2139) For the year 2025-26, Sivasagar District	6.65	₹ 1,46,24,000.00	13856141.00	10%	Work in Progress
80	Sivasagar	Charaideo & Sibsagar Road Circle	Sibsagar and Demow Territorial Road Division	PR/2025-26/80	Periodic Renewal of (i) Noga ali - Jaradhara gaon (Constructed under PMGSY Package No AS2191) (ii) Naga Ali - Dulia Puranimelia (Constructed under PMGSY Package No AS21108) (iii) L043-Amguri level crossing road (Constructed under PMGSY Package No AS21154) For the year 2025-26, Sivasagar District	5.84	₹ 1,28,40,000.00	12165806.00	10%	Work in Progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
81	Sivasagar	Charaideo & Sibsagar Road Circle	Sibsagar and Demow Territorial Road Division	PR/2025-26/81	Periodic Renewal of (i)NH 37 - Bolomia (Constructed under PMGSY Package No AS2191) (ii) NH 37 Dhaiali from Ch.0.00m to Ch. 1450.00m (L 1.45) (Constructed under PMGSY pkg no AS2144) (iii) NH 37- E n D Embankment Road (Constructed under PMGSY Package No AS2192) (iv) NH 37 to Kharikatia Ali (Constructed under PMGSY Package No AS2133) For the year 2025-26, Sivasagar District	7.1	₹ 1,56,20,000.00	14799841.00	10%	Work in Progress
82	Sonitpur	Sonitpur & Biswanath Road Circle	Barchalla & Dhekiajuli Territorial Road Division	PR/2025-26/82	Periodic Renewal of (i) Nabilpathar - Patidoi Bherela Road (Constructed under PMGSY Package No. AS2272) (ii) Dhankhanda - Nepalibasti Road (Constructed under PMGSY Package No. AS2258) (iii) NH 52 - Rangagara Road (Constructed under PMGSY Package No. AS2260) For the year 2025-26, Sonitpur District	6.76	₹ 1,48,72,000.00	11475046.00	0%	Work not Started
83	Sonitpur	Sonitpur & Biswanath Road Circle	Barchalla & Dhekiajuli Territorial Road Division	PR/2025-26/83	Periodic Renewal of (i) Gariapathar - Barigaon Dighalipar Road (Constructed under PMGSY Package No. AS2618) (ii) Balijan Kachari - Nichalamari Road (Constructed under PMGSY Package No. AS2273) For the year 2025-26, Sonitpur District	8.5	₹ 1,86,14,000.00	₹ 1,86,02,784.00	75%	Work is in Progress
84	Sonitpur	Sonitpur & Biswanath Road Circle	DPIU Of Gohpur Civil Sub-Division Territorial Road Div	PR/2025-26/84	Periodic Renewal of (i) Balijan - Lawguti Road (Constructed under PMGSY Package No AS2275) (ii) NH 52 to Doimalu Jorhatiagaon (Constructed under PMGSY Package No AS2235) For the year 2025-26, Sonitpur District	4.9	₹ 1,07,78,000.00	10773005.00	100%	renewal work completed
85	Tinsukia	Tinsukia Road Circle	Digboi and Margherita Territorial Road Division	PR/2025-26/85	Periodic Renewal of Powal Agbondha Road (Constructed under PMGSY Package No AS2325) For the year 2025-26, Tinsukia District	4.46	₹ 98,15,000.00	₹ 97,16,849.93	10%	Work in Progress
86	Tinsukia	Tinsukia Road Circle	Tinsukia, Doomdooma, Makum and Sadia Territorial Road Division	PR/2025-26/86	Periodic Renewal of (i) Borpathar - Megela No 2 (Constructed under PMGSY Package No AS2351) For the year 2025-26, Tinsukia District	3	₹ 65,99,000.00	5903905.00	15%	Work in Progress

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	13	16	20
87	West Karbi Anglong	Diphu Road Circle	Hamren Road Division	PR/2025-26/87	Periodic Renewal of (i)Langsomepi to Langparpan road (Constructed under PMGSY Package No AS1224) (ii)Longpai Rumphum Rupai road(Constructed under PMGSY Package No AS1286) For the year 2025-26, West Karbi Anglong District	9.5	₹ 1,99,49,000.00	₹ 1,98,89,092.39	100%	renewal work completed
88	West Karbi Anglong	Diphu Road Circle	Umpanai Road Division	PR/2025-26/88	Periodic Renewal of (i)Borkok_Bhoksong_road - Jukuta (Constructed under PMGSY Package No AS1263) (ii) 12th Km of BHDV to Tengarlangso No-2 Road (Constructed under PMGSY Package No AS1212) (iii) Borkok Bhoksong Road to Tamulbari (Constructed Under PMGSY Package No.AS-12-63) For the year 2025-26, West Karbi Anglong District	5.4	₹ 1,19,25,000.00	₹ 1,16,86,500.00	2%	Work in Progress
89	Udalguri	DPIU Of Udalguri (R & B) Division, Udalguri	Udalguri R & B Division, Udalguri	PR/2025-26/89	Periodic Renewal of (i) Purani Hapagaon to R U Road(Constructed under PMGSY Package No AS26191) (ii)Barigaon Gerua to Barigaon (Constructed under PMGSY Package No AS26115) For the year 2025-26, Udalguri District	6.40	₹ 1,28,38,000.00	₹ 1,08,08,153.00	05 %	Work in Progress
90	Udalguri	DPIU Of Udalguri (R & B) Division, Udalguri	Udalguri R & B Division, Udalguri	PR/2025-26/90	Periodic Renewal of (i)Batabari no.2 to Bangurung (Constructed under PMGSY Package No AS26139) (ii)Junglepara Dakhin to M. B. Road (Constructed under PMGSY Package No AS26104) For the year 2025-26, Udalguri District	4.87	₹ 1,09,71,000.00	₹ 93,25,350.00	5 %	Work in Progress
91	Chirang	Kokrajhar Road Circle	Chirang (R&B) Division	PR/2025-26/91	Periodic Renewal of Bijni to Boulajhar Road (Constructed under PMGSY Package No. AS-25-160) for the year 2025-26, Chirang District	7.60	₹ 1,69,64,000.00	₹ 1,17,02,231.00	100%	Renewal work completed
92	Chirang	Kokrajhar Road Circle	Chirang (R&B) Division	PR/2025-26/92	Periodic Renewal of (i)Andergaon Boupara road (Constructed under PMGSY Package No AS2506)(ii) Patiladoha to Kachubil (Constructed under PMGSY Package No AS2530) (iii) Palengbari Deotari road (Constructed under PMGSY Package No AS2509) (iv) Chatianguri to Koptupli road(Constructed under PMGSY Package No AS2508) For the year 2025-26, Chirang District	9.20	₹ 1,95,00,000.00	₹ 1,34,52,221.00	100%	Renewal work completed

Sl No	District	Road Circle	Division	Package No	Name of Road(Package Wise)	Length (km)	SANCTION AMOUNT	CONTRACT AMOUNT	Physical Progress (in %)	Remarks/issues (Probable Date of completion if any work is still under progress)
1	2	3	4	5	6	8	9	10	11	12
93	Chirang	Kokrajhar Road Circle	Chirang (R&B) Division	PR/2025-26/93	Periodic Renewal of L076-Panbari to Chowrang I (Constructed under PMGSY Package No AS25103) For the year 2025-26, Chirang District	8.00	₹ 1,78,59,000.00	₹ 1,23,20,416.00	100%	Renewal work completed
94	Chirang	Kokrajhar Road Circle	Chirang (R&B) Division	PR/2025-26/94	Periodic Renewal of (i) L05 - Birinchiguri (Constructed under PMGSY Package No AS2580) (ii) L024- Tukrajhar to Pub Patabari (Constructed under PMGSY Package No AS25225) (iii) L043-NH 31 C to Gendergaon (Constructed under PMGSY Package No AS25109) For the year 2025-26, Chirang District	5.43	₹ 1,19,51,000.00	₹ 82,39,797.00	100%	Renewal work completed
95	Chirang	Kokrajhar Road Circle	Chirang (R&B) Division	PR/2025-26/95	Periodic Renewal of (i) SH1 - Borogaon (Constructed under PMGSY Package No AS2579) (ii) L064-Dantak Road to Salbari (Constructed under PMGSY Package No AS25121) For the year 2025-26, Chirang District	5.12	₹ 1,12,49,000.00	₹ 78,18,762.00	100%	Renewal work completed
96	Cachar	Cachar Road Circle	Lakhipur civil Sub Division TRD	PR/2025-26/96	Periodic Renewal of Pailapool Kumacherra NEC Road- Lankar Punji (Constructed under PMGSY Package No AS03110) For the year 2025-26, Cachar District	2.50	₹ 55,00,000.00	₹ 54,95,739.00	0%	Work not yet started
97	Sivasagar	Charaideo & Sibsagar Road Circle	Nazira TRD	PR/2025-26/97	Periodic Renewal of KK Baruah Ali NH-61 from Ch.0.00m to Ch.2000.00m (L=2.00km) (Constructed under PMGSY Package No AS2167) For the year 2025-26, Sivasagar District	2.00	₹ 44,00,000.00	₹ 43,97,734.00	45%	Work in progress


Chief Engineer, PWD (Border Roads)
Assam, Chandmari, Guwahati-3