

অসম বিধান সভা

*তৰা চিহ্নিত প্ৰশ্ন নং : ২২৪

উত্তৰ দিবলগীয়া তাৰিখ : ২৭/০৭/২০২৬

বিষয় : 2025-26 এ RIDF (NABARD), MMPPNA এবং SOPD-G সম্পৰ্কিত ।
বিধায়ক : শ্ৰী জাকৰিয়া আহমেদ :

মাননীয় লোক নিৰ্মাণ (পথ সমূহ) বিভাগৰ মন্ত্ৰী মহোদয়ে অনুগ্ৰহ কৰে জানাবেন কি :

- (ক) অৰ্থবৰ্ষ ২০২৫-২৬-এ RIDF (NABARD), MMPPNA এবং SOPD-G-এৰ অধীনে শ্ৰীভূমি জেলায় অনুমোদিত বিভিন্ন সড়ক প্ৰকল্পৰ বৰ্তমান অগ্ৰগতি, কত অৰ্থ বৰাদ্দ ও ব্যয় হয়েছে এবং ঠিকাদাৰদেৱ কত অৰ্থ প্ৰদান কৰা হয়েছে ? বিস্তাৰিত তথ্য সদনে জানাবেন ।
- (খ) গ্ৰামাঞ্চলৰ ৩-৪ মিটাৰ প্ৰস্থৰ দীৰ্ঘ সড়কগুলো পূৰ্ত্ত বিভাগৰ প্ৰচলিত প্ৰকল্পে অন্তৰ্ভুক্ত কৰা যায় না । এসব সড়কৰ পূৰ্ণাঙ্গ উন্নয়নৰ জন্য সরকার কি কোনো বিশেষ প্ৰকল্প বা বিকল্প অৰ্থায়নৰ ব্যবস্থা গ্ৰহণ কৰবে ?
- (গ) শ্ৰীভূমি শহৰসহ বিভিন্ন এলাকায় সড়কৰ পাশে পৰ্যাপ্ত নিকাশি ব্যবস্থা না থাকায় জলাবদ্ধতা ও কৃত্ৰিম বন্যাৰ সৃষ্টি হচ্ছে । এ সমস্যা সমাধানে সরকার কি ড্ৰেনেজ মাস্টাৰ প্ল্যান গ্ৰহণ কৰবে ?
- (ঘ) গত ৬ জুলাই বিধানসভায় আমাৰ লিখিত প্ৰশ্নৰ উত্তৰে সরকার মালুয়া থেকে শ্ৰীভূমি আইওসি পয়েণ্ট পৰ্যন্ত কাজৰ কথা জানিয়েছে । তাহলে বদৰপুৰ-মালুয়া অংশৰ দায়িত্ব কোন সংস্থা নেবে এবং কবে কাজ শুৰু হবে ?
- (ঙ) শ্ৰীগৌৰী-সুতাৰকান্দি সড়কটিৰ অবস্থা আৰও খৰাপ হয়েছে, তাই দ্ৰুত চলাচলযোগ্য কৰা এবং আগামী শুষ্ক মৌসুমে স্থায়ী সংস্কাৰৰ ব্যবস্থা গ্ৰহণ কৰা হবে কি?

::উত্তৰ::

মাননীয় লোক নিৰ্মাণ বিভাগৰ মন্ত্ৰী ড° হিমন্ত বিশ্ব শৰ্মা মহোদয়ে উত্তৰ দিব :

- (ক) উল্লেখিত আঁচনিসমূহৰ অধীনস্থ প্ৰকল্প সমূহৰ অগ্ৰগতি, অনুমোদিত পুঁজি, নিবিদা চুক্তিৰ পৰিমাণ আৰু পৰিশোধ কৰা পুঁজিৰ বিতং তথ্য Annexure-A ত দেখুওৱাই সংলগ্ন কৰা হৈছে । (Portalত upload কৰা হ'ল)
- (খ) লোকনিৰ্মাণ বিভাগৰ দ্বাৰা ৩-৪ মিটাৰ প্ৰস্থৰ পথ নিৰ্মাণ কৰিবলৈ চৰকাৰৰ কোনো আঁচনিৰ Guide Line এ সমৰ্থন নকৰে । অৱশ্যে কোনো কোনো ক্ষেত্ৰত কম প্ৰস্থৰ পথ জৰুৰী আৰু অগ্ৰধিকাৰ যোগ্য বিবেচিত হ'লে ভূমি অধিগ্ৰহণ কৰাই হলেও বহল কৰি নিৰ্মাণ কৰাৰ ব্যৱস্থা কৰা হৈ আহিছে ।
- (গ) অসম চৰকাৰৰ নগৰ আৰু গৃহ উন্নয়ন বিভাগৰ অধীনস্থ শ্ৰীভূমি চহৰৰ বাবে প্ৰস্তুত কৰা মাষ্টাৰ প্লেনত জলনিষ্কাশনৰ বিষয়টো সন্নিবিষ্ট কৰা হৈছে ।
- (ঘ) বদৰপুৰৰ পৰা মালুৱা পথচোৱা NHIDCL ৰ অধীনত Defect Liability Period ৰ অধীনত অস্থায়ীভাৱে মেৰামতি হৈ আছে । NHIDCL কতৃপক্ষই জনোৱামতে স্থায়ী মেৰামতিৰ কাম বাৰিষাকালৰ পিছতে হাতত লোৱা হব ।
- (ঙ) শ্ৰীভূমি সুতাৰকান্দি পথচোৱা NHIDCL ৰ অধীনত নিয়োগ কৰা HAM Concessionaire ৰ দায়িত্ব আছে । ইয়াৰ উন্নীতকৰণৰ বাবে নিবিদা আহ্বান কৰা হৈছে আৰু সোনকালেই কামখিনি আৰম্ভ হোৱাৰ সম্ভাৱনা আছে ।

The reply uploaded in the portal

---000---


Annexure-A

STATUS OF WORKS SANCTIONED DURING THE FINANCIAL YEAR 2025-26 under RIDF-XXXI

SL No.	Division	LAC	Sanction Year	Project Name	Head	Sanctioned		Name of Contractor	Contract Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
						Amount in Lakhs	Road Length (in Km)					
1	Karimganj North & Karimganj South TRD	Karimganj North	2025-26	Improvement of (i) Road from Aylabari PWD Road to Bedrong (ii) road starting from L. C Road to Ambarkhana via Dr. Akhil Paul House (iii) road from Maizgram Pathu PWD Road to Maizgram Hospital via Karkori Kalachand bari via Dhorghori to Kalachand Bari under Mukhya Mantrir Paki Path Nirman Achani (MMPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	RIDF-XXXI	360.03	3.405	Kishor Das	360.03	1%	0	Work just started
2	Karimganj North & Karimganj South TRD	Karimganj North	2025-26	Improvement of (i) road from Panerogarh Swapnargool PWD Road to South Swapnargool Bhairav Bari at Ward no. 4 (ii) Kamalpur PMGSY road near Kamalpur L.P. School to Kamalpur Bagacherra via Bhairavbari & Kamalpur Masjid (iii) road starting from NH-8 at Suprakandi to Nayagram via Pin Nagar Kalibari under Mukhya Mantrir Paki Path Nirman Achani (MMPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	RIDF-XXXI	351.49	3.485	Samsul Hoque Choudhury	351.4	0%	0	Work just allotted
3	Karimganj North & Karimganj South TRD	Karimganj North	2025-26	(i) Improvement of Road Starting from NH- 37 to Srigouri (ii) Strengthening of Kaliganj Bagbari Road (iii) Improvement of road starting from Kaliganj Chandrapur PWD Road to Daspara Kali Mandir via Notun basti Jame Masjid (iv) Improvement of Road starting from NH-37 at Arjun Gach to Mirjapur from Ch. 850.00 M to CH. 1900.00M (v) Improvement of Road starting from Hasanpur Rangarpara Road to Joyforpur Daspara Via Sashanghat under Mukhya Mantrir Paki Path Nirman Achani (MMPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	RIDF-XXXI	485.57	5.42	Gayatri Singh	485.55	0%	0	Work just allotted

SL No.	Division	LAC	Sanction Year	Project Name	Head	Sanctioned		Name of Contractor	Contract Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
						Amount in Lakhs	Road Length (in Km)					
4	Patharkandi & R.K. Nagar Territorial Road Division	Patharkandi	2025-26	Improvement of (i) LK road to Badshahi F.V. PMGSY road to south Sagolmora, (ii) Lowairpoa-Kanmun road to South Kalacherra Mosque, (iii) Lowairpoa-Kanmun road to Bazaricherra & Madhabpur (Part-I, II & III) under Mukhya Mantrir Paki Path Nirman Achari (MMPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	RIDF-XXXI	454.39	4.955	Suman Dhar	454.389	0%	0	Work just allotted
5	Patharkandi & R.K. Nagar Territorial Road Division	Patharkandi	2025-26	Improvement of (i) ONGC colony to Purbo Hafania gool Kurtacherra 4-no basti road, (ii) Road from PWD road near Saurav Kanoo house to Narayan Goala house at ward no-8 in Putni G.P. under Mukhya Mantrir Paki Path Nirman Achari (MMPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	RIDF-XXXI	198.51	2.02	Giriraj Bhattacharjee	198.5	0%	0	Work just allotted
6	Patharkandi & R.K. Nagar Territorial Road Division	Patharkandi	2025-26	Improvement of (i) Asairghat to Uttar Barshabari at Dengarbond G.P., (ii) NH-08 to Dengarbond PMGSY road under Mukhya Mantrir Paki Path Nirman Achari (MMPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	RIDF-XXXI	239.67	2.4	Giriraj Bhattacharjee	239.67	0%	0	Work just allotted
7	Patharkandi & R.K. Nagar Territorial Road Division	Patharkandi	2025-26	Improvement of (i) L.K. road to L.K. road at Ishabeel Jungle line via Somshanghat, (ii) Longai Te zero mile ton Chipacherra Chakma basti at Ward no-06, (iii) P.K. road to Khilorbond under Mukhya Mantrir Paki Path Nirman Achari (MMPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	RIDF-XXXI	432.88	5.255	Nilu Paul	432.88	0%	0	Work just allotted
8	Patharkandi & R.K. Nagar Territorial Road Division	Patharkandi	2025-26	Improvement of (i) Bazarghat-Basantapur PWD road to near Bazarghat Railway line via Madanmohon Ashram, (ii) Sonairpar to Gobindaganj bazar via Sonairpar Kalibari, (iii) Bazarghat-Basantapur PWD road to Asimganj-Anipur road via Sarajit Nath house, (iv) Fakuagram PWD road to Fakugram ferryghat via Nipurilla under Mukhya Mantrir Paki Path Nirman Achari (MMPPNA) under RIDF-XXXI of NABARD for the year 2025-26.	RIDF-XXXI	350.45	5.24	Sankar Jyoti Das	350.45	0%	0	Work just allotted

SL No.	Division	LAC	Sanction Year	Project Name	Head	Sanctioned		Name of Contractor	Contract Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
						Amount in Lakhs	Road Length (in Km)					
9	Patharkandi & R.K. Nagar Territorial Road Division	R K Nagar	2025-26	Improvement of (1) Kadamtala to Gamariya road (L=8.490km in stretches) with protection work of Samridhhipur road (2) road from Bidyanagar tri-junction to Dullavcherra TE factory road (L=8.90 Km) under Mukhya Mantrir Paki Path Nirman Achari (MMPPNA) under RIDF-XXXI for the year of 2025-26.	RIDF-XXXI	627.14	17.39	T.Y Engineering Pvt. Ltd	627.14	0%	0	Work just allotted
10	Patharkandi & R.K. Nagar Territorial Road Division	R K Nagar	2025-26	Improvement of (1) Dullavcherra -Vetarbond road (L=7.50 Km in stretches), (2) Anipur basti to Ullashnagar road (L= 2.65 Km) under Mukhya Mantrir Paki Path Nirman Achari (MMPPNA) under RIDF-XXXI for the year of 2025-26.	RIDF-XXXI	336.33	10.15	MS Woodland Farms Pvt. Ltd	336.33	17%	0	
11	Patharkandi & R.K. Nagar Territorial Road Division	R K Nagar	2025-26	Improvement of (1) road from Anipur-Zamuang road to Roypur (Ph-II), (2) road from Purbo fanai to Doulatpur village, (3) Vetarbond Bhairab bari to Rangkhoh Basti road under Mukhya Mantrir Paki Path Nirman Achari (MMPPNA) under RIDF-XXXI for the year of 2025-26.	RIDF-XXXI	335.04	3.59	Sew Kumar Kamkar	335	0%	0	Work just allotted
12	Patharkandi & R.K. Nagar Territorial Road Division	R K Nagar	2025-26	Improvement of road from (1) R.K.Nagar bye pass to Lalbalu Khasia Punjee via Chunarigool Kali Mandir, (2) Dullavcherra TE factory road to Dullavcherra Vetenary near Ex MLA house (Pt-I and Pt-II), (3) West Baruala road under Mukhya Mantrir Paki Path Nirman Achari (MMPPNA) under RIDF-XXXI for the year of 2025-26.	RIDF-XXXI	347.27	3.715	M/S RA Mazumdar	347.27	10%	0	Work just allotted


 Chief Engineer
 PWD (Roads), Assam
 Chandmari, Guwahati-3

Annexure-A
STATUS OF WORKS SANCTIONED DURING THE FINANCIAL YEAR 2025-26 under SOPD-G

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
1	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Reconstruction of CK Road starting from Ratanpur trijunction to Kauli bridge under SOPD-G for the year 2025-26 of Sribhumi District (Karimganj South LAC)	105.61	2.840	Mohammad Shamim Ahmed	105.6	40%	0	Work in progress
2	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Reconstruction of Lalpool to Thamua Road under SOPD-G for the year 2025-26	124.00	3.040	Kabir Ahmed	123.97	70%	0	Work in progress
3	Karimganj North, & Karimganj South Territorial Road Division	2025-26	(i)Reconstruction of road from NH-8 at Moina to Eraligool 15th I.R Battalion Camp under SOPD-G for the year 2025-26 (ii)Reconstruction of Mubarakpur Village Road under SOPD-G for the year 2025-26 (Karimganj South LAC)	98.44	2.400	Mohammed Abdun Noor	98.43657	35%	0	Work in progress
4	Karimganj North, & Karimganj South Territorial Road Division	2025-26	(i) Reconstruction of Tukerbazar to Barigram Pecharpar Road via Katargool/Telipara under SOPD-G for the year 2025-26 (ii) Reconstruction of Barigram PWD Road to Badejama under SOPD-G for the year 2025-26	112.37	2.650	Rezaul Karim	112.36	95%	0	Work in progress
5	Karimganj North, & Karimganj South Territorial Road Division	2025-26	(i)Construction Of Isamoti Nabipur PWD Road at PHE to Isamoti under SOPD-G for the year 2025-26 (ii)Construction of road from Bahadurpur Thamua PWD Road to North Deriabari under SOPD-G for the year 2025-26 of Sribhumi District (Karimganj South LAC) (iii)Construction of Road from NH-8 to Asimshah Idgah Hathkhola Part-1 & Part-2 under SOPD-G for the year 2025-26 (Karimganj South LAC) (iv)Reconstruction of Tukur Bazar Bridge to Dhuparghat Road under SOPD-G for the year 2025-26. (v)Construction of Sonatula PWD Road to Uttar Keuti under SOPD-G for the year 2025-26 of Sribhumi District (Karimganj South LAC) (vi)Construction of road from Vitorgool Tukerbazar Road to Major:kandi under SOPD-G for the year 2025-26 of Sribhumi District (Karimganj South LAC)	191.88	2.270	Rabijul Islam	191.87	2%	0	Work in progress and Notice has been served to the contractor
6	Karimganj North, & Karimganj South Territorial Road Division	2025-26	(i)Construction of Nilambazar Balia PWD Road to Kaedighirpar under SOPD-G for the year 2025-26 (Karimganj South LAC) (ii)Construction of Purnagram PWD Road to Bahadurpur Part-1 & Part-2 under SOPD-G for the year 2025 -2026 (Karimganj South LAC) (iii)Construction of Road from NH-8 at Baraigram to Paulpara under SOPD-G for the year 2025-26 (iv)Construction of Road from Batya to Niyamathkani under SOPD-G for the year 2025-26 of Sribhumi District (Karimganj South LAC)	198.87	2.038	Himalaya Construction	198.85	5%	0	Work in progress and working estimate has been submitted

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
7	Karimganj North, & Karimganj South Territorial Road Division	2025-26	(i)Construction of Bridge approaches at Paulpara,Kayasthagram Duranagar Road under SOPD-G for the year 2025-26 (Karimganj South LAC)(ii)Construction Of Nilambazar Suprakandi PWD Road to Dighalbag under SOPD-G for the year 2025-26 (iii)Construction Of FN Road at Nilambazar Bridge No 21/1 to Jatrapur Road under SOPD-G for the year 2025-26 (Karimganj South LAC) (iv) Construction Of Ujangaon LP School to Tikarpara under SOPD-G for the year 2025-26 (v)Construction of Road from Dewtoli PWD Road to IBB Road under SOPD-G for the year 2025-26 of Sribhumi District (Karimganj South LAC) (vi)Construction of Road from Binodini Fakua PWD Road to Rajdual under SOPD-G for the year 2025-26 (Karimganj South LAC)	278.78	3.252	Kabir Uddin	278.7448	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to start the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
8	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road with drain from NH-37 near Arengabad Shani Mandir to Border Road under SOPD-G for the year 2025-26 of Sribhumi District, North Karimganj LAC.	45.82	0.470	Biswajit Roy	45.82	35%	0	Work in progress
9	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road from Chargola Kaliganj Road via Graveyard of Nath & Muslim Community to Lt. Haji Abdur Raquib's residence under SOPD-G for the year 2025-26 in North Karimganj LAC, Sribhumi.	22.04	0.214	Bappan Kumar Das	22.04	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to start the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
10	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road from Kushiara river embankment to Border road and Kalibari via Mahaprabhu Akra at Nuton Basti under SOPD-G for the year 2025-26 of Sribhumi District, North Karimganj LAC.	69.36	0.788	Rajan Dey	69.36	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to start the work as soon as rainy season gets over and complete the work within the stipulated timeframe.

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
11	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road from NH-37 to Railway Yard via Durga Bari at Village Sajipara under SOPD-G for the year 2025-26 of Sribhumi District, North Karimganj LAC.	58.02	0.625	Rashid Ahmed	58.02	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to start the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
12	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road from NH-37 to River Barak via Village Bundashil under SOPD-G for the year 2025-26 in North Karimganj LAC, Sribhumi.	120.62	0.758	Biplab Banik	120.62	7%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
13	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road from Kaliganj Chokirmukh PWD Road to Ranirpar Jadutilla road vial Rajghat under SOPD-G for the year 2025-26 in North Karimganj LAC, Sribhumi.	34.03	0.337	Ramanuj Dutta	34.03	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to start the work as soon as rainy season gets over and complete the work within the stipulated timeframe.

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
14	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road starting from Nitu Dutta house to Samsu Mia house via Sri Sri Mahal Prabhu Akrah of Village Nandapur under SOPD-G for the year 2025-26 in North Karimganj LAC, Sribhumi.	51.70	0.513	Shamim Ahmed	51.7	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to start the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
15	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road from Teledighirpar PWD Road to Rangpur PWD road via Samsuddin house at village Malaidighirpar under SOPD-G for the year 2025-26 of Sribhumi District, North Sribhumi LAC.	31.66	0.333	Subrata Nag	31.65	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
16	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of one storey building of Office of the Superintending Engineer, Hailakandi & Sribhumi Road Circle, Sribhumi under SOPD-G for the year 2025-26 Of Sribhumi District(Karimganj North LAC)	79.99	-	Supriyo Das	79.99	10%	0	Work in progress
17	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Balance work estimate for repair/rehabilitation of BUG Br.No-8/1 at Ch.7100.00m on Anipur-Dullavcherra-Zamuang road at Dullavcherra under (SOPD-G) for the year 2025-26	282.05	0.000	Smt Moumita Deb	281.85	95%	0	
18	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Improvement of (i) Daluacherra PWD road to Fultali L.P.School, (ii) NH-08 near bye-pass tri-junction to Moyna Kalibari via Moyna L.P.School, (iii) Fakua PWD road to 56-Paribar via Veterinary Dispensary, (iv) Road from Tarbincherra PMGSY road to Navadaya Public HS School via 1350no Akshay Sinha L.P. School at Deb para under Mukhya Mantrir Paki Path Nirman Achani (MMPPNA) under SOPD-G for the year 2025-26.	354.94	4.060	Shayeed Ahmed	354.94	0%	0	Work just allotted
19	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Construction of (1) West Harinagar village road, (ii) Balance length of Namasudra Para road, (iii) Horogouri Ashram road at Harinagar Monipuri basti under Mukhya Mantrir Pakipath Nirman Achani (SOPD-G) for the year 2025-26. (Ramkrishna Nagar LAC)	131.292	1.610	JOYDIP NANDI	131.2667	0%		Work just allotted

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
20	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Restoration of road from Anipur-Zamung road near the use of Asit Paul to Vatarbond basti under Mukhya Mantrir Paki Path Nirman Achani (SOPD-G) for the year 2025-26. (Ramkrishna Nagar LAC)	16.22	2.880	S & A CONSTRUCTION	16.2018	0%		Work just allotted
21	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Construction of (i) Cachari Kalibari road at Bidyanagar, (ii) Missing link of Gobindaganj to Bazarghat road), (iii) C.R. road to Chandmari at Patiala G.P. with renovation of PWD inspection bungalow at R.K.Nagar, (iv) Approach road etc. on either side of the sub-way bridge for rehabilitation of Dullavcherra BUG bridge no-1/1 under Mukhya Mantrir Pakipath Nirman Achani (SOPD-G) for the year 2025-26. (Ramkrishna Nagar LAC)	221.42	1.800	M/S. Sony Construction	221.420	15%	0	
22	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Construction of (i) Missing link from Asom Mala 1.0 project to Sonaicherra bazar, (ii) Road from Saizanagar PMGSY road to Anipur-Monacherra road at Dhoronala(Ph-I), (iii) Protection work along side Dullavcherra to Dargarbond road, (iv) missing link from C.R. PWD road to PMGSY road at Wangirbond Abadi basti via Ashim Biswas house, (v) Protection work along side Janatabazar road under Mukhya Mantrir Pakipath Nirman Achani (SOPD-G) for the year 2025-26.	297.20	2.003	M/S. S.T. Enterprise	297.190	15%	0	
23	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Construction/Improvement of road from - (i) Kasergaon PWD road to Seorara Nath para via Dr. Monmoth Nath house, (11) NH-08 at Patharkandi to Ramkrishna Mission, (iii) Bazarghat-Basantapur PWD road to Bazarghat Middle School, (iv) Asimganj-Anipur PWD road to Debnath para, (v) NH-08 at Mundomala to Soshan Kalibari, (vi) Julai village road (part-I, II, III), (vii) Kazirbazar-Patharkandi road to North Chagikhauri, (viii) Fakuagram bazar approach road & Fakugarm H.S. School approach road, (ix) Fakuagram bazar to Lomba Colony via Pathairu colony (X) Muliala Bethubari PMGSY road to Muliala culvert via Kali Mandir under Mukhya Mantrir Pakipath Nirman Achani (SOPD-G) for the year 2025-26. (Patharkandi LAC)	299.76	5.450	DEBASISH BHOWMIK	299.76	0%	0	Just allotted
24	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Construction of road from (i) Duhalia-Narainpur PMGSY road to Narainpur ward no-08 near Anirudha nath house at Duhalia-Faridkuna G.P., (ii) Anipur PWD road to PMGSY road at Duhalia Pt-IV, (iii) Kazirbazar -Patharkandi road to Nath para under Mukhya Mantrir Pakipath Nirman Achani (SOPD-G) for the year 2025-26. (Patharkandi LAC)	156.25	1.599	SANKARJYOTI DAS	156.25	0%	0	Just allotted
25	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Construction of road from (i) Katapani PWD road to Katapani footpath field, (ii) Unamgaon PWD road to Unamgaon Petty field, (iii) Patragram village road, (iv) Nayabazar to Charargaon village,, (v) Sataragram village road via Hazarichok village, (vi) Sagalmora PMGSY road to Notun tilla, (vii) NH-08 to Teli basti at ward no-08 at Lowairpoa G.P. under Mukhya Mantrir Pakipath Nirman Achani (SOPD-G) for the year 2025-26. (Patharkandi LAC)	357.68	4.096	BIMAL SINHA	356.583	0%	0	Just allotted
26	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Construction of road from (i) Balance length of Indurair punjee road with remaining culvert works, (ii) Adamtilla Nachghar to Telegu Kalibari at ward no-4, Bubrightat G.P., (iii) L.K. road to PWD road at Ishabeel quarter line Ward no-04, (iv) Kotamoni Cheragi road to 7-no labqur line road, (v) Road from PWD road near sama tripura shop to sonatola khasia punjee LP school at juribari defolala GP (vi) Missing link of Putni village near Namita Goala house to Model High School at Putni, under Mukhya Mantrir Pakipath Nirman Achani (SOPD-G) for the year 2025-26.	366.36	4.986	Shayeed Ahmed	366.158	10%	0	
27	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Construction of (i) road from Chandkhanai bye pass PWD road to Chandroy, (ii) road from Puspapriya ME School PWD road near Narendra Sangha Club to Kalinagar Pt-II, (iii) road from Netaji road to Shivtilla Shiv Mandir, (iv) Anipur NEC road to Ramkrishna Nagar ITI, (v) Paul para road at Chamela bazar under Mukhya Mantrir Pakipath Nirman Achani (SOPD-G) for the year 2025-26. (Ramkrishna LAC)	275.46	2.950	M/S R.A. Mazumdar	274.46	10%	0	
28	Patharkandi RK Nagar Territorial Road Division, Ramkrishna Nagar	2025-26	Improvement of (1) Kamala tilla road (Ph-II), (2) Road from Beltola PWD road to Akhrabari at Kalinagar G.P. (3) Balance length of Sontoshpur to Kalibari bazar road under Mukhya Mantrir Paki Path Nirman Achani (MMPPNA) under SOPD-G for the year 2025-26.	346.24	3.150	MS R.A Mazumdar	346.24	15%	0	Work just allotted

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
29	Karimganj North, & Karimganj South Territorial Road Division	2025-26	(i)Reconstruction of Fakirabazar Nilambazar Road under SOPD-G for the year 2025-26 (ii)Reconstruction of FN Road to Gandhai Bazar via Dasgram & Nilambazar Station Approach Road under SOPD-G for the year 2025-26 (Karimganj South LAC) (iii)Reconstruction of Road from NH-8 at Maina to Hafania under SOPD-G for the year 2025-26 (Karimganj South LAC) (iv)Reconstruction of Dolgram PWD Road to Nilambazar PWD Road under SOPD-G for the year 2025-26	255.94	6.134	Mohammed Abdun Noor	255.93571	25%	0	Work in progress
30	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Paul sweets to Gopal Bari under SOPD-G for the year 2025-26.	4.90	0.600	SUBROTO NAG	4.9	0%	0	Work just allotted
31	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Bonomali Road (Gopal Bari to Ganesh Mishtanno Bhandar) under SOPD-G for the year 2025-26	4.95	0.600	ARUP DAS	4.95	0%	0	Work just allotted
32	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Bonomali Road (Ganesh Mishtanno Bhandar to Bonomali Railway Gate) under SOPD-G for the year 2025-26	4.91	0.400	Partha Das Purkayastha	4.91	0%	0	Work just allotted
33	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Longai Malipara Tri Junction to Circuit House under SOPD-G for the year 2025-26	4.20	0.400	Somnath Das	4.2	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
34	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Paglapatty Road upto Police Reserve (Ch.0.00m to 600.00m) under SOPD-G for the year 2025-26	4.90	0.600	Alak kumar paul	4.9	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
35	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Settlement Link Road (Ch.0.00m to 400.00m) under SOPD-G for the year 2025-26	4.95	0.400	Sufiyan Ahamed Choudhury	4.95	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
36	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Laksmiicharan Road (Ch.300.00m to 700.00m) under SOPD-G for the year 2025-26.	4.90	0.400	BISWAJIT DEB	4.9	0%	0	Work just allotted
37	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Laksmiicharan Road (Ch 700.00m to 1000.00m) under SOPD-G for the year 2025-26.	4.90	0.300	BISWAJIT DEB ROY	4.9	0%	0	Work just allotted

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
38	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from (1) Loknath Mandir Road (Ch.0.00m to 75.00m), (2) Roypatty Road under SOPD-G for the year 2025-26.	4.42	0.075	Partha Das Purkayastha	4.42	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
39	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from PWD Office at Subasnagar to Subashnagar Sashan Kalibari road (Ch.0.00m to 500.00m) under SOPD-G for the year 2025-26.	4.95	0.500	Bappan Kumar Das	4.95	0%	0	Work just allotted
40	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Red Cross Road (Ch.0.00m to Ch.105.00m) under SOPD-G for the year 2025-26.	4.90	0.105	BIMAL DAS	4.9	0%	0	Work just allotted
41	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Cosmopoliton Club to Longai Bridge (Ch. 1800.00m to 2040.00m) under SOPD-G for the year 2025-26.	19.86	0.240	Manna Shil	19.86	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
42	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Cosmopoliton Club to Longai Bridge (Ch.2040.00m to 2275.00m) under SOPD-G for the year 2025-26.	19.45	0.235	Ratnadeep Sas Purkayastha	19.45	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
43	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Cosmopoliton Club to Longai Bridge (Ch.2275.00m to 2460.00m) under SOPD-G for the year 2025-26.	18.62	0.185	R&B Construction	18.62	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
44	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Ramkrishna Mission Road (Cover Slab) under SOPD-G for the year 2025-26.	4.54	0.212	Samsul Hoque Choudhury	4.54	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
45	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road at Sribhumi Lane (Guard Wall), Ward No-9 under SOPD-G for the year 2025-26.	2.32	0.060	Samsul Hoque Choudhury	2.32	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
46	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of drain at Brojendra Road (RCC Cover Drain) under SOPD-G for the year 2025-26.	10.71	0.200	Partha Das Purkayastha	10.71	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
47	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Nayabari Kamakhya Bari Road (RCC Drain) under SOPD-G for the year 2025-26.	19.41	0.100	Debakar Kapali	19.41	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.


SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
48	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Immersion ghat Road upto Sribhumi Head post office under SOPD-G for the year 2025-26.	4.30	0.300	Biswajit Roy	4.3	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
49	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Restoration of Road from Umapati Road (CH. 112.00M to 962.00M) under SOPD-G for the year 2025-26.	8.70	0.850	Samsul Hoque Choudhury	8.7	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
50	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Restoration of Road from NH-37 at Malua to Dargabazar (Ch.800.00m to 1000.00m) under SOPD-G for the year 2025-26.	4.80	0.200	Suman Dhar	4.8	0%	0	Work just allotted
51	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Dargabazar to Srigouri Hospital (Ch.50.00m to 153.00m) under SOPD-G for the year 2025-26.	4.97	0.013	Prasanjit Deb Roy	4.97	0%	0	Work just allotted
52	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Maskipur to Srigouri Hospital Road under SOPD-G for the year 2025-26.	4.40	0.600	Rajan Dey	4.4	0%	0	Work just allotted
53	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Restoration of (1) NH 37 at Srigouri Daspara Akra via Palli Manga, (2) Hasanpur Durgabari Road under SOPD-G for the year 2025-26.	4.77	0.300	Saumitra Das	4.77	0%	0	Work just allotted

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
54	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from NH 37 to Srigouri PHE Plant under SOPD-G for the year 2025-26.	4.95	0.140	Joydeep Choudhury	4.95	0%	0	Work just allotted
55	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Restoration of Road from NH 37 to Niz Malua under SOPD-G for the year 2025-26.	2.35	0.200	Siddhartha Shekhar Dutta	2.35	0%	0	Work just allotted
56	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Restoration of Road from Lamar Mahakal Durga puja mandap road under SOPD-G for the year 2025-26.	4.95	0.675	JR Enterprice	4.95	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
57	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Bhatukhai PWD Bridge to Ghoramara from Ch.- 2450.00m to 2520.00m under SOPD-G for the year 2025-26.	4.99	0.070	Ashique Ahamed	4.99	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
58	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from Border Road to Cherakuri PHE plant under SOPD-G for the year 2025-26.	19.99	0.206	Monaj Sutradhar	19.99	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
59	Karimganj North, & Karimganj South Territorial Road Division	2025-26	(1) Restoration of Road from NH 37 at Das Trading to Charbazar outpost (Ch.500.00 to 775.00), (2) Improvement of road from Bonamali Raimoni Pathsala Tri Junction to Thana Road point via under SOPD-G for the year 2025-26.	4.55	0.225	Supriyo Das	4.55	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
60	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Restoration of (1) FN Road (Balua to Lathirghat), (2) NH 37 at Nilambazar to Kalibari Road under SOPD-G for the year 2025-26.	4.96	0.180	Shamim Ahmed	4.96	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
61	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of road Loknath Sarani by lane 6 under SOPD-G for the year 2025-26.	4.28	0.090	Surajit Shil	4.28	0%	0	Work just allotted

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
62	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Restoration of road from Lakhibzar PWD road to E& D bund via R.K.R.CME School under SOPD-G for the year 2025-26.	2.35	0.300	Srideep Bhattacharya	2.35	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
63	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of Road from BSNL Office to Civil Hospital via Notikhal under SOPD-G for the year 2025-26.	19.14	0.030	Alok Kumar Paul	19.14	0%	0	Work just started but it is held up due to incessant rain. However, notice has been served to the contractor to resume the work as soon as rainy season gets over and complete the work within the stipulated timeframe.
64	Karimganj North, & Karimganj South Territorial Road Division	2025-26	(i) Strengthening of PWD road at Jabainpur (ii) Improvement of road starting from 15 No. Bagabati LP School to Ason Kalibari via Bagbari Sarbajanin Durga Mandap at Kartik Das house (iii) Improvement of road from PWD Road to Nabaday ME School under SOPD-G for the year 2025-26.	325.46	3.233	Enamul Hoque	325.45	0%	0	Work just started
65	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of (1) Road from NH-8 at Nilambazar to Bidyanagar, (2) Batoiya Singaria PWD Road to Kayashtagram Singaria PWD Road via Nayagram, (3) Road from Khagail PWD Road to KK Road, (4) Nilambazar Balia PWD Road to Barantor under SOPD-G for the year 2025-26.	481.18	5.358	M/S Sumon Construction	481.17	0%	0	
66	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement and Upgradation of (1) Kanaibazar Sonatola Road to Satghori, (2) Kanaibazar Sonatola PWD Road, (3) Nilambazar Balia PWD Road (Ch. 130m to Ch. 1220m & Ch. 6100m to Ch. 7810m) under SOPD-G for the year 2025-26.	607.17	6.875	Tauhid Infra Developers Private Limited	607.11	0%	0	Work just allotted
67	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Improvement of (1) Hatirdual PWD Road to South Bhogirkhola, (2) Singaria PWD Road to Nilambazar Balia PWD Road via Aklasur Rahman, (3) Durga Nagar Ashram to Natun bazar via Bilbari, (4) Road from 6th km of Pathekandi Bypass to Harinagar under SOPD-G for the year 2025-26.	545.72	5.640	Kabir Uddin	545.63	0%	0	Work just allotted

SL No.	Division	Financial Year	Project Name	Sanctioned		Name of Contractor	Tender Amount (in Lakhs)	Physical Progress (in %)	Up to date Expenditure (in Lakhs)	Remarks
				Amount in Lakhs	Road Length (in Km)					
68	Karimganj North, & Karimganj South Territorial Road Division	2025-26	(1) Re-construction of Bagargool to Nischintapur(Ch-3637.00m to Ch-4900.00m) (2) Construction of Road Starting from Sakaity beel to E&D dyke of Jagannathpur S.C Village (3) Construction of Road from Katigorah Harinagar PWD Road to 1598 No. Purbo Haritikar L.P. School at Haritikor under SOPD-G for the year 2025-26 of Sribhum District (Karimganj North LAC)	153.68	2.508	Dibakar Kapali	153.67978	0%	0	Work just allotted
69	Karimganj North, & Karimganj South Territorial Road Division	2025-26	(1) Re-construction of Sarifnagar Road (From Ch.- 0.00m to 1200.00m), (2) Construction of Banamali Betail Road, (3) Construction of Road Starting from Panerogarh Mahishasan PWD Road to Sobdakara Para via Bairav Bari, Ward No-9 Maizgram under SOPD-G for the year 2025-26 of Sribhum District (Karimganj North LAC)	122.19	1.810	Ratnadeep Das Purakayastha	122.18	0%	0	Work just allotted
70	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of Road Starting from (i) NH-8 at Suprakandi to railway line via Northern side of Pallly Mangal High School,Ward no-5 (ii) Construction of Road Starting from NH-08 at Brajendra Nagar to Manatali Kalibari via Railway line crossing,Ward No-1 (iii) Construction of road starting from NH-08 at Suprakandi to Railway Line at village Pin Nagar, Ward No. 02 under SOPD-G for the year 2025-26 of Sribhum District (Karimganj North LAC)	149.10	1.610	Alok Kumar Paul	149.09	0%	0	Work just allotted
71	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road starting from (i) NH 8 at Suprakandi Road to Rakhal bari Temple via Subash Nath House, (ii) NH 8 at Suprakandi Road to Harinagar Kalibari, (iii) NH-8 near Sribhum Byepass to Bhatgram Village, (iv) NH 8 at Suprakandi to Railway Line via Durlavpur, under SOPD-G for the year 2025-26 of Sribhum District (Karimganj North LAC)	170.23	1.650	Champa Deb	170.21894	0%	0	Work just allotted
72	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road starting from (i) Barbari Nandapur PWD road to Anair Hawor, (ii) Gopinath Akhra to C K Road under SOPD-G for the year 2025-26 of Sribhum District (Karimganj North LAC)	130.91	1.337	Ridhi Enterprise	130.88635	0%	0	Work just allotted
73	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of Road Starting from (i) PWD Road to Bangshidas Temple via Nikhil Namasudra House , (ii) Construction of Road starting from Baurbag LP School to Baurbag village via house of Sahadeb Nath House upto Kotoi Mia House under SOPD-G for the year 2025-26 of Sribhum District (Karimganj North LAC)	122.03	1.212	A. J. Enterprise	122.02959	0%	0	Work just allotted
74	Karimganj North, & Karimganj South Territorial Road Division	2025-26	Construction of road starting from (i) Longai Chandkani road to Dhirpara, (ii) Longai Chandkani road to Aylabari Tea Garden Road via Katakhil Shashan, (iii) L.C. PWD Road to Dakhingram under SOPD-G for the year 2025-26 of Sribhum District (Karimganj North LAC)	116.06	1.145	Taher Ahmed Siddiquey	116.05638	0%	0	Work just allotted


 Chief Engineer
 PWD (Roads), Assam
 Chandmari, Guwahati-3