

অসম বিধান সভা
তৰাবিহীন প্ৰশ্ন নং - ৩৬৯
উত্তৰ দানৰ তাৰিখ - ১৫/০৭/২০২৬

তৰাবিহীন প্ৰশ্ন নং - ৩৬৯

বিষয়ঃ প্ৰকল্প সম্পৰ্কে

বিধায়ক - শ্ৰীৰেণিকবুদ্দিন আহমেদঃ

মাননীয় জলসিঞ্চন বিভাগৰ মন্ত্ৰী মহোদয়ে অনুগ্ৰহ কৰি জনাবনেঃ

(ক) অসমত যোৱা ১০ বছৰত জলসিঞ্চন বিভাগৰ দ্বাৰা (ৰাজ্য চৰকাৰৰ বা কেন্দ্ৰীয় চৰকাৰৰ বা বিভিন্ন ঋণৰ ধনেৰে) কিমান ডাঙৰ আৰু সৰু প্ৰকল্প নিৰ্মাণ কৰা হ'ল ? ব্যয় হোৱা ধনৰ পৰিমাণৰ সৈতে তথ্য দাখিল কৰিব ।

(খ) এই প্ৰকল্প সমূহ কৃষকৰ সুবিধাৰ্থে ব্যৱহাৰ হৈ আছেনে ? জনাব ।

(গ) কি সিদ্ধান্তৰ ওপৰত নিৰ্ভৰ কৰি এই প্ৰকল্প সমূহ প্ৰস্তুত কৰা হয় ?

(ঘ) চৰকাৰৰ জ্ঞাত হয়নে যে বিগত ১০/১৫ বছৰ ধৰি কৃষকৰ প্ৰয়োজনীয়তাৰ কথা চিন্তা নকৰাকৈয়ে চৰজমিন নিৰীক্ষণ অবিহনে একমাত্ৰ ঠিকাদাৰৰ লাভৰ বাবেই এই প্ৰকল্পবোৰ নিৰ্মাণ কৰা হ'ল আৰু বহুত অব্যৱহৃত হৈ ৰ'ল ?

(ঙ) প্ৰকল্প সমূহ যদি অব্যৱহৃত হৈ আছে, কিয় হৈ আছে তাৰ উচিত তদন্ত কৰিবনে ?

মাননীয় জলসিঞ্চন বিভাগৰ মন্ত্ৰী শ্ৰী পীযুষ হাজৰিকা মহোদয়ে উত্তৰ দিবঃ

(ক) অসমত যোৱা ১০ বছৰত জলসিঞ্চন বিভাগৰ দ্বাৰা (ৰাজ্য চৰকাৰৰ বা কেন্দ্ৰীয় চৰকাৰৰ বা বিভিন্ন ঋণৰ ধনেৰে) নিৰ্মাণ কৰা বৃহৎ আৰু ক্ষুদ্ৰ প্ৰকল্পৰ বাবে ব্যয় হোৱা মুঠ ধনৰ পৰিমাণৰ তথ্য অসম বিধানসভাৰ নিৰ্দেশানুসৰি **অনুবন্ধ-১** হিচাপে বিধানসভাৰ ৱেবচাইত "www.cms.neva.gov.in" ত আপলোড কৰা হ'ল।

(খ) আঁচনিসমূহৰ ব্যৱহাৰোপযোগিতাৰ সংমণ্ডলভিত্তিক বিতং তালিকা অসম বিধানসভাৰ নিৰ্দেশানুসৰি **অনুবন্ধ-১** হিচাপে বিধানসভাৰ ৱেবচাইত "www.cms.neva.gov.in" ত আপলোড কৰা হ'ল।

(গ) কোনো প্ৰকল্প প্ৰস্তুত কৰাৰ সময়ত প্ৰকল্পৰ সুচলতা (Feasibility), জলসিঞ্চনৰ প্ৰয়োজনীয়তা আৰু খেতিয়কৰ চাহিদাৰ ওপৰত ভিত্তি কৰি প্ৰকল্প প্ৰতিবেদনসমূহ প্ৰস্তুত কৰা হয়।

(ঘ) চৰজমিন নিৰীক্ষণ অবিহনে একমাত্ৰ ঠিকাদাৰৰ লাভৰ বাবেই কোনো প্ৰকল্প নিৰ্মাণ কৰা হোৱা নাই। অৱশ্যে কিছু সংখ্যক প্ৰকল্প বিভিন্ন কাৰিকৰী তথা প্ৰাকৃতিক কাৰণত অকাৰ্যক্ষম হৈ আছে।

(ঙ) প্ৰকল্প কিছুমান অকাৰ্যক্ষম বা অব্যৱহৃত অৱস্থাত থকাৰ কাৰণ আৰু প্ৰতিকাৰৰ উপায় জানিবৰ বাবে এটা সামগ্ৰিক অধ্যয়নৰ দায়িত্ব ইতিমধ্যে NEDFi ওপৰত ন্যস্ত কৰা হৈছে।

XXXXXX

Dy. No. 16 Rekitabuddin Ahmed and Dy. No. 10 Wajed Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Barkhetri-Nalbari Division (Irrigation), Nalbari

অনুবন্ধ - ২

Dy - 16

SI No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Availab (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Solar Power MTWIS (5 Points) at i) Bortola Bakra Pathar ii) Kalaradia Pathar iii) Mukalmua Pathar iv) Chand Pathar & v) Bejpara Pathar village under SOPD for the year 2018-19	Nalbari	Barkhetri	2018-19	SOPD	Minor	Rs. 196.25500 L	Rs. 174.24384 L	-	Partially Functional	-	100	50	15
2	Solar Power MTWIS (5 Points) at i) Charia ii) Deharkuchi (Ph-I) iii) Balitara iv) Namati & v) Rangafali vill under SOPD for the year 2018-19	Nalbari	Nalbari	2018-19	SOPD	Minor	Rs. 196.25500 L	Rs. 189.36218 L	-	Partially Functional	-	100	50	8
3	Deharkuchi DTW I/S under NABARD-XXIV for the year 2018-19	Nalbari	Nalbari	2018-19	NABARD-XXIV	Minor	Rs. 59.69000 L	Rs. 58.42037 L	-	-	Non Functional	100	20	0
4	Construction of Barhelacha D.T.W.I.S. in Barhelacha village under SCSP for the year 2019-20	Nalbari	Barkhetri	2019-20	SCSP	Minor	Rs. 71.14600 L	Rs. 70.75290 L	-	-	Non Functional	100	30	0
5	Construction of Solmara DTWIS Point No 3 under SCSP for the year 2019-20	Nalbari	Barkhetri	2019-20	SCSP	Minor	Rs. 65.33000 L	Rs. 64.57286 L	-	-	Non Functional	100	20	0
6	Construction of Barnibari DTWIS point No 2 under SCSP for the year 2019-20	Nalbari	Barkhetri	2019-20	SCSP	Minor	Rs. 64.56600 L	Rs. 56.566 L	-	Partially Functional	-	100	30	10
7	Dolbari Kaniha Flow Irrigation Scheme under SOPD during the year 2019-20	Nalbari	Nalbari	2019-20	SOPD	Minor	Rs. 500.00000 L	Rs. 106.25000 L	-	-	Non Functional	65	0	0
8	Construction Bhelamari DTWIS (3 Points) under SOPD for the year 2020-21 under Nalbari LAC.	Nalbari	Nalbari	2020-21	SOPD	Minor	Rs. 178.95000 L	Rs. 175.51041 L	-	Partially Functional	-	100	60	45
9	Construction of Khudra Katla Barkuchi DTWIS (Solar Power) under SOPD for the year 2020-21 under Nalbari LAC.	Nalbari	Nalbari	2020-21	SOPD	Minor	Rs. 59.65000 L	Rs. 59.42014 L	-	Partially Functional	-	100	20	8

SI No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Availab (Ha)
									Fully Functional	Partially Functional	Non Functional			
10	Construction of Solmara (Sukekuchi) DTWIS under SCSP for the year 2020-21.	Nalbari	Barkhetri	2020-21	SCSP	Minor	Rs. 59.99000 L	Rs. 57.07314 L	-	-	Non Functional	100	20 ✓	0
11	Construction of Bori Tapa (Kathla) DTWIS under SCSP for the year 2020-21.	Nalbari	Barkhetri	2020-21	SCSP	Minor	Rs. 59.58000 L	Rs. 58.41875	-	Partially Functional	-	100	20 ✓	8
12	Estimate for construction of Bori Majarsupa Krishi Pathar DTWIS under SCSP for the year 2020-21.	Nalbari	Barkhetri	2020-21	SCSP	Minor	Rs. 78.84500 L	Rs. 78.82401 L	-	Partially Functional	-	100	20 ✓	10
13	DTWS (KVK Campus) Solar Powered (Both for Horticulture and Paddy) under RIDF-XXV (NABARD)	Nalbari	Nalbari	2020-21	RIDF-XXV	Minor	Rs. 40.00000 L	Rs. 39.94422 L	-	Partially Functional	-	100	10 ✓	6
14	Ukhura Pandula Pathar MDTW Scheme (1 Pt.) under RIDF-XXV (NABARD)	Nalbari	Barkhetri	2020-21	RIDF-XXV	Minor	Rs. 30.00000 L	Rs. 22.72621 L	-	-	Non Functional	100	10 ✓	0
15	Uttarkuchi MDTW Scheme (Point No.1) under RIDF-XXV(NABARD)	Nalbari	Barkhetri	2020-21	RIDF-XXV	Minor	Rs. 30.00000 L	Rs. 17.14750 L	Fully Functional	-	-	100	10 ✓	10
16	Uttarkuchi MDTW Scheme (Point No.2) under RIDF-XXV (NABARD)	Nalbari	Barkhetri	2020-21	RIDF-XXV	Minor	Rs. 30.00000 L	Rs. 25.48850 L	-	-	Non Functional	100	10 ✓	0
17	Tegheritari (Borbhag Block) MDTW Scheme (1 Pt.) under RIDF-XXV (NABARD)	Nalbari	Barkhetri	2020-21	RIDF-XXV	Minor	Rs. 30.00000 L	Rs. 29.65884 L	-	-	Non Functional	100	10 ✓	0
18	Kalag Pathar MDTW Scheme (1 Pt.) under RIDF-XXV (NABARD)	Nalbari	Barkhetri	2020-21	RIDF-XXV	Minor	Rs. 30.00000 L	Rs. 26.5595 L	-	Partially Functional	-	100	10 ✓	1
19	Jaysagar Pathar MDTW Scheme (1 Pt.) under RIDF-XXV (NABARD)	Nalbari	Barkhetri	2020-21	RIDF-XXV	Minor	Rs. 30.00000 L	Rs. 29.47576 L	-	-	Non Functional	100	10 ✓	0
20	Bargassa MDTW Scheme (Point No.1) under RIDF-XXV(NABARD)	Nalbari	Barkhetri	2020-21	RIDF-XXV	Minor	Rs. 30.00000 L	Rs. 29.69486 L	-	Partially Functional	-	100	10 ✓	5

Sl No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Availab (IIa)
									Fully Functional	Partially Functional	Non Functional			
21	Installation of 600 Nos. Tube Well Schemes under PMKSY-HKPP-Access to Ground Water (PH-II) under Dharmapur LAC, Nalbari LAC & Barkhetri LAC (150 Nos. Solar TW & 450 Nos. Electrical TW) under Nalbari Division (I), Nalbari for the year 2020-21.	Nalbari	Barkhetri/ Nalbari/ Tihu	2020-21	PMKSY-HKPP- (PH-II)	Minor	Rs. 3560.79600 L	Rs. 3065.93548 L	-	Partially Functional	-	100	2400	1676
22	Hybrid Irrigation Scheme (Electric/Solar Operated) in 13 No Ghograpar GP area of Nalbari District under SOPD-G for the Year 2021-22	Nalbari	Nalbari	2021-22	SOPD-G	Minor	Rs. 58.73800 L	Rs. 57.43628 L	-	Partially Functional	-	100	32	10.5
23	Hybrid Irrigation Scheme (Electric/Solar Operated) in 18 No. Balitara GP area of Nalbari District under SOPD-G for The Year 2021-22	Nalbari	Nalbari	2021-22	SOPD-G	Minor	Rs. 36.71120 L	Rs. 36.57650 L	-	Partially Functional	-	100	20	7.5
24	Hybrid Irrigation Scheme (Electric/ Solar Operated) in Kayakuchi Village Area of Nalbari District Under SOPD-G for the year 2021-22	Nalbari	Nalbari	2021-22	SOPD-G	Minor	Rs. 22.02670 L	Rs. 22.02193 L	-	Partially Functional	-	100	12	9.5
25	Hybrid Irrigation Scheme (Electric/ Solar Operated) in Bhitha Mahal Village Area of Nalbari District Under SOPD-G for the year 2021-22	Nalbari	Nalbari	2021-22	SOPD-G	Minor	Rs. 22.02670 L	Rs. 21.72226 L	-	Partially Functional	-	100	12	4
26	Hybrid Irrigation Scheme (Electric/ Solar Operated) in Bhadra Bangal & Panimajkuchi Village Area of Nalbari District Under SOPD-G for the year 2021-22.	Nalbari	Nalbari	2021-22	SOPD-G	Minor	Rs. 22.02670 L	Rs. 21.92096 L	-	-	Non Functional	100	12	0
27	Hybrid Irrigation Scheme (Electric/ Solar Operated) in Barbhag Nalbari & Majarbari Village Area of Nalbari District Under SOPD-G for the year 2021-22	Nalbari	Nalbari	2021-22	SOPD-G	Minor	Rs. 22.02670 L	Rs. 21.32124 L	-	-	Non Functional	100	12	0

Sl No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
28	Construction of Barazara (Pt-I & Pt-II), Balitara (Pt-I & Pt-II) MDTW Scheme	Nalbari	Nalbari	2021-22	RIDF-XXVII	Minor	Rs. 120.00000 L	Rs. 119.55152 L	-	Partially Functional	-	100	40	10
29	Construction of Kairara, Paikarkuchi, Barkhanajan and Digheli Pathar MDTW Scheme	Nalbari	Nalbari	2021-22	RIDF-XXVII	Minor	Rs. 120.00000 L	Rs. 119.52102 L	-	Partially Functional	-	100	40	38
30	Hybrid Irrigation Scheme (Electric/Solar) Operated at Barkhetri LAC under SOPD-G for the year 2022-23	Nalbari	Barkhetri	2022-23	SOPD-G	Minor	Rs. 15.61568 L	Rs. 13.12195 L	Fully Functional	-	-	100	8	8
31	Hybrid Irrigation Scheme (Electrical/Solar Operated) in Nilpur, Majarbari & Patkata Village Area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Nalbari	2022-23	SOPD-G	Minor	Rs. 23.42352 L	Rs. 23.27053 L	-	-	Non Functional	100	12	0
32	Hybrid Irrigation Scheme (Electrical/Solar Operated) in Arora & Tilana Village Area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Nalbari	2022-23	SOPD-G	Minor	Rs. 23.42352 L	Rs. 23.29453 L	-	-	Non Functional	100	8	0
33	Installation of Solar and Electricity Operated Hybrid Tube Well Irrigation Scheme under Nalbari LAC in Beelpar & Kundargaon Village area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Nalbari	2022-23	SOPD-G	Minor	Rs. 15.61568 L	Rs. 15.581 L	-	-	Non Functional	100	8	0
34	Installation of Solar and Electricity Operated Hybrid Tube Well Irrigation Scheme under Nalbari LAC in Akana & Pub Barsiral Village area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Nalbari	2022-23	SOPD-G	Minor	Rs. 15.61568 L	Rs. 15.59319 L	-	-	Non Functional	100	8	0

Sl No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Availal (Ha)
									Fully Functional	Partially Functional	Non Functional			
35	Installation of Solar and Electricity Operated Hybrid Tube Well Irrigation Scheme under Nalbari LAC in Majusiral Village area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Nalbari	2022-23	SOPD-G	Minor	Rs. 15.61568 L	Rs. 15.51314 L	-	Partially Functional	-	100	8	2
36	Installation of Solar and Electricity Operated Hybrid Tube Well Irrigation Scheme under Nalbari LAC in Barajol area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Nalbari	2022-23	SOPD-G	Minor	Rs. 15.61568 L	Rs. 15.59914 L	-	Partially Functional	-	100	8	6.5
37	Installation of Solar and Electricity Operated Hybrid Tube Well Irrigation Scheme under Nalbari LAC in 5 No. Pub Batahgila GP area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Nalbari	2022-23	SOPD-G	Minor	Rs. 15.61568 L	Rs. 15.59578 L	Fully Functional	-	-	100	8	8
38	Installation of Solar and Electricity Operated Hybrid Tube Well Irrigation Scheme under Nalbari LAC in Punarkaunia village area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Nalbari	2022-23	SOPD-G	Minor	Rs. 15.61568 L	Rs. 15.56368 L	-	-	Non Functional	100	8	0
39	Installation of Solar and Electricity Operated Hybrid Tube Well Irrigation Scheme under Nalbari LAC in Sagarkuchi village area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Nalbari	2022-23	SOPD-G	Minor	Rs. 15.61568 L	Rs. 15.60432 L	-	Partially Functional	-	100	8	4
40	Construction of Solar Powered Balitara DTWIS (2 points) under SOPD-G for the year 2022-23	Nalbari	Nalbari	2022-23	SOPD-G	Minor	Rs. 119.89400 L	Rs. 119.81974 L	-	Partially Functional	-	100	40	20


Sl No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potenti Availat (Ha)
									Fully Functional	Partially Functional	Non Functional			
41	Construction of 2 Nos. MDTWIS at Barajol and Panbari Village under RIDF-XXVIII (NABARD) for the year 2022-23	Nalbari	Nalbari	2022-23	RIDF-XXVIII	Minor	Rs. 60.00000 L	Rs. 59.91561 L	-	Partially Functional	-	100	20	18
42	Construction of Solar Powered MDTW Scheme at Barhelacha (Burbila) village under SOPD-SCSP for the year 2023-24	Nalbari	Barkhetri	2023-24	SOPD-SCSP	Minor	Rs. 37.50000 L	0	-	-	Non Functional	0	0	0
43	Construction of Solar Powered MDTW Scheme at Ghilajari under SOPD-SCSP for the year 2023-24	Nalbari	Barkhetri	2023-24	SOPD-SCSP	Minor	Rs. 37.50000 L	0	-	-	Non Functional	0	0	0
44	Construction of 1 No Solar Powered MDTW Scheme at Galdighala village under SOPD-SCSP for the year 2023-24	Nalbari	Barkhetri	2023-24	SOPD-SCSP	Minor	Rs. 37.50000 L	0	-	-	Non Functional	0	0	0
45	Construction of 1 No Solar Powered MDTW Scheme at 2 No. Ghorathal village under SOPD-SCSP for the year 2023-24	Nalbari	Barkhetri	2023-24	SOPD-SCSP	Minor	Rs. 37.50000 L	0	-	-	Non Functional	0	0	0
46	Installation of Solar Operated Shallow Tube Well Irrigation Scheme (2 Points) under Nalbari LAC in Namati Village area of Nalbari District under SOPD-G for the year 2023-24	Nalbari	Nalbari	2023-24	SOPD-G	Minor	Rs. 16.63710 L	Rs. 8.23000 L	Fully Functional	-	-	100	8	8
47	Installation of Solar Operated Shallow Tube Well Irrigation Scheme (2 Points) under Nalbari LAC in Kendukuchi Village area of Nalbari District under SOPD-G for the year 2023-24	Nalbari	Nalbari	2023-24	SOPD-G	Minor	Rs. 16.63710 L	Rs. 8.23000 L	-	Partially Functional	-	100	8	4

Sl No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (IIa)	Potent Avail (IIa)
									Fully Functional	Partially Functional	Non Functional			
48	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme (1 Point) in 1 No. Balitara village under SOPD-G for the year 2023-24	Nalbari	Nalbari	2023-24	SOPD-G	Minor	Rs. 8.46700 L	Rs. 8.36577 L	Fully Functional	-	-	100	4	4
49	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme (1 Point) in 2 No. Balitara village under SOPD-G for the year 2023-24	Nalbari	Nalbari	2023-24	SOPD-G	Minor	Rs. 8.46700 L	Rs. 8.37385 L	-	-	Non Functional	100	4	0
50	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme (3 HP) at Ghorathal and Salkhowa Khandajaan under Barkhetri LAC (Two Points) under SOPD-G for the year 2023-24	Nalbari	Barkhetri	2023-24	SOPD-G	Minor	Rs. 16.93400 L	Rs. 16.76560 L	Fully Functional	-	-	100	8	8
51	Construction of 3 Nos. Solar Powered MDTW Scheme at Khudra Chinadi, Bamunbari & Marowa under RIDF-XXIX (NABARD) for the year 2023-24.	Nalbari	Barkhetri	2023-24	RIDF-XXIX (NABARD)	Minor	Rs. 112.50000 L	Rs. 95.95305 L	Fully Functional	-	-	100	30	30
52	Construction of 3 Nos. Solar Powered MDTW Scheme at Balitara, Balikuria & Guwakuchi Village under RIDF-XXIX (NABARD) for the year 2023-24.	Nalbari	Nalbari	2023-24	RIDF-XXIX (NABARD)	Minor	Rs. 112.50000 L	Rs. 100.40562 L	-	Partially Functional	-	100	30	28
53	Shallow Tube Well Irrigation Scheme (Solar operated) in Barbhag Nalbari (Uttar Supa) village area (2 Points) in Nalbari District under SOPD-TSP for the year 2024-25.	Nalbari	Nalbari	2024-25	SOPD-TSP	Minor	Rs. 17.13800 L	Rs. 16.95120 L	Fully Functional	-	-	100	8	8

Sl No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potent Availal (Ha)
									Fully Functional	Partially Functional	Non Functional			
54	Shallow Tube Well Irrigation Scheme (Solar operated) in Barbhag Nalbari (Pub Supa) village area (2 Points) in Nalbari District under SOPD-TSP for the year 2024-25.	Nalbari	Nalbari	2024-25	SOPD-TSP	Minor	Rs. 17.13800 L	Rs. 16.96884 L	Fully Functional	-	-	100	8	8
55	Installation of 1 No. Solar Powered Shallow Tube Well Scheme at Khata Guwakuchi in Nalbari LAC under SOPD-G for the year 2024-25.	Nalbari	Nalbari	2024-25	SOPD-G	Minor	Rs. 8.56900 L	0	-	Partially Functional	-	100	4	2
56	Construction of Solar Powered MDTWIS at 3 No. Bortola Village under SOPD-SCSP for the year 2024-25.	Nalbari	Barkhetri	2024-25	SOPD-SCSP	Minor	Rs. 35.83000 L	Rs. 35.45654 L	Fully Functional	-	-	100	10	10
57	Construction of 1 No. Solar Powered MDTW Scheme under SOPD-TSP for the year 2024-25 at Pub Barsiral Village under Barigog Banbhag Dev. Block	Nalbari	Nalbari	2024-25	SOPD-TSP	Minor	Rs. 35.83000 L	Rs. 35.38113 L	-	Non Functional	-	100	10	0
58	Construction of Solar Powered MDTW Scheme at 1 No. Ghorathal village under SOPD-SCSP for the year 2023-24	Nalbari	Barkhetri	2024-25	SOPD-SCSP	Minor	Rs. 37.50000 L	Rs. 37.13293 L	Fully Functional	-	-	100	10	10
59	Installation of Solar Powered MDTW Scheme (1 Point) at Ghorathal village (2 No. Ghorathal Paddy Field) under SOPD-SCSP for the year 2024-25.	Nalbari	Barkhetri	2024-25	SOPD-SCSP	Minor	Rs. 35.83000 L	0	Fully Functional	-	-	100	10	10
60	Installation of Solar Powered MDTWIS (1 Point) at Rampur village (Rampur Paddy Field) under SOPD-SCSP for the year 2024-25.	Nalbari	Barkhetri	2024-25	SOPD-SCSP	Minor	Rs. 35.83000 L	0	Fully Functional	-	-	100	10	10
61	Construction of 1 No. Solar Powered MDTWIS at Barnibari village under SOPD (SCSP) for the year 2024-25.	Nalbari	Barkhetri	2024-25	SOPD-SCSP	Minor	Rs. 35.83000 L	Rs. 9.22000 L	Fully Functional	-	-	100	10	10

Sl No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Availal (Ha)
									Fully Functional	Partially Functional	Non Functional			
62	Construction of Solar Powered MDTW Irrigation Scheme at Jaha Village of Nalbari District under SOPD-SCSP for the year 2024-25	Nalbari	Nalbari	2024-25	SOPD-SCSP	Minor	Rs. 35.83000 L	Rs. 18.47719 L	Fully Functional	-	-	100	10	10
63	Construction of Solar Powered MDTW Scheme at Bori Kakatipara under SOPD-SCSP for the year 2024-25.	Nalbari	Barkhetri	2024-25	SOPD-SCSP	Minor	Rs. 35.83000 L	Rs. 25.66167 L	Fully Functional	-	-	100	10	10
64	Construction of 3 Nos. Solar Powered MDTW Scheme at Godira & Bori Chariapar Village under SCSP for the year 2024-25	Nalbari	Barkhetri/ Tihu	2024-25	SCSP	Minor	Rs. 107.49000 L	0	-	Partially Functional	-	77	20	20
65	Construction of 3 Nos Solar powered MDTW Scheme at Thanpatkuchi Village, Green Valley Society at Dhantola Village & Dihjari Village under RIDF-XXX (NABARD) for the year 2024-25.	Nalbari	Nalbari	2024-25	RIDF-XXX (NABARD)	Minor	Rs. 107.49000 L	Rs. 29.39250 L	Fully Functional	-	-	100	30	30
66	Construction of 7 Nos. of Solar Powered MDTW Schemes at Barkhetri LAC under RIDF-XXX (NABARD) for the year 2024-25.	Nalbari	Barkhetri	2024-25	RIDF-XXX (NABARD)	Minor	Rs. 250.81000 L	Rs. 224.17025 L	Fully Functional	-	-	100	70	70
67	Installation of 5 (five) Points of Shallow Tube well Irrigation Scheme at Barkhetri LAC under SOPD-G for the year 2025-26	Nalbari	Barkhetri	2025-26	SOPD-G	Minor	Rs. 33.73000 L	0	Fully Functional	-	-	100	20	20
68	Installation of 5 (points) of Shallow Tube well Irrigation Scheme at Nalbari LAC under SOPD-G for the year 2025-26.	Nalbari	Nalbari	2025-26	SOPD-G	Minor	Rs. 33.73000 L	0	Fully Functional	-	-	100	20	20
69	Installation of 1 (One) Point of STW Irrigation Scheme at Chungarbori Village of Barkhetri LAC under SOPD-G for the year 2025-26	Nalbari	Barkhetri	2025-26	SOPD-G	Minor	Rs. 6.74600 L	0	Fully Functional	-	-	100	4	4

Sl No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
70	Installation of 2 (Two) Points STW Scheme at Daulasal Village of Barkhetri LAC under SOPD-G for the year 2025-26.	Nalbari	Barkhetri	2025-26	SOPD-G	Minor	Rs. 13.49200 L	0	Fully Functional	-	-	100	8	8
71	Solar Powered Cart Mounted Multifunctional Irrigation Scheme including 2 Nos.of manual boring(2H.P.) under Barkhetri LAC (5 No Points) under SOPD-G for the year 2025-26	Nalbari	Barkhetri	2025-26	SOPD-G	Minor	Rs. 21.90000 L	0	-	-	Non Functional	65	0	0
72	Solar Powered Mobile Lift Irrigation Scheme (5 HP) at Amara and Thanpatkuchi in Nalbari LAC (two points) under SOPD-G for the year 2025-26.	Nalbari	Nalbari	2025-26	SOPD-G	Minor	Rs. 23.60000 L	0	-	-	Non Functional	55	0	0
Total							Rs. 7548.56068 in Lakhs	Rs. 5899.72593 in Lakhs	22 Nos	26 Nos	24 Nos			


 Executive Engineer
 Barkhetri-Nalbari Division
 (Irrigation), Nalbari

62

Reply to Assembly Question Dy. No. 16 asked by Hon'ble MLA, Rekibuddin Ahmed and Dy No. 10 asked by Hon'ble MLA Wajed Ali Choudhury in prescribed format														
Dy No 16 and Dy No. 10														
All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Barpeta-Chenga-Mandia Division, Irrigation, Barpeta														
SI no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Jania Solar MDTWS (Medhirty Point)	Barpeta	Mandia	2017-18	SOPD-G	Minor	20.62	6.79888	FF			100%	10	10
2	Baghbor Solar DTWS (Mourigaon Pt & Silochi Pathar Pt)	Barpeta	Chenga/Mandia	2017-18	SOPD-G	Minor	41.24	NIL			NF	100%	0	0
3	Na-Baradi DTWS	Barpeta	Barpeta	2018-19	SCSP	Minor	56.51	54.07		PF		100%	30	10
4	Installation of tube well scheme under PMKSY-HKKP Access to ground water under 43 Barpeta LAC	Barpeta	Barpeta/Chenga/Mandia/manash	2019-20	PMKSY-HKKP	Minor	306.384	268.98256		PF		100%	240	48
5	Installation of Tube Well under PMKSY-HKKP-Mission for Access Ground Water Irrigation for the year 2019- 20(Powered by 26 nos of Electric Energy and 24 nos of Solar Energy)at Chenga LAC	Barpeta	Barpeta/Chenga	2019-20	PMKSY-HKKP	Minor	256.512	226.995		PF		100%	200	84
6	Installation of Tube Well Scheme under PMKSY-HKKP-Access to Ground Water under 45-Baghbor LAC.	Barpeta	Chenga/Mandia	2019-20	PMKSY-HKKP	Minor	256.512	216.11829		PF		100%	200	46
7	Installation of Tube Well Scheme under PMKSY-HKKP-Access to Ground Water under 44-Jania LAC.	Barpeta	Chenga/Mandia	2019-20	PMKSY-HKKP	Minor	256.512	239.70781		PF		100%	200	60
8	Installation of Solar & Electrically operated Hybrid Tube Well Scheme (3 points) at Barpeta LAC under SOPD-G for the year 2022-23	Barpeta	Chenga/Mandia/ Paka Betbari	2022-23	SOPD-G	Minor	23.42352	15.40	FF			100%	12	12
9	Installation of Solar & Electrically operated Hybrid Tube Well Scheme (3 points) at Baghbar LAC under SOPD-G for the year 2022-23	Barpeta	Chenga	2022-23	SOPD-G	Minor	23.42352	23.06728	FF			100%	12	12
10	Construction of Solar Power MDTW Schemes (3points) at Nasatra, Barghopa & Lachima under Sarukhetri LAC under RIDF-XXIX for the year 2023-24.	Barpeta	Barpeta	2023-24	NABARD	Minor	112.50	110.65856	FF			100%	30	30

[illegible]

3

Dy No.16 Rektubuddin Ahmed and Dy No.10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Bhawanipur-Sorhlog-Pakabebbari Division (Irrigation), Sorhlog														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
	Sorhlog Solar DTWS (Raipur Pt 1 & Bhalukdi Pt)	Barpeta	Bhawnipu r-Sorhlog LAC	2017-18	SOPD-G	Minor	41.24	0			Non Functional	0%	0	0
1	Installation of TW Scheme under PMKSY-HKKP Access to ground water under 40-sorhlog LAC	Barpeta	Bhawnipu r-Sorhlog LAC	2019-20	PMKSY-HKKP	Minor	612.768	600.20482		Partially Functional		100%	480	216
2	Installation of Tube Well Scheme under PMKSY-HKKP-Access to ground water under 46-Sarukheiti LAC	Barpeta	Pakabebbari LAC	2019-20	PMKSY-HKKP	Minor	256.512	223.93643		Partially Functional		100%	200	92
3	Guthun Solar Powered MDTW and Mohammadpur Solar Powered MDTW under RIDF-XXVI (NABARD), 2020-21	Barpeta	Pakabebbari LAC/ Mandia LAC	2020-21	RIDF-XXVI (NABARD)	Minor	60	56.87686		Partially Functional		100%	20	10
4	Nichuka MDTW (3 points) Irrigation Scheme under RIDF-NABARD XXVIII for the year 2022-23	Barpeta	Bhawnipu r-Sorhlog LAC	2022-23	RIDF-XXVIII (NABARD)	Minor	90	83.8	Fully Functional			100%	30	30
5	Gellepara MDTW (3 points) Irrigation Scheme under RIDF-NABARD XXVIII for the year 2022-23	Barpeta	Bhawnipu r-Sorhlog LAC	2022-23	RIDF-XXVIII (NABARD)	Minor	90	88.34817	Fully Functional			100%	30	30
6	Nagarjhar Solar Powered MDTWS under RIDF-XXVIII (NABARD) FOR THE YEAR 2022-23	Barpeta	Pakabebbari LAC	2022-23	RIDF-XXVIII (NABARD)	Minor	30	29.49	Fully Functional			100%	10	10
7	Installation of Solar and Electrically Operated Hybrid Tube well Scheme (3 Points) at Sorhlog LAC under SOPD-G for the year 2022-23	Barpeta	Bhawnipu r-Sorhlog LAC	2022-23	SOPD-G	Minor	23.42352	23.42269		Partially Functional		100%	12	4
8	Hybrid Irrigation Scheme (Electric/Solar operated) Bhawanipur LAC (3 Points) under SOPD-Hybrid for the year 2022-23	Barpeta	Bhawnipu r-Sorhlog LAC	2022-23	SOPD-G	Minor	23.42352	23.14392			Non Functional	100%	12	0
9	Installation of Bilaspada Pathar Solar Powered MDTW (1 Point) Irrigation Scheme under SOPD-G for the year 2023-2024	Barpeta	Bhawnipu r-Sorhlog LAC	2023-24	SOPD-G	Minor	35	28.59	Fully Functional			100%	10	10
10	Installation of Peragaon Pathar Solar Powered MDTW (2 Points) Irrigation Scheme under SOPD-G for the year 2023-2024	Barpeta	Bhawnipu r-Sorhlog LAC	2023-24	SOPD-G	Minor	70	NIL	Fully Functional			100%	20	20

[illegible]

4

Dy No 16 Rekbuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
* All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Bilasipara Birsing Jarua Division (Irrigation) Bilasipara														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Construction of Andhujhar DTV Scheme, 1pt. under NABARD-XXIV for the year 2018-19	Dhubri	10-Bilasipara LAC	2018-19	NABARD-XXIV	Minor	59.600	49.020	Fully Functional			100%	25	20
2	Rishipara & Fouzdarpara Solar powered MDTWs (4point) (at Rishipara, Fouzdarpara, Hakama pt- V and Chobar Hindupara) under RIDF-XXVIII (NABARD) for the year 2022-23 under Bilasipara East LAC			2022-23	RIDF-XXVIII (NABARD)	Minor	120.000	104.000	Fully Functional			100%	40	40
3	Construction of solar powered medium deep tube well scheme 3 (three) points at 27 Bilasipara East LAC under RIDF-XXX (NABARD) for the year 2023-24			2023-24	RIDF-XXX (NABARD)	Minor	112.500	96.130	Fully Functional			100%	30	30
4	Construction of Solar Powered Medium Deep Tube Well Scheme 1 (One) Point at Bilasipara LAC under SOPD-G for the year 2023-24.			2023-24	SOPD-G	Minor	35.000	33.740	Fully Functional			100%	10	10

5	Construction of Solar Powered MDTW Scheme 2 (Two) Points at Bilasipara LAC under RIDF-XXX (NABARD) for the year 2024-25	Dhubri	10-Bilasi para LAC	2024-25	RIDF-XXX (NABARD)	Minor	71.660	0.000	Fully Function al			100%	20	20
6	Installation of 5 points STW scheme under Bilasipara LAC under SOPD-G for the year 2025-26			2025-26	SOPD-G	Minor	33.730	0.000				0%	Yet to be created	Yet to be created
7	Installation of Solar and Electrically operated Hybrid Tube Well Scheme under Bilasipara East LAC (2 points)			2022-23	SOPD-G	Minor	15.616	14.680		Partially Functiona l		100%	8	4
8	Construction of Kurshakati Solar Powered DTW Scheme, 1pt under NABARD-XXIV for the year			2018-19	NABARD-XXIV	Minor	59.600	49.870			Non Functiona l	100%	25	0
9	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme at South Salmara LAC under SOPD-G for the year 2022-23 (2 Points)			2022-23	SOPD-G	Minor	15.62	14.77	Fully Function al			100%	8	8
10	Installation of Solar and Electrically Operated Hybrid Tube Well Schemes (3 Points) under Bilasipara West LAC SOPD-G for the year 2022-23 (Two points fall under Birsing Jarua LAC)	Birsing Jarua	2022-23	SOPD-G	Minor	23.42	17.24	Fully Function al			100%	12	8	
11	Installation of Tube Well Scheme under PMKSY-HKPP Access to Ground Water under 22 South Salmara LAC (Solar-19 nos points & Electrical-10 nos points falls under Birsing Jarua LAC)		2019-20	PMKSY-HKPP	Minor	-	-		Partially Functiona l		100%	116	68	
Total				546.746	379.450	6 Nos	3 Nos	1 Nos	294 208					

Sd-

Sd/-
Executive Engineer
Bilaspipara Birsing Jarua Division

[illegible]

(5)

Dy-16

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Biswanath-Behali Division,(Irrigation),Biswanath														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Fund (SOPD/ NABARD/	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (In Lakhs)	Expenditure Incurred (in Lakhs)	Status			Progress	Power Installed (Hk)	Availability
									Fully Functional	Partially Functional	Non Functional			
1	Electrical Power LIS (4 points) at Biswanath LAC under RIDF XXVIII (NABARD) for the year 2022-23	Biswanath	Biswanath	2022-23	NABARD	Minor	295	291.74844	Fully Functional			100	120	120
2	DTW I/S with Solar System at Behali Area 5 Points(Ginja 7 points)	Biswanath	Behali	2016-17	SOPD	Minor	375	374.63		Partially Functional		100	140	120
3	Construction of Solar powered MDTW I/S at Biswanath LAC (4 points) under RIDF-XXIX (NABARD) for the year 2023-24	Biswanath	Biswanath	2023-24	RIDF-XXIX (NABARD)	Minor	150	42.75	Fully Functional			100	40	40
4	Construction of Solar Powered MDTW at Village Borbheti under RIDF-XXVIII (NABARD) for the year 2022-23	Biswanath	Biswanath	2022-23	RIDF-XXVIII (NABARD)	Minor	30	25.24201	Fully Functional			100	10	10
5	Construction of Solar Powered MDTW at Village Geraki under RIDF-XXVIII (NABARD) for the year 2022-23	Biswanath	Biswanath	2022-23	RIDF-XXVIII (NABARD)	Minor	30	25.231	Fully Functional			100	10	10
6	Construction of Solar Powered MDTW at Village Khatal under RIDF-XXVIII (NABARD) for the year 2022-23	Biswanath	Biswanath	2022-23	RIDF-XXVIII (NABARD)	Minor	30	25.186	Fully Functional			100	10	10
7	Installation of Solar and Electricity operated Hybrid Tube Well Scheme under Biswanath LAC in Biswanath District under SOPD-G for the year 2022-23	Biswanath	Biswanath	2022-23	SOPD-G	Minor	78.08	34.43628	Fully Functional			100	40	40
8	Solar Powered MDTW I/S at Dolapani Village (1point) under RIDF-XXVII (NABARD) for the year 2021-22	Biswanath	Biswanath	2021-22	RIDF-XXVII (NABARD)	Minor	30	25.652	Fully Functional			100	10	10
9	Solar Powered MDTW I/S at 1no. Nalbari village (1Point) under RIDF-XXVII (NABARD) for the year 2021-22	Biswanath	Biswanath	2021-22	RIDF-XXVII (NABARD)	Minor	30	28.463	Fully Functional			100	10	10
10	MDTWs at No 4 Soolea GP (3 Pts)	Biswanath	Biswanath	2020-21	RIDF-XXV (NABARD)	Minor	90	89.47	Fully Functional			100	30	30
11	Installation of Solar Shallow Tube-well (5points) Scheme Biswanath LAC at Village/Ward (LB Road, Borbheti, Charajonia , Bamunipathar) in Biswanath District under SOPD-G for the year 2024-25	Biswanath	Biswanath	2024-25	SOPD-G	Minor	42.845	-	Fully Functional			100	20	20
12	Construction of Solar Powered MDTW (2 Points) at Behali LAC under RIDF-XXIX NABARD for the year 2023-24	Biswanath	Behali	2023-24	RIDF-XXIX NABARD	Minor	75	64.153	Fully Functional			100	20	20
13	DTW I/S with Solar Power at Behali Development Block (5 pts)	Biswanath	Behali	2019-20	RIDF XXIV NABARD	Minor	299.76	248.514		Partially Functional		100	100	100
14	DTW I/S with Solar Power at Baghmora Development Block (5pts)	Biswanath	Behali	2018-2019	RIDF XXIV NABARD	Minor	299.76	256.6858		Partially Functional		100	100	100
15	Solar powered MDTW Irrigation Scheme at Behali Block (4 Points)	Biswanath	Behali	2017-2018	SOPD	Minor	82.48	374.63		Partially Functional		100	40	40
16	Construction of Solar powered MDTW I/S at Behali LAC (3 points) under RIDF-XXX (NABARD) for the year 2023-24	Biswanath	Behali	2023-24	RIDF-XXX (NABARD)	Minor	107.49	62.4774	Fully Functional			100	30	30
17	Rowman DTW I/S	Biswanath	Behali	2017-2018	STATE PLAN	Minor	75	74.992	Fully Functional			100	80	80
18	Installation of Tube Well Scheme under PMKSY-HKKP Phase 1 Access to Ground Water under Biswanath District	Biswanath	Biswanath and Behali	2019-20	PMKSY	Minor	1882.116	1755.6338		Partially Functional		100	1476	794
19	Bharalipuli FIS	Biswanath	Behali	2018-19	RIDF-XXIV NABARD	Minor	250	221.5303		Partially Functional		100	100	80
20	Installation of Solar and Electrically operated Hybrid Tube Well Scheme (2 Points) under Behali LAC in Biswanath District under SOPD-G for the year 2022-23	Biswanath	Behali	2022-23	SOPD-G	Minor	15.62	13.6705		Partially Functional		100	8	0
21	MDTW Scheme with Solar Power under SOPD in Biswanath District. 67 Points for the year 2018-19	Biswanath	Biswanath and Behali	2018-2019	SOPD	Minor	1996.935	1252.662		Partially Functional		100	570	510
22	Installation of MDTW Scheme 6points at Behali LAC under SOPD-SCSP for the year 2024-25 under Biswanath-Behali Division	Biswanath	Behali	2024-25	SOPD-SCSP	Minor	214.965	30		Partially Functional		75	30	30

[illegible]

90

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Waied Ali Choudhury															
*All schemes taken up from 2016-17 onwards (Last 10 years)															
Name of Division: Bokakhat-Khuntai-Dergaon Division (Irrigation), Bokakhat															
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)	Remarks
									Fully Functional	Partially Functional	Non Functional				
1	Solar Powered MDIWS in Rohdholla area.	Golaghat	Khuntai	2017-2018	SOPD	Minor	17.56	17.56	Yes	-	-	100%	10	10	(This scheme is shared between Jorhat-Teok Division, Jorhat, & Bokakhat-Khuntai-Dergaon Division, Bokakhat, 94 points are in this Division)
2	INSTALLATION OF TUBE WELL SCHEME UNDER PMSKY-HKPP-A ACCESS TO GROUND WATER UNDER DERGAON LAC (35 NOS. SOLAR AND 40 NOS. ELECTRICAL) AND KHUMTAI LAC (35 NOS. SOLAR AND 40 NOS. ELECTRICAL) OF GOLAGHAT DISTRICT FOR THE YEAR 2019-20	Golaghat	Khuntai & Dergaon	2019-2020	PMKSY-HKPP-GW (Phase-I)	Minor	765.96	635.98	-	Yes	-	100%	376	252	

	Installation of tube Well scheme under PMKSY -HKRP-access to Ground Water for Jorhat District (152 nos. Solar / Electrical Powered TW Points) for the Year 2019-20	Golaghat	Titabor, Marian, Dergaon, Jorhat & Teok	2019-2020	PMKSY-I	Minor			-	Yes	-	-	100%	56	4	(This scheme is shared between Jorhat-Teok Division, Jorhat, Titabor-Marian and Division & Bokakhat-Khuntai-Dergaon Division, Bokakhat, 14 points are in Dergaon LAC)
3																
4	Maout Chapari MDIWS (2-points) at Bokakhat LAC	Golaghat	Bokakhat	2020-21	NABARD	Minor	59.9	56.87	Yes	-	-	-	100%	20	20	

5	MDTW Scheme at Golaghat LAC(2 Pts.) under RUDF-XXV(NABARD)	Golaghat	Dergaon & Golaghat	2020-2021	NABARD	Minor	60		-	Yes	-	100%	10	2	(This scheme is shared between Golaghat-Sarupathar Division, Golaghat & Bokakhat-Khumtai-Dergaon Division, Bokakhat, 1 point is in Dergaon LAC)
6	Solar Powered MDTWS at Khuntai LAC (2 Points)	Golaghat	Khuntai	2021-2022	NABARD	Minor	60	56.75	Yes	-	-	100%	20	20	
7	Installation of solar and Electrically Operated Hybrid Tube Well Schemes under Khuntai LAC (2 Points) under SOPD for the year 2022-2023	Golaghat	Dergaon	2021-2022	SOPD-G	Minor	15.61	15.538	Yes	-	-	100%	8	8	

8	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Bokakhat LAC	Golaghat	Bokakhat	2022-23	SOPD	Minor	23.42	23.09	-	Yes	-	100%	12	8	
9	MDITWS (5 points) at Rongamati Mouza under RIDF-XVIII(NABARD) for the year 2022-23	Golaghat	Bokakhat	2022-2023	NABARD	Minor	150	42.75	Yes	-	-	100%	50	50	(This scheme is shared between Jorhat-Teok Division, Jorhat & Bokakhat-Khuntai-Dergaon Division, Bokakhat, 1 point is in Dergaon LAC)
10	Installation of Solar and Electrically operated Hybrid Tube Well schemes (3-Pts) in Dergaon LAC under SOPD-G for the year 2022-23	Golaghat	Teok & Dergaon	2022-2023	SOPD-G	Minor	23.42	23.34	Yes	-	-	100%	4	4	

11	2 Nos MDTW Scheme at Utar Mohura G.P Area under RUDF-XXIX (NABARD) for the year 2023-24	GolaghatBokakhat		2023-2024	NABARD	Minor	75	67.56	Yes	-	-	100%	20	20	
12	Solar Powered MDTWS at Kathalguri Central Development Block Area (2 points)	GolaghatKhuntai		2023-2024	NABARD	Minor	75	67.8	Yes	-	-	100%	20	20	
13	Solar power TW Scheme at Bokakhat LAC (10POINTS) under SOPD-G for the year 2024-25	GolaghatBokakhat		2024-2025	SOPD	Minor	85.69	0	Yes	-	-	100%	40	40	
14	Installation of Solar Shallow Tube Well Scheme at Central & North Block of Golaghat District (5 points)	GolaghatKhuntai		2024-2025	SOPD-G	Minor	42.84	0	Yes	-	-	100%	20	20	

15	SOLAR POWERED MDTW SCHEME IN DERGAON LAC (4 POINTS) UNDER SOPD-G FOR THE YEAR 2024-25	Golaghat	Dergaon & Teok	2024-2025	SOPD-G	Minor	143.3	131.82	Yes	-	-	100%	20	20	(This scheme is shared between Dergaon & Jorhat- Teok Division & Bokak hat-Kh untai- Dergaon Division, Bokak hat, 2 points in Dergaon LAC)
----	--	----------	----------------------	-----------	--------	-------	-------	--------	-----	---	---	------	----	----	---

16	SOLAR POWERED STW SCHEME IN DERGAON LAC (3 POINTS) UNDER SOPD-G FOR THE YEAR 2024-25	Golaghat	Dergaon & Teok	2024-2025	SOPD-G	Minor	25.7	25.52	Yes	-	-	100%	4	4	(This scheme is shared between Dergaon & Golaghat LAC)
17	Solar Powered STW Scheme at Bokakhat LAC (2points) under SOPD-G for the year 2025-26	Golaghat	Bokakhat	2025-2026	SOPD-G	Minor	13.49	0	Yes	-	-	100%	8	8	
18	Installation of one point STW Scheme in Runora Village at Dergaon LAC in Golaghat District under SOPD-G for the year 2025-26. (Munindra Borah Paddy Field -7002910467)	Golaghat	Dergaon	2025-2026	SOPD-G	Minor	6.746	0	Yes	-	-	100%	4	4	

[illegible]

7

Dy-16

Dy No 15 Rektbuddin Ahmed and Dy No. 10 Majed Ali Choudhury

All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Boko-Chaygaon-Chamarla Division (Irrigation), Boko

Sl. no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)	Remarks
									Fully Functional	Partially Functional	Non Functional				
1	Restoration work at Singra FIS under SOPD-G for the year 2023-24.	Kannup	Boko-Chay gaon (ST)	2024	SOPD-G	Minor	48.9	44.04327	-	1	-	100	120	120	
2	Remodeling of Malancha Kalubari ELIS under SOPD for the year 2019-20	Kannup	Boko-Chay gaon (ST)	2019	SOPD-G	Minor	200	167.46946	-	1	-	100	60	30	
3	Protection work at River Bank of Malancha Kalubari ELIS under SDMF for the year 2022-23	Kannup	Boko-Chay gaon (ST)	2024	SDMF	Minor	7.56	6.72357	-	1	-	100	-	30	No irrigation potential is created under this specific scheme as it is a protection work. However, the actual potential available under the main Malancha Kalubari Electrically Operated Lift Irrigation Scheme (ELIS) is 30 Ha
4	Protection work at River Bank of Pizupara ELIS under SDMF for the year 2022-23	Kannup	Chamarla	2024	SDMF	Minor	18.92	16.85889	-	1	-	100	-	60	No irrigation potential is created under this specific scheme as it is a protection work. However, the actual potential available under the main Pizupara ELIS Electrically Operated Lift Irrigation Scheme (ELIS) is 60 Ha
5	Restoration of damage portion of embankment and CC Canal of RMC at CH 70 of Medhipara FIS under SOPD-G for the year 2023-24.	Kannup	Boko-Chay gaon (ST)	2023	SOPD-G	Minor	1.06	0	-	1	-	100	-	180	No irrigation potential is created under this specific scheme as it is a restoration work. However, the actual potential available under the main Medhipara FIS Scheme is 180 Ha
6	Restoration of Canal System of Medhipara FIS under SOPD for the year 2019-20	Kannup	Boko-Chay gaon (ST)	2019	SOPD-G	Minor	198	191.18366	-	1	-	100	1200	180	
7	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Boko LAC (2 Points)	Kannup	Boko-Chay gaon (ST)	2022	SOPD-G	Minor	27.572	27.3084	1		-	100	8	4	
8	DTW Scheme under SOPD for the year 2019-20 in Boko LAC	Kannup	Boko-Chay gaon (ST)	2022	SOPD	Minor	498	447.33405	-	1	-	100	25	15	

9	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Boko LAC (6 points) in Kamrup District under SOPD-G for the year 2022-23.	Kamrup	Chamaria	2022	SOPD-G	Minor	46,84704	40,58344	1	-	-	100	24	12	
10	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme (3 H.P) under Boko LAC (Three Points) for the year 2023-24.	Kamrup	Boko-Chay gaon (ST)	2023	SOPD-G	Minor	25,401	21,58	1	-	-	100	24	12	
11	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme (Seven Points) and PVC Distribution System (One Point) under Boko and Chamaria Revenue Circle for the year 2023-24.	Kamrup	Boko-Chay gaon (ST) & Chamaria	2023	SOPD-G	Minor	64,787	55,01	1	-	-	100	56	34	
12	Installation of 8 Nos. of Solar Powered Tube Well Schemes in Boko-Chaygaon (ST) LAC of Kamrup District under SOPD-G for the year 2023-24.	Kamrup	Boko-Chay gaon (ST)	2023	SOPD-G	Minor	68	42,26322	1	-	-	100	32	20	
13	Bhinda Lift Irrigation Scheme (1 Point) under SOPD-G for the year 2023-24	Kamrup	Boko-Chay gaon (ST)	2024	SOPD-G	Minor	102.5	37,35157	1	-	-	100	37.5	15	
14	Integrated Solar Powered Irrigation Scheme at Jangskholi village of Boko Development Block under Boko-Chaygaon Division (Irrigation), Boko under SOPD-G for the year 2023-24	Kamrup	Boko-Chay gaon (ST)	2024	SOPD-G	Minor	67	56,49	1	-	-	100	20	10	
15	Construction of Solar Powered MDTW Schemes (6 Points) at Boko-Chaygaon (ST) LAC under SOPD-G for the year 2024-25.	Kamrup	Boko-Chay gaon (ST)	2025	SOPD-G	Minor	214.98	58,39653	1	-	-	100	60	60	
16	Installation of 5 Pts. STW Schemes under Boko-Chaygaon(ST) LAC under SOPD-G for the year 2025-26.	Kamrup	Boko-Chay gaon (ST)	2025	SOPD-G	Minor	33.73	0	1	-	-	100	20	20	
17	Solar Powered Cart Mounted Multifunctional Irrigation Scheme Including 2 Nos. of Manual Boring (5 Points) at Chamaria LAC under Innovative Schemes for the year 2025-26	Kamrup	Chamaria	2026	SOPD	Minor	21.9	0	1	-	-	100	20	20	
Total=							1645,15704	1212,58606	10 Nos.	7 Nos.	0 No				

Schemes taken up from FY 2016-17 to 2025-26 (last 10 years)

Name of Division: Bongaigaon Abhayapuri Srijangram Division (Irrigation), Bongaigaon

Sl. No.	Name of scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/PMKSY etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (in lakh)	Expenditure incurred(in lakh)	Status			Physical Progress (in %)	Potential Created (in Ha)	Potential Available (in Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Nigamghola F.I.S (Pt-I, II & III) Schemes under SOPD-G for the year 2020-21 under Bongaigaon LAC	Bongaigaon	Bongaigaon	2020-21	SOPD-G	Minor	199.99	190.2249	1	3	1	100	70	45
2	Borjhora FIS UNDER RIDF-XXVII (NABARD) for the year 2021-22	Bongaigaon	Bongaigaon	2021-22	NABARD	Minor	135.00	134.68461	1	1	1	100	40	40
3	Mini Diversion Weir on Natural Springs at Nine Locations at Abhayapuri LAC under SOPD Innovation/Consultation & Pilot Project for the year 2024-25	Bongaigaon	Abhayapuri	2024-25	SOPD-G	Minor	220.00	Ongoing	Ongoing			5	1	1
4	Remodelling of Borsongaon Mulagaon FIS under RIDF-XXVI (NABARD) for the year 2020-21	Chirang	Sidli	2020-21	NABARD	Minor	210.00	199.962	1	1	1	100	200	200
5	Solar Powered MDTW Scheme at Abhayapuri North LAC (3 Points) under RIDF-XXX (NABARD) for the year 2024-25	Bongaigaon	Abhayapuri, Srijangram	2024-25	NABARD	Minor	107.49	83.563	3	1	1	100	30	30
6	Installation of MDTW schemes (6 Points) under Abhayapuri LAC under SCSF for the year 2024-25	Bongaigaon	Abhayapuri	2024-25	SCSP	Minor	214.98	Nil	6	1	1	100	60	60

8

7	Construction of Solar Powered MDTW scheme (3 points) under SOPD-G for the year 2024-25 at Abhayapuri South LAC	Bongaigaon	Abhayapuri	205-26	SOPD-G	Minor	107.49	Nil	3	-	-	100	30	30
8	Solar Powered MDTW Scheme at 32- Bongaigaon LAC (3 Point)	Bongaigaon	Bongaigaon	2023-24	NABARD	Minor	112.5	92.92	3	-	-	100	30	30
9	Construction of Solar Powered MDTW Scheme at Muliagaon (1 Point) under RIDF-XXVII (NABARD) for the year 2021-22	Bongaigaon	Bongaigaon	2022-23	NABARD	Minor	30.00	28.87765	1	-	-	100	10	10
10	Solar Powered MDTWs (4 Points) at Abhayapuri South (SC) LAC under RIDF-XXVIII (NABARD) for the year 2022-23.	Bongaigaon	Abhayapuri	2022-23	NABARD	Minor	120.00	108.297	4	-	-	100	40	40
11	Construction of Solar Powered MDTW (2 Points) at Abhayapuri South LAC under SOPD-G for the year 2023-24.	Bongaigaon	Abhayapuri	2023-24	SOPD-G	Minor	70.00	Nil	2	-	-	100	20	20
2	Installation of Solar Shallow Tube well Schemes under 18 No Bongaigaon LAC in Bongaigaon District under SOPD-G (5 POINT) for the year 2024-25	Bongaigaon	Bongaigaon	2024-25	SOPD-G	Minor	42.845	Nil	5	-	-	100	20	20
3	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme Under Abhayapuri South Lac Area (2 points)	Bongaigaon	Abhayapuri	2023-24	SOPD-G	Minor	15.61568	15.37138	2	-	-	100	8	8
4	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under 32- Bongaigaon LAC (7 Points) For the year 2022-23.	Bongaigaon	Bongaigaon	2023-24	SOPD-G	Minor	54.65488	48.72179	5	-	2	100	28	16

15	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under 34-Abhayapuri North LAC (2 Points) For the year 2022-23.	Bongaigaon	Srijangram	2023-24	SOPD-G	Minor	15.61568	14.76852	2	-	-	100	8	8
16	Amguri Part-II Latibari STWS	Bongaigaon	Abhayapuri	2019-20	SCSP	Minor	37.00	35.23221	9	-	1	100	30	27
17	Ghilaguri Chalandapara STWS	Bongaigaon	Abhayapuri	2019-20	SCSP	Minor	37.00	34.7616	10	-	-	100	30	30
18	Installation of 4 points Solar Shallow Tube Well schemes under 18 No. Bongaigaon LAC in Bongaigaon District under SOPD-G for the year 2025-26	Bongaigaon	Bongaigaon	2025-26	SOPD-G	Minor	26.984	Nil	4	-	-	100	16	16
19	Installation of 4 points STW scheme under Abhayapuri LAC under SOPD-G for the year 2025-26	Bongaigaon	Abhayapuri	2025-26	SOPD-G	Minor	26.984	Nil	4	-	-	100	16	16
20	Installation of One Point STW scheme in Kakajiana Village under Abhayapuri LAC under SOPD-G for the year 2025-26	Bongaigaon	Abhayapuri	2025-26	SOPD-G	Minor	6.746	Nil	1	-	-	100	4	4
21	Installation of Tube Well Scheme under PMKSY-HKKP Access to Ground Water under 32 Bongaigaon LAC	Bongaigaon	Bongaigaon	2019-20	PMKSY	Minor	212.1	171.67	26	-	10	100	144	104

22	Installation of Tube Well Scheme powered by Electrical Energy under PMKSY-HKKP Access to ground water for the year 2019-20 in Bongaigaon LAC	Bongaigaon	Bongaigaon	2019-20	PMKSY	Minor	170.88	151.77	5	-	34	100	156	20
23	Installation of Tube Well Scheme under PMKSY-HKKP Access to Ground Water (Solar-25 nos & Electrical-25 nos) in 35 Abhayapuri (South) LAC	Bongaigaon	Abhayapuri, Srijangram	2019-20	PMKSY	Minor	256.51	207.29	30	-	20	100	200	120
24	Installation of Tube Well Scheme under PMKSY-HKKP Access to Ground Water under 34 Abhayapuri (North) LAC	Bongaigaon	Abhayapuri, Srijangram, Bongaigaon	2019-20	PMKSY	Minor	256.51	256.512	22	-	28	100	200	88
Total							Rs. 2686.9	Rs. 1774.62666	149 Nos	3 Nos	95 Nos			


 Executive Engineer
 Bongaigaon Abhayapuri Srijangram Division
 (Irrigation), Bongaigaon

Name of Division: Borkhola Katigorah Division (Irri.), Borkhola

Reply of question :-

*All schemes taken up from 2016-17 onwards (last 10 years)

Sl. no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABA RD/PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of 300 Nos. of Tube well point under PMKSY-HKPP Access to ground water (PH-II) under Borkhola-Katigorah Lac, for the year 2020-21 (For Borkhola & Katigorah Lac- 38 Nos. Solar Points and 112 Elect. Points, Total 150 points x 2 Lac = 300 Points)	Cachar	Borkhola & Katigorah	2021-22	PMKSY	Minor	1603.8151	1603.81505	---	Partially Functional	---	100	1200	300
2	Installation of 3HP Solar T.W. scheme four points up to a depth of 54 M under Katigorah LAC in Cachar District under RIDF-XXX NABARD for the year 2024-25 under Borkhola Katigorah	Cachar	Katigorah	2024-25	RIDF-XXX NABARD	Minor	38.080	32.15347	---	Partially Functional	---	100	16	12
3	Installation of 1 (one) Point MDTW Scheme at Behara Pt-III at Katigorah LAC under SOPD-G For The Year 2024 - 25	Cachar	Katigorah	2024-25	SOPD-G	Minor	35.83	0	Fully Functional	---	---	100	10	10
4	"Installation of 5 points STW scheme at Katigorah LAC under SOPD-G for the year 2025-26 under Borkhola-Katigorah Division (Irrigation), Borjatrapur, Borkhola."	Cachar	Katigorah	2025-26	SOPD-G	Minor	36.42	0	Fully Functional	---	---	100	20	20
5	Installation of 3HP Solar T.W. scheme four points up to a depth of 54 M under Borkhola LAC in Cachar District under RIDF-XXX NABARD for the year 2024-25 under Borkhola Katigorah Division (Irri.) (4 Points)	Cachar	Borkhola	2024-25	RIDF-XXX NABARD	Minor	38.08	32.15347	---	Partially Functional	---	100	16	8
6	Installation of 3HP Solar T.W. scheme two points up to a depth of 54 M under Borkhola LAC in Cachar District under SOPD-G for the year 2024-25 (2 Two Points)	Cachar	Borkhola	2024-26	SOPD-G	Minor	19.044	18.722	Fully Functional	---	---	100	8	8
7	Installation of 3 HP Solar Powered STW Schemes (5 Points) upto a depth of 54 meter under Borkhola LAC in Cachar District under SOPD-G for the year 2025-26.	Cachar	Borkhola	2025-26	SOPD-G	Minor	36.42	0	---	Partially Functional	---	100	20	16
Total:-							1807.6891	1686.84399	3	4	0			

10

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Dy No. 16 Reklubuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Dhakuakhana Naoboicha Division(Irrigation) Dhakuakhana														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Harhi Solar Powered DTW Irrigation Scheme under RIDF-XXIV (NABARD) for the year 2018-19	Lakhimpur	Dhakuakhana	2018-19	RIDF-XXIV (NABARD)	Minor	Rs.59.35	Rs. 51.47691	Fully Functional			100	25	20
2	Tatyamora DTW Scheme Powered by Solar Energy under RIDF (XXIV) 2018-19	Lakhimpur	Naoboicha	2018-19	RIDF (XXIV)	Minor	Rs.59.35	Rs. 52.35		Partially Functional		100	25	4
3	Installation 90 Nos. of Tubewell at Naoboicha LAC under PMKSY Ph-II/2020-21	Lakhimpur	Naoboicha	2020-2021	PMKSY	Minor	Rs. 534.203	Rs. 380.93077		Partially Functional		100	360	264
4	INSTALLATION OF TUBE WELL SCHEME (150 Points) UNDER PMKSY-HKPP(PH-II) MISSION ACCESS TO GROUND WATER 2020-21	Lakhimpur	Dhakuakhana	2020-21	PMKSY	Minor	Rs. 890.28300	Rs. 720.90442		Partially Functional		100	600	304
5	Gohain Tekela MDTW IS (2 Pts.) under RIDF-XXV (NABARD) 2020-21	Lakhimpur	Naoboicha	2020-21	RIDF-XXV (NABARD)	Minor	Rs.60.00	Rs. 52.88831	Fully Functional			100	20	20
6	Installation of Solar and Electrically Operated Hybrid Tube Well Schemes at Dhakuakhana LAC (2 Points) under SOPD for the year 2022-23	Lakhimpur	Dhakuakhana	2022-23	SOPD-G	Minor	Rs. 15.61568	Rs. 15.01731	Fully Functional			100	8	8
7	Kakatiup MDTW IS (1 Point) Powered by Solar Energy under RIDF-XXVIII (NABARD) for the year 2022-23	Lakhimpur	Naoboicha	2022-23	NABARD	Minor	Rs. 30.00	Rs. 28.033	Fully Functional			100	10	10
8	Dogaat MDTW IS (1 Pt.) Powered by Solar Energy under RIDF-XXVIII (NABARD) for the year 2022-23	Lakhimpur	Naoboicha	2022-23	NABARD	Minor	Rs. 30.00	Rs. 28.036	Fully Functional			100	10	10
9	Installation of solar and electrically operated hybrid tube well irrigation scheme 2 points under SOPD- G under Naoboicha LAC for the year 2022-23	Lakhimpur	Naoboicha	2022-23	SOPD-G	Minor	Rs. 15.61568	Rs. 12.37490	Fully Functional			100	8	8
10	Installation of Solar and Electrically operated Hybrid Tube Well Irrigation Scheme 10 points under SOPD-G under Lakhimpur LAC for the year 2022-23	Lakhimpur	Naoboicha	2022-23	SOPD-G	Minor	Rs. 78.0784	Rs. 69.56532		Partially Functional		100	40	24

[illegible]

41

Dg-10

Dy No 16 Rekbuddin Ahmed and Dy No. 10 Wajed Ali Choudhury
 * All schemes taken up from 2016-17 onwards (Last 10 years)
 Name of Division:

(This Division was established in August, 2021 during restructuring process. Hence schemes related to this Division are provided here)

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKVY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (Rs. in Lakhs)	Expenditure Incurred (Rs. in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Sopai Baligaon FIS at Roumari Pathar	Sonitpur	Dhekiajuli	2021-22	SOPD	Minor	1950.00	1586.06063	Fully Functional	-	-	100%	800	800
2	Bogipukhuri / Bhotpara MDTW			2020-21	NABARD-XXV	Minor	30.00	25.35332	Fully Functional	-	-	100%	10	10
3	Naharbari Bengali MDTW			2020-21	NABARD-XXV	Minor	30.00	25.3839	Fully Functional	-	-	100%	10	10
4	Sopal Tamulbari MDTW(2 Pts)			2022-23	NABARD-XXVIII	Minor	60.00	28.01578	Fully Functional	-	-	100%	20	20
5	Singri Bengali MDTW (3 Pts)			2023-24	SOPD-SCSP	Minor	112.50	100.31282	Fully Functional	-	-	100%	30	30
6	Pasnoi Nepali MDTW (3 Pts)			2024-25	NABARD-XXX	Minor	107.49	50.477	Fully Functional	-	-	100%	30	30
7	Solar Powered MDTW I/S at Palasbasti (3 Nos. Point)			2024-25	NABARD-XXX	Minor	107.49	30.633	Fully Functional	-	-	100%	30	30
8	Solar Powered MDTW I/S at Natun Sirajuli (3 nos. Point)			2024-25	NABARD-XXX	Minor	107.49	30.633	Fully Functional	-	-	100%	30	30
9	MDTW I/S at Doomdooma (3 Nos. Nos. Point)			2024-25	NABARD-XXX	Minor	107.49	102.1155	Fully Functional	-	-	100%	30	30
10	Solar Powered MDTW I/S at Mizibari (3 Nos. Point)			2024-25	NABARD-XXX	Minor	107.49	33.40789	Fully Functional	-	-	100%	30	30
11	Solar Shallow Tube Well Scheme (8 Points) at Dhekiajuli Development Block in Sonitpur District 2024-25			2024-25	SOPD-G	Minor	68.55	-	Fully Functional	-	-	100%	32	32
12	Hybrid STW Points (15 Pts) Dhekiajuli LAC			2022-23	SOPD-G	Minor	117.1176	102.08691	Fully Functional	-	-	100%	60	60
13	STW I/S (08 Pts) at Dhekiajuli LAC 2025-26			2025-26	SOPD-G	Minor	53.97	-	Fully Functional	-	-	100%	32	32
14	Fabrication, Supply and Installation of Solar Powered Cart Mounted Multifunctional I/S and Mobile Lift I/S under Dhekiajuli LAC under innovative schemes			2024-25	SOPD-G	Minor	302.60	142.12457	Fully Functional	-	-	100%	300	300

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (Rs. in Lakhs)	Expenditure Incurred (Rs. in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
15	Gorjuli MDTW	Sonitpur	Barchalla	2020-21	NABARD-XXV	Minor	30.00	25.36882	Fully Functional	-	-	100%	10	10
16	Kochgaon/Dagaon MDTW			2020-21	NABARD-XXV	Minor	30.00	26.56527	Fully Functional	-	-	100%	10	10
17	1 No. Dhanmara MDTW			2020-21	NABARD-XXV	Minor	30.00	26.72699	Fully Functional	-	-	100%	10	10
18	Baligaon Village MDTW			2021-22	NABARD-XXVII	Minor	30.00	29.49	Fully Functional	-	-	100%	10	10
19	Puttimari Village MDTW (2 Pts)			2021-22	NABARD-XXVII	Minor	60.00	59.46	Fully Functional	-	-	100%	20	20
20	Gerua Village MDTW			2021-22	NABARD-XXVII	Minor	30.00	29.35	Fully Functional	-	-	100%	10	10
21	Johamari Village MDTW(1 Pt)			2022-23	NABARD-XXVIII	Minor	30.00	25.454	Fully Functional	-	-	100%	10	10
22	Bapubheti MDTW(1 Pt)			2022-23	NABARD-XXVIII	Minor	30.00	25.28	Fully Functional	-	-	100%	10	10
23	Gangapur Village MDTW (3 Pts)			2022-23	NABARD-XXVIII	Minor	90.00	75.73936	Fully Functional	-	-	100%	30	30
24	MDTW at Missamari (3 nos. Point)			2023-24	NABARD-XXIX	Minor	112.50	64.911	Fully Functional	-	-	100%	30	30
25	MDTW at Meghailharani Village (3 nos. Point)			2023-24	NABARD-XXIX	Minor	112.50	105.17966	Fully Functional	-	-	100%	30	30
26	MDTW at Meghaliati Village (2 nos.			2023-24	NABARD-XXIX	Minor	75.00	36.068	Fully Functional	-	-	100%	20	20
27	Borbil Pathar Village MDTW (3 Pts)			2023-24	NABARD-XXIX	Minor	112.50	104.84712	Fully Functional	-	-	100%	30	30
28	Thelamara MDTW (2 Pts)			2023-24	NABARD-XXIX	Minor	75.00	73.56378	Fully Functional	-	-	100%	20	20
29	Hybrid STW Points (6 Pts) Borsola LAC			2022-23	SOPD-G	Minor	46.85	20.66	Fully Functional	-	-	100%	24	24
31	PMKSY-HKKP-Ph I Borsola LAC(100 Pts)			2019-20	PMKSY-HKKP-GW	Minor	509.448	488.61	-	Partially Functional	-	100%	400	275
30	PMKSY-HKKP-Ph I Dhekiajuli LAC(100 Pts)		Dhekiajuli	2019-20	PMKSY-HKKP-GW	Minor	511.236	481.17	-	Partially Functional	-	100%	400	260
32	Panbari FIS			2017-18	SOPD	Minor	1850.00	1745.47	Fully Functional	-	-	100%	1004	1004
33	Sopai Tamulbari FIS			2022-23	PMKSY-HKKP-SMI	Minor	2800.00	1795.91169	-	-	-	80%	-	-

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (Rs. in Lakhs)	Expenditure Incurred (Rs. in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
34	Khenghrajuli FIS	Sonitpur	Barchalla	2022-23	PMKSY-HKKP-SMI	Minor	3200.00	746.57548	-	-	-	24%	-	-
35	Solar Powered MDTW I/S under Bihaguri Development Block (3 Nos.			2024-25	NABARD-XXX	Minor	107.49	30.0972	-	-	-	75%	-	-
38	Installation of 4 (four) Nos.MDTW under Barchalla LAC		2025-26	SOPD-G	Minor	116.34	-	-	-	-	42%	-	-	
36	Installation of Solar Powered MDTW I/S 4 (four) Nos. at Dhekiajuli LAC and 2 (two) Nos. at Barchalla LAC		2024-25	SOPD-G	Minor	214.98	-	-	-	-	25%	-	-	
37	Solar Powered MDTW I/S at Dhekiajuli LAC (4 Points)		2025-26	SOPD-G	Minor	116.34	-	-	-	-	50%	-	-	
39	Construction of Hugrajuli FIS under SOPD G for the year 2025-26	Dhekiajuli	2025-26	SOPD-G	Minor	490.26	-	-	-	-	0%	-	-	
40	Canal Lining at LBMC of Panbari FIS under SOPD G for the year 2025-26		2025-26	SOPD-G	Minor	409.49	-	-	-	-	25%	-	-	
41	Construction of CC canal & extension of earthen canal of Panbari FIS under SOPD G for the year 2025-26		2025-26	SOPD-G	Minor	450.00	-	-	-	-	0%	-	-	
Total							13911.43	8273.11	30 Nos	2 Nos	0 Nos		3522	3257


 Executive Engineer
 Dhekiajuli-Barchalla Division (Irrigation)
 Dhekiajuli

12

Dg-15

Annexure-II

Dy No 16 Reklubuddin Ahmed and Dy No. 10 Wajed Ali Choudhury
*All schemes taken up from 2016-17 onwards (Last 10 years)

Dhemaji-Jonai-Sissiborgaon Division (Irrigation), Dhemaji														
Name of Division:														
Sl. no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
	INSTALLATION OF 300 NOS. TUBE WELL SCHEME UNDER PMKSY-HKRP-ACCESS TO GROUND WATER (PH-II) UNDER 113-DHEMAJI (ST) LAC AND 114-JONAI (ST) LAC (76 NOS. SOLAR TW & 224 NOS. ELECTRICAL TW) UNDER DHEMAJI DIVISION (I), DHEMAJI FOR THE YEAR 2020-21.	Dhemaji	Dhemaji, Jonai, Sissiborgaon	2020-21	PMKSY	Minor	1780.56512	1491.06292	Fully-Functional	-	-	100%	1200	931
1	Solar and Electrically Operated Hybrid Tube Well Scheme (3 Points) at Dhemaji LAC in Dhemaji District under SOPD-G for the year 2022-23.	Dhemaji	Dhemaji, Sissiborgaon	2022-23	SOPD-G	Minor	23.42532	23.1813	Fully-Functional	-	-	100%	12	12
2	Solar Powered MDTW Scheme at Parnua (Point No.1) under SOPD-TSP for the year 2023-24	Dhemaji	Dhemaji	2023-24	SOPD-TSP	Minor	35.00	31.389	Fully-Functional	-	-	100%	10	10
3	Solar Powered MDTW Scheme at Tajik under SOPD-TSP for the year 2023-24	Dhemaji	Dhemaji	2023-24	SOPD-TSP	Minor	35.00	31.40	Fully-Functional	-	-	100%	10	10
4	Solar Powered STW Irrigation Scheme at Dhemaji LAC 5(Five) Points under SOPD-G for the year 2024-25	Dhemaji	Dhemaji, Sissiborgaon	2024-25	SOPD-G	Minor	42.845	0	Fully-Functional	-	-	100%	20	20

13	INSTALLATION OF MDTW IRRIGATION SCHEME POWERED BY SOLAR ENERGY (3 POINTS) UNDER JONAI LAC (M.S.TD BLOCK) UNDER RIDF-XXX (NABARD) FOR THE YEAR 2024-25.	Dhemaji	Jonai	2024-25	RIDF-XXX (NABARD)	Minor	107.49	62.69582	Fully-Functional	-	-	100%	30	30
14	Installation of MDTW Irrigation Scheme Powered by Solar Energy (2 Points) under SOPD-TSP under Jonai LAC for the year 2024-25.	Dhemaji	Jonai	2024-25	SOPD-TSP	Minor	71.66	35.4754	Ongoing	-	-	90%	10	10
15	Construction of Kemi Jelein ELIS under Jonai LAC under SOPD-G for the year 2025-26	Dhemaji	Jonai	2025-26	SOPD-G	Minor	135.2133	0	Ongoing	-	-	30%	N/A	N/A
16	Installation of Shallow Tube Well (STW) Irrigation Scheme (5 Points) Powered by Solar Energy at Poba Agro Producer Company Ltd. Purana Jelein, Jonai under SOPD for the year 2025-26	Dhemaji	Jonai	2025-26	SOPD	Minor	29.085	0	Fully-Functional	-	-	40%	N/A	N/A
17	Solar Powered MDTW Scheme at No.3 Nilakh Ballian Pathar & Karoi Bari Pathar 1 (One) Point under SOPD-G for the year 2023-24	Dhemaji	Sissiborgaon	2023-24	SOPD-G	Minor	35.00	34.93292	Fully-Functional	-	-	100%	10	10
18	Solar Powered MDTW Scheme at Dara Gaon Pathar & Uttar Sila Bail Gaon Pathar under SOPD-G for the year 2023-24	Dhemaji	Sissiborgaon	2023-24	SOPD-G	Minor	70.00	13.051884	Fully-Functional	-	-	100%	20	20
19	Installation of Solar Powered MDTW Scheme (1 Point) at Dhemaji Block under Dhemaji LAC under SOPD-SCSP for the year 2024-25	Dhemaji	Sissiborgaon	2024-25	SOPD-SCSP	Minor	35.83	11.78328	Fully-Functional	-	-	100%	10	10
Total =							Rs.3055.50766 (in Lakhs)	Rs.1915.869	17 Nos	0 Nos	0 Nos			

[illegible]

13

Pg-16

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Dthing-Rupahitha Division, Irrigation, Rupahi, Nagaon														
Sl no	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKPP-Access to Ground Water for the year 2019-20 under Dthing LAC - 50 points	Nagaon	Dthing	2019-20	PMKSY	Minor	256.512	227.27825	-	Partially Functional	-	100	200	170
2	Solar and Electrically operated Hybrid tube well Scheme under Dthing LAC under SOPD-G for the year 2022-23	Nagaon	Dthing	2022-23	SOPD	Minor	15.61568	15.61566	-	Partially Functional	-	100	8	4
3	Installation of Solar Operated Shallow Tube Well Scheme (5 Points) at Dthing LAC under SOPD-G for the Year 2024-25	Nagaon	Dthing	2024-25	SOPD	Minor	42.84	0	-	Fully Functional	-	100	20	20
4	INSTALLATION OF SOLAR OPERATED SHALLOW TUBE WELL SCHEME (4 POINTS) AT DTHING LAC UNDER SOPD-G FOR THE YEAR 2025-26.	Nagaon	Dthing	2025-26	SOPD	Minor	26.984	0	-	Fully Functional	-	100	16	16
5	Installation of Solar/Electrical Powered Tube Well Schemes under PMKSY-HKPP-Access to Ground Water for the year 2019-20 under Rupahitha LAC	Nagaon	Rupahitha	2019-20	RIDF-XVIII	Minor	256.512	224.25749	-	Partially Functional	-	100	200	116
6	Construction of solar Power MDTW schemes at Juriel(2 Points) under RIDF-XXVI (NABARD) For the year 2020-21.	Nagaon	Rupahitha	2020-21	PMKSY	Minor	60	59.01224	-	Fully Functional	-	100	20	20
7	Installation of Solar and Electrically operated Hybrid Tube well Scheme under Rupahitha LAC in Nagaon District under SOPD-G for the Year 2022-23	Nagaon	Rupahitha	2022-23	RIDF-XXVI (NABARD)	Minor	15.61568	15.50914	-	-	Non Functional	100	8	0
8	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme 3 (H.P.) under Rupahitha LAC (four points) for the year 2023-24.	Nagaon	Rupahitha	2023-24	SOPD	Minor	33.868	33.85822	-	Fully Functional	-	100	32	32
9	Installation of Solar Operated Shallow Tube Well Scheme 2 (Two) Points at Rupahitha LAC under SOPD-G for the year 2024-25.	Nagaon	Rupahitha	2024-25	SOPD	Minor	17.138	0	-	Fully Functional	-	100	8	8
10	Solar Powered MDTW Scheme at Godaimari Gaon Panchayat under Rupahitha LAC (1 Point) under SOPD-G for the year 2024-25	Nagaon	Rupahitha	2024-25	SOPD	Minor	35.83	0	-	Fully Functional	-	100	10	10
11	Installation of 1 (One) Point MDTWS at Rupahitha LAC under SOPD-G for the year 2024-25	Nagaon	Rupahitha	2024-25	SOPD	Minor	35.83	0	-	Fully Functional	-	100	10	10

[illegible]

14

Dy-16

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Dholai-Sonai Division, (Irrigation),Dholai														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Fund (SOPD/ NABARD/ PMKSY)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (In Lakhs)	Expenditure Incurred (in Lakhs)	Status			Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Paschim Karinala FIS under SOPD for the year 2017-18.	Cachar	Sonai	2017	SCSP	Minor	99.50000	21.94891	Proposed for Forclosure			67	0	0
2	Installation of Solar & Electrically operated Hybrid Tube-well scheme in Dholai LAC (2-Points) under SOPD-G for the year 2022-23	Cachar	Dholai	2023	SOPD-G	Minor	15.61568	15.36055	-	Partially Functional	-	100	8	4
3	Installation of Solar & Electrically operated Hybrid Tube-well scheme in Sonai LAC (8-Points) under SOPD-G for the year 2022-23	Cachar	Sonai	2023	SOPD-G	Minor	62.46272	62.23259	-	Partially Functional	-	100	32	20
4	Installation of Solar and Electrically operated Hybrid Tube Well Schemes under Dholai Sonai LAC (11 Pts) under RIDF-XXIX (NABARD) for the year 2023-24 under Dholai-Sonai Division Irrigation, Dholai	Cachar	Sonai	2024	RIDF-XXIX (NABARD)	Minor	111.74400	104.33733	-	Partially Functional	-	100	44	24
5	Installation of Tube Well Scheme under PMKSY-HKKP Access to Ground water (Phase-II) for the year 2020-21	Cachar	Dholai & Sonai	2020	PMKSY-HKKP- Access to GW	Minor	1780.56512	1750.63223	-	Partially Functional	-	100	1192	444
6	Installation of 3 HP Solar Tube Well Schemes up to a depth of 54 Metre under Sonai LAC in Cachar District under SOPD-G for the year 2024-25 (2-Points)	Cachar	Sonai	2025	SOPD-G	Minor	19.04400	19.04108	Fully Functional	-	-	100	8	8
7	Installation of 3 HP Solar Tube Well Schemes up to a depth of 54 Metre under Dholai LAC in Cachar District under RIDF-XXX (NABARD) for the year 2024-25	Cachar	Dholai	2025	RIDF-XXX (NABARD)	Minor	9.52200	8.05675	Fully Functional	-	-	100	4	4
9	Construction of Sonai LIS under SOPD-G for the year 2025-26 under Dholai-Sonai Division(I), Dholai (Package No-02)	Cachar	Sonai	2025-26	SOPD-G	Minor	230.00000	104.30500	Ongoing	-	-	80	0	0
11	Installation of 2 Nos. of MDTW Scheme under Dholai LAC under SOPD-G for the year 2025-26	Cachar	Dholai	2025-26	SOPD-G	Minor	58.17	0	Ongoing	-	-	82	0	0
12	Electrical Lift Irrigation Scheme in Dholai & Sonai LAC area (21 Points) under PMKSY-HKKP-SMI for the year 2022-23	Cachar	Dholai-Sonai	2023-24	PMKSY-HKKP-SMI	Minor	3359.592	2552.28204	Ongoing	Partially Functional	-	88	520	330
13	Solar Powered MDTW Irrigation Scheme at	Cachar	Dholai	2020	RIDF-XXV NABARD	Minor	30.00000		6 nos of Points could not be implemented & dropped vide CE(I)'s letter no- ACE/IMP-M/ITB-10/ NABARD-XXV/1/2018-19/37 Dated 20/09/23			0	0	0
14	Solar powered MDTW Scheme at Panibhora	Cachar	Dholai	2020	RIDF-XXV NABARD	Minor	30.00000					0	0	0
15	LOKENATHPUR MDTW / S (1 Pt.) UNDER RIDF -XXV (NABARD)	Cachar	Dholai	2020	RIDF-XXV NABARD	Minor	30.00000					0	0	0
16	Solar powered MDTW Irrigation Scheme at Gajalghat	Cachar	Dholai	2020	RIDF-XXV NABARD	Minor	30.00000					0	0	0
17	Solar Powered MDTW Irrigation Scheme at Jibangram	Cachar	Dholai	2020	RIDF-XXV NABARD	Minor	30.00000					0	0	0
18	Solar Powered MDTW Irrigation Scheme at Jamalpur	Cachar	Dholai	2020	RIDF-XXV NABARD	Minor	30.00000					0	0	0
21	Fabrication And supply of Solar Powered Cart Mounted Multifunctioning Irrigation Scheme (2HP) with two nos of manual boring in Sonai LAC under SOPD-G (Innovation) for the year 2025-26	Cachar	Sonai	2025-26	SOPD-G	Minor	21.9		ongoing	-	-	40	0	0
												Sd/-		
												Executive Engineer		
												Dholai-Sonai Division (Irrigation)		
												Dholai		

15

Dy-16

Dr. Ahmed and Dy No. 20 Wajed Ali Choudhury
as up from 2014-17 onwards (Last 10 years)
for Dhulri-Golegaon District Division, Irrigation, Gauripur

S.No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SCPD/NABARD/PMKSY etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (Rs. Lakhs)	Expenditure incurred (Rs. Lakhs)	Status			Physical Progress (%)	Potential created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Construction of Solar MDTW Scheme at Golegaon under SCPD for the year 2017-18	Dhulri	Golegaon	2017-18	SCPD	Minor	20.618	9.40627			Non-Functional	100	23	0
2	Construction of Solar Power of OTW Scheme under NABARD 2007 for the year 2018-19	Dhulri	Golegaon	2018-19	RDI (NABARD)	Minor	53.6	49.81913			Non-Functional	100	23	0
3	Instt. of TW scheme under PMKSY 100% access to ground water for Dhulri District (100 Points)	Dhulri	Dhulri, Sonergang, Gauripur	2015-16	PMKSY	Minor	513.024	487.34746		Partially Functional		100	400	220
4	Installation of solar and electrically operated Hybrid Tube Well Schemes (3 Points) under Dhulri LAC under SCPD-G for the year 2022-23	Dhulri	Dhulri, Golegaon	2022-23	SCPD	Minor	27.41311	23.54972	Fully Functional			100	12	12
5	Installation of Solar and electrically operated Hybrid Tube Well Schemes (3 Points) under Golegaon LAC under SCPD-G for the year 2022-23	Dhulri	Golegaon	2022-23	SCPD	Minor	23.41311	19.19412	Fully Functional			100	12	12
6	Installation of solar and electrically operated Hybrid Tube Well Scheme under Bilewara West (3 points), Gauripur Bilewara West Division (I), Gauripur District under SCPD-G for the year 2022-23	Dhulri	Gauripur, Bilewara	2022-23	SCPD	Minor	23.42352	17.24547		Partially Functional		100	12	8
7	Installation of solar and electrically operated Hybrid Tube Well Scheme under Gauripur LAC (3 points), Gauripur Bilewara West Division (I), Gauripur District under SCPD-G for the year 2022-23	Dhulri	Gauripur, Golegaon	2022-23	SCPD	Minor	23.42352	20.53811	Fully Functional			100	12	12
8	Construction of SMDTW scheme at Dhulri LAC under RDI 200X (PMKSY) for the year 2023-24	Dhulri	Dhulri & Golegaon	2023-24	RDI (NABARD)	Minor	122.5	96.29327	Fully Functional			100	30	30
9	Construction of Solar Powered STW (3 Points) at Golegaon LAC under SCPD-G for the year 2025-26 (Bilewara) PT-2 & Armer PT-3	Dhulri	Golegaon	2025-26	SCPD	Minor	12.452	0	Original Yet to be Operational			30	8	0
10	Installation of 3 Nos. MDTW schemes in Golegaon LAC under SCPD-G for the year 2025-26	Dhulri	Golegaon	2025-26	SCPD	Minor	47.335	0	Original Yet to be Operational			35	30	0
Total							306.18308	722.74308	4 Nos	2 Nos	4 Nos			

Executive Engineer
Dhulri Golegaon-Gauripur Division
Irrigation, Gauripur

16

Dy. No. 16

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Waied Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Dibrugarh Chabua Lahowal Division (Irrigation), Dibrugarh														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ MAFSA etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Actual Progress (%)	Actual Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	LIS from river Burhiding at Dangor Pathar No.1 Area (3 Points) Under SOPD-G for the year 2025-26	Dibrugarh	Chabua Lahowal	2025-26	SOPD-G	Minor	178.63200	51.23087	NA	NA	NA	80	NA	NA
2	Installation of 10 Points STW Scheme under Dibrugarh LAC under SOPD-G for the year 2025-26	Dibrugarh	Dibrugarh	2025-26	SOPD-G	Minor	67.46000	0.00000	Fully Functional	-	-	100	40	40
3	Installation of 7 Nos. of MDTW Irrigation Scheme under Dibrugarh LAC under SOPD-G for the year 2025-26	Dibrugarh	Dibrugarh	2025-26	SOPD-G	Minor	203.58500	0.00000	Fully Functional	-	-	100	70	70
4	Solar Powered MDTW Scheme at Hatigadhoi Area (1 No. of Point) under SOPD-G for the year 2025-26	Dibrugarh	Dibrugarh	2025-2026	SOPD-G	Minor	29.08500	0.00000	Fully Functional	-	-	100	10	10
5	MDTW Irrigation Scheme at Hiloichhat GP Area under Dibrugarh LAC (3 Points) under SOPD-G for the Year 2024-25	Dibrugarh	Dibrugarh	2024-25	SOPD-G	Minor	107.49000	107.47263	Fully Functional	-	-	100	30	30
6	MDTW Solar Irrigation Scheme at Nahar Haku Gaon Pathar area at Lahowal LAC (3 Points) Under RIDF-XXX(NABARD) For the year 2024-25	Dibrugarh	Chabua Lahowal	2024-2025	RIDF-XXX(NABARD)	Minor	107.49000	107.39840	Fully Functional	-	-	100	30	30
7	STW I/S at Bannunia Hiloichhat (5 Nos. of Points) under SOPD-SCSP for the Year 2024-25.	Dibrugarh	Chabua Lahowal	2024-25	SOPD-SCSP	Minor	42.84500	42.83161	Fully Functional	-	-	100	20	20
8	5 (Five) Point solar powered STW at Paribola under SOPD-G for the year 2024-25	Dibrugarh	Chabua Lahowal, Makum	2024-25	SOPD-G	Minor	42.84500	42.84069	Fully Functional	-	-	100	20	20
9	Solar powered STW Irrigation scheme under Dibrugarh LAC (10 points) under SOPD-G for the year 2024-25	Dibrugarh	Dibrugarh, Khowang	2024-25	SOPD-G	Minor	85.69000	85.60025	Fully Functional	-	-	100	40	40
10	Solar Powered MDTW (2 Points) at Romai Area under SOPD-G for the year 2023-24	Dibrugarh	Chabua Lahowal, Khowang	2023-2024	SOPD-G	Minor	70.00000	69.99060	Fully Functional	-	-	100	20	20
11	Solar Powered MDTW (3 Points) at Niz Rahmania Area under SOPD-SCSP for the year 2023-24.	Dibrugarh	Chabua Lahowal	2023-2024	SOPD-SCSP	Minor	112.50000	112.49806	Fully Functional	-	-	100	30	30

DY No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Dibrugarh Chabua Lahowal Division (Irrigation), Dibrugarh														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Fund (SOPD/ NABARD/ RIDF-XXV etc.)	Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Progress (%)	Area created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Function			
12	Solar Powered MDTW Irrigation Scheme at Panera Gaon (3 Points) under SOPD-SCSP for the year 2023-24	Dibrugarh	Chabua Lahowal	2023-2024	SOPD-SCSP	Minor	112.50000	111.95523	Fully Functional	-	-	100	30	30
13	Supply and Installation of Solar Powered Mobile Lift Irrigation(3 H.P.) under Chabua LAC (Two points) for the year 2023-24	Dibrugarh	Chabua Lahowal	2023-24	SOPD-G	Minor	16.93400	16.93384	Fully Functional	-	-	100	16	16
14	LIS from River Burhidling at Romai Chat under SOPD-G for the year 2023-24	Dibrugarh	Chabua Lahowal	2023-24	SOPD-G	Minor	65.00000	64.99809	Fully Functional	-	-	100	25	25
15	Three (3) MDTW Scheme at Chabua LAC under RIDF-XXIX (NABARD) for the year 2023-24	Dibrugarh	Chabua Lahowal	2023-24	RIDF-XXIX (NABARD)	Minor	112.50000	101.32004	-	Partially Functional	-	100	30	21
16	Chetia Patker Solar Powered MDTW Irrigation Scheme under RIDF (NABARD) - XXVIII for the year 2022-23 (1 Pt)	Dibrugarh	Chabua Lahowal	2022-23	RIDF - XXVIII (NABARD)	Minor	30.00000	29.98949	-	Partially Functional	-	100	10	5
17	Changmai Patkar Gaon Solar Powered MDTW Irrigation Scheme under SOPD for the year for the year 2022-23 (6 Pts)	Dibrugarh	Chabua Lahowal	2022-24	SOPD	Minor	180.00000	179.87760	-	Partially Functional	-	100	60	22
18	Installation of Solar and Electrically operated Hybrid Tube Well Scheme under Dibrugarh LAC	Dibrugarh	Dibrugarh, Khowang	2022-23	SOPD	Minor	23.42352	23.42235	Fully Functional	-	-	100	12	12
19	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Lahowal LAC (3 Nos. of points)	Dibrugarh	Chabua Lahowal, Khowang	2022-23	SOPD	Minor	23.42352	23.41925	-	Partially Functional	-	100	12	8
20	LIS from River Sessa in Dikom Sessa area under SOPD for the year 2021-22 (2 Points)	Dibrugarh	Chabua Lahowal	2021-22	SOPD	Minor	120.00000	119.98755	Fully Functional	-	-	100	50	50
21	Dinjoy Gaon DTW Scheme (3 points) under SOPD	Dibrugarh	Chabua Lahowal	2020-21	SOPD	Minor	207.38400	203.87032	-	Partially Functional	-	100	90	85
22	MDTW at Dinjay Satra (2 Points) under RIDF-XXV(NABARD)	Dibrugarh	Chabua Lahowal	2020-21	RIDF-XXV(NA BARd)	Minor	60.00000	52.91396	Fully Functional	-	-	100	20	20
23	Dinjoy Satra MDTW scheme in Dibrugarh District Chabua LAC (2 Points) under RIDF-XXV(NABARD)	Dibrugarh	Chabua Lahowal	2020-21	RIDF-XXV(NA BARd)	Minor	60.00000	53.82461	-	Partially Functional	-	100	20	10
24	Bhorolowa Mudoi Gaon MDTW I/S (2 Points) under RIDF-XXV(NABARD)	Dibrugarh	Chabua Lahowal	2020-21	RIDF-XXV(NA BARd)	Minor	60.00000	54.05896	-	Partially Functional	-	100	20	10

*All schemes taken up from 2016-17 onwards (Last 10 years)

*All schemes taken up from 2016-17 onwards (Last 10 years)

[illegible]

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Fund (SOPD/ NABARD/ PMKSY etc.)	Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Progress (%)	Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
25	MDTW i/s (4 Points) at Dibrugarh LAC, Moran LAC, Tingkhong LAC, Lahowal LAC under Schedule Caste Sub-Plan (SCSP)	Dibrugarh	Chabua-Lahowal, Tingkhong, Khowang	2019-20	SCSP	Minor	120.00000	119.98298	Fully Functional	-	-	100	40	30
26	Installation of Tube Well Scheme under PMKSY-HKPP-Access to Ground Water for Dibrugarh District (Moran, Dibrugarh, Duliajan, Naharkatia & Tingkhong LAC) (293 Points)	Dibrugarh	Dibrugarh, Chabua-Lahowal, Khowang, Naharkatia, Duliajan, Tingkhong	2018-19	PMKSY I	Minor	1530.62400	1427.06900	-	Partially Functional	-	100	1172	860
Total							Rs.3769.42104 (in Lakhs)	Rs.3203.48638 (in Lakhs)	17 Nos	8 Nos	0 Nos			
Sd/- Executive Engineer Dibrugarh Chabua Lahowal Division (Irrigation) Dibrugarh														

Dy No 16 Rekebuddin Ahmed and Dy No. 10 Wajed Ali Choudhury
 *All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Digboi-Margherita Division (Irrigation), Digboi														
Sl no	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD /PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Solar & Electrically Operated Hybrid Tubewell Schemes under Digboi LAC	TINSUKI A	DIGBO I	2022-23	SOPD	Minor	Rs.23.42352	Rs.23.376690		PARTIALLY FUNCTIONAL		100%	12	4
2	Solar Operated Tube Well Scheme under Digboi LAC in Tinsukia District under SOPD-G for the year 2023-24	TINSUKI A	DIGBO I	2023-24	SOPD	Minor	Rs.80.98000	Rs.79.428120		PARTIALLY FUNCTIONAL		100%	40	20
3	Installation of STW Schemes (5 Points) Ph-I under SOPD-G under Digboi LAC for the year 2024-25	TINSUKI A	DIGBO I	2024-25	SOPD	Minor	Rs.42.84500	Rs.42.413740	FULLY FUNCTIONAL			100%	20	10
4	Installation of 3 Nos of Solar Powered MDTW Scheme in Digboi LAC under SOPD for the year 2025-26	TINSUKI A	DIGBO I	2025-26	SOPD	Minor	Rs.87.25500	Rs.0.000000	FULLY FUNCTIONAL			100%	30	0
5	MDTW Solar Scheme at Kachujan (1 point) under RIDF-XXVIII (NABARD) for the year 2022-23	TINSUKI A	DIGBO I	2022-23	RIDF-XXVIII (NABARD)	Minor	Rs.30.00000	Rs.25.669000			NON FUNCTIONAL BUT REPAIRABLE	100%	10	0

6	Installation of 4 Nos. of Solar Powered MDTW Scheme in Thasak Pather, Pangsun Pather, Kharang Kong Pather and Ninggam Pather Gaon under SOPD-G for the year 2025-26 under Margherita LAC	TINSUKI A	MARG HERIT A	2025-26	SOPD-G	Minor	Rs.116.34000	Rs.0.000000	Fully Operative			100%	40	0
7	Solar Operated Tube Well Scheme (5Points) at Segunbari, Bahbari and Dibongbari Gaon under SOPD-G for the year 2024-25	TINSUKI A	MARG HERIT A	2024-25	SOPD-G	Minor	Rs.42.84500	Rs.42.828350	Fully Operative			100%	20	11
8	Solar Powered MDTW scheme (2 points) at Alubari Segunbari Falu Gaon under SOPD-G for the year 2024-2025	TINSUKI A	MARG HERIT A	2024-2025	SOPD-G	Minor	Rs.71.66000	Rs.71.619630	Fully Operative			100%	20	13
9	Dibong Fakial MDTW I/S (1PT) under RIDF XXV(NABARD) for the year 2020-21	TINSUKI A	MARG HERIT A	2020-21	RIDF-XX V (NABARD)	Minor	Rs.30.00000	Rs.28.259770	Fully Operative			100%	10	10
10	1 No Fakial MDTW I/S (1 PT) under RIDF XXV (NABARD) for the year 2020-21	TINSUKI A	MARG HERIT A	2020-21	RIDF-XX V (NABARD)	Minor	Rs.30.00000	Rs.22.368840	Fully Operative			100%	10	10
11	Uluip MDTW I/S (1 PT) under RIDF XXV (NABARD) for the year 2020-21	TINSUKI A	MARG HERIT A	2020-21	RIDF-XX V (NABARD)	Minor	Rs.30.00000	Rs.25.499350	Fully Operative			100%	10	10
12	Solar and electrically operated hybrid tube well scheme under Margherita LAC (3 points) for the year 2022-23	TINSUKI A	MARG HERIT A	2022-23	SOPD	Minor	Rs.23.42352	Rs.23.028720	Partially Operative			100%	12	8

[illegible]

Schemes taken up from Financial year 2016-17 to 2025-26 under Dimoria Division (Irrigation), Sonapur

Annexure - A

Name of Division: Dimoria Division, Irrigation, Sonapur

Sl no	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOP/NABARD/PMKSY etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (Rs in Lakhs)	Expenditure Incurred (Rs in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Renovation, Remodeling & Extension of Mahabari ELIS	Kamrup (M)	Dimoria	2019-20	SOPD	Minor	2500.00	2462.37389	Fully Functional			100.0%	1390	1410
2	Dunung ELIS	Kamrup (M)	Dimoria	2018-19	SCSP	Minor	381.71	380.98616	Fully Functional			100.0%	110	90
3	Thakurkuchi MDTW Solar Powered (2 Pk) under RIDF-XXV (NABARD) for the year 2020-21	Kamrup (M)	Dimoria	2020-21	NABARD	Minor	58.724	51.93265		Partially Functional		100.0%	20	0
4	Hahara, Khett MDTW Scheme under RIDF-XXV (NABARD) for the year 2022-23	Kamrup (M)	Dimoria	2022-23	NABARD	Minor	60.00	17.10000	Fully Functional			100.0%	20	10
5	Installation of Hybrid Irrigation Scheme at Dimoria Block under Dispur LAC (5 Points)	Kamrup (M)	Dimoria	2022-23	SOPD	Minor	39.03920	34.67628	Fully Functional			100.0%	20	10
6	Installation of T abewell Scheme under PMKSY-HKPP access to Ground Water under Dispur LAC (99 Points = 51 Electrical, 48 Solar)	Kamrup (M)	Dimoria	2019-20	PMKSY-HKPP	Minor	508.752	461.57648		Partially Functional		100.0%	396	70
7	Construction of Dimoria FIS at Tegheria, Upper Tepesia, Kijling (Fulung) & Tamhobong (Kamrup)	Kamrup (M)	Dimoria	2019-20	SOPD	Minor	2000.00	1441.23747		Partially Functional		100.0%	430	21
8	Canal Extension of Mahabari ELIS Borghuli PK under RIDF-XXX NABARD for the year 2021-23 under Dispur Division	Kamrup (M)	Dimoria	2021-23	NABARD	Minor	40.00	33.78564	Fully Functional			100.0%	35	20
9	Digruapar ELIS	Kamrup (M)	Dimoria	2023-24	SOPD-G	Minor	265.00	100.00000	Fully Functional			100.0%	90	84
10	Haharapathi ELIS under Dimoria LAC under RIDF-XXX (NABARD) for the year 2024-25 under Dispur Division.	Kamrup (M)	Dimoria	2024-25	NABARD	Minor	325.00	308.62930	Fully Functional			100.0%	85	85
11	Duwan ELIS	Kamrup (M)	Dimoria	2023-24	SOPD-G	Minor	225.00	219.90124	Fully Functional			100.0%	60	60

12	ELIS at Sonapur (5 Points namely at Dighui ELIS, garringa ELIS, Tuparpahar ELIS, Durdang Barbia ELIS, Chitravara Jampur ELIS)	Kamrup (M)	Dimoria	2020-21	SOPD	Minor	2000.00	1961.65960		Partially Functional	100.0%	390	95
13	Construction of DTW Scheme (5 Pcs. Electrical) in Dimoria block under RIDF-XXVII (NABARD) for the year 2021-22	Kamrup (M)	Dimoria	2021-22	NABARD	Minor	325.00	292.37855		Partially Functional	100.0%	60	75
14	Installation & Commission of Solar Powered STW Scheme at Sunchali (2 Points) under Dimoria LAC under SOPD-G for the year 2024-25	Kamrup (M)	Dimoria	2024-25	SOPD	Minor	17.138	0.00	Fully Functional		100.0%	8	8
15	Installation of 1 Point Solar Powered MDTW Scheme at Borotoi under Dispur Division (Irrigation) under SOPD-G for the year 2024-25	Kamrup (M)	Dimoria	2024-25	SOPD	Minor	35.83	0.00	Ongoing		100.0%	Yet to be created	Yet to be created
16	Installation of 1 Point MDTW Scheme at Helaog, Bengabani, Khern under SOPD-G for the year 2024-25	Kamrup (M)	Dimoria	2024-25	SOPD	Minor	35.83	25.00	Fully Functional		100.0%	10	10
17	Installation of 2 Points Solar Powered MDTW scheme at Uroi and 1 Point at Durgung under Dimoria LAC under RIDF-XXX NABARD for the year 2024-25	Kamrup (M)	Dimoria	2024-25	NABARD	Minor	107.49	76.64708	Fully Functional		100.0%	30	30
18	Renovation of Canal systems at different under Dispur Division. Pump Centres of Malaboni F.I.I.S under RIDF-XXX NABARD for the year 2024-25 under Dispur Division.	Kamrup (M)	Dimoria	2024-25	NABARD	Minor	150.00	77.421		Partially Functional		75	75
19	Extension, Renovation & Modernization of Sonapur Dairypahar ELIS under TSP for the year 2024-25.	Kamrup (M)	Dimoria	2024-25	TSP	Minor	80.00	78.36630	Fully Functional		100.0%	150	150
Total							9154.51	8026.67	12 Nos	6 Nos			


 Executive Engineer
 Dimoria Division (Irrigation)
 Sonapur

19

Dy-Lc

19

Dy No 16, Assembly Question asked by Hon'ble MLA Shri Rekiubuddin Ahmed and Dy No. 10, Assembly Question asked by Hon'ble MLA Shri Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Dudhnoi Goalpara East Division Irrigation														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (In Lakhs)	Expenditure Incurred (In Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Ranipathar FIS	Goalpara	15th Dudhnoi ST	2018-2019	TSP	Minor	190.00	183.19531	1	0	0	100%	80	80
2	INSTALLATION OF TUBE WELL SCHEME UNDER PMKSY -HKP-ACCESS TO GROUND WATER FOR THE YEAR 2019-20 UNDER DUDHNOI LAC	Goalpara	15th Dudhnoi ST	2019-2020	PMKSY 1	Minor	418.74	400.20398	0	1	0	100%	300	100
3	Dhanubhanga MDTW scheme (2 points) under RIDF-XXV(NABARD) for the year 2019-20	Goalpara	15th Dudhnoi ST	2020-2021	RIDF-XXV(NABARD)	Minor	60.00	58.47955	1	0	0	100%	20	20
4	INSTALLATION OF SOLAR AND ELECTRICALLY OPERATED HYBRID TUBE WELL SCHEME UNDER 36 DUDHNOI(ST) LAC IN GULAPARA DISTRICT UNDER SOPD-G FOR THE YEAR 2022-23	Goalpara	15th Dudhnoi ST	2022-2023	SOPD	Minor	54.65488	24.06793	0	1	0	100%	28	12
5	Installation of solar and electrically Operated Hybrid Tube Well Scheme under 37 Goalpara East LAC in Goalpara District under SOPD-G for the year 2022-23	Goalpara	14th Goalpara East	2022-2023	SOPD	Minor	46.84704	23.47747	0	1	0	100%	24	8
6	CONSTRUCTION OF SOLAR POWER MDTW SCHEME AT VILLAGE UPORTOLA PT-III & KATHALMUR(PATPARA) UNDER RIDF-XXIX (NABARD) FOR THE YEAR 2023-24	Goalpara	15th Dudhnoi ST	2023-24	RIDF-XXIX (NABARD)	Minor	75.00	74.99585	1	0	0	100%	20	20
7	Water Conservation cum Irrigation Scheme at village Belpara under Rongjuli Development Block 36 Dudhnoi ST LAC under SOPD(Innovation) for the year 2023-24	Goalpara	15th Dudhnoi ST	2023-24	SOPD	Minor	20.00	20.00	1	0	0	100%	12	12

[illegible]

90

Reply to Dy No 16 by Rekhbuddin Ahmed

All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Goalpara West Jaleswar Division, Irrigation, Goalpara

Dy-16

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD D/PMKSY etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of Solar and Electrically operated Hybrid Tube Well Schemes under Goalpara West LAC (6 Nos Points) for the year 2022-23.	Goalpara	Goalpara West	2022	SOPD	Minor	46.85	42.22		Partially Functional		100	24	16
2	Installation of Solar and Electrically operated Hybrid Tube Well Schemes under Jaleswar LAC (6 Nos Points) for the year 2022-23.	Goalpara	Jaleswar	2022	SOPD	Minor	46.85	29.06		Partially Functional		96	24	16
3	Construction of Solar powered MDTW scheme at village Katitani under RIDF-XXVIII (NABARD) for the year 2022-23.	Goalpara	Jaleswar	2023	RIDF-NABARD	Minor	30.00	25.66	Fully Functional			100	10	10
4	Construction of Solar powered MDTW scheme at village Rangapara under RIDF-XXVIII (NABARD) for the year 2022-23.	Goalpara	Goalpara West	2023	RIDF-NABARD	Minor	30.00	28.47	Fully Functional			100	10	10
5	Construction of Solar powered MDTW scheme at village Maladhara Part-I under RIDF-XXVIII (NABARD) for the year 2022-23.	Goalpara	Goalpara West	2023	RIDF-NABARD	Minor	30.00	28.46	Fully Functional			100	10	10
6	Construction of RCC Check Dam at Village Baghara under SOPD-G for the year 2023-24	Goalpara	Goalpara West	2024	SOPD	Minor	12.731	12.71	Fully Functional			100	12	12
7	Construction of RCC Check Dam at Village Chatabari P-I under SOPD-G for the year 2023-24	Goalpara	Goalpara West	2024	SOPD	Minor	11.012	10.99	Fully Functional			100	12	12
8	Construction of RCC Check Dam at Village Jhanjipara p-II under SOPD-G for the year 2023-24	Goalpara	Goalpara West	2024	SOPD	Minor	18.894	18.87		Partially Functional		100	15	10
9	Construction of RCC Check Dam at Village Kathalguri under SOPD-G for the year 2023-24	Goalpara	Goalpara West	2024	SOPD	Minor	19.688	17.70		Partially Functional		100	16	10

Sl No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABAR D/PMKSY etc.)	Type of Scheme (Major/Medium/M inor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
10	Construction of RCC Check Dam at Village Rangaspara under SOPD-G for the year 2023-24	Goalpara	Goalpara West	2024	SOPD	Minor	19.820	17.81		Partially Functional		100	15	10
11	Construction of solar operated shallow tube well scheme under Goalpara West LAC (5 points) under SOPD-G for the year 2024-25	Goalpara	Goalpara West	2024	SOPD	Minor	42.8450	42.41		Partially Functional		100	20	12
12	Installation of 6 Points of Solar Powered MDTW scheme under Goalpara West LAC for the year 2024-25	Goalpara	Goalpara West	2025	SOPD	Minor	214.98	0.00	Fully Functional			100	60	60
13	Installation of 5 Points STW Scheme under Goalpara West LAC (5 points) under SOPD-G for the year 2025-26	Goalpara	Goalpara West	2025	SOPD	Minor	33.73	-				0	-	-
TOTAL							557.4	274.36354	6	6			228	188

Executive Engineer,
Goalpara West-Jaleswar Division,
Irrigation, Goalpara.

11	Installation of Solar powered MDTW I/S in Gohpur LAC (4 Points) under RIDF-XXIX (NABARD), 2023-24	Biswanath	Gohpur	2023-24	RIDF-XXIX (NABARD)	150.00	141.46727	Fully Functional				100%	40	40	28	
12	Installation of Solar powered MDTW I/S in Gohpur LAC (2 Points) under RIDF-XXIX (NABARD), 2023-24	Biswanath	Gohpur	2023-24	RIDF-XXIX (NABARD)	75.00	70.34873	Fully Functional				100%	20	20	12	
13	Installation of Solar operated STW Scheme 3 Points at Gamrit GP under SOPD-G, 2024-25	Biswanath	Gohpur	SOPD-G	SOPD-G	25.707	25.42	Fully Functional				100%	12	12	12	
Sl. No.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)	Potential Utilized (Ha)	Remarks	
14	Installation of Solar Powered MDTW I/S Scheme (Chaiduar Block) in Gohpur LAC (5 Points) under NABARD (RIDF-XXX), 2024-25	Biswanath	Gohpur	RIDF-XXIX X (NABARD D)	RIDF-XXX (NABARD)	179.15	176.45985	Fully Functional				100%	50	50	35	
15	Installation of 2 Pts MDTW Scheme under Gohpur LAC under SCSP, 2024-25	Biswanath	Gohpur	OPD-SCS	SOPD-SCSP	71.66	70.86	Fully Functional				100%	20	20	15	
16	Installation of Solar Powered MDTW I/S Scheme (Pub-Chaiduar Block) in Gohpur LAC (3 points) under NABARD (RIDF XXX), 2024-2025	Biswanath	Gohpur	RIDF-XXIX X (NABARD D)	RIDF-XXX (NABARD)	107.49	65.95832	Fully Functional				100%	30	30	5	Recently completed
17	Installation of 8 Points STW Scheme (4 points under Kalyanpur GP and 4 points under Amtola GP) under SOPD-G, 2025-26	Biswanath	Gohpur	SOPD-G	SOPD-G	53.968	0	Fully Functional				100%	32	32	4	Recently completed
18	Installation of 5 Pts STW Scheme under Gohpur LAC under SOPD-G, 2025-26	Biswanath	Gohpur	SOPD-G	SOPD-G	33.73	0	Fully Functional				100%	20	20	3	Recently completed
19	Installation of 3 Nos of MDTW Scheme under Gohpur LAC under SOPD-G, 2025-26	Biswanath	Gohpur	SOPD-G	SOPD-G	87.255	0				Ongoing	85%	-	-	-	
20	Renovation of Deonabari MDTWS (1 Point) at Pub-Chaiduar Block under SOPD-G, 2025-26	Biswanath	Gohpur	SOPD-G	SOPD-G	23.191	0				Ongoing	40%	-	-	-	
21	Kharolparia LIS under SOPD-G for year 2025-26	Biswanath	Gohpur	SOPD-G	SOPD-G	238.47	0				Ongoing	5%	-	-	-	

[illegible]

22

Pg-16

Dy No 16 Rekitabuddin Ahmed														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Golaghat Sarupathar Division, Irrigation, Golaghat														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOP/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	NIL	NIL	NIL	2016-17	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
2	NIL	NIL	NIL	2017-18	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
3	NIL	NIL	NIL	2018-19	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
4	NIL	NIL	NIL	2019-20	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
5	MDTW Scheme at Golaghat LAC(2 Pts.) for 1 point under RIDF-XXV(NABARD)	Golaghat	Golaghat	2020-2021	RIDF-XXV	Minor	60.00000	57.00639	Fully functional			100%	20	20
6	Solar Powered MDTW Scheme in Pub-Sarupathar Area (2 Pts) under RIDF-XXV (NABARD)	Golaghat	Sarupathar	2020-2021	RIDF-XXV	Minor	60.00000	51.31943	Fully functional			100%	20	20

7	Solar Powered MDTW Scheme in Pachim Sarupathar Area (2 Pts) under RIDF-XXV(NABARD)	Golaghat	Sarupathar	2020-2021	RIDF-XXV	Minor	60.00000	53.88969	Fully operative		100%	20	10
8	Solar Powered MDTW in Pub Bar Pathar (3 Pts) under RIDF-XXV (NABARD)	Golaghat	Sarupathar	2020-2021	RIDF-XXV	Minor	90.00000	80.48161		Partially Operative	100%	30	30
9	LIS from River Doyang in Bendit Pathar at Sarupani under SOPD for the year 2021-22 (3 Points)	Golaghat	Golaghat	2021-22	SOPD	Minor	180.00000	179.05751		Partially Operative	100%	75	40
10	Solar Powered MDTW Scheme at Golaghat LAC (6 pts) under RIDF-XXVII (NABARD) for the year 2021-22	Golaghat	Golaghat	2021-22	RIDF-XXV II	Minor	180.00000	179.49160		Partially Operative	100%	60	40
11	Solar Powered MDTW Scheme at Sarupathar LAC (2 Points) under RIDF-XXVII (NABARD) for the year 2021-22	Golaghat	Sarupathar	2021-22	RIDF-XXV II	Minor	60.00000	54.15606	Fully operative		100%	20	20

12	Installation of Solar & Electrically Operated Hybrid Tube Well Scheme at Barpathar Area under Golaghat LAC (10 Points) under SOPD-G for the year 2022-23	Golaghat	Golaghat	2022-23	SOPD-G	Minor	78.07840	70.63771		Partially Operative		100%	40	32
13	Installation of Solar & Electrically Operated Hybrid Tube Well Scheme under Sarupathar LAC under SOPD-G for the year 2022-23 (3 Points)	Golaghat	Sarupathar	2022-23	SOPD-G	Minor	23.42352	21.89121		Partially Operative		100%	12	4
14	LIS from river Doyang in Golaghat and Sarupathar LAC under PMKSY-HKKP-SMI for 2022-23 (Golaghat LAC=2 points, Sarupathar LAC=7 points)	Golaghat	Golaghat	2022-23	RIDF-XXIX	Minor	5400.00000	2292.05953		On-Going, Partially Operative		76%	150	150
15	LIS from River Doyang at Greater Gomari Area under RIDF-XXVIII (NABARD) for the year 2022-23	Golaghat	Golaghat	2022-23	RIDF-XXVIII	Minor	500.00000	0.00		On-Going, Non functional		65%	0	0

16	LIS from River Dhansiri at Padum Pukhuri in Sarupathar LAC under SOPD-G for the year 2023-24	Golaghat	Sarupathar	2023-24	SOPD	Minor	170.73469	2.43531	Fully functional		100%	50	50
17	LIS from river Doyang at Arnguri in Ratapur GP under RIDF-XXIX (NABARD) for Golaghat LAC for the year 2023-24	Golaghat	Golaghat	2023-24	RIDF-XXIX	Minor	500.00000	173.658		On-Going, Partially Operative	90%	70	70
18	LIS from river Chelcheli and Ghiladhari and Improvement of Meranodi FIS under RIDF-XXIX (NABARD) for the year 2023-24 under Golaghat LAC	Golaghat	Golaghat	2023-24	RIDF-XXIX	Minor	600.00000	414.15488		On-Going, Partially Operative	92%	210	210
19	LIS from river Doyang at Rajabari for Ratapur, Kachamari and Chowdangpathar Area under RIDF-XXIX (NABARD) for Golaghat LAC for	Golaghat	Golaghat	2023-24	RIDF-XXIX	Minor	1400.00000	1027.88089		On-Going, Partially Operative	85%	100	100

[illegible]

23

Dy-16

Dy No 16 Rekibuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Hailakandi-Algapur-Katlicherra Division (Irrigation), Hailakandi														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of Tube-Well Schemes under PMKSY-HKPP Access to Ground Water (Ph-II)	Hailakandi	Hailakandi & Algapur-Katlicherra	2020-21	PMKSY (Ph-II)	Minor	1602.60888	1431.519		Partially Functional		100	968	391
2	Solar Powered MDTW Scheme At Nitainagar (Part-III) Under Hailakandi LAC In Hailakandi District	Hailakandi	Algapur-Katlicherra	2022-23	RIDF-XXVIII of NABARD	Minor	30	29.643	Fully Functional			100	10	10
3	Solar Powered MDTW Scheme At Narainpur (Part-IV) Under Hailakandi LAC In Hailakandi District	Hailakandi	Algapur-Katlicherra	2022-23	RIDF-XXVIII of NABARD	Minor	30	29.633	Fully Functional			100	10	10
4	Supply and Installation of solar powered Mobile lift Irrigation Scheme (3H.P) under Hailakandi LAC (Three Points) for the year 2023-24	Hailakandi	Algapur-Katlicherra	2023-24	SOPD-G	Minor	25.401	25.37308		Partially Functional		100	12	8
5	Installation of Solar Powered MDTW scheme at Mohanpur Pt-II & Pt-III (at Village Kanchanpur Pt-II) under Algapur LAC in Hailakandi District under SOPD-G for the year 2024-25	Hailakandi	Algapur-Katlicherra	2024-25	SOPD-G	Minor	71.66	0	Fully Functional			100	20	20
6	Installation of Solar shallow Tube well (3 points) schemes under Katlicherra LAC In Hailakandi District under RIDF-XXX (NABARD) for the year 2024-25	Hailakandi	Algapur-Katlicherra	2024-25	RIDF-XXX of NABARD	Minor	28.566	22.83853	Fully Functional			100	12	12
7	Installation of Solar Shallow Tube well (3 points) scheme under Hailakandi LAC in Hailakandi District under RIDF-XXX (NABARD) for the year 2024-25	Hailakandi	Hailakandi	2024-25	RIDF-XXX of NABARD	Minor	28.566	23.55378	Fully Functional			100	12	12
8	Installation of Solar Tube well (2 points) scheme Under Algapur LAC In Hailakandi District under NABARD- RIDF XXX for the year 2024-25	Hailakandi	Algapur-Katlicherra	2024-25	RIDF-XXX of NABARD	Minor	19.044	5.427	Fully Functional			100	8	8
9	Fabrication, Supply & Installation of Solar Powered Cart Mounted Multifunctional Irrigation Scheme (2 HP) with two nos. of manual boring under 121-Hailakandi LAC under innovative schemes (5 points) for the year 2025-26	Hailakandi	Hailakandi	2025-26	SOPD-G	Minor	21.9	0	Ongoing			95	0	0
10	Installation of Solar Shallow Tube Well scheme under Hailakandi LAC (5 Points) in Hailakandi District under SOPD For the year 2025-26	Hailakandi	Hailakandi	2025-26	SOPD-G	Minor	36.42	0	Fully Functional			100	20	20
11	Fabrication, Supply & Installation of Solar Powered Cart Mounted Multifunctional I/S, at Algapur-Katlicherra LAC under Hailakandi-Algapur-Katlicherra Division (Irrigation) Hailakandi Under innovative schemes for the year 2025-26	Hailakandi	Algapur-Katlicherra	2025-26	SOPD-G	Minor	21.9	0	Fully Functional			100	20	20
Total							1916.06588	1567.98739	10 Nos	2 Nos	0 Nos			

24

Dg-10

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
* All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Hajo Suakuchi Guwahati Central Division,Irrigation, Amingaon,Ghy-31														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of Tube Well Scheme under PMKSY-HKKP-Access to Ground Water under Jalukbari LAC	Kamrup	Hajo-Suakuchi, Kamrup	2019-20	PMKSY HKKP (Ph-1)	Minor	639.49	617.4674		Partially Functional		100%	500	140
2	Installation of 35 nos of Solar Operated Tube Well Scheme and 40 nos of Electrical Operated Tube Well Scheme under Hajo LAC under PMKSY HKKP- Mission for Access to Ground Water.	Kamrup	Hajo-Suakuchi, Rangia	2019-20	PMKSY HKKP (Ph-1)	Minor	382.98	339.9		Partially Functional		100%	300	104
3	Solar Powered MDTW scheme (10 points) at Jalukbari LAC under SOPD for the year 2019-20	Kamrup	Hajo-Suakuchi, Kamrup	2019-20	SOPD	Minor	593.50	591.3406			Non Functional	100%	250	0
4	Solar Powered DTW Scheme (16 points) under SOPD for the year 2021-22	Kamrup	Hajo-Suakuchi, Kamrup	2021-22	SOPD	Minor	800.00	792.7741		Partially Functional		100%	400	50
5	Solar Powered DTW Irrigation scheme at Jalukbari Lac (10-points) under RIDF- XXVII (NABARD) for the year 2021-22.	Kamrup	Hajo Suakuchi	2021-22	NABARD (RIDF-XXVII)	Minor	600.00	576.0356		Partially Functional		100%	250	100
6	5 MDTW (Points) under Jalukbari LAC under RIDF-XXVII (NABARD) for the year 2021-22	Kamrup	Hajo-Suakuchi	2021-22	NABARD (RIDF-XXVII)	Minor	150.00	117.918		Partially Functional		100%	50	20
7	Installation of 3 Nos of Solar and Electrically operated Hybrid Tubewell Scheme under Hajo LAC in Kamrup Dist under SOPD - G for the year 2022-23	Kamrup	Hajo Suakuchi	2022-23	SOPD-G	Minor	23.42352	23.09344	Fully Functional			100%	12	12
8	Installation of 6 Nos of Solar and Electrically operated Tubewell scheme under Jalukbari LAC under SOPD-G for the year 2022-23	Kamrup	Hajo-Suakuchi, Kamrup	2022-23	SOPD-G	Minor	46.84704	45.6424		Partially Functional		100%	24	4

9	SOLAR POWERED MDTWS (4POINTS) UNDER HAJO LAC under RIDF (NABARD)XXVIII FOR THE YEAR 2022-23	Kamrup	Hajo-Sualkuchi	2022-23	NABARD (RIDF-XXVIII)	Minor	120.00	104.56153		Partially Functional		100%	40	20
10	SOLAR POWERED MDTWS (1 POINT) UNDER KAYANTAL VILLAGE OF HAJO LAC under RIDF (NABARD) XXVIII FOR THE YEAR 2022-23	Kamrup	Hajo-Sualkuchi	2022-23	NABARD (RIDF-XXVIII)	Minor	30.00	29.00635			Non Functional	100%	10	0
11	Construction of Bishnupur ELIS with underground distribution network in Hajo LAC under SOPD for the year 2023-24 (Innovation / consultation & pilot project)	Kamrup	Hajo-Sualkuchi	2023-24	SOPD-G	Minor	70.70	-			Non Functional	100%	40	0
12	Solar Powered MDTWS (1 Point) under Hajo LAC under RIDF-XXIX (NABARD) for the year 2023-24.	Kamrup	Hajo-Sualkuchi	2023-24	NABARD (RIDF-XXIX)	Minor	37.50	36.46685	Fully Functional			100%	10	10
13	3 Points Solar Powered MDTW Scheme at Jalukbari LAC under RIDF-XXIX (NABARD) for the year 2023-24.	Kamrup	Hajo-Sualkuchi	2023-24	NABARD (RIDF-XXIX)	Minor	112.50	86.38827	Fully Functional			100%	30	30
14	Solar Powered MDTWS (3 points) at Hajo LAC under SOPD-G for the year 2023-24	Kamrup	Hajo-Sualkuchi	2023-24	SOPD-G	Minor	105.00	-		Partially Functional		100%	30	20
15	INSTALLATION OF 5 NOS.OF SOLAR OPERATED TUBEWELL SCHEME AT JALUKBARI LAC OF KAMRUP DISTRICT UNDER SOPD-G FOR THE YEAR 2024-25.	Kamrup	Hajo-Sualkuchi	2024-25	SOPD-G	Minor	42.825	-		Partially Functional		100%	20	8
16	INSTALLATION KAMRUP OF 5 NOS OF SOLAR OPERATED TUBEWELL SCHEME UNDER HAJO LAC OF KAMRUP DISTRICT UNDER SOPD-G FOR THE YEAR 2024-25	Kamrup	Hajo-Sualkuchi, Kamalapur	2024-25	SOPD-G	Minor	42.825	-		Partially Functional		100%	20	8
17	Solar Powered MDTWS (1 POINT) at Jalukbari LAC under SOPD-G for the year 2024-25.	Kamrup	Hajo-Sualkuchi	2024-25	SOPD-G	Minor	35.83	-			Non Functional	100%	10	0
18	Installation of 6 Points MDTW Scheme at Hajo-Sualkuchi LAC under SCSP scheme for the year 2024	Kamrup	Hajo-Sualkuchi	2024-25	SOPD SCSP	Minor	214.98	184.2495			Non Functional	100%	60	0
19	Solar Powered MDTWS (2 Points) under Hajo LAC under SOPD-G for the year 2024-25	Kamrup	Hajo-Sualkuchi	2024-25	SOPD-G	Minor	71.66	-	Fully Functional			100%	20	20

[illegible]

25

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury											
*All schemes taken up from 2016-17 onwards (Last 10 years)											
Name of Division: Hojai-Lunding- Binnakandi Division (Irrigation), Hojai											
Sl no.	Name of Scheme	District	LAC	Year of Sanction			Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (in Lakhs)		
				2017-18	2020-21	2025-26			233.40	47.50	450.00
1	Jamuna FIS	Hojai	Howraghat /Hojai/ Binnakandi/Lunding				SOPD	Major	217.77157	47.50	99.61998
							SOPD-G				
							SOPD-G				
2	Installation of Solar Shallow Tube Well Scheme (10 points) in Hojai LAC under SOPD-G for the year 2024-25	Hojai	Hojai	2024-25			SOPD-G	Minor	85.69	38.13059	Fully Functional
3	Installation of Solar Shallow Tube Well Scheme (4 points) in Hojai LAC under SOPD-G for the year 2025-26	Hojai	Hojai	2025-26			SOPD-G	Minor	26.984	0	Fully Functional
4	Installation of Solar Shallow Tube Well Scheme (10 points) in Lunding LAC under SOPD-G for the year 2024-25	Hojai	Lunding	2024-25			SOPD-G	Minor	85.69	0	Fully Functional
5	Solar Powered MDTW Scheme at 1 no. Kaki & 2 no. Kaki (1 Point) under RIDF-XXIX (NABARD) for the year 2023-24	Hojai	Lunding	2023-24			RIDF-XXIX (NABARD)	Minor	37.5	33.94116	Fully Functional
6	Solar Powered MDTW at 2 No. Kaki under Lunding LAC under RIDF-XXVIII (NABARD) for the year 2022-23	Hojai	Lunding	2022-23			RIDF-XXVIII (NABARD)	Minor	30	28.15943	Fully Functional
								Annexure			

7	Installation of Solar/Electrically operated Hybrid TW schemes under Lunding LAC (3 points) under SOPD-G for the year 2022-23	Hojai	Lunding	2022-23	SOPD-G	Minor	23.42352	14.66266	Fully Functional		100%	12	12
8	Installation of Solar/Electrically operated Hybrid TW schemes under Hojai LAC (3 points) under SOPD-G for the year 2022-23	Hojai	Hojai	2022-23	SOPD-G	Minor	23.42352	7.16875	Fully Functional		100%	12	12
9	Solar Powered MDTW Scheme at Hitrabasti under RIDF - XXVIII (NABARD) for the year 2022-23	Hojai	Hojai	2022-23	RIDF - XXVIII (NABARD)	Minor	30	28.14454	Fully Functional		100%	10	10
10	Solar Powered MDTW Scheme at Dhalpukhuri and Pub Bhalukmari (1 point) under RIDF-XXIX (NABARD) for the year 2023-24	Hojai	Hojai	2023-24	RIDF-XXIX (NABARD)	Minor	37.5	36.31605	Fully Functional		100%	10	10
11	Installation of 50 TW points under PMKSY-HKRP Mission for access to Ground Water Irrigation for the year 2019-20 for Jannumukh LAC under Nagaon Division(Irrigation) (24 Nos of Solar 26 Electrical Point)	Hojai	Binnakandi	2019-20	PMKSY-HKRP, Ph-I	Minor	256.512	228.48349	Partially Functional		100%	200	148
12	Panchajati MDTW (2 Pts.) under RIDF-XXV (NABARD)	Hojai	Binnakandi	2020-21	RIDF-XXV (NABARD)	Minor	59.994	27.39657	Partially Functional		100%	20	10

[illegible]

26

Dy. No. 16

Dy No 16 Reklubuddin Ahmed and Dy No. 10 Wajed Ali Choudhury												
*All schemes taken up from 2016-17 onwards (Last 10 years)												
Name of Division: Jorhat-Teok Division (Irrigation), Jorhat												
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional	
1	Supply and Installation of Solar Powered Cart Mounted Multifunctional Irrigation Scheme (2 HP) and Mobile Lift Irrigation Scheme (5 HP) for Jorhat and Teok LAC under SOPD-G for the year 2025-26.	Jorhat	Jorhat & Teok	2025-26	SOPD	Minor	211.5	NIL		Partially Functional		75 0 0
2	Installation of Solar Shallow Tube Well Scheme (4 Points) at Jorhat LAC under SOPD-G for the year 2025-26	Jorhat	Jorhat	2025-26	SOPD	Minor	26.984	NIL	Fully Functional			100 16 16
3	Installation of Solar Shallow Tube Well Scheme (4 Points) at Teok LAC under SOPD-G for the year 2025-26	Jorhat	Teok	2025-26	SOPD	Minor	26.984	NIL	Fully Functional			100 16 16
4	Solar Powered MDTW scheme in Jorhat LAC (2 Points) under SOPD-G for the year 2024-25	Jorhat	Teok	2024-25	SOPD	Minor	71.655	60.13132	Fully Functional			100 20 20

5	SOLAR POWERED MDTW/ SCHEME AT MALA GAON, JHANU MUKH IN TEOK LAC (1 POINT) UNDER SOPD-G FOR THE YEAR 2024-25	Jorhat	Teok	2024-25	SOPD	Minor	35.827	—	Fully Functional			100	10	10
6	INSTALLATION OF SOLAR SHALLOW TUBE WELL SCHEME (5 POINTS) AT TEOK LAC IN JORHAT DISTRICT UNDER SOPD-G FOR THE YEAR 2024-25	Jorhat	Teok	2024-25	SOPD	Minor	42.845	—	Fully Functional			100	20	20
7	SOLAR POWERED STW SCHEME IN DERGAON LAC (3 POINTS) UNDER SOPD-G FOR THE YEAR 2024-25	Jorhat	Teok	2024-25	SOPD	Minor	25.707	25.52461	Fully Functional			100	12	12
8	SOLAR POWERED MDTW/ SCHEME IN DERGAON LAC (4 POINTS) UNDER SOPD-G FOR THE YEAR 2024-25	Jorhat	Teok	2024-25	SOPD	Minor	143.30914	131.82817	Fully Functional			100	40	20

9	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme (3 HP) under Dergaon and Teok LAC (2 Points) under SOPD-G. for the year 2023-24	Jorhat	Teok	2023-24	SOPD	Minor	16.934	16.92936	Fully Functional			100	16	8
10	Solar Powered MDTW Scheme in Dergaon LAC (3 Points at Kuhnijogonia, Malowkhat Krishi Farm and Bormukoli Sawguri Gaon) under RIDF-XXIX (NABARD) for the year 2023-24	Jorhat	Teok	2023-24	NABARD	Minor	112.5	101.45054	Fully Functional			100	30	30
11	Solar Powered MDTW Scheme at Bamunkaharga on of Dheklajuli Area (1 Point) Under Jorhat LAC under RIDF-XXVIII (NABARD) for the year 2022-23	Jorhat	Teok	2022-23	NABARD	Minor	30	28.51161			Non Functional	100	10	0

12	INSTALLATION OF TUBE WELL SCHEME UNDER PMSKY-HKKP- ACCESS TO GROUND WATER UNDER DERGAON LAC (35 NOS. SOLAR AND 40 NOS. ELECTRICAL) AND KHUMTAI LAC (35 NOS. SOLAR AND 40 NOS. ELECTRICAL) OF GOLAGHAT DISTRICT FOR THE YEAR 2019-20	Jorhat	Teok	2019-20	PMKSY	Minor	765.96	635.98426		Partially Functional		100	300	150
13	Installation of Solar and Electrically operated Hybrid Tube Well schemes (3-Pts) in Jorhat LAC under SOPD-G for the year 2022-23	Jorhat	Teok	2022-23	SOPD	Minor	23.42352	23.4094	Fully Functional			100	12	10
14	Installation of Solar and Electrically operated Hybrid Tube Well schemes (3-Pts) in Dergaon LAC under SOPD-G for the year 2022-23	Jorhat	Teok	2022-23	SOPD	Minor	23.42352	23.34713	Fully Functional			100	12	12

15	Installation of Solar and Electrically operated Hybrid Tube Well scheme under Teok LAC (3 points) in Jorhat District under SOPD-G for the year 2022-2023	Jorhat	Teok	2022-23	SOPD	Minor	23.42352	23.4235	Fully Functional		100	12	1
16	Solar Powered MDTW Scheme at Jorhat LAC (3 Points at Duborani Pathar, Lakhinikhat & Sonarigaon)	Jorhat	Teok	2021-2022	NABARD	Minor	90	85.46636	Fully Functional		100	30	30
17	Installation of Tube well scheme under PMKSY-HKKP- Access to Ground Water for Teok LAC under Jorhat District (50 Nos -TW points) for the year 2019-20	Jorhat	Teok	2019-20	PMKSY	Minor	256.512	234.4667	Partially Functional		100	200	25
18	Installation of tube Well scheme under PMKSY -HKKP-access to Ground Water for Jorhat District (152 nos. Solar / Electrical Powered TW Points) for the Year 2019-20	Jorhat	Jorhat & Teok	2019-20	PMKSY	Minor	1533.708	1291.12865	Partially Functional		100	608	448

19	Solar Powered MDTW Scheme in Telahi Pathar Area in North West Dev. Block in Jorhat District (1 Point)	Jorhat	Teok	2017-18	SOPD	Minor	20.62	20.62		Partially Functional		100	10	1														
															Total						3481.3157	2702.22161	13	5	1			

27

Dy-16

Kaliabor-Samaguri Division (D). Jakhlabandha

Dy No. 16 Rekibuddin Ahmed Dy No. 10 Wajed Ali Choudhury

Sl No	Name of Scheme	District	LAC	Year of Sanction	Source of Fund	Type of Scheme (Major/ Med/ Minor)	Estimated Cost (Rs. in Lakh)	Expenditure Incurred (in Lakh)	Status			Physical Progress (in %)	Potential Created (in Ha)	Potential Available (in Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of 50 TW points under PMKSY-HKPP Mission for access to Ground Water Irrigation for the year 2019-20 for Samaguri LAC under Nagaon Division(Irrigation), Nagaon	Nagaon	Samaguri	2019-20	PMKSY	Minor	256.51	129.1885		Partially Functional		100	200	100
2	Installation & Commissioning of 53 Nos. of tubewells under PMKSY-HKPP Mission providing Access to ground Water for irrigation in 86 no. Nowgong LAC during 2019-20	Nagaon	Samaguri	2019-20	PMKSY	Minor	226.416	-		Partially Functional			212	76
3	Installation of 47 TW points under PMKSY-HKPP Mission for access to Ground Water Irrigation for the year 2019-20 for Nagaon Sadar LAC under Nagaon Division(Irrigation), Nagaon	Nagaon	Samaguri	2019-20	PMKSY	Minor	284.82	-		Partially Functional		100	188	164
4	Installation of MDTW Scheme with Solar Powered at Kuwaitol G.P (2 No. Pts.) under SOPD for the year 2020-21	Nagaon	Kaliabor	2020-21	SOPD	Minor	60	37.19535	Fully Functional			95	20	20
5	Installation of Solar MDTW Scheme at Uthar Pubthoria G.P (2 Points) under SOPD for the year 2020-21	Nagaon	Kaliabor	2020-21	SOPD-G	Minor	60	58.68317	Fully Functional			100	20	20
6	Installation of Solar MDTW Scheme at Borthogla G.P (2 Points) under SOPD for the year 2020-21	Nagaon	Kaliabor	2020-21	SOPD	Minor	60	58.41308		Partially Functional		100	20	20
7	Darigoj Village Solar Powered MDTWS (1 point) under RIDF-XXVII (NABARD) for the year 2021-22	Nagaon	Kaliabor	2022-23	RIDF-XXVI / (NABARD)	Minor	29.7	26.3632	Fully Functional			100	10	10
8	1 No. Dighallati, Sibasthan village solar powered MDTWS (1 Point) under RIDF-XXVII (NABARD) for the year 2021-22	Nagaon	Kaliabor	2022-23	RIDF-XXVI / (NABARD)	Minor	29.59	23.91899	Fully Functional			100	10	10
9	Solar & Electrically Operated Hybrid Tube Well scheme (3 points) under Kaliabor LAC under SOPD-G for 2022-23	Nagaon	Kaliabor	2022-23	SOPD-G	Minor	23.42352	22.82088	Fully Functional			100	12	12
10	Solar Powered MDTW Irrigation Scheme at Pub-Lorinukh and Lorinukh (2 Points) under SOPD-G for the year 2023-24.	Nagaon	Samaguri	2024-25	SOPD-G	Minor	70	69.34572	Fully Functional			100	20	20
11	Solar Powered MDTW at Sakmuthi gaon (1 point) and Parigaon-Misa area (Point No 1 & 2) under SOPD-G for the year 2022-2023	Nagaon	Kaliabor	2022-23	SOPD-G	Minor	90	84.15499	Fully Functional			100	30	30

12	Solar Powered MDTW at Uoguri Borhooja Kisamat and Baruahati Gaon-Ulloni area (2points) under SOPD-G for the year 2022-2023	Nagaon	Kaliabor	2022-23	SOPD-G	Minor	60	56.21095	Fully Functional			100	20	20
13	Solar powered MDTW at Dhanehkhwa Gaon and Rahdhajia Pathar (under RIDF-XXV/III (NABARD) for the year 2022-23 (2 points	Nagaon	Kaliabor	2022-23	RIDF-XXV/III (NABARD)	Minor	60	55.70405	Fully Functional			100	20	20
14	Boring and Installation of Solar Powered MDTW Scheme (2 points) under Kaliabor Civil Sub-Division under SOPD-G for the year 2023-24	Nagaon	Kaliabor	2023-25	SOPD-G	Minor	70	23.73703	Fully Functional			100	20	20
15	Solar Powered MDTW Scheme at Ambagan-i under Kaliabor LAC under SOPD for the year 2024-25	Nagaon	Kaliabor	2024-25	SOPD	Minor	35	0	Fully Functional			100	10	10
16	Teulguni Pathar Sikoni Solar MDTWS (2 pts) under RIDF - XXV (NABARD)	Nagaon	Kaliabor	2019-20	RIDF - XXV (NABARD)	Minor	60	56.81509	Fully Functional			100	20	20
17	Solar powered MDTW at Kaliabor 1 point	Nagaon	Kaliabor	2017-18	SOPD	Minor	20.505	Data not available	Fully Functional			100	10	10
18	1 point Samaguri LAC MDTWS	Nagaon	Samaguri	2023-24	SOPD-G	Minor	35	34.57102	Fully Functional			100	10	10
19	CONVERSION OF DIESEL ENGINE VT PUMPSET TO ELECTRICALLY POWERED SUBMERSIBLE PUMPSET AT DUWARBAGORI DTWS POINT NO. 1 UNDER SOPD-G FOR THE YEAR 2023-24	Nagaon	Kaliabor	2023-24	State Plan	Minor	20	0	Fully Functional			100	30	10
20	CONVERSION OF DIESEL ENGINE VT PUMPSET TO ELECTRICALLY POWERED SUBMERSIBLE PUMPSET AT DUWARBAGORI DTWS POINT NO. 2 UNDER SOPD-G FOR THE YEAR 2023-24	Nagaon	Kaliabor	2023-24	State Plan	Minor	20	0	Fully Functional			100	30	10
21	Renovation of Jawkata DTWS by conversion of Diesel Engine VT Pumpset to Electrically Powered Submersible pumpset for the year 2024-25	Nagaon	Kaliabor	2024-25	SOPD-G	Minor	19.99	0	Fully Functional			100	30	10
22	CONVERSION OF DIESEL ENGINE VT PUMPSET TO SOLAR POWERED SUBMERSIBLE PUMPSET AT SOUTH PET PELUA DTWS UNDER SOPD-G FOR THE YEAR 2024-25	Nagaon	Kaliabor	2024-25	SOPD-G	Minor	15.7	0	Fully Functional			100	30	10
23	Installation of solar operated tubewell schemes at Kaliabor LAC (7 Nos. of points) under SOPD-G for the year 2024-25	Nagaon	Kaliabor	2024-25	SOPD-G	Minor	59.983	57.606	Fully Functional			100	28	28
24	Installation of solar and electrically operated hybrid tubewell schemes under Samaguri LAC under SOPD-G for the year 2022-23 (2 points)	Nagaon	Samaguri	2022-23	SOPD-G	Minor	15.61568	14.5605	Fully Functional			100	8	8
25	Installation of solar and electrically operated Hybrid Tube Well scheme at Uluanti (2points) under SOPD-G for the year 2023-24	Nagaon	Kaliabor	2023-24	SOPD-G	Minor	20	19.20792	Fully Functional			100	8	8
26	Installation of solar and electrically operated Hybrid Tube Well scheme at Kuwaritoli (2points) under SOPD-G for the year 2023-24	Nagaon	Kaliabor	2023-24	SOPD-G	Minor	20	18.827	Fully Functional			100	8	8

27	Installation of solar and electrically operated Hybrid Tube Well scheme at Rahdhala (2points) under SOPD-G for the Year 2023-24	Nagaon	Kaliabor	2023-24	SOPD-G	Minor	20	19.02185	Fully Functional			100	8	8
28	Installation of 50 TW points under PMKSY-HKKP Mission for access to Ground Water Irrigation for the year 2019-20 for Samaguri LAC under Nagaon Division(Irrigation), Nagaon	Nagaon	Samaguri	2019-20	PMKSY I	Minor	256.512	19.02185		Partially Functional		100	200	100
29	Innovative Solar Powered Mobile Lift Irrigation Scheme in Kaliabor Lac, 2Points(A & B) under SOPD-G for the year 2023-24	Nagaon	Kaliabor	2023-24	SOPD-G	Minor	16.934	16.76747	Fully Functional			100	8	8
30	SUPPLY AND INSTALLATION OF SOLAR POWERED MOBILE LIFT IRRIGATION SCHEME (3 H.P.) UNDER SAMAGURI LAC (THREE POINTS) FOR THE YEAR 2023-24	Nagaon	Samaguri	2023-24	SOPD-G	Minor	25.401	25.1508	Fully Functional			100	12	12
31	SOLAR POWERED MDTW SCHEME AT RAHDHALA GP AT KALIABOR LAC UNDER SOPD FOR THE YEAR 2024-25	Nagaon	Kaliabor	2024-25	SOPD	Minor	35.83	21.56678	Fully Functional			100	10	10
32	Installation of 2 Nos. of Solar Powered Shallow Tube Well Schemes (Baruaat-1 point & Patolait-1 Point) under SOPD-G for the year 2024-25	Nagaon	Kaliabor	2024-25	SOPD-G	Minor	13.78	0	Fully Functional			100	8	8
33	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme 3 (H.P.) under Rupathat LAC (four points) for the year 2023-24.	Nagaon	Samaguri	2023-24	SOPD-G	Minor	33.868	0	Fully Functional			100	32	32
34	Installation of 50 TW points under PMKSY-HKKP Mission for access to Ground Water Irrigation for the year 2019-20 for Rupathat LAC under Nagaon Division(Irrigation), Nagaon	Nagaon	Samaguri	2019-20	PMKSY	Minor	230.86	-		Partially Functional		100	200	116
35	Solar Powered Cart Mounted Multifunctional Irrigation Scheme with Existing Water Source- 14 Nos., Solar Powered Cart mounted Multifunctional Irrigation Scheme with 2 Nos. Manual Boring- 07 Nos., and Solar Powered Mobile Irrigation Schemes- 04 Nos under SOPD-G (Innovation/ Consultation & Pilot Project) for the year 2024-25 under Kaliabor Samaguri Division (I), Jakhlabandha, Nagaon. (From Existing Water Source	Nagaon	Kaliabor	2024-25	SOPD-G	Minor	238.3	40				92	Work in progress	Work in progress
36	STW SCHEME AT LAO GAON AND KUCH GAON (2 POINTS) AT SAMAGURI LAC UNDER SOPD-G FOR THE YEAR 2025-26	Nagaon	Samaguri	2025-26	SOPD-G	Minor	13.492	0	Fully Functional			100	8	8
37	STW SCHEME AT DARIGOJI AND GAKHIRKHETI (2 POINTS) AT KALIABOR LAC UNDER SOPD-G FOR THE YEAR 2025-26	Nagaon	Kaliabor	2025-26	SOPD-G	Minor	13.492	0				95	Work in progress	Work in progress
38	INSTALLATION OF 2 NOS. OF MDTW SCHEME AT SAMAGURI LAC UNDER SOPD-G FOR THE YEAR 2025-26	Nagaon	Samaguri	2025-26	SOPD-G	Minor	58.17	0				30	Work in progress	Work in progress

[illegible]

28

Dy-16

28

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Karimganj North-Karimganj South Division, Irrigation, Sribhumi														
Sl no	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of 90 nos. Tube well scheme under PMKSY+HKPP-Access to ground water (Ph-II) under 03-North Karimganj LAC (23 nos. Solar TW & 67 nos. Electrical TW) under karimganj division (I), karimganj for the year 2020-21		Karimganj North & Karimganj South	2020-21	PMKSY	Minor	534.20296	497.02086		Partially Functional		100%	344	84
2	INSTALLATION OF 90 NOS. TUBE WELL SCHEMES UNDER PMKSY+HKPP-ACCESS TO GROUND WATER (PH-II) UNDER 04-SOUTH KARIMGANJ LAC (23 NOS. SOLAR TW & 67 NOS. ELECTRICAL TW) UNDER KARIMGANJ DIVISION (I), KARIMGANJ FOR THE YEAR 2020-21.	Sribhumi	Karimganj South, Karimganj North & Ramkrishn a Nagar	2020-21	PMKSY	Minor	534.20296	447.11387		Partially Functional		100%	324	128

3	INSTALLATION OF 90 NOS. TUBE WELL SCHEME UNDER PMKSY-HKKP-ACCESS TO GROUND WATER (PH-II) UNDER BADARPUR LAC (23 NOS. SOLAR TW & 67 NOS. ELECTRICAL TW) UNDER BARAK VALLEY INVT. DIVISION (I), BADARPUR FOR THE YEAR 2020-21.	Karimganj North	2020-21	PMKSY	Minor	534.20296	456.14768		Partially Functional		100%	352	200
4	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under South Karimganj LAC in Karimganj District under SOPD-G for the year 2022-23.	Karimganj South	2022-23	SOPD-G	Minor	15.61568	15.61149		Partially Functional		100%	8	4
5	SOLAR POWERED MDTWS AT KURIKHALA AREA UNDER RIDF-XXVIII (NABARD) FOR THE YEAR 2022-23.	Karimganj South	2022-23	NABARD RIDF XXVIII	Minor	30	29.98827	Fully Functional			100%	10	10
6	Renovation of Exploratory cum Productive DTWS at Fakirabazar area under SOPD-G for the year 2023-24.	Karimganj South	2023-24	SOPD-G	Minor	9.693	NIL	Fully Functional			100%	21	21
7	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme (3 HP) under South & North Karimganj LAC (Two Points) under SOPD-G for the year 2023-24.	Karimganj South	2023-24	SOPD-G	Minor	16.934	8.46		Partially Functional		100%	16	8

Sribhumi

[illegible]

Dy No. 16 Rektibuddin Ahmed and Dy No. 10 Wajed Ali Choudhury

All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Khowang Tingkhong Division (Irrigation) Moran

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	NA	Dibrugarh	NA	2016-17	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
2	NA	Dibrugarh	NA	2017-18	NA	NA	NA	NA	NA	NA	NA	100%	50	50
3	Burkhowang Nahoroni Solar DTW scheme (2 points) under RIDF-XXIV(NABARD)	Dibrugarh	Tingkhong	2018-19	RIDF-XXIV (NABARD)	Minor	119.2	106.6382	Fully Functional	—	—	100%	25	10
4	Pantola Parthalbham solar DTW scheme (1 Point) under RIDF-XXIV(NABARD)	Dibrugarh	Khowang	2019-20	RIDF-XXIV	Minor	59.60	53.31687	—	Partially Functional	—	100%	20	20
5	Dhamechi Gaon MDTW IIS (2 Points)	Dibrugarh	Khowang	2019-20	RIDF-XXIV	Minor	60	54.19	—	Partially Functional	—	100%	150	120
6	DTW Scheme at Tingkhong LAC -Baghmora & Tipomra Gaon (5 points) under SOPD	Dibrugarh	Tingkhong	2019-20	SOPD	Minor	345.641	317.55188	—	Partially Functional	—	100%	75	55
7	Solar powered DTW Irrigation scheme at Halodibhanti konwar Gaon area at Halodibhanti GP (3 Points) under SOPD for the year 2020-21	Dibrugarh	Khowang	2020-21	SOPD	Minor	127.735	126.20686	—	Partially Functional	—	100%	90	60
8	Gornuthoria Gaon DTW Scheme (3 Points) under SOPD for the year 2019-20	Dibrugarh	Khowang	2020-21	SOPD	Minor	205.143	197.03092	—	Partially Functional	—	100%	20	10
9	Baghmora Solar MDTWs (2 Points) under RIDF-XXIV(NABARD)	Dibrugarh	Tingkhong	2020-21	RIDF-XXIV(NABARD)	Minor	60.00	54.0494	—	Partially Functional	—	100%	40	40
10	Solar MDTW Scheme at 2 No. Charathabi Gaon (4 Points) under SOPD for the year 2020-21	Dibrugarh	Tingkhong	2020-21	SOPD	Minor	120.00	119.34269	Fully Functional	—	—	100%	50	25
11	LIS from River Demow in Khowang area in 3 No. Burkhowang (Rowi Chai Gaon) and Naharuni Gaon under RIDF-XXVI (NABARD) for the year 2020-21	Dibrugarh	Tingkhong	2020-21	RIDF-XXVI (NABARD)	Minor	120.00	119.44037	—	Partially Functional	—	100%	50	25
12	Solar Powered MDTWs at Dibrugarh LAC at Changnai Gaon and Gehani Gaon under RIDF-XXVI (NABARD) for the year 2020-21	Dibrugarh	Khowang	2020-21	RIDF-XXVI (NABARD)	Minor	120.00	119.88171	—	—	Non Functional	100%	40	40

13	Dechang Rongswal LIS (3 points) under RIDF-XXVII (NABARD) for the year 2021-22	Dibrugarh	Tingkhong	2021-22	RIDF-XXVII(NABARD)	Minor	150	149.99885	Fully Functional	—	100%	60	60	
14	LIS from River Sessa at Bordolbarn Pather (2Pps) Installation of Solar and Electrically Operated Hybrid Tube Well Schemes (2 Points) at Sessa Nepali Gaon in Dibrugarh District under SOPD-G for the year 2022-23	Dibrugarh	Khowang	2021-22	SOPD	Minor	120	119.91167	—	Partially Functional	—	100%	50	25
15	Electrically operated hybrid tube well scheme (2 Points) at Sessa Nepali Gaon in Dibrugarh District under SOPD-G for the year 2022-23	Dibrugarh	Tingkhong	2022-23	SOPD-G	Minor	15.61568	15.6068	Fully Functional	—	100%	8	8	
16	Electrically operated hybrid tube well scheme (3points) at Mowamora Na Pam Than Gaon Under Tingkhong LAC for the year 2022-23	Dibrugarh	Tingkhong	2022-23	SOPD-G	Minor	23.42352	23.4199	—	Partially Functional	—	100%	12	4
17	Installation of solar and Electrically operated Hybrid tube well Scheme (3 Points) at Moran LAC in Dibrugarh District under SOPD-G for the year 2022-23	Dibrugarh	Khowang	2022-23	SOPD-G	Minor	23.42352	23.42044	—	Partially Functional	—	100%	12	4
18	MDTW JS (10 Points) at Na-Khat Sonowal Gaon & Changnai Gaon under SOPD for the year 2022-23	Dibrugarh	Tingkhong	2022-23	SOPD	Minor	300.00	299.88767	—	Partially Functional	—	100%	100	60
19	LIS from river Derrnow at 2 No Bezgaon area (2 Points) under SOPD for the year 2022-23	Dibrugarh	Khowang	2022-23	SOPD	Minor	109.712	109.70038	—	Partially Functional	—	100%	50	20
20	MDTW Points at Derrnow Kinari Gohain Gaon and Kuch Gaon (3 Points) under RIDF-XXVIII (NABARD) for the year 2022-23	Dibrugarh	Khowang	2022-23	RIDF-XXVIII(NABARD)	Minor	90.00	89.99708	Fully Functional	—	100%	30	30	
21	Solar Powered MDTW Irrigation Scheme at Hologuri Tiponia GP (1 point) under RIDF-XXVIII (NABARD) for the year 2022-23	Dibrugarh	Tingkhong	2022-23	RIDF-XXVIII (NABARD)	Minor	30.00	28.47100	Fully Functional	—	100%	10	10	
22	Solar Powered MDTW Scheme at Jokai Borbeel & Konwar Gaon (2 Points) under RIDF-XXVIII (NABARD) for the year 2022-23	Dibrugarh	Khowang	2022-23	RIDF-XXVIII (NABARD)	Minor	60.00	59.982	Fully Functional	—	100%	20	20	
23	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Barbaruah Block under Lahowai LAC (3 No. of points)	Dibrugarh	Khowang	2022-23	SOPD-G	Minor	23.42352	23.41885	Fully Functional	—	100%	12	8	

24	LIS from river Sessa at Bordobom area and Kolakhuwa area (2 pts.) under SOPD for the year 2023-24	Dibrugarh	Khowang	2023-24	SOPD	Minor	192.62	192.59985	—	—	Non Functional	100%	50	0
25	3 (Three) MDTW Scheme at Moran LAC under RIDF-XXIX(NABARD) for the year 2023-24	Dibrugarh	Khowang	2023-24	RIDF-XXIX(NABA RD)	Minor	112.5	101.41	—	Partially Functional	—	100%	30	20
26	3 (Three) MDTW Scheme at Tingkhong LAC under RIDF-XXIX(NABARD) for the year 2023-24	Dibrugarh	Tingkhong	2023-24	RIDF-XXIX(NABA RD)	Minor	112.5	101.34970	Fully Functional	—	—	100%	30	30
27	Solar Powered TW scheme at Tingkhong LAC, Kololowa Gaon area (19 points) under SOPD-G for the year 2023-24	Dibrugarh	Tingkhong	2023-24	SOPD-G	Minor	162.27	160.65243	Fully Functional	—	—	100%	76	76
28	3 (Three) MDTW Scheme at Bihaganur Area of Khowang LAC under RIDF-XXX (NABARD) FOR THE YEAR 2024-25	Dibrugarh	Khowang	2023-24	SOPD-G	Minor	35.00	34.99805	Fully Functional	—	—	100%	10	10
29	3 (THREE) MDTW SCHEME AT BHAAGANUR AREA OF KHOWANG LAC UNDER RIDF-XXX (NABARD) FOR THE YEAR 2024-25	Dibrugarh	Khowang	2024-25	RIDF-XXX (NABARD)	Minor	107.49	100.092	Fully Functional	—	—	100%	30	30
30	SOLAR POWERED MDTW SCHEME (3 POINTS) AT NABAM THAN GAON AT TINGKHONG LAC UNDER RIDF-XXX (NABARD) FOR THE YEAR 2024-25	Dibrugarh	Tingkhong	2024-25	RIDF-XXX (NABARD)	Minor	107.49	86.91313	Fully Functional	—	—	100%	30	30
31	Solar Powered MDTW Scheme at Nakhat Area (3 points) under SOPD-G for the year 2024-25	Dibrugarh	Tingkhong	2024-25	SOPD-G	Minor	107.39	53.72	Fully Functional	—	—	100%	30	30
32	Installation of 2 Points of MDTW Irrigation Scheme under Barbaruah Block Area under Dibrugarh LAC under SOPD-G for the year 2024-25	Dibrugarh	Khowang	2024-25	SOPD-G	Minor	71.66	71.6536	Fully Functional	—	—	100%	20	20
33	INSTALLATION OF 7 NOS OF MDTW SCHEME (4 NOS IN KHOWANG LAC & 3 NOS IN TINGKHONG LAC) UNDER SOPD-G FOR THE YEAR 2025-26	Dibrugarh	Khowang/Tingkhong	2025-26	SOPD-G	Minor	203.5950	NIL	Fully Functional	—	—	100%	70	70

[illegible]

Dy No 16 Reklbuddin Ahmed and Dy No. 10 Wajed Ali Choudhury
 *All schemes taken up from 2016-17 onwards (last 10 years)

Name of Division: Majuli Division (Irrigation)

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/PMKSY etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Solar Powered MDTWS in Majuli Dev. Block & Ujani Majuli Dev. Block (8 Pts)	Majuli	Majuli	2017-18	SOPD	Minor	164.961	143.2321		Y		100	80	50
2	MDTW Scheme (1 Point) under Ujani Majuli Development Block	Majuli	Majuli	2018-19	RIDF-XXIV (NABARD)	Minor	59.35	53.44213			Y	100	25	0
3	Installation of Hybrid(Solar & Electrical) Tubewell under CMSGUY	Majuli	Majuli	2019-20	CMSGUY	Minor	37.53	37.53		Y		100	60	40
4	Installation of Tube Well Scheme under PMKSY -HKRP- Access to Ground Water for Majuli District, (141 Nos. TW points) for the year 2019-20.	Majuli	Majuli	2019-20	PMKSY-HKRP-AGW (Ph-I)	Minor	720.36	661.51152		Y		100	564	280
5	MDTW Scheme in Majuli and Ujani Majuli Dev. Block (4 points) under RIDF-XXV(NABARD)	Majuli	Majuli	2020-21	RIDF-XXV (NABARD)	Minor	120.00	103.54748	Y			100	40	40

6	Installation of 120 Nos. of Tubewell at Lakhimpur LAC under PMKSY Ph-II /2020-21 (taken over 11 nos. of points after delimitation from erstwhile Lakhimpur Naoboicha Bihpuria Division)	Majuli	Majuli	2020-21	PMKSY-HKKP-AGW (Ph-II)	Minor	712.159	Data not available	Y			100	44	12
7	Solar Powered MDTWS at Majuli LAC (5 Points) under RIDF-XXVI (NABARD) for the year 2020-21	Majuli	Majuli	2020-21	RIDF-XXVI (NABARD)	Minor	150.00	124.8987	Y			100	50	50
8	Solar powered MDTWS at Ujani Majuli Development Block (6 Pts.) under SOPD for the year 2020-21	Majuli	Majuli	2020-21	SOPD-G	Minor	180.00	169.90392	Y			100	60	60
9	Solar Powered MDTWS at Majuli Development Block (4 Pts.) under SOPD for the year 2020-21	Majuli	Majuli	2020-21	SOPD-G	Minor	120.00	116.28707	Y			100	40	40
10	Solar Powered MDTW Scheme at Luitporia GP (3 Points) under RIDF-XXVII for the year 2021-22	Majuli	Majuli	2021-22	RIDF-XXVII (NABARD)	Minor	89.99	85.44002	Y			100	30	30

11	Installation of Solar and Electrically operated Hybrid Tube well scheme under Majuli LAC in Majuli District under SOPD-G for the year 2022-23 (3 Points)	Majuli	Majuli	2022-23	SOPD-G	Minor	23.42352	23.04197	Y			100	12	12
12	Solar Powered MDTW Scheme at Phulani Lahan Gaon and Burhasenchowa (2 Points) under RIDF-XXIX (NABARD) for the year 2023-24	Majuli	Majuli	2023-24	RIDF-XXIX (NABARD)	Minor	75.00	63.58112	Y			100	20	20
13	Installation of Solar Shallow Tube Well Scheme under Majuli LAC in Majuli District under SOPD-G for the year 2024-25 (10 points)	Majuli	Majuli	2024-25	SOPD-G	Minor	85.69	25.06235	Y			100	40	40
14	Solar Powered MDTW Scheme at Jengrai GP and Luit Khabolu GP (2 points) in Majuli LAC under SOPD-TSP for the year 2024-25	Majuli	Majuli	2024-25	SOPD-TSP	Minor	71.66	52.324	Y			100	20	20
15	Installation of Solar Powered Shallow Tubewell Scheme in Majuli LAC (5 Points) for the year 2025-26 under SOPD-G	Majuli	Majuli	2025-26	SOPD-G	Minor	33.73	0	Y			100	20	20

16	Installation of Solar Powered STW Scheme (30 Points) in Majuli LAC for the year 2025-26 under SOPD-G	Majuli	Majuli	2025-26	SOPD-G	Minor	202.38	0		Y		72	80	80
		Total							2846.23352	1659.80238	10	5	1	

sd/
Executive Engineer
Majuli Division (Irrigation)
Majuli

33

Mouddin Ahmed and Dy No. 10 Wajed Ali Choudhury
Division: Mangaldai-Daigaon-Sipajhar Division (Irrigation), Mangaldai


Sl No	Name of Schemes	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/TMKS Y etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (in lakh)	Expenditure Incurred (in lakh)	Status			Physical Progress	Estimated Potential (in ha)	Potential Created (in ha)	Potential Available (in ha)
									Fully Functional	Partially Functional	Non Functional				
1	2			3			5	7				8	6	9	10
1	Construction of Right main canal of Kulsik Irrigation Scheme (Naharbari) from Ch. 11880.00 to 13088M via Meda Hirapara under SCSP during the year, 2016-17	Darrang	Sipajhar	2016-17	SOPD-SCSP	Minor	50.00000	49.00000		Partially Functional		100%	50	50	4
2	Nowgaon Solar MD TWS		Mangaldai	2017-18	SOPD	Minor	20.62	17.09000			Non Functional	100%	20	10	0
3	Dalit DTWS by Solar power		Mangaldai	2017-18	SOPD	Minor	20.62	17.09000			Non Functional	100%	10	10	0
4	Construction of RCC line canal (B6) from right main canal to Kalkara Hirapara paddy field of Kulsik IS (Naharbari) under SOPD-SCSP during the year, 2017-18.		Sipajhar	2017-18	SOPD-SCSP	Minor	40.96700	40.55417	Fully Functional			100%	40	40	4
5	Construction of Brick Canal from Ch. 11000.00M of Right Main Canal to Hirapara Paddy Field of Kulsik Irrigation Scheme (Naharbari) under SOPD-SCSP, during the year 2019-20		Sipajhar	2019-20	SOPD-SCSP	Minor	71.96380	63.60566	Fully Functional			100%	50	50	5
6	Improvement of Branch Canal of RMC of Kulsik (Naharbari) Flow Irrigation Scheme covering village Niz: Dahi, Tamulipara and Bursara under SCSP for the year, 2019-20		Sipajhar	2019-20	SOPD-SCSP	Minor	93.50700	87.33161	Fully Functional			100%	80	80	8
7	Improvement of Kuruwa LIS at Mangaldai Division		Sipajhar	2019-20	SOPD-G	Minor	827.76	727.50157	Fully Functional			100%	900	900	6

	Name of Schemes	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/PMKSY etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (in lakh)	Expenditure Incurred (in lakh)	Status			Physical Progress	Estimated Potential (in ha)	Potential Created (in ha)	Potential Available (in ha)
8	Installation of 53 (Fifty Three) Nos of Electrical Operated Tube Well Scheme at Dalgaoon LAC under PMKSY-HKKP-Access to Ground Water	Durgam	Dalgaoon	2019-20	PMKSY I	Minor	226.416	216.25014	Partially Functional			100%	212	212	14
9	Installation of Tube Well Scheme under PMKSY-HKKP-Access to Ground Water under Mangaldai LAC.		Mangaldai	2019-20	PMKSY I	Minor	817.62	782.46341	Partially Functional			100%	244	244	15
10	Renovation and Extension of Noanadi Kachia Band FIS under RIDF-XXVI (NABARD) for the year 2020-21.		Mangaldai	2020-21	RIDF-XXVI	Minor	195	191.18632	Partially Functional			100%	350	350	3
11	Subura FIS (Ph-II) with Removal of River Meandering under RIDF-XXVI (NABARD) for the year 2020-21.		Dalgaoon	2020-21	RIDF-XXVI	Minor	400	399.74652	Partially Functional			100%	1585	1585	4
12	Hengulpura MDTW (IPL) under RIDF-XXV (NABARD)		Sipajhar	2020-21	RIDF-XXV	Minor	30	26.24088	Fully Functional			100%	10	10	
13	Niz Sipajhar MDTW (IPL) under RIDF-XXV (NABARD)		Sipajhar	2020-21	RIDF-XXV	Minor	30	25.33590		Non Functional		100%	10	10	
14	Bijulbari MDTW (IPL) under RIDF-XXV (NABARD)		Sipajhar	2020-21	RIDF-XXV	Minor	30	28.12265	Fully Functional			100%	10	10	
15	Bardong RCC Branch Canal (BC-1) of Kulok Naharbari FIS under SOPD-G for the year 2022-23		Sipajhar	2022-23	SOPD-G	Minor	150	149.94193	Fully Functional			100%	150	150	

Name of Schemes	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/PMKS Y etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (in lakh)	Expenditure Incurred (in lakh)	Status			Physical Progress	Estimated Potential (in ha)	Potential Created (in ha)	Potential Available (in ha)
6	Durgam	Mangaldai	2022-23	SOPD	Minor	134.28	78.22674	Partially Functional			95%	100		
17		Sipajhar	2022-23	RIDF-XXVII	Minor	606	545.27002	Partially Functional			100%	400	400	2
18		Sipajhar	2022-23	RIDF-XXVII	Minor	240	213.50579	Partially Functional			100%	80	80	7
19		Sipajhar	2022-23	RIDF-XXVIII	Minor	60	59.40931	Fully Functional			100%	20	20	2
20		Sipajhar	2022-23	SOPD	Minor	120	119.16699	Partially Functional			100%	40	40	3
21		Sipajhar	2022-23	SOPD	Minor	23.42552	21.73204	Fully Functional			100%	12	12	1

Name of Schemes	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/PMKS Y etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (in lakh)	Expenditure Incurred (in lakh)	Status			Physical Progress	Estimated Potential (in ha)	Potential Created (in ha)	Potential Available (in ha)
2 Installation of Solar and Electrically Operated Hybrid Tube Well Schemes at Mangaldai LAC under SOPD-G for the year 2022-23 (3 Points)	Darrang	Mangaldai	2022-23	SOPD	Minor	23.42352	21.82064	Fully Functional			100%	12	12	12
3 2 MDTW Scheme at Sipajhar LAC under RIDF-XXIX (NABARD) for the year 2023-24		Sipajhar	2023-24	RIDF-XXIX	Minor	75	74.97267	Fully Functional			100%	20	20	20
4 Installation of Medium Deep Tube Well Scheme with Solar Power (3 Points) in Kalaiyagan LAC under RIDF-XXIX (NABARD) for the year 2023-24.		Mangaldai	2023-24	RIDF-XXIX	Minor	112.5	89.73491	Fully Functional			100%	30	30	30
5 Dauranga Krishi Prakalpa (6 points) under SOPD -G for the year 2023-24		Sipajhar	2023-24	SOPD	Minor	49.53376	49.34526	Partially Functional			100%	24	24	8
6 3 MDTW Scheme at Mangaldai LAC under RIDF-XXX (NABARD) for the year 2024-25		Mangaldai	2024-25	RIDF-XXX (NABARD)	Minor	107.49	0.00000	Partially Functional			90%	30	20	20
7 Installation of 6 (six) points Solar Powered MDTW Scheme under Mangaldai LAC under SOPD - G for the year 2024-25		Mangaldai	2024-25	SOPD	Minor	214.98	55.00000	Fully Functional			100%	60	60	60
8 Solar Powered STW Schemes (5 Points) at Lakhimpur Tengabari ZPC Area under Sipajhar LAC under SOPD-G for the year 2024-25		Sipajhar	2024-2025	SOPD	Minor	42.545	0.00000	Fully Functional			100%	20	20	20
29 Installation of STW (19 Points) at Dauranga Krishi Prakalpa under SOPD for the year 2025-26		Sipajhar	2025-26	SOPD	Minor	67.46000	0.00000			Non Functional	0	40	0	0

Name of Schemes	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/PMKS Y etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (in lakh)	Expenditure Incurred (in lakh)	Status			Physical Progress	Estimated Potential (in ha)	Potential Created (in ha)	Potential Available (in ha)
Fabrication & Supply of Solar Powered Cart Mounted Multifunctional IS (3 Pts) under Dalgoun LAC under innovative schemes for the year 2025-26.	Dumung	Dalgoun	2025-26	SOPD	Minor	13.14000	0.00000	Fully Functional			100%	12	12	
Fabrication & Supply of Solar Powered Cart Mounted Multifunctional IS (5 Pts) under Mangaldai LAC under innovative schemes for the year 2025-26.		Mangaldai	2025-26	SOPD	Minor	21.90000	0.00000	Fully Functional			100%	20	20	
Total						4925.74960	4148.24463	15	10	6				


 Executive Engineer
 Mangaldai-Dalgoun-Sipajhar Division
 (Irrigation), Mangaldai

34

Dy No 16 Rektibuddin Ahmed and Dy No. 10 Wajed Ali Chowdhury
 * All schemes taken up from 2016-17 onwards (Last 10 years)
 Name of Division: Mankachar Division (Irrigation), Hasingimari

Annexure-A

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD /PMKSY etc.)	Type of Scheme (Major/Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of Solar/Electrical Powered operated STW under PMKSY-HKCP for the year 2019-20 (Ph-1)	South Salnara Mankachar	11-Mankachar	2019-20	PMKSY	Minor	513.024	491.983448	-	Partially Functional	-	100%	400	176
2	Installation of Solar/Electrically operated Hybrid Tube Well Scheme at South Salnara LAC under SOPD-G for the year 2022-23 (2 Points)	Dhubri	9-Bising Jaria (Previously at 22-South Salnara LAC)	2022-23	SOPD	Minor	15.61568	14.7669	Fully Functional	-	-	100%	8	8
3	Solar Powered Cart Mounted Multifunctional Irrigation Scheme including 2 Nos. Manual Boring under SOPD-G Innovative/Consultation & Pilot Project during the FY 2025-26 (5 Units)	South Salnara Mankachar	11-Mankachar	2025-26	SOPD	Minor	21.90	-	-	-	-	30%	-	-
Total							550.53968	469.750348	1 Nos	1 No	1 No			

Executive Engineer
 Mankachar Division (Irrigation)
 Hasingimari
 27/04/2026

35

Dy-16

Dy No 16 Reikibuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Morigaon-Laharighat-Jagiroad Division,Irrigation,Morigaon														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Biluta MDTWS (Solar)	Morigaon	Jagiroad	2017-18	SOPD	Minor	22.755	7.325	Fully Functional			100%	10	10
2	Gasarguri MDTWS (Solar)	Morigaon	Morigaon	2017-18	SOPD	Minor	24.04315	15.17647			Non Functional	100%	10	0
3	Puh Bhakergaon MDTWS (Solar)	Morigaon	Morigaon	2017-18	SOPD	Minor	22.227	10.05985			Non Functional	100%	10	0
4	Ahuguri Morakollongpather	Morigaon	Jagiroad	2017-18	SOPD	Minor	22.90	12.40581	Fully Functional			100%	10	10
5	ELIS at Sonapur(5 points namely at Dhipuji ELIS, Garanga ELIS, Tupar Pathar ELIS, Dum Dung ELIS, Ghuramara Jan pam ELIS under SOPD for the year 2019-2020	Morigaon /Kamrup Metro	Jagiroad/ Dimoria	2019-20	SOPD	Minor	2000.00	1801.91895		Partially Functional		100%	390	360
6	Installation of 150 Numbers Tube well scheme under PMKSY HKKP access to ground water (phase II) under 80- Morigaon LAC(38 nos solar TW and 112 No Electrical TW) under	Morigaon	Morigaon	2020-2021	PMKSY Ph-II	Minor	890.28256	779.36896		Partially Functional		100%	600	528
7	Installation of 90 nos tube well scheme Under PMKSY- HKKP - access to ground water (Phase II) under 81 Laharighat LAC (23 nos solar TW and 67 NOs Electrical TW) under Morigaon Division Irrigation, Morigaon for the year 2020-21	Morigaon	Laharighat	2020-2021	PMKSY Ph-II	Minor	534.20296	453.47065		Partially Functional		100%	360	356
8	Installation of 150 nos tube well scheme Under PMKSY- HKKP - access to ground water (Phase II) under 79 jagiroad LAC (38 nos solar TW and 112 NOs Electrical TW) under Morigaon Division Irrigation, Morigaon for the year 2020-21	Morigaon	Jagiroad	2020-21	PMKSY Ph-II	Minor	890.28256	816.93507		Partially Functional		100%	600	532
9	Nowkata Pathar MDTW (Solar) Scheme under RIDF-XXV (NABARD)	Morigaon	Morigaon	2020-21	RIDF-XXV (NABARD)	Minor	30.00	26.77912			Non Functional	100%	10	0
10	Basanaghat Pathar (1Pt.) under RIDF-XXV (NABARD) for the year 2019-20	Morigaon	Jagiroad	2020-21	RIDF-XXV (NABARD)	Minor	30.00	26.84659	Fully Functional			100%	10	10
11	Borola MDTW (Solar) Scheme under RIDF-XXV (NABARD) for the year 2019-20	Morigaon	Jagiroad	2020-21	RIDF-XXV (NABARD)	Minor	30.00	23.68855	Fully Functional			100%	10	10
12	Barhampur MDTW (Solar) scheme under RIDF-XXV (NABARD) for the year 2019-20	Morigaon	Jagiroad	2020-21	RIDF-XXV (NABARD)	Minor	30.00	26.7677	Fully Functional			100%	10	10
13	Barhampur Point No.-2 MDTW (Solar) Scheme (1 Pt.) under SOPD for the year 2020-21.	Morigaon	Jagiroad	2020-21	SOPD	Minor	30.00	29.97731	Fully Functional			100%	10	10
14	Jurahat MDTW Scheme (Solar) under SOPD for the year 2020-21.	Morigaon	Jagiroad	2020-21	SOPD	Minor	30.00	29.99214	Fully Functional			100%	10	10
15	Borchala MDTW Scheme (Solar) under SOPD for the year 2020-21.	Morigaon	Jagiroad	2020-21	SOPD	Minor	30.00	29.94968	Fully Functional			100%	10	10
16	Hatimuria MDTW (Solar) Scheme (1 Pt.) under SOPD for the year 2020-21	Morigaon	Jagiroad	2020-21	SOPD	Minor	30.00	28.20332			Non Functional	100%	10	0
17	Manaha Nasatra MDTW Scheme at Jagiroad LAC under RIDF-XXVII (NABARD) for the year 2021-22	Morigaon	Jagiroad	2022-23	RIDF-XXVII (NABARD)	Minor	30.00	26.98318	Fully Functional			100%	10	10
18	Bordia MDTW Scheme at Jagiroad LAC under RIDF-XXVII (NABARD) for the year 2021-22.	Morigaon	Jagiroad	2022-23	RIDF-XXVII (NABARD)	Minor	30.00	26.9251	Fully Functional			100%	10	10
19	Hatlamukh MDTW Scheme at Jagiroad LAC under RIDF-XXVII (NABARD) for the year	Morigaon	Jagiroad	2022-23	RIDF-XXVII (NABARD)	Minor	30.00	26.93156	Fully Functional			100%	10	10
20	Hawlabhetu MDTW Scheme at Jagiroad LAC under RIDF-XXVII (NABARD) for the year	Morigaon	Jagiroad	2022-23	RIDF-XXVII (NABARD)	Minor	30.00	26.94089	Fully Functional			100%	10	10
21	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme at Village: Hatimuria & Ouguri in Mayang GP UNDER Jagiroad LAC in	Morigaon	Jagiroad	2022-23	SOPD-G	Minor	15.61568	0	Fully Functional			100%	8	8

22	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme at Village: Kuralinburi in Kuralinburi GP & Konwargaon in Monoha GP under Jagiroad LAC	Morigaon	Jagiroad	2022-23	SOPD-G	Minor	15.61568	15.53227	Fully Functional		100%	8	8
23	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme at Village: Hawlabhetti in Baghja GP & Darangialgaon in Jagibhakaigaon GP under Jagiroad LAC (3 points) in Morigaon	Morigaon	Jagiroad	2022-23	SOPD-G	Minor	23.42127	15.67119	Partially Functional		100%	12	8
24	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme at Village: Hotiamukh & Barpalah in Baghja GP under Jagiroad LAC (3 points) in Morigaon District	Morigaon	Jagiroad	2022-23	SOPD-G	Minor	23.42127	23.4057	Partially Functional		100%	12	8
25	Installation of Solar and Electrically Operated Hybrid Tube Well Schemes under Morigaon LAC in Morigaon District under	Morigaon	Morigaon	2022-23	SOPD-G	Minor	23.42127	23.42127	Partially Functional		100%	12	8
26	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme (2 Points) at Laharighat Lac in Morigaon District under SOPD-G for the year	Morigaon	Morigaon	2022-23	SOPD-G	Minor	15.61568	15.6104	Fully Functional		100%	8	8
27	Solar and Electrically Operated Hybrid Tube Well Schemes (02 points) at Batadrava LAC in Nagaon District under SOPD-G for the year	Morigaon	Jagiroad	2022-23	SOPD-G	Minor	15.61568	15.51346	Partially Functional		100%	8	4
28	MDTW SCHEME (SOLAR POWERED) - 4 POINTS AT MAYONG GP UNDER JAGIROAD LAC UNDER RIDF-XXVIII (NABARD) FOR THE YEAR 2022-23	Morigaon	Jagiroad	2022-23	RIDF-XXVIII (NABARD)	Minor	120.00	119.47187	Fully Functional		100%	40	40
29	SOLAR POWERED DANDUA SATRA MDTW SCHEME (1 POINT) UNDER RIDF-XXVIII (NABARD) FOR THE YEAR 2022-23	Morigaon	Morigaon	2022-23	RIDF-XXVIII (NABARD)	Minor	30.00	26.4779		Non Functional	100%	10	0
30	Solar Power MDTW scheme at Batadrava LAC (1 No. Point at Mogurmari Pathar) under RIDF-XXIX (NABARD) for the year	Morigaon	Morigaon	2023-24	RIDF-XXIX (NABARD)	Minor	37.50	33.27796	Fully Functional		100%	10	10
31	Electrically Lifted Irrigation Scheme from Kopili River at Baghja GP under Jagiroad LAC for Surface Minor Irrigation (SMI) schemes	Morigaon	Jagiroad	2023-24	PMKSY-HKKP	Minor	3067.19	2395.37738	Fully Functional		100%	785	785
32	Solar Powered Mobile Lift Irrigation Scheme (3 H.P.) under Morigaon LAC (Three Points) for	Morigaon	Morigaon/Jagiroad	2023-24	SOPD-G	Minor	25.401	25.38366	Partially Functional		100%	24	16
33	MDTW Scheme (SOLAR POWERED)- 1 Point at Chabuk Dhara GP under Kapili Development Block in Morigaon LAC under SOPD-SCSP for the	Morigaon	Morigaon	2024-25	SOPD	Minor	35.83	9.9473	Fully Functional		100%	10	10
34	MDTW Scheme (Solar Powered) - 2 Points at Baghja GP and 1 point at Baha Sorjari GP under Jagiroad LAC in Morigaon District under RIDF-XXX (NABARD) for	Morigaon	Jagiroad	2024-25	RIDF-XXX (NABARD)	Minor	107.49	95.64398	Partially Functional		100%	30	20
35	Installation of 20 Nos of Solar Tube Well Points from Village: Dandua to Barapujia in Morigaon LAC under RIDF-XXX (NABARD) for the year	Morigaon	Morigaon	2024-25	RIDF-XXX (NABARD)	Minor	171.38	153.85271	Partially Functional		100%	80	72
36	Fabrication, Supply and Installation of Solar Powered Cart Mounted Multifunctional Irrigation Scheme and Mobile Lift Irrigation Scheme under Morigaon-Laharighat-Jagiroad Division under	Morigaon	Morigaon/Laharighat/Jagiroad	2024-25	SOPD-G	Minor	238.3	136.5	Partially Functional		100%	250	246

[illegible]

36

Dy-16

Dy No 16 Rektibuddin Ahmed and Dy No. 10 Waied Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	DTW I/S at Bharali Chapori under Naduar Development Block (1 Point)	Sonitpur	Naduar	2018-19	NABARD XXIV	Minor	60.00 L	55.99875	Fully Functional	-	-	100%	25	25
2	MDTWS at Bharali Chapori under Sootea LAC (2 points) under RIDF -XXV (NABARD)	Sonitpur	Naduar	2020-21	NABARD XXV	Minor	60.00 L	51.81279	-	Partially Functional	-	100%	20	10
3	Solar and Electrically Operated Hybrid Tube Well Scheme under Sootea LAC in Sonitpur District under SOPD-G for the year 2022-23	Sonitpur	Naduar	2022-23	SOPD-G	Minor	23.42352 L	NIL	Fully Functional	-	-	100%	12	12
4	Installation of TW Schemes under PMKSY-HKKP-Access to Ground Water at 100 Nos. Points (Powered by 54 Nos. Electrical Energy and 46 Nos. of Solar Energy) under Sootea LAC for the year 2019-20	Sonitpur	Naduar	2019-20	PMKSY	Minor	509.44800 L	465.29724	-	Partially Functional	-	100%	400	200
5	Solar Shallow Tubewell scheme (5 Nos. Points) at Naduar LAC under RIDF-XXX(NABARD) for the year 2024-25.	Sonitpur	Naduar	2024-25	NABARD XXX	Minor	42.84500 L	NIL	Fully Functional	-	-	100%	20	20
6	Solar Powered MDTW scheme 2(Two)Points at Naduar block in sootea LAC under RIDF -XXX (NABARD) for the year 2024-25 under Sootea - Div (I), Sootea (Package no-61)	Sonitpur	Naduar	2024-25	NABARD XXX	Minor	71.66000 L	NIL	-	-	-	77.50%	NA	NA
7	Installation of 4 Nos. of MDTW Scheme under Naduar LAC under SOPD-G for the year 2025-26.	Sonitpur	Naduar	2025-26	SOPD-G	Minor	116.34000 L	NIL	-	-	-	13%	NA	NA

[illegible]

37

Dy. No. 16 Reikibuddin Ahmed and Dy. No. 10 Waied Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Nagaon Batadrava Raha Barhampur Division (Irrigation), Nagaon

Sl No	Name of Scheme	District	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Scheme of (Major / Medium / Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential created (Ha)	Potential Available (Ha)
								Fully Functional	Partially Functional	Non Functional			
1	Sukanjuri Solar DTW Scheme (1 Point) under Barhampur LAC	Nagaon	2022	NABARD-XXV	Minor	14.977	NIL		Partially Functional		100	4	4
2	Nagaon Solar MDTWS (4 Points) under SOPD for the year 2020-21 (Kutlayani, Koroyoni Bamun gaon and Rangloo sergmara)	Nagaon	2022	SOPD	Minor	119.988	119.72866		Partially Functional		100	40	10
3	Palashani MDTW (1 point) under SOPD for the year 2020-21	Nagaon	2022	SOPD	Minor	30.00	29.99634		Partially Functional		100	10	10
4	Barhampur Adarshagaon MDTW Solar (1 point) under SOPD for the year 2020-21	Nagaon	2023	SOPD	Minor	30.00	13.58184		Partially Functional		100	10	10
5	Kahalgaoon MDTW irrigation scheme solar (1 point) under SOPD 2020-21	Nagaon	2021	SOPD	Minor	30.00	29.7228		Partially Functional		100	10	10
6	Installation of 90 TW points under PMKSY-HKKP Mission for access to ground water irrigation for the year 2019-20	Nagaon	2019	PMKSY-HKKP	Minor	459.576	369.20506		Partially Functional		100	360	216
7	3 POINTS SOLAR POWERED MDTW SCHEME AT BARHAMPUR LAC UNDER RIDF-XXIX (NABARD) FOR THE YEAR 2023-24	Nagaon	2024	NABARD-XXIX	Minor	112.5	94.6490		Partially Functional		100	30	30
8	Deodhar Solar DTW Scheme(1Pt) Ranthali Rajabheh	Nagaon	2020	NABARD-XXIV	Minor	59.32	54.8090		Partially Functional		100	30	0

Dy. No. 16 Rekiuddin Ahmed and Dy. No. 10 Waied Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Nagaon Batadrava Raha Barhampur Division (Irrigation), Nagaon

Sl No	Name of Scheme	District	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	of Scheme (Major / Medium / Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential created (Ha)	Potential Available (Ha)
								Fully Functional	Partially Functional	Non Functional			
9	Solar Power MDTW Scheme at Pakhmaria and Khagorijan area (3 points) under NABARD-XXVI	Nagaon	2020	NABARD-XXVI	Minor	89.99	85.0230		Partially Functional		100	30	20
10	Installation of solar and electrically operated Hybrid tube well scheme at Senchowra and Pakhmaria G.P. under Nagaon Sadar LAC (10 Points) under SOPD	Nagaon	2023	SOPD	Minor	78.0784	72.8706		Partially Functional		100	80	40
11	Installation of 47 TW points under PMKSY-HKKP Mission for access to Ground Water Irrigation for the year 2019-20	Nagaon	2020	PMKSY-HKKP	Minor	284.82	253.74482		Partially Functional		100	188	164
12	Installation of 53TW points under PMKSY-HKKP Mission for access to Ground Water Irrigation for the year 2019-20	Nagaon	2020	PMKSY-HKKP	Minor	226.416	247.8104		Partially Functional		100	212	76
13	SOLAR POWERED MDTW SCHEME (2 POINTS) AT KHAGORILAN AREA UNDER NAGAON SADAR LAC	Nagaon	2025	SOPD-G	Minor	71.66	NIL		Partially Functional		100	20	0
14	Maj Puloni MDTW Scheme (3 Points) under RIDF-XXX (NABARD) for the year 2024-25	Nagaon	2025	NABARD-XXX	Minor	107.49	90.9508		Partially Functional		100	30	0
15	Raidangia Phuliguri Bamphar Solar MDTWS (2 pts)	Nagaon	2022	SOPD-G	Minor	59.99	53.63109		Partially Functional		100	20	10
16	Aphaliabori Patthar Solar MDTWS (1 pt)	Nagaon	2021	SOPD	Minor	29.997	29.9848		Partially Functional		100	10	0

Dy. No. 16 Rekiuddin Ahmed and Dy. No. 10 Wajed Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Nagaon Batadrava Raha Barhampur Division (Irrigation), Nagaon

Sl No	Name of Scheme	District	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Scheme of (Major / Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential created (Ha)	Potential Available (Ha)
								Fully Functional	Partially Functional	Non Functional			
17	Jorabari Putakolong to Mathoribori (2 Points)	Nagaon	2020	SOPD	Minor	118.64	98.47313		Partially Functional		100	50	20
18	Ramjan at Pt.No.185	Nagaon	2016	NABARD-XVII	Minor	49.89	49.41004		Partially Functional		100	60	10
19	Borbori MDTW	Nagaon	2022	NABARD-XXV	Minor	30.00	15.57353		Partially Functional		100	10	10
20	Sahari MDTW	Nagaon	2020	NABARD-XXV	Minor	30.00	15.84839		Partially Functional		100	10	0
21	Bura Rajagaon MDTW	Nagaon	2020	NABARD-XXV	Minor	30.00	14.65847		Partially Functional		100	10	0
22	Bura Baikusi MDTW	Nagaon	2022	NABARD-XXV	Minor	30.00	16.1343		Partially Functional		100	10	0
23	Harbor MDTW	Nagaon	2021	NABARD-XXV	Minor	30.00	16.01986		Partially Functional		100	10	0
24	Deep Tube Well Scheme at Sahari G.P. Raha (3 Points) under SOPD for the financial year 2022-23	Nagaon	2023	SOPD	Minor	30.00	18.480855		Partially Functional		100	90	0

Dy. No. 16 Rekihuddin Ahmed and Dy. No. 10 Wajed Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Nagaon Batadrava Raha Barhampur Division (Irrigation), Nagaon

Sl No	Name of Scheme	District	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	of Scheme (Major / Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential created (Ha)	Potential Available (Ha)
								Fully Functional	Partially Functional	Non Functional			
25	Installation of 03 Nos. of TW Points with provision for Solar and Electrical Operation (Hybrid system) under SOPD-G for the year 2022-23 (1. Magurgaon Hybrid TW Point 2. Chaparmukh Hybrid TW Point 3. Dighalati Hybrid TW Point)	Nagaon	2023	SOPD	Minor	23.42352	NIL		Partially Functional		100	12	12
26	Installation of Tube Well Scheme under PMKSY-HIKP-Access to Ground Water under 84 No. Batadrava L.A.C.; 100 Nos. (47 Solar and 53 Electrical)	Nagaon	2019	PMKSY-HIKP	Minor	511.236	433.00		Partially Functional		100	336	240
27	Paschim Palasha Gaon ELS under RIDF-XXX (NABARD) for the year 2024-25	Nagaon	2024	NABARDXXX	Minor	150.00	39.96105		Partially Functional		85	50	0
28	Installation of 2 nos of MDTW Schemes under Barhampur LAC under SOPD-G for the year 2025-26	Nagaon	2026	SOPD-G	Minor	58.17	NIL		Partially Functional		80	20	20
29	Installation of 2 nos of MDTW Schemes under Raha LAC under SOPD-G for the year 2025-26	Nagaon	2026	SOPD-G	Minor	59.00	NIL		Partially Functional		100	20	0
30	Solar powered MDTWS at Phuktantal village	Nagaon	2023	NABARD-XVII	Minor	30.00	NIL		Partially Functional		100	10	10
31	Installation of solar operated Shallow Tube Well Schemes (2 points) under Barhampur LAC under SOPD-G for the year 2025-26	Nagaon	2026	SOPD-G	Minor	13.492	NIL		Partially Functional		100	8	8
32	MDTW scheme at Deubali, Phulaguri (2 points)	Nagaon	2024	SOPD-SCSP	Minor	75.00	9.00		Partially Functional		60	20	20

*All schemes taken up from 2016-17 onwards (Last 10 years)

[illegible]

38

Pg-16

Dy No 16 Reklubuddin Ahmed and Dy No. 10 Wajed Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Naharkatia Duliajan Division (Irrigation), Naharkatia.

Sl. no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD /PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	MDTW Solar Irrigation Scheme at Ghahi Gaon & Borholla Kachari Gaon under Duliajan LAC (2 points) under SOPD (TSP) for the Year 2024-25	Dibrugar	Duliajan	2024-25	SOPD-TSP	Minor	71.66	70.95	Fully Functional	-	-	100%	20	20
2	Installation of Solar & Electrically Operated Hybrid Tube Well Scheme (15 Points) at Naharkatia LAC under SOPD-G for the year 2024-25	Dibrugar	Naharkatia	2024-25	SOPD-G	Minor	147.225	147.2094	-	Partially functional	-	100%	60	48
3	MDTW - Solar Irrigation Scheme at Chakolia Pothar under Nakhangia Hatibandha GP under Tengkhath Block (3 points) under RIDF-XXX (NABARD) for the year 2024-25	Dibrugar	Duliajan	2024-25	RIDF-XX X (NABARD)	Minor	107.49	95.78514	Fully Functional	-	-	100%	30	30
4	Solar Powered MDTW I/S at Samuguri Gaon (3 Points) at Naharkatia LAC under RIDF - XXX (NABARD) for the year 2024-25.	Dibrugar	Naharkatia	2024-25	RIDF-XX X (NABARD)	Minor	107.49	107.46627	Fully Functional	-	-	100%	30	30
5	Installation of 2 points Solar Powered MDTW Scheme at Mathaoni Gaon under SOPD-G for the Year 2024-25	Dibrugar	Naharkatia	2024-25	SOPD-G	Minor	71.66	18.38	Fully Functional	-	-	100%	20	20
6	Solar Powered MDTW I/S at Nirmala Gaon & Ghuguloni Gaon at Naharkatia LAC (2 points) under SOPD-TSP for the year 2024-25.	Dibrugar	Naharkatia	2024-25	SOPD-TSP	Minor	71.66	71.65317	Fully Functional	-	-	100%	20	20
7	Installation of Solar Operated Tube Well Scheme (4 Points) under Duliajan LAC in Dibrugar District under SOPD-G for the year 2023-24	Dibrugar	Duliajan	2023-2024	SOPD-G	Minor	32.45	32.28804	Fully Functional	-	-	100%	16	16

8	Installation of Solar and Electrically Operated Hybrid Tube-Well Scheme (4 Points) at Naharkatia LAC under SOPD-G for the Year 2023-24.	Dibrugar	Naharkatia	2023-24	SOPD-G	Minor	40.64	40.62826	-	Partially functional	-	100%	16	8
9	Telpani MDTW Solar Irrigation Scheme under Tengakhat Block (03points) under NABARD RIDF-XXIX for the year 2023-24	Dibrugar	Duliajan	2023-24	NABARD RIDF-XXIX X	Minor	112.50	101.38964	Fully Functional	-	-	100%	30	30
10	Solar Powered MDTW I/S at Gatang Gaon (03points) at Naharkatia LAC under RIDF-XXIX (NABARD) for the year 2022-23	Dibrugar	Naharkatia	2023-24	RIDF-XXIX X (NABARD)	Minor	112.50	101.42006	Fully Functional	-	-	100%	30	30
11	MDTW Solar Irrigation Scheme at 2 No. Mohman Gaon under Tengakhat Block area in Kathalguri GP (07 Points) in Duliajan LAC under SOPD-G for the year 2022-23	Dibrugar	Duliajan	2022-23	SOPD-G	Minor	210.00	188.69804	-	Partially Functional	-	100%	70	60
12	LIS from Mirikabeel at Mathawani Gaon under SOPD for the year 2022-23 (1point)	Dibrugar	Naharkatia	2023-24	SOPD	Minor	60.05	60.03967	Fully Functional	-	-	100%	25	25
13	Solar Powered MDTW Scheme at Telpani bongaon under Tengakhat Block (01point) area in telpani Bamunkuria GP under NABARD RIDF XXVIII for the year 2022-23	Dibrugar	Duliajan	2022-23	RIDF XXVIII (NABARD)	Minor	30.00	29.4083	Fully Functional	-	-	100%	10	10
14	Installation of Solar and Electrically operated Hybrid Tube Well Schemes at Naharkatia LAC	Dibrugar	Naharkatia	2022-23	SOPD	Minor	46.847	46.8387	-	Partially Functional	-	100%	24	16
15	Installation of Solar and Electrically operated Hybrid Tube Well Scheme at Duliajan LAC	Dibrugar	Duliajan	2022-23	SOPD-G	Minor	23.424	23.42235	-	Partially Functional	-	100%	12	8
16	Tamullikhat DTW Scheme (3 Points) under Tengakhat Development Block under SOPD	Dibrugar	Duliajan	2020-21	SOPD	Minor	207.203	147.80795	-	Partially Functional	-	100%	90	30
17	DTW Scheme at Kheremia GP under Duliajan LAC (3 Points) under SOPD	Dibrugar	Duliajan	2019-20	SOPD	Minor	207.582	206.4977	-	Partially Functional	-	100%	90	30
18	Solar Powered DTW Irrigation Scheme at Chengallian Gaon Area at Tipam Fakal G.P(3 pts) under SOPD	Dibrugar	Duliajan	2020-21	SOPD	Minor	127.735	81.14307	-	Partially Functional	-	100%	75	50
19	Solar Powered MDTW Irrigation Scheme at Teoki Konwar Gaon area at Tipam Fakal G.P(3pts) under SOPD	Dibrugar	Naharkatia	2020-21	SOPD	Minor	90.00	65.73662	Fully Functional	-	-	100%	30	30

20	LIS from River Digboi In Borbarm Village and Goriabam Village in Tipling Fakial G.P(2 Points) under RIDF-XXVI(NABARD) for the year 2020-21	Dibrugar	Duliajan	2020-21	RIDE-XX VI (NABARD D)	Minor	120.00	119.97797	-	Partially functional	-	100%	50	20
21	LIS from River Geila Desang in Mothaoni area (2 Points) under RIDF-XXVI (NABARD) for the year 2020-21	Dibrugar	Naharkatia	2020-21	RIDE-XX VI (NABARD D)	Minor	100.00	99.90248	-	-	Non-Functional	100%	36	0
22	MDTW I/S in Dighalia(4 Pts) under RIDF-XXV (NABARD)	Dibrugar	Duliajan	2020-21	RIDE-XX V (NABARD D)	Minor	120.00	107.8	-	Partially functional	-	100%	40	30
23	DTW I/S at Namphake (Phakial Gaon) in Phakial Mouza(3pts) under Tribal Sub-Plan for the year 2019-20	Dibrugar	Naharkatia	2020-21	SOPD-TSF	Minor	207.492	183.65406	-	Partially functional	-	100%	90	30
24	Mahmora Borpathar Solar MDTW I/S(2 pts)	Dibrugar	Naharkatia	2020-21	RIDE-XX V (NABARD D)	Minor	60.00	54.06337	Fully Functional	-	-	100%	20	20
25	DTW I/S at Kacharipathar & Chiringkhat area under Kheremia Mouza	Dibrugar	Duliajan	2019-20	SOPD-TSF	Minor	199.999	199.9492	-	-	Non-Functional	100%	90	0
26	Chiringkhat MDTW I/S	Dibrugar	Duliajan	2017-18	State Plan	Minor	200.00	176.73827	-	Partially functional	-	100%	240	40
27	Kachari pathar Solar DTW Scheme (1 Point)	Dibrugar	Duliajan	2018-19	RIDE-XXI V (NABARD D)	Minor	59.60	50.65	-	-	Non-Functional	100%	25	0
28	LIS from Buridehing in Tipling Fakial Mouza (Ph-I) in Joypur Dev Block	Dibrugar	Naharkatia	2018-19	SOPD	Minor	200.00	199.573	-	Partially functional	-	100%	100	20
29	LIS from Singahutiheel under Kheremia and Sassoni Mouza	Dibrugar	Duliajan	2018-19	SOPD	Minor	200.00	198.3543	-	Partially functional	-	100%	80	12
30	MDTW Solar Irrigation Scheme at Teipani Bongaon and Panch Suli Borbail Gaon under Duliajan LAC (4 Points) under SOPD-G for the Year 2025-26	Dibrugar	Duliajan	2025-26	SOPD-G	Minor	116.34	0	Fully Functional	-	-	100%	40	40
31	Installation of 7 Nos. MDTW schemes under Naharkatia LAC under SOPD-G for the year 2025-26	Dibrugar	Naharkatia	2025-26	SOPD-G	Minor	203.595	185.97345	Fully Functional	-	-	100%	70	70

[illegible]

ANNEXURE-I

Dy No 16 Rekhuddin Ahmed														
Name of Division: Nazira Division(Irrigation), Nazira														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of Tube Well Scheme under PMKSY-HKKP-Access to Ground Water for Anguri LAC under Sivasagar District (85 Nos. Solar/Electrical Powered TW Points) for the Year 2019-20 (15 points)	Sivasagar	Nazira	2019-20	PMKSY	Minor	381.16598	366.20346	Partially Functional			100%	60	24
2	Installation of Tube Well Scheme under PMKSY-HKKP-Access to Ground Water for Nazira LAC under Sivasagar District (50 Nos. TW Points) for the	Sivasagar	Nazira	2019-20	PMKSY	Minor	226.22067	223.226	Partially Functional			100%	200	80
3	Installation of Solar & Electrically Operated Hybrid Tube Well Schemes at Nazira LAC (3 Points) under SOPD	Sivasagar	Nazira	2022-23	SOPD	Minor	23.42352	22.24611	Fully Functional			100%	12	12
4	Solar Powered MDTW/ S at Nazira Dev. Block under Nazira LAC (3 points) under NABARD (RUDF XXIX) for the year	Sivasagar	Nazira	2023-24	NABARD	Minor	112.5	105.69343	Fully Functional			100%	30	30
5	Solar Powered MDTW Scheme at Nazira Dev. Block under Nazira L.A.C (4 Points) under SOPD-G for the Year	Sivasagar	Nazira	2024-25	SOPD	Minor	143.32	143.20074	Fully Functional			100%	40	40

[illegible]

40 New

Dy No. 16 Rekluddin Ahmed and Dy No. 10 Waheed Ali Choudhury

All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Palashbari Jalukbari Division, Irrigation, Palashbari.

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Kulia Nizora FIS under RIDF-XXVIII (NABARD) for the year 2022-23.	Kannrup	Palashbari	2022-23	RIDF-XXVIII (NABARD)	Minor	200.00	175.05466	Fully functional			100%	250	200
2	Renovation of Ubhati FIS under Palashbari LAC under SOPD for the year 2020-21.			2020-21	SOPD	Minor	380.00	365				100%	250	1000
3	Repairing of LBMC L Canal & M2 Branch Canal and Shutter & Lifting Arrangement of Headwork at Ubhati FIS under M&R for the year 2024-25.			2024-25	M&R	Minor	19.50	17.53249		Partially functional		100%	10	
4	Renovation of Left Bank Canal of Kalmomi FIS under SOPD during the year 2020-21.			2020-21	SOPD	Minor	142.25700	141.41088				100%	250	450
5	Resectioning of LBMC Earthen Canal from Chainage 1700 to Ch. 1995 m of Kalmomi FIS under M&R for the year 2021-22.			2021-22	M&R	Minor	16.77833	15.06283		Partially functional		100%	38	
6	Renovation of Left Bank Canal and Bank Protection Work of Kalmomi FIS under SOPD-G for the year 2023-24.			2023-24	SOPD	Minor	40.00	39.63341				100%	18	
7	Extension, Renovation and Modernization of Kopili FIS under SOPD for the year 2020-21.			2020-21	SOPD	Minor	800.00	664.22781				100%	1500	1000
8	Renovation and Repairing at different chainage of LBMC, LBBrc and RBMC Canal of Kopili FIS under SOPD for the year 2022-23.			2022-23	SOPD	Minor	110.00	108.62604		Partially functional		100%	141	

9	Renovation-Repairing of Kopili FIS under RIDF-XXIX (NABARD) for the year 2023-24.		2023-24	RIDF-XXIX (NABARD)	Minor	110.00	97.55671			100%	37	
10	Installation of Tube Well Schemes under PMKSY -HKRP Access to Ground Water at Boko LAC (50 nos), Chaygaon LAC (50 Nos) and Palashbari LAC (35 Nos) under Guwahati- West Division (I) for the year 2019-20.		2019-20	PMKSY -HKRP	Minor	725.12400	-		Partially functional	100%	140	80
11	Installation of 14 nos of Tube well with provision for Solar and Electrical Operation (Hybrid System) in Amtolia and Malhiata Village under Palashbari LAC in kamrup district under SOPD 2020-21.		2020-21	SOPD	Minor	96.50200	90.79636		Partially functional	100%	56	40
12	Installation of 8 Nos Hybrid Tube Wells under Palashbari LAC in Kamrup District under SOPD-G for the year 2022-23.		2022-23	SOPD	Minor	62.46272	55.58200		Partially functional	100%	32	20
13	Installation of Hybrid Irrigation Scheme under Guwahati West LAC under SOPD-G for the year 2022-23 (3 points).		2022-23	SOPD	Minor	23.42352	21.08595		Partially functional	100%	12	4
14	Solar Powered MDTW (3 Points) at Palashbari LAC under RIDF-XXIX (NABARD) for the year 2023-24.		2023-24	RIDF-XXIX (NABARD)	Minor	112.50	99.67896		Fully functional	100%	30	30
15	Installation of Solar Shallow TubeWell Schemes (5 Pts.) at Palashbari LAC in Kamrup District under SOPD-G for the year 2024-25.		2024-25	SOPD	Minor	42.84500	Nil		Fully functional	100%	20	20
16	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Chaygaon LAC (6 points) in Kamrup District under SOPD-G for the year 2022-23.		2022-23	SOPD	Minor	46.84704			Partially functional	100%	24	16
17	Installation of solar and electrically operated Hybrid tube well scheme under Boko-Chaygaon LAC in Kamrup District.		2021-22	SOPD	Minor	27.57200		Fully functional		100%	4	4
18	Bhinda Balapukhuri DTV		2011-12	13th Finance	Minor	99.98000			Inoperative beyond repairable	100%	30	0

Kamrup

Palashbari

19	Kawainari STWS		-	Minor	-	-		Inoperative beyond repairable	-	-	-
20	Nowapara STW		-	Minor	-	-		Inoperative beyond repairable	-	-	-
21	Chaygaon DTW		2017-18	RIDE-XV/III	Minor	35.00000	-	Inoperative but repairable	100%	30	0
22	Amtola Pasontola DTW		2017-18	RIDE-XV/III	Minor	40.55000	-	Partially functional	100%	30	18
23	Gargara FIS under SCSP during the year 2017-18.		2017-18	SCSP	Minor	82.75700	82.58579	Defunct	100%	60	0
24	Amtola model DTW		-	Minor	-	-	-	Inoperative beyond repairable	-	-	-
25	Alekjari Balasidhi DTW		2017-18	M&R	Minor	20.86000	-	Partially functional	100%	60	50
26	Bortary Bejortary Solar Operated MDTW Scheme (3pts) under SOPD for the year 2017-18.		2017-18	SOPD	Minor	65.22300	62.039	Partially functional		30	20
27	Solar Powered MDTW Scheme at KVK, Kahkuchi under RIDE-XXV (NABARD)		2020-21	RIDE-XXV (NABARD)	Minor	40.00	39.99624	Inoperative but Repairable	100%	10	0
28	Repairing to Mazingaon DTWIS (Repairing of Pump House and Canal System) under FDR Works UNDER GRANT NO. 49 during the year 2019-20.		2019-20	M&R	Minor	3.18132	3.1788	Partially functional	100%	30	20
29	M&R / Repairing and Extension of canal of Mazirgaon DTWIS under M&R for the year 2021-22.		2021-22	M&R	Minor	10.00	9.93335		100%	30	
30	Installation of 35 nos of Solar Operated Tube Well Scheme at Moujuti Char Area and 40 nos of Electrical Operated Tube Well scheme at Rauli Area under PMKSY-HKKP-Mission for Access to Ground Water Irrigation for the year 2019-20.		2019-20	PMKSY -HKKP	Minor	382.98000	353.35023	Partially functional	100%	300	240
31	Installation of Solar Shallow Tube Well Scheme (2 Nos. of Points) under Guwahati West LAC in Kamrup District under SOPD-G for the year 2024-25		2024-25	SOPD	Minor	17.13763	Nil	Fully Functional	100% ^a	8	8
32	Solar MDTW (3 Pts) at Palashbari LAC under SOPD-G for the year 2025-26.		2025-26	SOPD	Minor	87.25500	Nil	Ongoing Scheme	15%	0	0

[illegible]

21

Dy No 16 Rektibuddin Ahmed and Dy No. 10 Wajed Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (Rs. in Lakhs)	Expenditure Incurred (Rs. in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of 150 nos Solar and Electrical Powered Tube Well Scheme (38 Solar & 112 Electrical), under PMKSY-HKKP AGW (Ph-II) for the year 2020-21 for Patharkandi LAC	Sribhumi	Patharkandi	2020-21	PMKSY	Minor	890.283	890.28256		Partially functional		100%	600	148
2	Installation of 150 nos Solar and Electrical Powered Tube Well Scheme (38 Solar & 112 Electrical), under PMKSY-HKKP AGW (Ph-II) for the year 2020-21 for R K Nagar LAC	Sribhumi	R K Nagar	2020-21	PMKSY	Minor	890.283	890.195		Partially functional		100%	600	196
3	Installation of Solar and Electrically Operated Hybrid Tube Well scheme for Patharkandi LAC (2-Points) under SOPD-G for the year 2022-23.	Sribhumi	Patharkandi	2022-23	SOPD	Minor	15.610	15.607		Partially functional		100%	8	6
4	Installation of Solar and Electrically Operated Hybrid Tube Well scheme for Ratabari LAC (8-Points) under SOPD-G for the year 2022-23.	Sribhumi	R K Nagar	2022-23	SOPD	Minor	62.460	62.446		Partially functional		100%	32	12

5	LIS from river Longai, Kalacherra, Shinglacherra & Kamunacherra (9 points) under PMKSY-HIKKP-(SMI) for the year 2022-23	Sribhumi Nagar	Patharkan di & Nagar	2023-24	PMKSY	Minor	2758.670	2391.67169		Ongoing / Partially functional		95%	610	442
6	Installation of Solar Shallow Tube Wells (8 Points) in Patharkandi LAC under Ratabari-Patharkandi Division, Irrigation under RIDF-XXX (NABARD) for the year 2024-25	Sribhumi Patharkandi		2024-25	NABARD	Minor	76.176	67.879		Ongoing / Partially functional		100%	32	16
7	Installation of Solar Shallow Tube Wells (4 Points) in Ratabari LAC under Ratabari-Patharkandi Division, Irrigation under RIDF-XXX (NABARD) for the year 2024-25	Sribhumi R K Nagar		20024-25	NABARD	Minor	38.088	32.23		Ongoing / Partially functional		100%	16	8
8	Installation of Solar Shallow Tube Wells (5 Points) in Patharkandi LAC under Ratabari-Patharkandi Division, Irrigation under SOPD-G for the year 2025-26	Sribhumi Patharkandi		2025-26	SOPD-G	Minor	36.42	0		Ongoing / Partially functional		95%	16	0
9	Installation of MDTW (2 Points) in Rankrishna Nagar LAC under Ratabari-Patharkandi Division, Irrigation under SOPD-G for the year 2025-26	Sribhumi Nagar		2025-26	SOPD-G	Minor	58.17	0		Ongoing / Partially functional		30%	0	0

[illegible]

Dy No 16 Reklbuddin Ahmed and Dy No. 10 Wajed Ali Choudhury
 * All schemes taken up from 2015-17 onwards (last 10 years)

Name of Division:

Rangia-Kamalpur Division (Irrigation), Rangia

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/P MKSY etc.)	Type of Scheme (Major/Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Fullung DTW Scheme	Kamrup	Kamalpur	2018-2019	RIDF-XXIV	Minor	59.35	55.08885				100%	25	14
2	Solar Powered M.D.T.W.S at Athgion under SOPD-G for the year 2018-19	Kamrup	Rangia	2018-2019	SOPD	Minor	30.02	29.61731	Fully Functional			100%	10	0
3	Solar Powered M.D.T.W.S at Palara under State Plan for the year 2018-19	Kamrup	Rangia	2018-19	SOPD	Minor	30.02	29.56335			Non Functional	100%	10	0
4	Solar Powered M.D.T.W.S at Chounakra under State Plan for the year 2018-19	Kamrup	Rangia	2018-19	SOPD	Minor	30.02	29.54253			Non Functional	100%	10	10
5	Solar Powered M.D.T.W.S at Moukuchi under State Plan for the year 2018-19	Kamrup	Kamalpur	2018-19	SOPD	Minor	30.02	29.69202			Non Functional	100%	10	0
6	Providing Irrigation facilities through Tube Well (Solar & Electrical) in Kamrup and Part of Baksa District for areas under Rangia and Kamalpur LAC under PMKSY-HK KP- Access to ground water irrigation (165 points).	Baksa/Kamrup p/Tamulpur	Rangia/Ka malpur/Gor eswar/Tam ulpur	2019-20	PMKSY - I	Minor	924.804	785.38607		Partially Functional		100%	420	192

42

Dy → 10

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/P MISY etc.)	Type of Scheme (Major/Medium/ Minor)	Estimated Cost (In Lakhs)	Expenditure Incurred (In Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
7	Construction of "Sutarkuchi Marupathar (2 pts) MDTWS" under SOPD for the year 2018-19.	Kamrup	Kamajapur	2018-2019	SOPD	Minor	58.724	57.9633			Non Functional	100%	20	0
8	Solar Powered MDTWS at Jayantipur (3Pis.) under RIDF-XXV (NABARD)	Kamrup	Rangia	2020-2021	RIDF-XXV	Minor	90.00	80.30705		Partially Functional		100%	30	30
9	Solar Powered MDTW in Halikuchi (2Pt.) under RIDF-XXV (NABARD)	Kamrup	Rangia	2020-2021	RIDF-XXV	Minor	60.00	52.23196	Fully Functional			100%	20	20
10	Borka Panitoma MDTW (2Pt.) under RIDF-XXV (NABARD)	Kamrup	Rangia/Ka malpur	2020-2021	RIDF-XXV	Minor	60.00	36.08498	Fully Functional			100%	20	20
11	Solar Powered MDTW at Bissanalla (4Pis.) under RIDF-XXV (NABARD)	Kamrup/Tam ulpur	Rangia/Ta malpur	2020-2021	RIDF-XXV	Minor	120.00	103.15745		Partially Functional		100%	40	20
12	Barpolola MDTW (2 Pis) Scheme	Kamrup	Kamalpur	2020-2021	RIDF-XXV	Minor	58.724	56.98964		Partially Functional		100%	20	10
13	Bhomalati (Uttar Suba) MDTW (2 Pis) Scheme	Kamrup	Kamalpur	2020-2021	RIDF-XXV	Minor	58.724	58.724		Partially Functional		100%	20	10
14	MDTW in Kamajpur LAC I(Pt.) under RIDF-XXV (NABARD)	Kamrup	Rangia	2020-2021	RIDF-XXV	Minor	29.362	27.62337	Fully Functional			100%	10	10
15	Kamalpur LAC MDTW Scheme (12 Pis.) under RIDF-XXV (NABARD)	Kamrup	Rangia/Ka malpur	2020-2021	RIDF-XXV	Minor	360.00	283.707		Partially Functional		100%	120	30
16	Rangia LAC MDTW Scheme (21 Pis.) under RIDF-XXV (NABARD)	Kamrup/Tam ulpur	Rangia/Gor eswar/Tam ulpur	2021-2022	RIDF-XXV	Minor	630.00	525.49833		Partially Functional		100%	210	200

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOP/NABARD/P MKSY etc.)	Type of Scheme (Major/Medium/ Minor)	Estimated Cost (In Lakhs)	Expenditure Incurred (In Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
17	MDTW Irrigation Scheme at Rangia LAC (13 Pis.) under RIDF-XXVI (NABARD) for the year 2020-21.	Kamrup/Tamulpur	Rangia/Tamulpur	2020-2021	RIDF-XXVI	Minor	390.00	329.45		Partially Functional		100%	130	70
18	CONSTRUCTION OF SOLAR POWERED MDTW IN BARKURIA (2 POINTS) UNDER RIDF XXVI (NABARD) FOR THE YEAR 2020-21	Kamrup	Kamalpur	2020-2021	RIDF-XXVI	Minor	60.00				Non Functional	100%	20	0
19	DTW Scheme under SOPD for the year 2019-20 at Rangia LAC and Boko LAC	Kamrup/Boksa	Rangia/Goreswar	2019-2020	SOPD	Minor	498.00	447.3405	Fully Functional			100%	225	225
20	Solar Powered MDTWS at Barputia (2 Points) under RIDF-XXVI (NABARD) for the year 2020-21	Kamrup	Rangia	2020-2021	RIDF-XXVI	Minor	60.00	56.34549			Non Functional	100%	20	20
21	Hybrid Scheme in Kamrup District (at Rangia and Kamalpur LAC) under SOPD during the year 2020-21.	Kamrup	Rangia/Kamalpur	2020-2021	SOPD	Minor	96.502	95.45845		Partially Functional		100%	56	28
22	Solar powered MDTW Irrigation Scheme at Kamalpur LAC (5 Points) under RIDF-XXVII (NABARD) for the year 2021-22	Kamrup	Rangia/Tamulpur	2021-22	RIDF-XXVII	Minor	150.00	149.14486		Partially Functional		100%	50	30

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/P MGSV etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
23	Hybrid Irrigation Scheme (Solar and Electric Operated) in 1 No. Bagla Area of Kamrup District	Kamrup	Rangia	2020-21	SOPD	Minor	96.502	94.22458	Fully Functional			100%	56	56
24	Installation of Solar Powered MDTW Scheme at Bithdia Jajikona Block of Kamalpur LAC under RIDF-XXVIII (NABARD)	Kamrup	Kamalpur	2022-23	RIDF-XXVIII	Minor	90.00	74.02668		Partially Functional		100%	30	10
25	Solar Powered M.D.T.W. Scheme (Ten Points) under SOPD for the year 2019-20 under Rangia-Kamalpur Division (Irrigation), Rangia.	Kamrup	Rangia/Kamalpur	2020-21	SOPD	Minor	300.2	242.48755		Partially Functional		100%	40	40
26	Installation of Solar and electrically operated Hybrid Tube well scheme in Kamalpur LAC under SOPD-G for the year 2022-23 (10 points)	Kamrup	Rangia/Kamalpur	2022-23	SOPD-G	Minor	78.0784	69.01097		Partially Functional		100%	40	36
27	Installation of Solar and electrically operated Hybrid Tube well scheme in Rangia LAC under SOPD-G for the year 2022-23 (10 points)	Kamrup/Baksa	Rangia/Gorakhpur	2022-23	SOPD-G	Minor	78.0784	58.82977	Fully Functional				40	40

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOP/NABARD/P MKSy etc.)	Type of Scheme (Major/Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
28	Construction of Diepugaon MDTW Scheme (Two Points) at Rangia LAC under RIDF- XXVIII (NABARD) 2022- 23	Kamrup/Baks a	Rangia/Gor eswar	2022-23	RIDF-XXVIII	Minor	60.00	58.69798	Fully Functional			100%	20	20
29	MDTW 3 pis (Three Points) at Rangia LAC under RIDF-XXIX (NABARD) for the year 2023-24.	Kamrup/Baks a	Rangia/Gor eswar	2023-24	RIDF-XXIX	Minor	112.5	103.03	Fully Functional			100%	30	30
30	Installation of Solar Operated STW 5 Points at Rangia LAC under SOPD- G for the year 2024-25	kamrup	Rangia	2024-25	SOPD-G	Minor	42.845	0.00	Fully Functional			100%	20	20
31	MDTWS 3 pis (Three Points) at RANGIA LAC under RIDF-XXX (NABARD) for the year 2024-25	kamrup	Rangia	2024-25	RIDF-XXX	Minor	107.49	51.06	Fully Functional			100%	30	30
32	MDTWS 3 pis (Three Points) at KAMALPUR LAC under RIDF-XXX (NABARD) for the year 2024-25	kamrup	Kamalpur	2024-25	RIDF-XXX	Minor	107.49	59.14861		Partially Functional		100%	30	30
33	Installation of 5 points STW Scheme at Rangia LAC under SOPD-G for the year 2025-26	kamrup	Rangia	2025-26	SOPD-G	Minor	33.73	0.00	Ongoing			70%	8	8
34	Installation of 5 points STW Scheme at Kamalpur LAC under SOPD-G for the year 2025-26	kamrup	Kamalpur	2025-26	SOPD-G	Minor	33.73	0.00	Ongoing			5%	0	0

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/P MKSYS etc.)	Type of Scheme (Major/Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
35	Solar powered Mobile Lift Irrigation Scheme(2 Points) of Rangia LAC under SOPD (Innovative) for the year 2025-26	kamrup	Rangia	2025-26	SOPD (Innovative)	Minor	23.59382	0.00	Ongoing			70%	0	0
36	Solar Powered Mobile Lift Irrigation Scheme (2 Points) Of Kamalpur LAC Under SOPD-Innovative For The Year 2025-26	kamrup	Kamalpur	2025-26	SOPD (Innovative)	Minor	23.59382	0.00	Ongoing			40%	0	0
37	Installation of Solar Powered Cart Mounted Multifunctional I/S under Kamalpur LAC under innovative scheme for the year 2025-26.	kamrup	Kamalpur	2025-26	SOPD (Innovative)	Minor	3.101	0.00	Ongoing			75%	0	0
Total							Rs.5075.20244 in lakhs	Rs.4129.4262 in lakhs	11 Nos	15 Nos	6 Nos			


 Executive Engineer
 Rangia-Kamalpur Division(Irrigation)
 Rangia

43

Dy-16

Dy No 16 Rekluddin Ahmed and Dy No. 10 Wajed Ali Choudhury
*All schemes taken up from 2016-17 onwards (last 10 years)
Name of Division: Sadiya-Doomdooma Division, Irrigation, Sadiya

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/PMSY etc.)	Type of Scheme (Major/Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	MDTW solar powered scheme at Barilabhat, Kakojan GP (1 pt) and Borahpur Gahbowet GP (1 pt) and DHOUKUNDA Rongpajn GP (1 pt) under RIDF-XXX(NABARD) for the year 2024-25	Tinsukia	Sadiya	2024-25	RIDF-XXX (NABARD)	Minor	107.49	NIL	Ongoing	Ongoing	Ongoing	85%	NIL	NIL
2	Installation of 7 Nos. of MDTW Scheme under Doomdooma LAC under SOPD for the year 2025-26	Tinsukia	Sadiya	2025-26	SOPD	Minor	203.595	NIL	Ongoing	Ongoing	Ongoing	38%	NIL	NIL
3	Construction of Na Diding LIS at Dirak Samant Gwon of Dirak GP under Sadiya LAC under SOPD-G for the year 2025-26.	Tinsukia	Sadiya	2025-26	SOPD-G	Minor	209.925	NIL	Ongoing	Ongoing	Ongoing	3%	NIL	NIL
4	Installation of 2 pps. MDTW scheme at Saaji Paam and Kakopahar Niv-Niman Batumukhi Samany Samity under SOPD for the year 2024-25	Tinsukia	Sadiya	2024-25	SOPD	Minor	71.66	21.28321	Fully Functional			100%	20	20
5	Installation of Solar Powered shallow tube-well irrigation scheme at Sadiya LAC (4 pts) under RIDF-XXX(NABARD) for the year 2024-25	Tinsukia	Sadiya	2024-25	RIDF-XXX (NABARD)	Minor	34.276	9.768	Fully Functional			100%	16	16
6	Installation of Solar operated MDTW scheme (2pts) at Borpahar under SOPD for the year 2024-25	Tinsukia	Sadiya	2024-25	SOPD	Minor	71.66	32.14309	Fully Functional			100%	20	20
7	MDTW solar scheme at Kakopahar Niv-Niman Borumukhi Samany Samity (1 pt) under RIDF-XXVIII(NABARD) for the year 2022-23	Tinsukia	Sadiya	2022-23	RIDF-XXVIII (NABARD)	Minor	30	25.66	Fully Functional			100%	10	10
8	Solar and Electrically Operated Hybrid Tube Well Scheme under Sadiya LAC (3 Points) for the year 2022-23	Tinsukia	Sadiya	2022-23	SOPD-G	Minor	23.42352	23.42	Partially Functional			100%	12	8
9	Messipahar MDTW under Sukhona Duv Block(3 Pons)under RIDF XXV (NABARD)	Tinsukia	Sadiya	2020-21	RIDF-XXV (NABARD)	Minor	90	79.316	Partially Functional			100%	30	20
10	MDTW solar scheme at Bihor Bengohi (1 pt) for the year 2022-23 under RIDF-XXVIII(NABARD)	Tinsukia	Doomdooma	2022-23	RIDF-XXVIII (NABARD)	Minor	30	25.63	Fully Functional			100%	10	10
11	Solar and Electrically Operated Hybrid Tube Well Scheme under Doomdooma LAC (3 Points) for the year 2022-23	Tinsukia	Doomdooma	2022-23	SOPD-G	Minor	23.42352	23.42			Non Functional	100%	12	0
Total							895.45304	140.6203	5 Nos.	2 Nos.	1 Nos.			

Executive Engineer
Sadiya-Doomdooma Division, Irrigation
Sadiya

[illegible]

Dy No.10
Assembly Question asked by: Hon'ble MLA Sri Wajed Ali Choudhury.
Reply of question (2)

*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Sivasagar Demow Division (Irrigation), Sivasagar														
Sl. no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimate d Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physica l Progress (%)	Potentia l Created (Ha)	Potentia l Availabl e (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Solar Powered MDTW Scheme At Rangpur GP (1 Point) Under RIDF XXVIII (NABARD) For The Year 2022-23	Sivasagar	Sivasaga	2022-23	CENTRAL/ STATE	Minor	30.00	29.92015	Fully Functional			100%	10	10
2	Installation of Tube well Scheme under PMKSY-HKPP Access to ground water under Sibsagar LAC in Sivasagar District (50 nos Solar/Electrical powered STW points)	Sivasagar	Sivasaga	2019-20	CENTRAL/ STATE	Minor	256.512	218.247104		Partially Functiona l		100%	200	92
3	Installation of tube well Scheme under PMKSY-HKPP Access to Ground Water under Thowra LAC in Sivasagar District (90 nos Solar/Electrical powered STW points)	Sivasagar	Demow	2019-20	CENTRAL/ STATE	Minor	459.576	392.2669		Partially Functiona l		100%	360	168
4	Installation of Solar and Electrically Operated Hybrid Tube well Scheme at Sivasagar LAC under SOPD-G for the year 2022-23 (3 Points)	Sivasagar	Sivasaga	2022-23	STATE	Minor	23.42352	23.14737	Fully Functional			100%	12	12
5	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Thowra-LAC(10 Points) under SOPD-G for the year 2022-23)	Sivasagar	Demow	2022-23	STATE	Minor	78.07840	77.78834		Partially Functiona l		100%	40	32
6	LIS from River Desang at Jalukoni Village of Nongolamora G.P under Thowra LAC under RIDF-XXIX (NABARD) for the year 2023-24.	Sivasagar	Demow	2023-24	CENTRAL/ STATE	Minor	145	41.325	Fully Functional			100%	25	25
7	Solar Powered MDTW Scheme at Mogorahat G.P. (1 Point), Desangmukh G.P.(1 Point) and Konwarpur G.P. (1 Point) of Sivasagar LAC under RIDF-XXX (NABARD) for the year 2024-25	Sivasagar	Sivasaga	2024-25	CENTRAL/ STATE	Minor	107.49	43.805	Fully Functional			100%	30	30

Annexure-1

[illegible]

46

Pg-16.

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

[illegible]

53

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Waied Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Tezpur Rangapara Division, Tezpur														
Sl no	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD / PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of Tube Well Schemes under PMKSY-HKPP-Access to Ground Water at 23 No. Points under Tezpur LAC	Sonitpur	Tezpur LAC	2019-20	HKPP-PMKSY	Minor	139.38	118.44131	-----	Partially Functional	-----	100%	92	76
2	Installation of Tube Well Schemes under PMKSY- HKPP- Access to Ground Water under Rangapara LAC (100 points)	Sonitpur	Rangapara LAC	2019-20	HKPP-PMKSY	Minor	509.45	416.94857	-----	Partially Functional	-----	100%	400	176
3	Tezpur MDTW I/S (1No. Pt) at Kundabari Village under Gabharu Dev. Block	Sonitpur	Tezpur LAC	2019-20	SOPD-G	Minor	20.62	18.81734	Fully Functional	-----	-----	100%	10	10
4	Solar Power MDTW in KVK Tezpur (both Horticulture & Paddy) under RIDF-XXX(NABARD)	Sonitpur	Tezpur LAC	2020-21	RIDF-NA BARD	Minor	40.00	37.27981	Fully Functional	-----	-----	100%	10	10
5	Solar Powered MDTW Irrigation Scheme at Kundabari Village at Tezpur LAC (2 Point) under RIDF-XXVII (NABARD) for the year 2021-22	Sonitpur	Tezpur LAC	2021-22	RIDF-NA BARD	Minor	59.65	53.30295	Fully Functional	-----	-----	100%	20	20
6	Parmaighuli Solar Powered MDTW (2 POINTS) under Balipara Development Block under NABARD XXVIII for the year 2022-23.	Sonitpur	Rangapara LAC	2022-23	RIDF-NA BARD	Minor	60.00	50.23765	-----	Partially Functional	-----	100%	20	10
7	Installation of Solar and Electrically operated Hybrid Scheme in Rangapara LAC under SOPD-G for the year 2022-23 (8 POINTS).	Sonitpur	Rangapara LAC	2022-23	SOPD-G	Minor	61.83	41.495	Fully Functional	-----	-----	100%	32	32
8	Installation of Solar & Electrically operated Hybrid Scheme in Tezpur under SOPD-G for the year 2022-23 (2 POINTS)	Sonitpur	Tezpur LAC	2022-23	SOPD-G	Minor	15.62	6.91328	Fully Functional	-----	-----	100%	8	8
9	Solar Powered MDTW Scheme (2 points) in Rangapara LAC under RIDF-XXIX (NABARD) for the year 2023-24	Sonitpur	Rangapara LAC	2023-24	RIDF-NA BARD	Minor	75.00	63.814	Fully Functional	-----	-----	100%	20	20
10	Solar Powered MDTW Scheme (3 points) in Rangapara LAC under RIDF-XXIX (NABARD) for the year 2023-24	Sonitpur	Rangapara LAC	2023-24	RIDF-NA BARD	Minor	112.50	93.437	Fully Functional	-----	-----	100%	30	30
11	Installation of Solar Powered MDTW (3 Points) in Tezpur LAC under RIDF(NABARD)-F-XXX	Sonitpur	Tezpur LAC	2024-25	RIDF-NA BARD	Minor	107.49	28.7696	Fully Functional	-----	-----	95.30%	30	30
12	Solar Powered MDTW Scheme (3 Points) at Balipara Development Block Under Rangapara LAC for the year 2024-25, under RIDF-XXX	Sonitpur	Rangapara LAC	2024-25	RIDF-NA BARD	Minor	107.49	30.63300	Fully Functional	-----	-----	85%	20	20

13	Installation of Solar Powered MDTW Scheme in Tezpur LAC (1Point) and Rangapara LAC (5 Points) under SOPD-G for the year 2024-25.	Sonitpur	Tezpur LAC	2024-25	SOPD-G	Minor	214.98	158.40995	Fully Functional	-----	-----	100%	60	60
14	Installation of 4 nos MDTW Schemes under Tezpur LAC under SOPD-G for the year 2025-26	Sonitpur	Tezpur LAC	2025-26	SOPD-G	Minor	116.34	0.00	Fully Functional	-----	-----	85.50%	40	-----
15	Installation of 4 nos MDTW Schemes under Rangapara LAC under SOPD-G for the year 2025-26	Sonitpur	Rangapara LAC	2025-26	SOPD-G	Minor	116.34	0.00	Fully Functional	-----	-----	15%	40	-----
16	Installation of 5 points STW Schemes under Rangapara LAC under SOPD-G for the year 2025-26	Sonitpur	Rangapara LAC	2025-26	SOPD-G	Minor	33.73	0.00	Fully Functional	-----	-----	60%	20	-----
Total							1790.42	1118.50	13 Nos	3 Nos	NIL			

25

Dy. No. 16

Dy No 16 Rektibuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Tihu Bajal Division(Irrigation), Tihu														
SI No	Name of Scheme	District	LAC	Year of Sanction	Funding Source(SOP D/NABARD/ PMKSY etc)	Type of scheme(Minor/ Medium/ Major)	Estimated Cost (Rs. in Lakh)	Expenditure Incurred (Rs in Lakh)	Status			Physical Progress (in %)	Potential created (in Ha)	Potential Available (in Ha)
									Fully Functional	Partially Functional	Non Functional			
1	BAGHMORA KALBARI PATHAR MDTW (2 POINTS)	Bajal	Bajal	2020-21	RIDE XXV (NABARD)	Minor	60	53.98698		0		100%	20	10
2	SOLAR POWERED MDTW SCHEME IN TIHU MATHURAPUR (BARBAR)	Nabari	Tihu	2017-18	SOPD	Minor	29.6	29.6		0		100%	10	4
3	JALKHANA MDTWIS (PACHIMCHUPA)	Nabari	Tihu	2021-22	SCSP	Minor	30	29.69133		0		100%	10	10
4	Construction of Solar Powered MDTWIS Scheme at Niz-Bhatri (2 Points) under RIDE-XXVIII (NABARD) for the year 2022-23.	Bajal	Bajal	2023-24	RIDE XXVIII (NABARD)	Minor	60	59.83338		0		100%	20	20
5	Hybrid Irrigation Scheme(Solar/Electric Operated) in Barpeta District under SOPD for the year 2020-21	Bajal	Bajal	2020-21	SOPD	Minor	96.502	96.41		0		100%	56	56
6	Hybrid Irrigation Scheme(Solar/Electrical Operated) in Bajal Dev. Block Area of Bajal District under SOPD-G for the year 2021-22.	Bajal	Bajal	2021-22	SOPD-G	Minor	120.406	120.39807		0		100%	64	64
7	Hybrid Irrigation Scheme (Electric/ Solar operated) at Patacharkuchi LAC (4 points) for the year 2022-23.	Bajal	Bajal	2022-23	SOPD-G	Minor	31.23	31.20031		0		100%	16	16
8	Installation of Solar and Electrically operated Hybrid Tube Well scheme under Patacharkuchi LAC in Barpeta District (5 Points) under RIDE-XXXIX (NABARD) for the year 2023-24	Bajal	Bajal	2023-24	RIDE XXXIX (NABARD)	Minor	60.96	60.91657		0		100%	24	24
9	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme(1 Point) in Rupidga Village in Bajal District under SOPD-G for the year 2023-24	Bajal	Bajal	2023-24	SOPD-G	Minor	8.467	8.38361		0		100%	4	4
10	Mobile Lift Irrigation Scheme(1 Point) in Helena Village (Nabari Sube) in Bajal District under SOPD-G for the year 2023-24	Bajal	Bajal	2023-24	SOPD-G	Minor	8.467	7.04352		0		100%	4	4
11	Installation of Solar Shallow Tubewell Scheme at Patacharkuchi LAC (5 Points) under SOPD-G for the year 2024-25	Bajal	Bajal	2024-25	SOPD-G	Minor	42.845	0		0		100%	20	20
12	Construction Of Solar Powered Midw Irrigation Scheme At Tihu Bajal Area (3 Points) Under Ridi-XXX (Nabard) For The Year 2024-25	Bajal	Bajal	2024-25	RIDE-XXX (NABARD)	Minor	107.49	50.006		0		100%	30	30
13	Construction Of Solar Powered Midw Irrigation Scheme At Bajal Lac (2 Points) Under Sopd-G For The Year 2024-25	Bajal	Bajal	2024-25	SOPD-G	Minor	71.66	23.88743		0		100%	20	20
14	Installation of Tube Well Scheme under PMKSY+HKKP-Access to ground water under 46-Sankhethi LAC	Bajal & Barpeta	Pakabedbari, Bajal, Barpeta, Bhawanpur, Sorbhog	2019-2020	PMKSY_HKKP	Minor	Data under Bhawanpur, Sorbhog, Pakabedbari Division							
15	Construction of Patacharkuchi ELIS (7 Points) under SMI (PMKSY+HKKP) For the year 2022-23	Bajal & Nabari	Bajal & Tihu	2022-2023	SMI(PMKSY-HKKP)	Minor	3080	1376.29596	Ongoing			77.72%	361	361

Non-Plan

16	Fabrication, Supply and Installation of Solar powered Cart Mounted Multifunctional (S) and Mobile Lift (S) under Thlu- Bajali Area under Innovative schemes for the year 2024-25.	Bajali & Nalbari	Bajali & Thlu	2024-2025	Innovative Schemes	Minor	238.3	29.11112	0				100%	439	439		
17	Construction of Solar Powered MDTW Irrigation Scheme at Thlu- Bajali LAC (6 Points) under SOPD-G for the year 2024-25	Bajali	Bajali	2024-25	SOPD-G	Minor	214.98	0	Ongoing				48%	0	0		
18	Installation of 3 points Solar Shallow Tubewell Scheme at Bar-shaikhi Belana and Bangaon village in Bajali LAC under SOPD-G for the year 2025-26	Bajali	Bajali	2025-26	SOPD-G	Minor	20.238	0	0				100%	12	12		
19	Installation of 7 Nos. Solar Powered Shallow Tube Well Schemes at Dhamapur LAC in Nalbari District under SOPD-SCSP for the year 2024-25	Nalbari	Thlu	2024-25	SOPD-SCSP	Minor	59.9830	59.94438		0			100%	28	16		
20	Installation of 2 Nos. Solar Powered Shallow Tube Well Scheme at Village Bangaon (South Suba) under Dhamapur LAC in Nalbari District under SOPD-G for the year 2024-25	Nalbari	Thlu	2024-25	SOPD-G	Minor	17.1380	16.9585	0				100%	8	8		
21	Construction of Solar Powered MDTW Scheme at Bajali Village under SOPD-G for the year 2024-25	Nalbari	Thlu	2024-25	SOPD-G	Minor	35.8300	31.17638	0				100%	10	10		
22	Installation of 2 points MDTW scheme at Barnadul & Khakhisal village under SOPD-G for the year 2024-25	Nalbari	Thlu	2024-25	SOPD-G	Minor	71.6800	33.17	0				100%	20	20		
23	Installation of 2Nos. of Solar Powered Tube Well Schemes in village Barkheri Barni at Dhamapur LAC in Nalbari District under SOPD-G for the year 2023-24	Nalbari	Thlu	2023-24	SOPD-G	Minor	16.6370	16.6370	0				100%	8	8		
24	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme in Banekuchi village under SOPD-G for the year 2023-24	Nalbari	Thlu	2023-24	SOPD-G	Minor	8.4670	8.46855	0				100%	4	4		
25	Supply and Installation of Nadia Pathar Solar Powered Mobile Lift Irrigation Scheme (3 H.P) under Dhamapur LAC (Two Points) under SOPD-G for the year 2023-24	Nalbari	Thlu	2023-24	SOPD-G	Minor	16.9340	16.93148	0	0			100%	8	4		
26	Supply and Installation of Uttar Anoni Solar Powered Mobile Lift Irrigation Scheme (3 H.P) under Dhamapur LAC (Two Points) under SOPD-G for the year 2023-24	Nalbari	Thlu	2023-24	SOPD-G	Minor	16.9340	16.9321	0				100%	8	8		
27	Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme (2 Points) in Purni Pathar village under SOPD-G for the year 2023-24	Nalbari	Thlu	2023-24	SOPD-G	Minor	16.9340	16.93317	0				100%	8	8		
28	Construction of 3 Nos. Solar Powered MDTW Scheme at Lakhopur, Dakhin Pathura & Saiti Pan under RIDF-XXIX (NABARD) for the year 2023-24	Nalbari	Thlu	2023-24	RIDF-XXIX (NABARD)	Minor	112.5000	96.18272	0				100%	30	30		
29	Construction of 1 No. DTW Scheme at Rowman Pathar under SOPD for the year 2022-23	Nalbari	Thlu	2022-23	SOPD	Minor	50.0000	49.87332		0			100%	20	10		
30	Installation of Solar & Electrically Operated Hybrid Tube Well Scheme in Churchuri and Meikhal village area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Thlu	2022-23	SOPD-G	Minor	23.42352	22.75697	0				100%	12	12		
31	Hybrid Irrigation Scheme (Solar / Electric Operated) in Nalbari & Baksa District under SOPD for the year 2020-21	Nalbari	Thlu	2020-21	SOPD	Minor	96.5020	85.97145		0			100%	16	8		
32	Installation of Solar & Electrically Operated Hybrid Tube Well Irrigation Schemes under Dhamapur LAC in Rowman village area (2 Points) of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Thlu	2022-23	SOPD-G	Minor	15.61568	15.36776		0			100%	8	4		

33	Construction of Solar Powered MDTW Schemes (3 Points) at Paschim Amanai, Kendubari & Simla under RIDF-XXVII (NABARD) for the year 2021-22.	Nalbari	Tihu	2021-22	RIDF-XXVII	Minor	90.00	81.65047	0								
34	Installation of Solar & Electrically Operated Hybrid Tube Well Irrigation Schemes under Dhamapur LAC in Amanai and Gamathmuri village area of Nalbari District under SOPD-G for the year 2022-23	Nalbari	Tihu	2022-23	SOPD-G	Minor	23.4235	23.42018	0								
35	Construction of Solar Powered MDTW scheme at Bangaon under SOPD for the year 2022-23	Nalbari	Tihu	2022-23	SOPD	Minor	30.00	29.94296	0								
36	Construction of Solar Powered MDTW Schemes at Paschim Chamata (3 Points) under RIDF-XXVII (NABARD) for the year 2021-22	Nalbari	Tihu	2021-22	RIDF-XXVII (NABARD)	Minor	90.00	79.13229	0								
37	Solihari Natun Dehar MDTWIS Under RIDF-XXV (NABARD) for the year 2019-20	Nalbari	Tihu	2019-20	RIDF-XXV (NABARD)	Minor	30.00	29.9895	0								
38	Niz Barakuch MDTW (Point 1) under RIDF-XXV (NABARD) for the year 2019-20	Nalbari	Tihu	2019-20	RIDF-XXV (NABARD)	Minor	30.00	28.17171	0								
39	Barthari Barakuch MDTW (Point 1) under RIDF-XXV(NABARD) for the year 2019-20	Nalbari	Tihu	2019-20	RIDF-XXV(NABARD)	Minor	30.00	27.98168	0								
40	Installation of 600 Nos. Tube Well Schemes under PMKSY-HKRP-Access to Ground water (P-H) under Dhamapur LAC, Nalbari LAC & Barthari LAC 150 Nos. Solar TW & 450 Nos. Electrical TW under Nalbari Division(I), Nalbari for the year 2020-21 for the year 2020-21	Nalbari	Tihu	2020-21	PMKSY II	Minor	3560.7960	3065.93548	0								
41	Construction of DTWIS 4(four) nos. DTW schemes comprising of 10 (ten) points I Dhamapur L.A.C. area under Madhapur Development Block in Nalbari District proposed under SOPD for the year 2019-20 (Kakaya DTWIS (3 points), Supkuchl DTWIS (3 point), Kathalbari DTWIS (2 point) & Kashinpur DTWIS (2 points))	Nalbari	Tihu	2019-20	SOPD	Minor	597.4200	518.47748	0								
42	Rupia Baruan (Near Dangapara) MDTW (1 Point) under RIDF-XXV (NABARD)	Nalbari	Tihu	2019-20	RIDF-XXV (NABARD)	Minor	30.00	25.15231	0								
43	Solar power MTWIS (5 points) at (i)Dangupara (ii)Pub kashchampur (iii)Paschim Mathina Bangali Chupa (iv)Saharai & v)Kathala Village under SOPD for the year 2018-19	Nalbari	Tihu	2018-19	SOPD	Minor	196.2550	196.25	0								
44	Solar Power MTWIS (5 points) at i) Rajakhat Barakuch (ii) Uttar amoni (iii)South Kashinpur (iv) Kashinpur & v) Paschim Dangapara village under SOPD for the year 2018-19	Nalbari	Tihu	2018-18	SOPD	Minor	196.2550	192.63157	0								
45	Installation of Solar Shallow Tube Well scheme at village Sukekuchi in Tihu LAC (1 point) under SOPD-G for the year 2025-26	Nalbari	Tihu	2025-26	SOPD	Minor	6.7460	0	0								
46	Installation of Solar Shallow Tube Well Scheme at Village Goolpara & Barkhatri (Barri) in Tihu LAC (2 Points) under SOPD-G for the year 2025-26	Nalbari	Tihu	2025-26	SOPD	Minor	13.4920	0	0								
47	Installation of Solar Shallow tube well Scheme at Village Barnadi in Tihu LAC (2 Points) under SOPD-G for the year 2025-26	Nalbari	Tihu	2025-26	SOPD	Minor	13.4920	0	0	Ongoing							
48	Construction of 3 Nos. Solar Powered MDTW Scheme at Godra & Borl Charlapar Village under SCSP for the year 2024-25	Nalbari	Tihu	2024-25	SCSP	Minor	107.4900	0	0	Ongoing							

49	Dihampur EUS (15 Points) in Nalbari District Proposed under SMI (PMKSY-HKKP) for the year 2022-23	Nalbari	Thiru	2022-23	SMI (PMKSY-HK KP)	Minor	3600.00	1765.8514	Ongoing	79%	300	300		
50	Construction of Solar Power MDTW Scheme at Bhokkuchi Village in Thiru LAC under SOPD-G for the year 2025-26	Nalbari	Thiru	2025-26	SOPD-G	Minor	29.085	0	Ongoing	22%	0	0		
51	Construction of Solar Power MDTW Scheme at Sukkuchi Village in Thiru LAC under SOPD-G for the year 2025-26	Nalbari	Thiru	2025-26	SOPD-G	Minor	29.085	0	Ongoing	0%	0	0		
52	Construction of Solar Power MDTW Scheme at Bihampur Village in Thiru LAC under SOPD-G for the year 2025-26	Nalbari	Thiru	2025-26	SOPD-G	Minor	29.085	0	Ongoing	0%	0	0		
Total							13572.32772	8528.63309	25 Nos. 18 Nos.					
									Sd/-					
									Executive Engineer					
									Thiru Bajali Division(Irrigation)					
									Thiru					

49

29-16

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Tinsukia-Makum Division , Irrigation , Tinsukia														
Sl no	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	MDTW Scheme (3Pts) in Laipuli & Kachamari GP under Tinsukia LAC under SOPD for the year 2025-26	Tinsukia	Tinsukia	2025-26	SOPD	Minor	87.255	0.000	Fully Functional	---	---	100%	30	30
2	STW Scheme (13 Points) at Laipuli and Kachamari GP under Tinsukia LAC under SOPD for the year 2025-26	Tinsukia	Tinsukia	2025-26	SOPD	Minor	87.698	0.000	Fully Functional	---	---	100%	52	52
3	Solar Operated Tube Well Scheme (5 Points) at MatiaKhana, Moutghat and Dharia Raitak gaon under SOPD-G for the year 2024-25	Tinsukia	Tinsukia	2024-25	SOPD	Minor	42.845	42.395	Fully Functional	---	---	100%	20	20
4	Solar and electrically operated hybrid tube well scheme under Tinsukia LAC (3 points) for the year 2022-23	Tinsukia	Tinsukia	2022-23	SOPD-G	Minor	23.424	23.261	Fully Functional	---	---	100%	12	12
5	Installation of 690 Nos. Tube Well Schemes under PMKSY-HKKP-access to ground water (Ph-II) under Tinsukia LAC, Digboi LAC, Margherita LAC, Doondoona LAC & Sadiya LAC (175 Nos,Solar TW & 515 Nos Electrical TW under Tinsukia Division(I),Tinsukia for the year 2020-21.	Tinsukia	Tinsukia	2020-21	PMKSY-HKK P(Ph-II)	Minor	4095.333	3,585.387	---	Partially Functional	---	100%	2760	1576

6	MDTW Scheme (4Pts) at Baruahula Gaon under Makum LAC under SOPD for the year 2025-26	Tinsuki a	Makum	2025-26	SOPD	Minor	116.340	0.000	Fully Functional	---	---	100%	40	40
7	STW Scheme (14 Points) at Baruahula Area under Makum LAC under SOPD for the year 2025-26	Tinsuki a	Makum	2025-26	SOPD	Minor	94.444	0.000	Fully Functional	---	---	100%	56	56
8	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Gujjan Block under Chabua LAC (3 No. of points)	Tinsuki a	Makum	2022-23	SOPD-G	Minor	23.424	23.418	Partially Functional	---	---	100%	12	8
9	Natun Gaon Chapori Solar Powered MDTW Irrigation Scheme under SOPD for the year 2022-23	Tinsuki a	Makum	2022-23	SOPD	Minor	90.000	89.930	---	---	Non Functional	100%	30	0
Total							Rs. 4660.762 Lakhs	Rs. 3,764.390 Lakhs	6 Nos	2 Nos	1 Nos			
									Executive Engineer					
									Tinsukia-Makum Division , Irrigation					
									Tinsukia					

18

Dy No 16 Reklubuddin Ahmed and Dy No. 10 Wajed Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Titabor-Mariani Division (Irrigation), Titabor

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of tube Well scheme under PMKSY -HKKP-access to Ground Water for Jorhat District (152 nos. Solar / Electrical Powered TW Points) for the Year 2019-20	Jorhat	Titabor & Mariani	2019-20	PMKSY-HKKP- (Ph-I)	Minor	1533.70800	Expenditure had been incurred by then Jorhat-Derga on-Teok Division, Irrigation, Jorhat.		Partially Functional		100	332	220
2	Solar-powered MDTWS in Bekajan and Raidanguri Area at Titabor LAC(5 Points) under SOPD-G for the year 2022-2023	Jorhat	Titabor	2022-23	SOPD-G	Minor	150.00000	149.97866	Fully Functional			100	50	50
3	Installation of Solar and Electrically operated Hybrid Tube Well Scheme under Titabor LAC (5 Points) in Jorhat District under SOPD-G for the year 2022-23	Jorhat	Titabor	2022-23	SOPD-G	Minor	39.03920	38.65108		Partially Functional		100	20	12
4	Solar Powered MDTWS at Gaipuria Gaon, Birina Sayek Gaon and Mordhoi Gaon in Titabor LAC (3 Points) under RIDF-XXX (NABARD) for the year 2024-25.	Jorhat	Titabor	2024-25	RIDF-XXX (NABARD)	Minor	109.65000	95.11639	Fully Functional			100	30	30

5	Installation of Solar Shallow Tube Well Scheme at Titabar LAC of Jorhat District (4 Points) under SOPD-G for the year 2025-26	Jorhat	Titabor	2025-26	SOPD-G	Minor	26.98400	N/A	Fully Functional		100	16	16
6	Installation of Tube well scheme under PMKSY-HKKP-Access to Ground Water for Teok LAC under Jorhat District (50 Nos -TW points) for the year 2019-20	Jorhat	Mariani	2019-20	PMKSY-HKKP-(Ph-I)	Minor	256.51200	234.46670	Partially Functional		100	188	100
7	Installation of Solar and Electrically operated Hybrid Tube Well Scheme under Mariani LAC (10 Points) in Jorhat District under SOPD-G for the year 2022-23	Jorhat	Mariani	2022-23	SOPD-G	Minor	78.07840	73.42847	Partially Functional		100	40	20
8	Solar Powered MDTWS at Dani Gaon, Bhuyanhat Koibarta Gaon and Bonia Gaon in Mariani LAC (3 points) under SOPD-SCSP for the year 2023-24.	Jorhat	Mariani	2023-24	SOPD-SCSP	Minor	112.50000	N/A	Partially Functional		100	30	20
9	Solar Powered MDTWS at Notun Lumpura Gaon and Purni Lumpura Gaon in Mariani LAC (2 Points) under RIDF-XXX (NABARD) for the year 2024-25.	Jorhat	Mariani	2024-25	RIDE-XXX (NABARD)	Minor	72.82000	64.02604	Fully Functional		100	20	20
10	Solar Powered MDTW Scheme in Kallapani Development Block (1 Point) in Teok LAC	Jorhat	Mariani	2021-22	SOPD-G	Minor	30.00000	27.64102	Fully Functional		100	10	10

11	Construction and upgradation of canal structure at Chirakhatti FIS under SOPD-G for the year 2025- 26	Jorhat	Mariani	2025-26	SOPD-G	Minor	300.00000	N/A	Fully Functional		100	120	120	
		Total						2709.29160	683.30836	6 Nos	5 Nos	-		
										Sd/- Executive Engineer Titabor-Mariani Division (Irrigation), Titabor				

25-16

Priority Question for the Assembly Legislative Assembly.

Reply to Assembly Question Dy.No 16 (क)

[illegible]

52

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury															
*All schemes taken up from 2016-17 onwards (Last 10 years)															
Name of Division: BARAMA-CHAPAGURI DIVISION (IRRIGATION), MUSHALPUR															
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/	Type of Scheme (Major/ Medium/	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress	Potential Created	Potential Available	Remarks
									Fully Functional	Partially Functional	Non Functional				
1	Ahopa FIS Ph-II	Baksa	Chapaguri	2021-22	PMKSY-HKKP	Minor	210	139.92368		Partially Functional		78%	115	50	
2	Baodia FIS	Baksa	Chapaguri	2021-22	PMKSY-HKKP	Minor	523.00	5.67164				22%	0	0	
3	Chaulkara FIS	Baksa	Barama	2022-23	SOPD-BTC	Minor	300.00	287.59	Fully Functional			100%	200	200	
4	Const. of Distribution Chamber at Bhaurabari FIS under Silakuti VCD	Baksa	Chapaguri	2022-23	SOPD-BTC	Minor	12.00	11.98994	Fully Functional			100%	8	8	
5	Construction of Boulder Sausages for Protection of Canal at Pagladiya FIS under SOPD-BTC(M&R) for the year 2024-25	Baksa	Barama	2024-25	SOPD-BTC	Minor	10.00	9.98687	Fully Functional			100%	10	10	
6	Construction of Canal for Nirmal FIS	Baksa	Barama	2021-22	PMKSY-HKKP	Minor	150	79.53275	Fully Functional			100%	137	137	
7	Construction of Earthen Canal for Bennihari Sluice Gate	Baksa	Chapaguri	2023-24	SOPD-BTC	Minor	10.00	9.95663	Fully Functional			100%	6.5	6.5	
8	Construction of Irrigation Sluice Gate at Banunpara Dong Bunder under SOPD-BTC(M&R) under SOPD for the year 2024-25	Baksa	Chapaguri	2024-25	SOPD-BTC	Minor	10.00	9.98	Fully Functional			100%	8	8	
9	Construction of Kharua Bill Bunder at Kharua under SOPD-BTC for the year 2023-24	Baksa	Barama	2023-24	SOPD-BTC	Minor	10.00	9.98	Fully Functional			100%	8	8	
10	Check Dam at village Bhargrikuchi under SOPD-G for the year 2025-26	Baksa	Barama	2025-26	SOPD-G	Minor	19.9	0				60%	0	0	
11	Construction of RCC Check Dam at village Debachara under SOPD-G for the year 2025-26	Baksa	Barama	2025-26	SOPD-G	Minor	19.62	0				22%	0	0	

12	Construction of RCC Check Dam at village Ganeshguri Sabari under SOPD-G for the year 2025-26.	Baksa	Barama	2025-26	SOPD-G	Minor	19.75	0	Fully Functional			100%	0	0	
13	Construction of RCC Check Dam at village Koklabari under SOPD-G for the year 2025-26.	Baksa	Barama	2025-26	SOPD-G	Minor	19.75	0				90%	0	0	
14	Construction of RCC Check Dam at village Kuirpathar under SOPD-G for the year 2025-26	Baksa	Barama	2025-26	SOPD-G	Minor	19.00	0				92%	0	0	
15	Construction of RCC Check Dam at village Rai	Baksa	Barama	2025-26	SOPD-G	Minor	19.41	0				80%	0	0	
16	Construction of Solar Powered MDTW Scheme at Khagrabari under SOPD-G for the year 2024-25	Baksa	Barama	2024-25	SOPD-G	Minor	35.83	12.2	Fully Functional			100%	10	10	
17	Construction of Solar Powered MDTW Scheme at Santipur under SOPD-G for the year 2024-25	Baksa	Barama	2024-25	SOPD-G	Minor	35.83	6.25	Fully Functional			100%	10	10	
18	Dabachora FIS	Baksa	Barama	2019-20	SOPD-G	Minor	165.71	NA	Partially Functional			100%	300	150	Financial Data not handed over by the erstwhile Division
19	Extension of Canal for Alegjhar FIS	Baksa	Barama	2021-22	PMKSY-HKKP	Minor	120	49.83205	Fully Functional			100%			
20	Gelpejhar DTWIS(Pt-I) (Ph-I)	Baksa	Barama	2019-20	TSP	Minor	39.92	37.05			Non-Functional	100%	30	0	
21	Gerubund FIS at Bhairab Chowk	Baksa	Chapaguri	2020-21	TSP	Minor	99.84	85.852	Fully Functional			100%	149	100	
22	Gerubund FIS Ph. II	Baksa	Chapaguri	2020-21	TSP	Minor	89.93	88.7	Fully Functional			100%	149	100	
23	GHORAMARA MDTW POINT NO. 1	Baksa	Barama	2019-20	RIDE-NABAR D	Minor	30.00	24.8	Partially Functional			100%	10	5	
24	GHORAMARA MDTW POINT NO. 2	Baksa	Barama	2019-20	RIDE-NABAR D	Minor	30.00	25.3	Partially Functional			100%	10	8	
25	Golding F.I.S.	Baksa	Chapaguri	2019-20	SOPD	Minor	193.12	171.6061	Partially Functional			100%	120	120	

26	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme at Chapaguri LAC area (6 Points) under SOPD-Hybrid for the year 2022-23	Baksa	Chapaguri	2022-23	SOPD-G	Minor	46.84	46.18		Partially Functional		100%	24	20	
27	Installation of Solar and Electrically Operated Hybrid Tubewell Scheme at Village Narnati, Kuchijhar, and Barkuchihar	Baksa	Barama	2022-23	SOPD-G	Minor	31.23	15.22	Fully Functional			100%	16	16	
28	Installation of Solar Powered MDTW scheme at Barama LAC under SOPD-G for the year 2025-26	Baksa	Barama	2025-26	SOPD-G	Minor	29.08	11.875	Fully Functional			100%	10	10	
29	Installation of Solar Powered Medium Deep Tube Well Irrigation System at Sunanda Deka Das's paddy field of village Harharia	Baksa	Barama	2022-23	SOPD-BTC	Minor	40.00	37.313	Fully Functional			100%	10	10	
30	Installation of Solar Shallow Tube Well Scheme (4 Points) at Belguri Pathar under 42 Baksas(ST) LAC	Baksa	Chapaguri	2024-25	SCSP	Minor	34.28	33.72336	Fully Functional			100%	16	16	
31	Khatrabari FIS	Baksa	Chapaguri	2021-22	PMKSY-HKKP	Minor	505.00	1.78				42%	0	0	
32	Klungkhrajan FIS	Baksa	Chapaguri	2021-22	PMKSY-HKKP	Minor	495.00	26.78251				65%	0	0	
33	Laktinadi FIS at Bagulamari	Baksa	Barama	2021-22	PMKSY-HKKP	Minor	607.30	19	Partially Functional			90%	0	0	
34	Mahina DTWIS	Baksa	Barama	2019-20	SCSP	Minor	74.52	18.33		Non-Functional		100%	30	0	
35	Mouji FIS Pt-II	Baksa	Chapaguri	2021-22	PMKSY-HKKP	Minor	242	11.08553	Partially Functional			75%			
36	Murmela DTWIS	Baksa	Barama	2018-19	RIDE-NABAR D	Minor	59.67	49.87		Non-Functional		100%	25	0	
37	PAKHAMARA DTWIS(3Pnts)	Baksa	Barama	2018-19	SOPD-G	Minor	106.85	NA	Partially Functional			100%	90	40	Financial Data not handed over by the erstwhile Division
38	Paschim Mahina Bengali Chupa MDTWIS	Baksa	Barama	2018-19	SOPD-G	Minor	39.25	39.25		Non-Functional		100%	14	0	

[illegible]

531

Dy. No. 16

Dy NO. 16 Rekiuddin Ahmed and Dy No. 10 Waied Ali Choudhury
*All Schemes taken up from 2016-17 onwards (last 10 years)

Name of Division :- Bijni Division (Irrigation), Bijni

Sl no.	Name of scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NA BARD/PM KSY etc)	Type of scheme (Major / Medium / Minor)	Estimated Cost (in Lakhs)	Expenditure incurred (Rs. in Lakhs)	Status			Physical Progress	Potential Created (in Ha)	Potential available (in Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Installation of Tube Well Scheme under PMJSY-HKRP Access to Ground Water under 33 Bijni LAC	Chirang	20-Bijni	2019-20	PMJSY-HKRP (Ph-0)	Minor	382.9800	316.3200	-	Partially Functional	-	100%	300	96
2	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Bijni LAC under SOPD-G for the year 2022-23 (2 Pks.)	Chirang	20-Bijni	2022-23	SOPD-G	Minor	15.6157	12.8556	Fully Functional	-	-	100%	8	8
3	Installation of MDTV scheme with solar power at village Puradia, Ballanguri and Simolguri (3 points) under TSP for the year 2024-25.	Chirang	20-Bijni	2024-25	TSP	Minor	107.4900	0.0000	Fully Functional	-	-	100%	30	30
4	Installation of MDTV scheme with solar power at village Matpara, Dahanadanga No 1, Bishunpur No 1, Darranga No. 1, Darranga No 2 & Kaliyagaon (6 points) under SOPD-SCSP for the year 2024-25.	Chirang	20-Bijni	2024-25	SOPD-SCSP	Minor	214.9800	0.0000	Ongoing Scheme			75%	0	0
5	Construction of Check Dam at Nafleng Bund under SOPD-G (INNOVATIVE) for the year 2025-26.	Chirang	20-Bijni	2025-26	SOPD-G (Innovative)	Minor	20.0000	0.0000	Fully Functional			95%	12	12
6	Construction of Check Dam at Makra Patkiguri Bund under SOPD-G (INNOVATIVE) for the year 2025-26.	Chirang	20-Bijni	2025-26	SOPD-G (Innovative)	Minor	20.0000	0.0000	Ongoing Scheme			5%	0	0

7	Construction of Check Dam at Dwisra Bund under SOPD-G (INNOVATIVE) for the year 2025-26.	Chitrag	20-Bijni	2025-26	SOPD-G (Innovative)	Minor	20,00,000	0,00,000	Ongoing Scheme		5%	0	0
8	Construction of Check Dam at Harsa Bund under SOPD-G (INNOVATIVE) for the year 2025-26.	Chitrag	20-Bijni	2025-26	SOPD-G (Innovative)	Minor	20,00,000	0,00,000	Ongoing Scheme		5%	0	0
9	Chilgauni FIS	Chitrag	20-Bijni	2021-22	PMKSY-HKKP (BTC)	Minor	500,1100	100,1695	-	Partially Functional	100%	390	180
10	No 1 Bengal FIS	Chitrag	20-Bijni	2021-22	PMKSY-HKKP (BTC)	Minor	450,0000	44,4940	-	Partially Functional	100%	300	150
11	Pura FIS	Chitrag	20-Bijni	2021-22	PMKSY-HKKP (BTC)	Minor	1016,0000	178,2547	Ongoing Scheme		75%	151	0
12	Thachobeel FIS	Chitrag	20-Bijni	2021-22	PMKSY-HKKP (BTC)	Minor	519,5700	144,6991	Ongoing Scheme		90%	80	0
13	Burdwan FIS at 1 No. Baldi	Chitrag	20-Bijni	2021-22	PMKSY-HKKP (BTC)	Minor	800,0000	65,2285	Ongoing Scheme		90%	138	0
14	Belguri FIS	Chitrag	20-Bijni	2021-22	PMKSY-HKKP (BTC)	Minor	528,0000	142,1550	Ongoing Scheme		93%	227	0
15	Dadrihora FIS	Chitrag	20-Bijni	2021-22	PMKSY-HKKP (BTC)	Minor	450,0000	55,3835	-	Partially Functional	100%	300	50
16	Barabakha FIS Ph-I	Chitrag	20-Bijni	2021-22	PMKSY-HKKP (BTC)	Minor	552,7200	142,5635	-	Partially Functional	96%	252	80
Total							2330,7200	405,3305	3 Nos	5 Nos	0		

Executive Engineer
Bijni Division (Irrigation), Bijni

256

Dy No 16 Re kibuddin Ahmed and Dy No. 10 Wajed Ali Choudhury

***All schemes taken up from 2016-17 onwards (Last 10 years)**

Name of Division: Diphu Division, Irrigation, Diphu

[illegible]

54

Dy No 16 Rekluddin Ahmed
***All schemes taken up from 2016-17 onwards (Last 10 years)**
Name of Division: East Dima Hasao Division, Irrigation, Maibang

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOP/NA BAR/PM KSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status	Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
1	construction of boulder sausage head works & Earth work in canal at natun Gallapang	Dima	113-	2015/16	State Plan	minor	5.00	5.00	Fully Functional	100%	10	10
2	construction of boulder sausage head works & Earth work in canal at Drunbra -II (Laitraja Hapla area)	Dima	113-	2015/16	State Plan	minor	6.00	6.00	Fully Functional	100%	5	5
3	construction of boulder sausage head works & Earth work in canal at Thapa Village	Dima	113-	2015/16	State Plan	minor	8.00	8.00	Fully Functional	100%	95	95
4	Construction of CC Canal and other allied infrastructure at Path Left Bank	Dima	113-	2015/16	State Plan	minor	25.00	25.00	Partially Functional	100%	130	156
5	Construction of Earthen Canal at Drangbra Hapla with Culvert	Dima	113-	2015/16	State Plan	minor	26.80	26.80	Partially Functional	100%	100	85
6	Construction of Water Harvest Scheme at Darbilidisa Village	Dima	113-	2015/16	State Plan	minor	16.00	16.00	Partially Functional	100%	1.7	1.7
7	Construction of Water Harvest Scheme at Langankro	Dima	113-	2015/16	State Plan	minor	12.00	12.00	Non Functional	100%	1.7	
8	Construction of Water Harvest Scheme at Langonbra	Dima	113-	2015/16	State Plan	minor	18.00	18.00	Fully Functional	100%	50	
9	Construction of Boulder Sausage Headworks at Solpidong	Dima	113-	2015/16	State Plan	minor	3.00	3.00	Fully Functional	100%	2	2
10	Construction of Water Harvest Scheme at Borolabong Lailingaisa	Dima	113-	2015/16	State Plan	minor	3.00	3.00	Partially Functional	100%	1.5	1.5
11	Construction of Water Harvest Scheme at Mitherdisa Village	Dima	113-	2015/16	State Plan	minor	3.00	3.00	Partially Functional	100%	1.7	0.9
12	Construction of Water Harvest Scheme at Purana Dibolong	Dima	113-	2015/16	State Plan	minor	3.00	3.00	Fully Functional	100%	2.2	2.2
13	Construction of Boulder Sausage Headworks at Dilempur	Dima	113-	2015/16	State Plan	minor	5.00	5.00	Fully Functional	100%	3.5	4
14	Construction of Water Harvest Scheme at Purana Longlodisa	Dima	113-	2015/16	State Plan	minor	5.00	5.00	Partially Functional	100%	1.8	1.2
15	Construction of CC Canal at Natundisha	Dima	113-	2015/16	State Plan	minor	8.00	8.00	Partially Functional	100%	2.3	2
16	Re-Excavation of Earthen Canal at Natundisha	Dima	113-	2015/16	State Plan	minor	5.00	5.00	Partially Functional	100%	2.3	2
17	CC Canal Works at Natunhaja LIS	Dima	113-	2015/16	State Plan	minor	3.00	3.00	Partially Functional	100%	1.5	1
18	Construction of Field Channel at Dairingbra	Dima	113-	2015/16	State Plan	minor	5.60	5.60	Partially Functional	100%	3.2	1.2
19	Construction of Field Channel at Magusahaja	Dima	113-	2015/16	State Plan	minor	3.00	3.00	Partially Functional	100%	0.6	0.4
20	Khepre Nalla WHS	Dima	113-	2016-17	State Plan	minor	4.00	4.00	Fully Functional	100%	8	8

21	Tongji Haplai WHS	Dima	113-Haflong	2016-17	State Plan	minor	12.00	12.00	Fully Functional			100%	300	300
22	Langsobra Ph-1 WHS	Dima	113-Haflong	2016-17	State Plan	minor	3.00	3.00	Fully Functional			100%	210	210
23	Dima Dergang WHS	Dima	113-Haflong	2016-17	State Plan	minor	6.00	6.00		Partially Functional		100%	252	180
24	Nobdlangting WHS	Dima	113-Haflong	2016-17	State Plan	minor	12.00	12.00			Non Functional	100%	2	2
25	Hajadisa -1 WHS	Dima	113-Haflong	2016-17	State Plan	minor	8.00	8.00	Fully Functional			100%	180	180
26	Nobladisa WHS	Dima	113-Haflong	2016-17	State Plan	minor	2.00	2.00		Partially Functional		100%	25	25
27	Bothsab Nalla WHS at Boro Diger Village	Dima	113-Haflong	2016-17	State Plan	minor	3.00	3.00	Fully Functional			100%	30	30
28	Magusa Haja FIS	Dima	113-Haflong	2016-17	State Plan	minor	2.00	2.00	Fully Functional			100%	0.6	1
29	Phaipek WHS	Dima	113-Haflong	2016-17	State Plan	minor	4.00	4.00			Non Functional	100%	1.9	1.9
30	Tongji-1 WHS	Dima	113-Haflong	2016-17	State Plan	minor	2.00	2.00	Fully Functional			100%	384	384
31	Mithun Haplai IS	Dima	113-Haflong	2016-17	State Plan	minor	3.00	3.00		Partially Functional		100%	2	2
32	Sabuja Haplai WHS	Dima	113-Haflong	2016-17	State Plan	minor	3.00	3.00		Partially Functional		100%	1.5	1
33	Yebra Ph-1 WHS	Dima	113-Haflong	2016-17	State Plan	minor	1.00	1.00	Fully Functional			100%	290	290
34	N Sabuja WHS	Dima	113-Haflong	2016-17	State Plan	minor	2.00	2.00		Partially Functional		100%	2.2	1.2
35	Renovation Of Didadip WHS	Dima	113-Haflong	2016-17	State Plan	minor	6.38	6.38		Partially Functional		100%	7	2
36	Reshaping of canal at Upper Djabra IS	Dima	113-Haflong	2016-17	State Plan	minor	1.50	1.50	Fully Functional			100%	310	310
37	Reshaping of canal at Delen IS	Dima	113-Haflong	2016-17	State Plan	minor	2.00	2.00		Partially Functional		100%	3	1.2
38	Strengthening of W/H of Kalachand Ph-II IS	Dima	113-Haflong	2016-17	State Plan	minor	30.00	30.00			Non Functional	100%	320	0
39	Strengthening of W/H of Kalachand Ph-I IS	Dima	113-Haflong	2016-17	State Plan	minor	7.00	7.00	Fully Functional			100%	320	320
40	Repairing & Reshaping of canal at Motbra IS	Dima	113-Haflong	2016-17	State Plan	minor	1.50	1.50			Non Functional	100%	300	0
41	Diger Phonglo IS	Dima	113-Haflong	2016-17	State Plan	minor	10.00	10.00		Partially Functional		100%	42	4230
42	Wadengdisa Ph-I IS	Dima	113-Haflong	2016-17	State Plan	minor	3.50	3.50			Non Functional	100%	2.5	2.5
43	Hongdikong WHS at Semkor-I Vuillage	Dima	113-Haflong	2016-17	State Plan	minor	5.00	5.00		Partially Functional		100%	220	300
44	Disabao Dikong WHS at Jabra Village	Dima	113-Haflong	2016-17	State Plan	minor	5.00	5.00			Non Functional	100%	2	1.5
45	Digerkor-I WHS	Dima	113-Haflong	2016-17	State Plan	minor	5.00	5.00		Partially Functional		100%	320	320

46	Didankro WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	5.00	5.00		Partially Functional		100%	25	25
47	Drunbra-II WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	6.00	6.00		Partially Functional		100%	8	6
48	Girja Nagar WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	6.00	6.00			Non Functional	100%	2.5	2
49	Dikien Nala WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	1.50	1.50			Non Functional	100%	0.6	0.5
50	Diblong WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	1.50	1.50			Non Functional	100%	0.8	0.6
51	P. Simplangdisa-I WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	5.00	5.00		Partially Functional		100%	3.5	4
52	Mailu LIS(Mechanical Part)	Dima Hasao	113-Haflong	2016-17	State Plan	minor	6.00	6.00		Partially Functional		100%	260	98
53	Natun Haja LIS (Mechanical parts)	Dima Hasao	113-Haflong	2016-17	State Plan	minor	4.00	4.00		Partially Functional		100%	1	0.5
54	Karunbra-II WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	2.00	2.00		Partially Functional		100%	0.6	0.3
55	Dima Haplat WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	2.00	2.00	Fully Functional			100%	0.8	0.8
56	Wextention Of Dima Dergong WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	5.00	5.00		Partially Functional		100%	252	180
57	WHS at Khialdisa	Dima Hasao	113-Haflong	2016-17	State Plan	minor	6.00	6.00		Partially Functional		100%	1.2	1.2
58	Khepre Bazar WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	14.00	14.00	Fully Functional			100%	8	7
59	New Kaotabari WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	5.00	5.00	Fully Functional		Non Functional	100%	312	312
60	Tongbra WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	10.00	10.00			Non Functional	100%	66	0
61	Nobdi Hojaipur WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	15.00	15.00			Non Functional	100%	8	0
62	Tongiro PH-I WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	10.00	10.00	Fully Functional			100%	384	384
63	WHS at Nobdlanging area	Dima Hasao	113-Haflong	2016-17	State Plan	minor	5.00	5.00			Non Functional	100%	2	2
64	Renovation of canal at Didanbra WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	10.00	10.00	Fully Functional			100%	396	396
65	Semkhor -IV WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	15.00	15.00			Non Functional	100%	220	300
66	Mahur Wapu WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	2.00	2.00	Fully Functional			100%	0.8	0.6
67	WHS at natun Haja	Dima Hasao	113-Haflong	2016-17	State Plan	minor	3.00	3.00		Partially Functional		100%	1	1
68	Natun Haja LIS (Mechanical parts)	Dima Hasao	113-Haflong	2016-17	State Plan	minor	5.00	5.00		Partially Functional		100%	1	1
69	Mailu LIS(Mechanical Part)	Dima Hasao	113-Haflong	2016-17	State Plan	minor	5.50	5.50		Partially Functional		100%	260	312
70	Extention Of diger Phonglo IS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	6.00	6.00			Non Functional	100%	42	42

71	Extension Of Path R/B IS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	10.00	10.00		Partially Functional	Non Functional	100%	130	156
72	Gailong WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	2.00	2.00			Non Functional	100%	0.6	0.4
73	P Simplangdisa WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	7.00	7.00		Partially Functional		100%	3.5	4
74	Gidingpur Village WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	3.00	3.00	Fully Functional			100%	20	20
75	N Simplangdisa WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	3.00	3.00	Fully Functional			100%	1.8	2
76	Longsep Village WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	2.00	2.00		Partially Functional		100%	60	60
77	Jagdi Village WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	2.00	2.00	Fully Functional			100%	0.8	0.6
78	Purana Wadrenngdisa WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	2.00	2.00			Non Functional	100%	2.5	2.5
79	Nobdi Boila WHS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	2.00	2.00		Partially Functional		100%	1.6	1.6
80	Jamberling IS	Dima Hasao	113-Haflong	2016-17	State Plan	minor	2.00	2.00			Non Functional	100%	2	2
81	Kurangbra-II	Dima Hasao	113-Haflong	2017-18	State Plan	minor	2.00	2.00			Non Functional	100%	1.2	1
82	Dima Hapla WHS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	2.00	2.00	Fully Functional			100%	0.8	0.6
83	Extension of Dima Dergong WHS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	5.00	5.00		Partially Functional		100%	252	180
84	WHS at Kaladisha	Dima Hasao	113-Haflong	2017-18	State Plan	minor	6.00	6.00		Partially Functional		100%	2	1.6
85	Khepre Bazar WHS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	14.00	14.00	Fully Functional			100%	8	7
86	New Kaotaihari WHS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	5.00	5.00	Fully Functional			100%	312	312
87	Tongbra WHS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	10.00	10.00		Partially Functional		100%	25	24
88	Nobdi Hojaipur WHS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	15.00	15.00			Non Functional	100%	8	7
89	Tongkro PH-I WHS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	10.00	10.00		Partially Functional		100%	25	24
90	WHS at Nobdlangting area	Dima Hasao	113-Haflong	2017-18	State Plan	minor	5.00	5.00	Fully Functional			100%	2	2
91	Renovation of canal of Didambra IS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	10.00	10.00	Fully Functional			100%	396	396
92	Senkhlor IV WHS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	15.00	15.00			Non Functional	100%	220	300
93	Mahur Wapu WHS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	2.00	2.00	Fully Functional			100%	0.8	0.6
94	WHS at Bongra	Dima Hasao	113-Haflong	2017-18	State Plan	minor	7.00	7.00			Non Functional	100%	26	25
95	Extension of Diger Ponglo IS	Dima Hasao	113-Haflong	2017-18	State Plan	minor	6.00	6.00			Non Functional	100%	1.2	1.2

96	Extension of Path R/B/S	Dima Hasao	113- Haflong	2017-18	State Plan	minor	10.00	10.00		Partially Functional		Non Functional	100%	130	156
97	Gailong WHS	Dima Hasao	113- Haflong	2017-18	State Plan	minor	2.00	2.00				Non Functional	100%	0.6	0.4
98	P Simplangdisa WHS	Dima Hasao	113- Haflong	2017-18	State Plan	minor	7.00	7.00		Partially Functional			100%	3.5	4
99	Gidingpur Village WHS	Dima Hasao	113- Haflong	2017-18	State Plan	minor	3.00	3.00	Fully Functional				100%	20	20
100	N. Simplangdisa	Dima Hasao	113- Haflong	2017-18	State Plan	minor	3.00	3.00	Fully Functional				100%	1.8	2
101	Longsep Village WHS	Dima Hasao	113- Haflong	2017-18	State Plan	minor	2.00	2.00		Partially Functional			100%	60	60
102	Jagdi Village WHS	Dima Hasao	113- Haflong	2017-18	State Plan	minor	2.00	2.00	Fully Functional				100%	0.8	0.6
103	Purana Wadrenghisa WHS	Dima Hasao	113- Haflong	2017-18	State Plan	minor	2.00	2.00				Non Functional	100%	2.5	2.5
104	Nobdibolia WHS	Dima Hasao	113- Haflong	2017-18	State Plan	minor	2.00	2.00		Partially Functional			100%	1.6	1.6
105	Dima Kro WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	5.00	5.00				Non Functional	100%	2.6	2.6
106	Improvement of Dima Dergong WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	3.00	3.00		Partially Functional			100%	252	180
107	Improvement of Daublibdisa WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	8.00	8.00				Non Functional	100%	8	7
108	Improvement of Khepie WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	11.00	11.00	Fully Functional				100%	8	7
109	Improvement of Langaakro WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	6.00	6.00	Fully Functional				100%	1.7	2
110	Improvement of Kaotaibari WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	8.00	8.00		Partially Functional			100%	312	312
111	Improvement of Tongbra WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	4.00	4.00		Partially Functional			100%	25	24
112	Improvement of Langaobra WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	10.00	10.00	Fully Functional				100%	210	300
113	Improvement of Nabdi Holapur WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	4.00	4.00				Non Functional	100%	8	7
114	Path 1 and Path 2 WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	8.00	8.00		Partially Functional			100%	130	156
115	Mupa Nobdi Village WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	3.00	3.00	Fully Functional				100%	1.2	1
116	Improvement roof canal of Jagdi WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	3.00	3.00	Fully Functional				100%	0.8	0.6
117	Improvement roof canal of Gidingpur WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	3.00	3.00	Fully Functional				100%	20	20
118	Improvement roof canal of Purana Hajong WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	3.00	3.00	Fully Functional				100%	2	2
119	Improvement roof canal of Guliong Kam Village WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	3.00	3.00				Non Functional	100%	1.2	1
120	Improvement roof canal of Guliong (H) Village WHS	Dima Hasao	113- Haflong	2018-19	State Plan	minor	3.00	3.00				Non Functional	100%	1	0.6

121	Improvement roof canal of P. Simplangdisa WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	3.00	3.00		Partially Functional		100%	3.5	4
122	Construction of canal of Purana Dukhaling WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	3.00	3.00	Fully Functional			100%	1	1
123	Construction of Headwork at Upper Djamra WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	3.00	3.00	Fully Functional			100%	310	310
124	Construction of canal of Jamberling Village WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	5.00	5.00	Fully Functional			100%	2.1	2
125	Improvement of Dadaodip WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	5.00	5.00	Fully Functional			100%	0.8	0.8
126	Improvement of H/W at Khengiol WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	3.00	3.00	Fully Functional			100%	0.8	0.6
127	Improvement of H/W at Solpidong WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	3.00	3.00	Fully Functional			100%	0.8	0.4
128	Improvement of H/W at Bongkhal WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	3.00	3.00	Fully Functional			100%	2	2
129	Improvement of Augmenting III WHS near Nabdi Langting Village	Dima Hasao	113-Haflong	2018-19	State Plan	minor	10.00	10.00	Fully Functional			100%	2.6	2.6
130	Improvement of Diklim Nala Village WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	10.00	10.00	Fully Functional			100%	2.5	2.5
131	Reshaping of canal of Manigipur FIS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	5.00	5.00	Fully Functional			100%	420	420
132	Reshaping of canal of Chandpurnagar FIS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	5.00	5.00	Fully Functional			100%	300	300
133	Improvement of Semkhor-II WHS at Joybra Village	Dima Hasao	113-Haflong	2018-19	State Plan	minor	5.00	5.00		Partially Functional		100%	2.5	2.5
134	Improvement of Drunbra II WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	5.00	5.00	Fully Functional		Non Functional	100%	5	4
135	Improvement of Semkhor Hadling WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	5.00	5.00			Non Functional	100%	5	5
136	Gereso-I WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	8.00	8.00	Fully Functional			100%	310	372
137	Gereso-II WHS	Dima Hasao	113-Haflong	2018-19	State Plan	minor	7.00	7.00	Fully Functional			100%	310	372
138	Improvement of Canal of Khalindisa FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	5.00	5.00	Fully Functional			100%	30	30
139	Improvement of H/RW of Motbra FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	10.00	10.00			Non Functional	100%	300	300
140	Improvement of canal of Chandpurnagar FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	10.00	10.00	Fully Functional			100%	330	330
141	Improvement of H/W of Manigipur FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	8.00	8.00	Fully Functional			100%	420	420
142	Dijonala of Mahurpur WHS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	2.00	2.00	Fully Functional			100%		
143	Natun Disao (Ph-II)	Dima Hasao	113-Haflong	2019-20	State Plan	minor	15.00	15.00	Fully Functional			100%	4	4
144	Improvement of canal of Djamra FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	5.00	5.00		Partially Functional		100%	310	310
145	Construction of CC lining of Gidingpur FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	10.00	10.00	Fully Functional			100%	20	20

146	Improvement of H/W of Dilim FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	10.00	10.00	Fully Functional			100%	20	20
147	Improvement of canal of Longsef FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	8.00	8.00		Partially Functional		100%	60	60
148	Protection of canal of Yeabra FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	3.00	3.00	Fully Functional			100%	290	290
149	Protection of canal of waiting FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	3.00	3.00	Fully Functional			100%	30	30
150	Protection of canal of Dilempur Village WHS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	5.00	5.00	Fully Functional			100%	3.5	4
151	Improvement of H/w along with CC lining of Nabdi Langting (Aug-11)	Dima Hasao	113-Haflong	2019-20	State Plan	minor	20.00	20.00	Fully Functional			100%	2.6	2.6
152	Improvement of canal of Didambra FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	5.00	5.00	Fully Functional			100%	330	396
153	Improvement of canal of Dairangi FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	5.00	5.00			Non Functional	100%	42	42
154	Improvement of canal of Moushahaja FIS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	5.00	5.00	Fully Functional			100%	320	320
155	Improvement of Path(R/B) Canal	Dima Hasao	113-Haflong	2019-20	State Plan	minor	20.00	20.00		Partially Functional		100%	130	156
156	Thasahajur WHS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	3.00	3.00	Fully Functional			100%	1.6	1.2
157	Gereso-II WHS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	3.00	3.00	Fully Functional			100%	310	372
158	Pumpoghat WHS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	3.00	3.00	Fully Functional			100%	1.5	1.5
159	Choto Lalbong WHS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	3.00	3.00	Fully Functional			100%	1.2	1.2
160	Improvement of Upper Langao WHS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	5.00	5.00	Fully Functional			100%	1.4	1.4
161	Improvement of CC bund & canal of Daoblidisa WHS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	10.00	10.00			Non Functional	100%	3	3
162	Hajadikong WHS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	5.00	5.00	Fully Functional			100%	1.2	1
163	Improvement of canal of pidik WHS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	15.00	15.00	Fully Functional			100%	396	396
164	Improvement of Tongi IS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	2.00	2.00	Fully Functional			100%	384	384
165	Improvement of canal of Thingom IS	Dima Hasao	113-Haflong	2019-20	State Plan	minor	2.00	2.00	Fully Functional			100%	2	2
166	Improvement of H/W of Manigpur FIS	Dima Hasao	113-Haflong	2020-21	State	minor	50.00	50.00	Fully Functional			100%	420	420
167	Improvement of H/W of Dilim FIS	Dima Hasao	113-Haflong	2020-21	State	minor	5.00	5.00	Fully Functional			100%	5	5
168	Improvement of canal of Didambra FIS	Dima Hasao	113-Haflong	2020-21	State	minor	5.00	5.00		Partially Functional		100%	310	310
169	Joybra WHS	Dima Hasao	113-Haflong	2020-21	State	minor	10.00	10.00	Fully Functional			100%	4	4
170	Improvement of Yeabra FIS	Dima Hasao	113-Haflong	2020-21	State	minor	1.00	1.00	Fully Functional			100%	290	290

171	Improvement of Watling FIS	Dima Hasao	113-Haflong	2020-21	State	minor	2.00	2.00	Fully Functional			100%	384	384
172	Improvement of Kallendisa FIS	Dima Hasao	113-Haflong	2020-21	State	minor	2.25	2.25	Fully Functional			100%	30	30
173	Improvement of Kolabari FIS	Dima Hasao	113-Haflong	2020-21	State	minor	10.00	10.00	Fully Functional			100%	300	360
174	Improvement of Didaodip WHS	Dima Hasao	113-Haflong	2020-21	State	minor	5.00	5.00	Fully Functional			100%	4	4
175	Improvement of Wajao FIS	Dima Hasao	113-Haflong	2020-21	State	minor	2.00	2.00	Fully Functional			100%	312	312
176	Improvement of Alvaphai FIS	Dima Hasao	113-Haflong	2020-21	State	minor	5.00	5.00		Partially Functional		100%	260	260
177	Improvement of Pidik FIS	Dima Hasao	113-Haflong	2020-21	State	minor	9.00	9.00	Fully Functional			100%	396	396
178	Improvement of Langaokhro WHS	Dima Hasao	113-Haflong	2020-21	State	minor	3.00	3.00	Fully Functional			100%	2	2
179	Improvement of Aug-III FIS	Dima Hasao	113-Haflong	2020-21	State	minor	8.00	8.00	Fully Functional			100%	2	2
180	Improvement of Jagaidiwari FIS	Dima Hasao	113-Haflong	2020-21	State	minor	6.00	6.00	Fully Functional			100%	330	396
181	Improvement of Boothsap FIS	Dima Hasao	113-Haflong	2020-21	State	minor	2.00	2.00	Fully Functional			100%	10	8
182	Improvement of Aug-II FIS	Dima Hasao	113-Haflong	2020-21	State	minor	15.00	15.00	Fully Functional			100%	6	6
183	Improvement of Natundisao Ph-II WHS	Dima Hasao	113-Haflong	2020-21	State	minor	5.00	5.00	Fully Functional			100%	4	4
184	Improvement of Tingyum WHS	Dima Hasao	113-Haflong	2020-21	State	minor	3.00	3.00	Fully Functional			100%	20	20
185	Improvement of Phalpak WHS	Dima Hasao	113-Haflong	2020-21	State	minor	3.00	3.00	Fully Functional			100%	1.9	2
186	Improvement of Bonkai WHS	Dima Hasao	113-Haflong	2020-21	State	minor	3.00	3.00	Fully Functional			100%	2	2
187	Improvement of Didambra FIS	Dima Hasao	113-Haflong	2020-21	State	minor	4.00	4.00	Fully Functional			100%	330	396
188	Improvement of Mousuhaja FIS	Dima Hasao	113-Haflong	2020-21	State	minor	4.00	4.00	Fully Functional			100%	320	384
189	Improvement of Daijangl FIS	Dima Hasao	113-Haflong	2020-21	State	minor	4.00	4.00			Non Functional	100%	42	42
190	Improvement of Canal Of Dillimpur FIS	Dima Hasao	113-Haflong	2020-21	State	minor	5.00	5.00	Fully Functional			100%	10	10
191	Manderdisa Ph-I WHS	Dima Hasao	113-Haflong	2020-21	State	minor	20.00	20.00	Fully Functional			100%	6	6
192	Gereso WHS	Dima Hasao	113-Haflong	2020-21	State	minor	5.00	5.00	Fully Functional			100%		
193	Langaokro WHS	Dima Hasao	113-Haflong	2020-21	State	minor	25.00	25.00	Fully Functional			100%	2	2
194	Hoglou Nallah WHS	Dima Hasao	113-Haflong	2020-21	State	minor	5.00	5.00	Fully Functional			100%	2	2
195	Didamkro WHS	Dima Hasao	113-Haflong	2020-21	State	minor	10.00	10.00		Partially Functional		100%	2	2

196	Improvement of Augmenting-II I/S	Dima Hasao	113-Haflong	2021-22	State	minor	10.00	10.00	Fully Functional			100%	6	6
197	Improvement of H/W of Manigpur FIS	Dima Hasao	113-Haflong	2021-22	State	minor	30.00	30.00	Fully Functional			100%	420	420
198	Improvement of H/W of Chandpur Nagar FIS	Dima Hasao	113-Haflong	2021-22	State	minor	20.00	20.00		Partially Functional		100%	330	396
199	Improvement of H/W of Dijambra FIS	Dima Hasao	113-Haflong	2021-22	State	minor	30.00	30.00		Partially Functional		100%	310	310
200	Improvement of Canal of Jadaidiwari FIS	Dima Hasao	113-Haflong	2021-22	State	minor	21.00	21.00	Fully Functional			100%		
201	Improvement of Canal of Pidik FIS	Dima Hasao	113-Haflong	2021-22	State	minor	5.00	5.00	Fully Functional			100%	396	396
202	Improvement of Core Wall of Khepre WHS	Dima Hasao	113-Haflong	2021-22	State	minor	5.00	5.00	Fully Functional			100%	8	7
203	Improvement of Canal of Daobibdisa WHS	Dima Hasao	113-Haflong	2021-22	State	minor	3.00	3.00	Fully Functional			100%	2	2
204	Koladisa WHS	Dima Hasao	113-Haflong	2021-22	State	minor	3.00	3.00	Fully Functional			100%	2	2
205	Improvement of H/W of Alvaphal FIS	Dima Hasao	113-Haflong	2021-22	State	minor	7.00	7.00		Partially Functional		100%	260	260
206	Improvement of H/W of Augmenting-III I/S	Dima Hasao	113-Haflong	2021-22	State	minor	5.00	5.00	Fully Functional			100%	2.6	2.6
207	Improvement of Canal Mousuhaja FIS	Dima Hasao	113-Haflong	2021-22	State	minor	3.00	3.00	Fully Functional			100%	320	384
208	Improvement of Canal of Didambra FIS	Dima Hasao	113-Haflong	2021-22	State	minor	5.00	5.00	Fully Functional		Non Functional	100%	396	396
209	Improvement of Dairangl FIS	Dima Hasao	113-Haflong	2021-22	State	minor	1.50	1.50			Non Functional	100%	42	42
210	Improvement of H/W of Khallemdisa FIS	Dima Hasao	113-Haflong	2021-22	State	minor	5.00	5.00	Fully Functional			100%	4	4
211	Improvement of H/W of Diduki FIS	Dima Hasao	113-Haflong	2021-22	State	minor	6.50	6.50			Non Functional	100%	348	348
212	Improvement of Canal of Langaokhro WHS	Dima Hasao	113-Haflong	2021-22	State	minor	2.00	2.00	Fully Functional			100%	2	2
213	Improvement of H/W of New Simplangdisa FIS	Dima Hasao	113-Haflong	2021-22	State	minor	5.00	5.00		Partial Functional		100%	1.8	2
214	Improvement of Hoglu Nallah FIS	Dima Hasao	113-Haflong	2021-22	State	minor	15.00	15.00			Non Functional	100%	5	5
215	Manderdisa-III WHS	Dima Hasao	113-Haflong	2021-22	State	minor	5.00	5.00			Non Functional	100%	1.2	1.2
216	Restoration of Headwork and its canal of Khalimdisa FIS	Dima Hasao	113-Haflong	2022-23	STATE	minor	15.00	15.00	Fully Functional			100%	30	30
217	Restoration of Headwork and its canal of Longsef FIS	Dima Hasao	113-Haflong	2022-23	STATE	minor	11.00	11.00		Partially Functional		100%	60	60
218	Restoration of Headwork and its canal of Jagaidiwari FIS	Dima Hasao	113-Haflong	2022-23	STATE	minor	20.00	20.00	Fully Functional			100%	396	396
219	Restoration of Headwork and its canal of Mousuhaja FIS	Dima Hasao	113-Haflong	2022-23	STATE	minor	20.00	20.00	Fully Functional			100%	330	396
220	Restoration of Headwork and its canal of Mousuhaja FIS	Dima Hasao	113-Haflong	2022-23	STATE	minor	10.00	10.00	Fully Functional			100%	320	384

221	Restoration of Headwork and its canal of Manjipur FIS	Dima	113- Haflong	2022-23	STATE	minor	40.00	40.00	Fully Functional			100%	420	420
222	Restoration of Headwork and its canal of Wajiao FIS	Dima	113- Haflong	2022-23	STATE	minor	14.00	14.00	Fully Functional			100%	312	312
223	Restoration of Headwork and its canal of Aivaphai FIS	Dima	113- Haflong	2022-23	STATE	minor	14.00	14.00		Partially Functional		100%	260	260
224	Restoration of Headwork and its canal of kaotabai FIS	Dima	113- Haflong	2022-23	STATE	minor	15.00	15.00	Fully Functional			100%	6	6
225	Restoration of Headwork and its canal of Tongi FIS	Dima	113- Haflong	2022-23	STATE	minor	10.00	10.00	Fully Functional			100%	320	384
226	Restoration of Headwork and its canal of Pidik FIS	Dima	113- Haflong	2022-23	STATE	minor	10.00	10.00	Fully Functional			100%	396	396
227	Restoration work of Mailu Haflong LIS	Dima	113- Haflong	2022-23	STATE	minor	5.00	5.00		Partially Functional		100%	260	312
228	Longsau I/S	Dima	113- Haflong	2022-23	STATE	minor	11.00	11.00	Fully Functional			100%	2	2
229	Restoration of Headwork and its canal of Augmenting II I/S	Dima	113- Haflong	2022-23	STATE	minor	20.00	20.00	Fully Functional			100%	6	6
230	Restoration of Headwork and its canal of Augmenting III I/S	Dima	113- Haflong	2022-23	STATE	minor	22.00	22.00	Fully Functional			100%	2.6	2.6
231	Restoration of Headwork and its canal of Dolrangl I/S	Dima	113- Haflong	2022-23	STATE	minor	5.00	5.00	Fully Functional			100%	4	4
232	Restoration of Headwork and its canal of Bonkal I/S	Dima	113- Haflong	2022-23	STATE	minor	5.00	5.00	Fully Functional			100%	2	2
233	Restoration of Headwork and its canal of Khepre I/S	Dima	113- Haflong	2022-23	STATE	minor	5.00	5.00	Fully Functional			100%	8	7
234	Restoration of Headwork and its canal of Patil(I/B) I/S	Dima	113- Haflong	2022-23	STATE	minor	20.00	20.00		Partially Functional		100%	130	156
235	Construction of Headwork and canal of Duidak FIS	Dima	113- Haflong	2022-23	STATE	minor	50.00	50.00	Fully Functional			100%	25	25
236	Restoration work of Natun Haja LIS	Dima	113- Haflong	2022-23	STATE	minor	3.00	3.00	Fully Functional			100%	5	5
237	Restoration of Headwork and its canal of Langakro I/S	Dima	113- Haflong	2022-23	STATE	minor	15.00	15.00	Fully Functional			100%	1.7	2
238	Durun II I/S	Dima	113- Haflong	2022-23	STATE	minor	5.00	5.00	Fully Functional			100%		
239	Improvement of Digerkro FIS	Dima	113- Haflong	2022-23	STATE	minor	10.00	10.00		Partially Functional		100%	320	320
240	Semkhor phase-I I/S	Dima	113- Haflong	2022-23	STATE	minor	10.00	10.00			Non Functional	100%	220	300
241	Restoration of Headwork and its canal of Kolabai FIS	Dima	113- Haflong	2022-23	STATE	minor	5.00	5.00	Fully Functional			100%	300	360
242	Dihaku WHS	Dima	113- Haflong	2022-23	STATE	minor	10.00	10.00	Fully Functional			100%		
243	Restoration of Headwork and its canal of Khalindisa FIS(Balance Amount)	Dima	113- Haflong	2023-24	STATE	minor	3.00	3.00	Fully Functional			100%	30	30
244	Restoration of Headwork and its canal of Didambra FIS(Balance Amount)	Dima	113- Haflong	2023-24	STATE	minor	20.00	20.00	Fully Functional			100%	396	396
245	Restoration of Headwork and its canal of Manjipur FIS(Balance Amount)	Dima	113- Haflong	2023-24	STATE	minor	30.00	30.00	Fully Functional			100%	420	420

246	Restoration of Headwork and its canal of Bootshap FIS(Balance Amount)	Dima Hasao	113-Haflong	2023-24	STATE	minor	10.00	10.00	Fully Functional			100%	10	10
247	Restoration of Headwork and its canal of Watling FIS(Balance Amount)	Dima Hasao	113-Haflong	2023-24	STATE	minor	10.00	10.00	Fully Functional			100%	384	384
248	Restoration of Headwork and its canal of Yeabra FIS	Dima Hasao	113-Haflong	2023-24	STATE	minor	6.00	6.00	Fully Functional			100%	290	290
249	Restoration of Headwork and its canal of Kolabarir FIS(Balance Amount)	Dima Hasao	113-Haflong	2023-24	STATE	minor	9.00	9.00	Fully Functional			100%	300	360
250	Improvement of Bankai FIS	Dima Hasao	113-Haflong	2023-24	STATE	minor	5.00	5.00	Fully Functional			100%	4	4
251	Improvement of Tongl FIS	Dima Hasao	113-Haflong	2023-24	STATE	minor	3.00	3.00	Fully Functional			100%	384	384
252	Improvement of Pidik FIS	Dima Hasao	113-Haflong	2023-24	STATE	minor	10.00	10.00	Fully Functional			100%	396	396
253	Restoration of Headwork and its canal of Daobhidsa I/S	Dima Hasao	113-Haflong	2023-24	STATE	minor	10.00	10.00	Fully Functional			100%		
254	Koladisra WHS	Dima Hasao	113-Haflong	2023-24	STATE	minor	10.00	10.00	Fully Functional			100%		
255	Strengthening of Headwork and its canal of Khepre I/S	Dima Hasao	113-Haflong	2023-24	STATE	minor	15.00	15.00	Fully Functional			100%	8	7
256	Restoration of Headwork and its canal of Langaokro I/S	Dima Hasao	113-Haflong	2023-24	STATE	minor	15.00	15.00	Fully Functional			100%	1.7	2
257	Restoration of Headwork and its canal of Wajao I/S	Dima Hasao	113-Haflong	2023-24	STATE	minor	15.00	15.00	Fully Functional			100%	312	312
258	Improvement of tongbra FIS	Dima Hasao	113-Haflong	2023-24	STATE	minor	10.00	10.00	Partially Functional			100%	25	24
259	Renovation of Langaobra LIS	Dima Hasao	113-Haflong	2023-24	STATE	minor	14.00	14.00	Fully Functional			100%	210	300
260	Strengthening of Headwork and its canal of Augmenting III I/S	Dima Hasao	113-Haflong	2023-24	STATE	minor	10.00	10.00	Fully Functional			100%	2.6	2.6
261	Strengthening of Headwork and its canal of Jagaidwar FIS	Dima Hasao	113-Haflong	2023-24	STATE	minor	34.00	34.00	Fully Functional			100%	330	396
262	Improvement of Hoglu Nalla I/S	Dima Hasao	113-Haflong	2023-24	STATE	minor	10.00	10.00	Fully Functional			100%	2	2
263	Strengthening of Headwork and its canal of Path (I/II) FIS	Dima Hasao	113-Haflong	2023-24	STATE	minor	15.00	15.00	Partially Functional			100%	130	156
264	Strengthening of Headwork and its canal of and its canal of	Dima Hasao	113-Haflong	2023-24	STATE	minor	10.00	10.00	Partially Functional			100%	260	260
265	Renovation of Dillimpur I/S	Dima Hasao	113-Haflong	2023-24	STATE	minor	5.00	5.00	Fully Functional			100%	10	10
266	Improvement of Phaipek I/S	Dima Hasao	113-Haflong	2023-24	STATE	minor	4.00	4.00	Fully Functional			100%	1.9	2
267	Improvement of Thingvom I/S	Dima Hasao	113-Haflong	2023-24	STATE	minor	4.00	4.00	Fully Functional			100%	2	2
268	Thailudisa I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	70.00	70.00	Fully Functional			100%	2	2
269	Restoration of Headwork and its canal system of Didambra FIS	Dima Hasao	113-Haflong	2024-25	STATE	minor	40.00	40.00	Fully Functional			100%	396	396
270	Strengthening of Headwork and its canal system of Didambra FIS(Balance amount)	Dima Hasao	113-Haflong	2024-25	STATE	minor	21.00	21.00	Fully Functional			100%	396	396

271	Restoration of Headwork and its canal system of Manigpur FIS(Balance amount)	Dima Hasao	113-Haflong	2024-25	STATE	minor	33.00	33.00	Fully Functional			100%	420	420
272	Improvement of Mosohaja I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	11.00	11.00	Fully Functional			100%		
273	Restoration of Headwork and its canal of Augmenting II I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	10.00	10.00	Fully Functional			100%	6	6
274	Improvement of Longset I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	10.00	10.00	Fully Functional			100%		
275	Restoration of Headwork and its canal of Diduki I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	4.50	4.50			Non Functional	100%	348	348
276	Restoration of Headwork and its canal of Yeabra I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	4.50	4.50	Fully Functional			100%	290	290
277	Restoration of Headwork and its canal of Tolnagar I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	4.50	4.50	Fully Functional			100%	4	4
278	Restoration of Headwork and its canal of Yeah I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	4.50	4.50	Fully Functional			100%	2	2
279	Restoration of Headwork and its canal of Thapa I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	4.50	4.50	Fully Functional			100%	2	2
280	Restoration of Headwork and its canal of P.Sobojai I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	4.50	4.50		Partially Functional		100%	73	88
281	Dolrangikra I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	5.50	5.50	Fully Functional			100%		
282	Borodiger I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	5.50	5.50	Fully Functional			100%	30	30
283	Improvement of Magusa Haja I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	5.50	5.50	Fully Functional			100%	2	2
284	Nablaidisa I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	5.50	5.50	Fully Functional			100%	25	25
285	Improvement of Bootshap I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	5.50	5.50	Fully Functional			100%	10	10
286	Karnaipur I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	5.50	5.50	Fully Functional			100%	4	4
287	Restoration of Headwork and its canal of Khepre I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	5.50	5.50	Fully Functional			100%	8	7
288	Restoration of Headwork and its canal of Path I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	3.00	3.00		Partially Functional		100%	130	156
289	Restoration of Headwork and its canal of Aumenting III I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	5.00	5.00	Fully Functional			100%	2	2
290	Restoration of Headwork and its canal of Jagaidiwar I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	5.00	5.00	Fully Functional			100%	330	396
291	Purana Hajong I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	2.00	2.00	Fully Functional			100%	2	2
292	Gidingpur I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	2.00	2.00	Fully Functional			100%	20	20
293	Purana Simplangdisa	Dima Hasao	113-Haflong	2024-25	STATE	minor	2.00	2.00		Partially Functional		100%	3.5	4
294	Restoration of Headwork and its canal of Watling I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	2.00	2.00	Fully Functional			100%	384	384
295	Restoration of Headwork and its canal of Jagdi I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	2.00	2.00	Fully Functional			100%	0.8	0.6

296	Purana Galaphang I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	2.00	2.00	Fully Functional			100%		
297	Mapa Nobdi I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	2.00	2.00	Fully Functional			100%		
298	Natun Disao I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor			Fully Functional			100%	4	4
299	Restoration of Headwork and its canal of Khallindisa FIS	Dima Hasao	113-Haflong	2024-25	STATE	minor	6.80	6.80	Fully Functional			100%	30	30
300	Restoration of Headwork and its canal of Bonkal I/S	Dima Hasao	113-Haflong	2024-25	STATE	minor	3.30	3.30	Fully Functional			100%	2	2
301	Improvement of Chandpurmagar FIS	Dima Hasao	113-Haflong	2024-25	STATE	minor	5.00	5.00	Fully Functional			100%	320	320
302	Strengthening of Chandpurmagar	Dima Hasao	113-Haflong	2025-26	STATE	minor	200.00	200.00	Fully Functional			100%	15	15
303	Restoration of Headwork and its canal of Bootshap I/S	Dima Hasao	113-Haflong	2025-26	STATE	minor	5.50	5.50	Fully Functional			100%	320	320
304	Improvement of Mousuhaja FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	17.50	17.50	Fully Functional			100%	4	4
305	Restoration of canal of Maugusahaja FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	5	5
306	Restoration of Headwork and its canal of Borodiger FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	10.00	10.00	Fully Functional			100%	6	6
307	Improvement of Doiranglro FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	11.50	11.50	Fully Functional			100%	3	3
308	Improvement of Karnapur FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	7.50	7.50	Fully Functional			100%	325	325
309	Restoration of Headwork and its canal of Khallindisa FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	3.00	3.00	Fully Functional			100%	300	300
310	Restoration of Headwork and its canal of Kolabari FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	4.00	4.00	Fully Functional			100%	6	6
311	Natun Disao I/S	Dima Hasao	113-Haflong	2025-26	STATE	minor	5.00	5.00	Fully Functional			100%	5	5
312	Natun Lampu I/S	Dima Hasao	113-Haflong	2025-26	STATE	minor	3.00	3.00	Fully Functional			100%	320	320
313	Bank Protection work of Didambra FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	15.00	15.00	Fully Functional			100%	290	290
314	Improvement of Diduki FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	4	4
315	Improvement of N.Sobojai FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	290	290
316	Restoration of Headwork and its canal of Yeabra FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			- 100%	3	3
317	Improvement of Thapa FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	320	320
318	Improvement of Digerkro FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	3	3
319	Semkhor I/S	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	2	2
320	Drun II I/S	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	3	3

321	Restoration of Headwork and construction of RCC Aqueduct of Didambra FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	24.50	24.50	Fully Functional			100%	330	330
322	Restoration of Headwork and its canal of Wajao FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	8.30	8.30	Fully Functional			100%	260	260
323	Restoration of Headwork and its canal of Augmenting III FIS (Balance amount)	Dima Hasao	113-Haflong	2025-26	STATE	minor	3.87	3.87	Fully Functional			100%	180	180
324	Restoration of Headwork and its canal of Khepre FIS (Balance amount)	Dima Hasao	113-Haflong	2025-26	STATE	minor	4.00	4.00	Fully Functional			100%	8	8
325	Restoration of Headwork and its canal of Tongkro FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	6.00	6.00	Fully Functional			100%	320	320
326	Improvement of Bankai FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	4.00	4.00	Fully Functional			100%	15	15
327	Harichandrapur I/S	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	2	2
328	Improvement of Longset FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	12.00	12.00	Fully Functional			100%	260	260
329	Guliong I/S	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	1	1
330	Santipur(Wadengdisa) I/S	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	5	5
331	Strengthening of Headwork and its canal of Mupanobdi I/S	Dima Hasao	113-Haflong	2025-26	STATE	minor	2.00	2.00	Fully Functional			100%	2	2
332	Restoration of Headwork and its canal of maigpur FIS (Balance amount)	Dima Hasao	113-Haflong	2025-26	STATE	minor	5.00	5.00	Fully Functional			100%	320	320
333	Restoration of Headwork and its canal of Jagaidiwari FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	5.00	5.00	Fully Functional			100%	320	320
334	Improvement of canal system of Didambra FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	6.00	6.00	Fully Functional			100%	330	330
335	Khaothalbari Ph-1 I/S	Dima Hasao	113-Haflong	2025-26	STATE	minor	20.00	20.00	Fully Functional			100%	45	45
336	Restoration of Headwork and its canal of Khaothalbari FIS	Dima Hasao	113-Haflong	2025-26	STATE	minor	5.00	5.00	Fully Functional			100%	320	320
Total							2820.30		223	71	42			

Executive Engineer
East Dima Hasao division (Irri)
Maibang.

58

Dy-16

Annexure-A

Dy No. 16 by Rehibuddin Ahmed and Dy No. 10 by Wajed Ali Choudhury

All Schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: East Karbi Anglong Division (Irrigation), Hanjlangso

Sl. No	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
NIL														

Sd/-
Executive Engineer
East Karbi Anglong Division (Irrigation)
Hanjlangso

Dy-16

By No.16 Rekibuddin Ahmed and By No.10 Wajed Ali Choudhury *All schemes taken up from 2016-17 onwards (Last 10 years)																			
Name of Division: Gossaigaon Kokrajhar West Division (Irrigation) Gossaigaon																			
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (In Lakhs)	Expenditure Incurred (In Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)					
									Fully Functional	Partially Functional	Non Functional								
1	Hadla Bund F.I.S.	Kokrajhar	Doma	2017-18	SCSP	Minor	75.225	74.98	Yes			100	40	40					
2	Construction of F.I.S. Bund at Shyamdaguri Paglajhora	Kokrajhar	Gossaigaon	2018-19	SCSP	Minor	97.82	97.79448	Yes			100	180	180					
3	Construction of F.I.S. Bund at Dolatpara	Kokrajhar	Doma	2018-19	SCSP	Minor	98.89	98.8128	Yes			100	150	150					
4	Jamphwidara F.I.S.	Kokrajhar	Doma	2018-19	SCSP	Minor	96.11	96.11	Yes			100	55	55					
5	Dudhure F.I.S.	Kokrajhar	Doma	2019-20	SCSP	Minor	109.7	88.33848	Yes			100	300	300					
6	Imp. of Lukhwi F.I.S.	Kokrajhar	Doma	2019-20	SCSP	Minor	98.656	98.55903	Yes			100	200	200					
7	Imp. of Shyamaguri F.I.S.	Kokrajhar	Gossaigaon	2020-21	SCSP	Minor	93.5	93.5	Yes			100	100	100					
8	Imp. of Irrigation Canal at Raikhunghari Bund F.I.S.	Kokrajhar	Doma	2020-21	SCSP	Minor	130	130	Yes			100	200	200					
9	Imp. of Nepalpara F.I.S.	Kokrajhar	Gossaigaon	2020-21	SCSP	Minor	96.5	96.5	Yes			100	50	50					
10	Imp. & Renovation of Ambosti F.I.S.	Kokrajhar	Gossaigaon	2020-21	SCSP	Minor	169.28	169.28	Yes			100	120	120					
11	Madhuola F.I.S.	Kokrajhar	Doma	2020-21	SCSP	Minor	127	127	Yes			100	250	250					
12	Rajadabri F.I.S.	Kokrajhar	Doma	2020-21	SCSP	Minor	148.96	148.96	Yes			100	250	250					
13	Replacement of old damaged structure of R/B Branch Canal-5 of Longa F.I.S. at village Kunthalbari.	Kokrajhar	Doma	2019-20	TSP	Medium	100	99.50836	Yes			100	70	70					
14	Balguri F.I.S.	Kokrajhar	Doma	2020-21	TSP	Minor	97.714	97.67661	Yes			100	45	45					
15	Renovation of Longa FIS	Kokrajhar	Doma	2024-25	TSP	Medium	325	0	Yes			50	125	125					
16	Repairing and Renovation of Tamadingdinga FIS.	Kokrajhar	Gossaigaon	2024-25	TSP	Minor	24.977	0	Yes			100	50	50					
17	Repairing of Saljuri Flow Irrigation Scheme	Kokrajhar	Gossaigaon	2024-25	TSP	Minor	24.5	0	Yes			100	250	250					
18	Renovation of Branch Canal No. 4 of Longa F.I.S.	Kokrajhar	Doma	2024-25	TSP	Medium	20	0	Yes			100	55	55					
19	Solar & Electrically operated Hybrid Tube Well scheme under Kokrajhar West LAC	Kokrajhar	Doma	2022-23	SOPD(G)	Minor	23.42352	23.41922	Yes			100	12	12					
20	Fakingram(Jogdot) E.I.T.S.	Kokrajhar	Doma	2022-23	SOPD(G)	Minor	162	55.56169	Yes			100	80	80					
21	Improvement of Branch Canal No. 6 of Longa F.I.S.	Kokrajhar	Doma	2022-23	SOPD(G)	Medium	56.94	56.94	Yes			100	110	110					
22	Improvement of Joyma Hudumkhata F.I.S.	Kokrajhar	Gossaigaon	2022-23	SOPD(G)	Minor	110	110	Yes			100	170	170					
23	Improvement of Bairali Tablajhora F.I.S.	Kokrajhar	Doma	2022-23	SOPD(G)	Minor	48.19	48.19	Yes			100	80	80					
24	Improvement of Demdema Sonamuddi F.I.S.	Kokrajhar	Doma	2022-23	SOPD(G)	Minor	75	75	Yes			100	100	100					
25	Improvement of Panbari F.I.S.	Kokrajhar	Doma	2022-23	SOPD(G)	Minor	41.287	41.287	Yes			100	110	110					
26	Improvement of L/B Main canal of Longa F.I.S.	Kokrajhar	Doma	2022-23	SOPD(G)	Medium	25	25	Yes			100	60	60					
27	Solar & Electrically operated Hybrid Tube Well scheme under Gossaigaon LAC	Kokrajhar	Gossaigaon	2022-23	SOPD(G)	Minor	23.42352	20.22795	Yes			100	12	12					
28	Daobobdi F.I.S.(PH-II)	Kokrajhar	Gossaigaon	2022-23	SOPD(G)	Minor	70.48	70.48	Yes			100	120	120					
29	Renovation of Jaldoba E.I.T.S.	Kokrajhar	Parbatjhora	2022-23	SOPD(G)	Minor	55	55	Yes			100	100	100					
30	Improvement of Mahendrapur ELIS	Kokrajhar	Gossaigaon	2023-24	SOPD(G)	Minor	10	10	Yes			100	120	120					
31	Improvement of Garokotra ELIS	Kokrajhar	Gossaigaon	2023-24	SOPD(G)	Minor	10	10	Yes			100	140	140					
32	Improvement of Branch Canal No. 1 of Longa F.I.S.	Kokrajhar	Doma	2023-24	SOPD(G)	Medium	39.47196	39.37206	Yes			100	190	190					
33	Renovation of Dulidixsa F.I.S.	Kokrajhar	Parbatjhora	2023-24	SOPD(G)	Minor	9	9	Yes			100	25	25					
34	Renovation of left side canal of Althabari F.I.S.	Kokrajhar	Doma	2023-24	SOPD(G)	Minor	24.997	24.9467	Yes			100	50	50					
35	Renovation of Earthen Canal and raising of Spillway crest of Kanyamoti F.I.S.	Kokrajhar	Parbatjhora	2023-24	SOPD(G)	Minor	24.962	24.71129	Yes			100	30	50					
36	Mokrambi E.I.T.S.	Kokrajhar	Gossaigaon	2023-24	SOPD(G)	Minor	300	0			Yes	25	0	0					
37	Renovation of Monglajhora Flow Irrigation Scheme	Kokrajhar	Parbatjhora	2024-25	SOPD(G)	Minor	59	0	Yes			100	140	140					
38	Renovation of Kanyamoti FIS	Kokrajhar	Parbatjhora	2025-26	SOPD(G)	Minor	250	0	Yes			50	60	60					
39	Jogdot Electric Lift Irrigation Scheme at Kurshakati	Kokrajhar	Gossaigaon	2025-26	SOPD(G)	Minor	210	0			Yes	10	0	0					
40	ALENGMARI FIS	Kokrajhar	Doma	2018-19	RIDE-XXIV	Minor	150	150	Yes			100	160	160					
41	Improvement of Tamadingdinga F.I.S.	Kokrajhar	Gossaigaon	2019-20	RIDE-XXV	Minor	150	148.93	Yes			100	60	60					
42	Jingirbhita MDTWS(1 Point)	Kokrajhar	Gossaigaon	2019-20	RIDE-XXV	Minor	30	29.21684211	Yes			100	10	10					
43	Bashbari (Babubia) MDTWS(1 Point)	Kokrajhar	Gossaigaon	2019-20	RIDE-XXV	Minor	30	29.31263158	Yes			100	10	10					
44	Banglajhari (Bhumika) MDTWS(1 Point)	Kokrajhar	Gossaigaon	2019-20	RIDE-XXV	Minor	30	29.31473684	Yes			100	10	10					
45	Aleengmari F.I.S.	Kokrajhar	Doma	2020-21	RIDE-XXVI	Minor	200	200	Yes			100	200	200					
46	Improvement of Amlaiguri F.I.S.	Kokrajhar	Doma	2022-23	RIDE-VIII	Minor	148	126.53691	Yes			100	60	60					
47	Improvement & Renovation of Sisti F.I.S.	Kokrajhar	Parbatjhora	2022-23	RIDE-VIII	Minor	382.45	255.01947	Yes			100	381	381					
48	Solar Powered MDTWS (3 Points) under RIDE-XXIX(NABARD) AT Kokrajhar West LAC	Kokrajhar	Doma	2023-24	RIDE-XXIX	Minor	112.5	101.2662	Yes			100	30	30					
49	Solar Powered MDTWS (3 Points) under RIDE-XXIX(NABARD) AT Gossaigaon LAC	Kokrajhar	Gossaigaon	2023-24	RIDE-XXIX	Minor	112.5	101.2702	Yes			100	30	30					
50	Solar Powered MDTWS (3 Points) at Gossaigaon LAC under RIDE-XXX (NABARD) for the year 2024-25	Kokrajhar	Gossaigaon	2024-25	RIDE-XXX	Minor	107.49	29.36405		Yes		95	20	20					
51	Solar Powered MDTWS (3 Points) at Kokrajhar West LAC under RIDE-XXX (NABARD) for the year 2024-25	Kokrajhar	Doma	2024-25	RIDE-XXX	Minor	107.49	60.71276		Yes		80	20	20					
Total							5122.437	3477.099471	47	2	2								
Executive Engineer Gossaigaon Kokrajhar West Division (Irrigation) Gossaigaon																			

[illegible]

Name of Division: Paneri Kalaigaon Division, Irrigation, Tangla

Assembly Question Dy NO. 16 & 10

Sl. No	Names of Schemes	District	LAC	Year of sanction	Source of Fund (SOPD/NABARD /PMKSY etc.)	Type of Scheme (Major/Medium/Minor)	Estimated cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully functional	Partially functional	Non functional			
1	Balipara Solar Powered Deep Tube Well Scheme (6 Points)	Udaiguri	Tangla	2018-19	SOPD-G	Minor	187.08	179.49	-	Partially functional	-	100%	60	40
2	Dumurgora Bund FIS	Udaiguri	Bhergaon	2018-19	NABARD (RIDF-XXIV)	Minor	590.00	587.14	-	Partially functional	-	100%	250	200
3	Kathalbari Bhutia Bund FIS	Udaiguri	Bhergaon	2018-19	NABARD (RIDF-XXIV)	Minor	500.00	466.40	Fully functional	-	-	100%	334	195
4	Maju bund FIS under PMKSY-HKHP for the year 2021-22	Udaiguri	Bhergaon	2021-22	PMKSY-HKHP-SMI (BTC)	Minor	310.00	91.08	-	-	-	75%	-	-
5	Panesheli Nawra FIS under PMKSY-HKHP for the year 2021-22	Udaiguri	Bhergaon	2021-22	PMKSY-HKHP-SMI (BTC)	Minor	500.00	138.52	-	-	-	92%	-	-
6	Construction of lined canal of Pipolholi FIS under PMKSY-HKHP for the year 2021-22	Udaiguri	Bhergaon	2021-22	PMKSY-HKHP-SMI (BTC)	Minor	110.00	88.36	-	-	-	90%	-	-
7	Construction of lined canal of Bainara FIS under PMKSY-HKHP for the year 2021-22	Udaiguri	Bhergaon	2021-22	PMKSY-HKHP-SMI (BTC)	Minor	100.00	7.35	-	-	-	61%	-	-
8	Construction of Attremuni FIS under PMKSY-HKHP for the year 2021-22	Udaiguri	Bhergaon	2021-22	PMKSY-HKHP-SMI (BTC)	Minor	410.00	87.46	-	-	-	80%	-	-
9	Construction of Barnadijhar FIS under PMKSY-HKHP for the year 2021-22	Udaiguri	Bhergaon	2021-22	PMKSY-HKHP-SMI (BTC)	Minor	600.00	121.87	-	-	-	86%	-	-

Mr.
Executive Engineer
Paneri-Kalaigaon Division
Irrigation, Tangla

10	Installation of MDTW with Solar Power (3 Point) at Naharbari, Panthali bagisha, Ganakbari under SOPD BTC for the year 2021-22	Udaiguri	Tangla	2021-22	SOPD(BTC)	Minor	120.00	119.99	Fully functional	-	-	100%	30	20
11	Installation of MDTW with Solar Power (1 Point) at Bhokelikanda under SOPD BTC for the year 2022-23	Udaiguri	Tangla	2022-23	SOPD(BTC)	Minor	40.00	40.00	Fully functional	-	-	100%	10	10
12	Installation of MDTW with Solar Power (4 Points) at Chengapathar, Naharbari, Balipara, Bholabari under SOPD BTC for the year 2022-23	Udaiguri	Tangla	2022-23	SOPD(BTC)	Minor	160.00	158.46	Fully functional	-	-	100%	40	30
13	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Kalaigaon LAC (2 Points)	Udaiguri	Bhergaon	2022-23	SOPD-G	Minor	15.62	15.14	Fully functional	-	-	100%	8	8
14	Installation of solar and Electrically Operated Hybrid Tube Well Scheme under Paneri LAC (3 Points)	Udaiguri	Bhergaon	2022-23	SOPD-G	Minor	23.42	22.71	Fully functional	-	-	100%	12	12
15	Construction of Lakhi Bundh FIS	Udaiguri	Tangla	2022-23	SOPD(BTC)	Minor	800.00	769.98	Fully functional	-	-	100%	400	400
16	Reconstruction of Shandualpara	Udaiguri	Tangla	2022-23	SOPD(BTC)	Minor	300.00	299.98	-	Partially functional	-	100%	150	80
17	Installation of MDTW with solar powere (1Point) 1 at Mazgaon (Khakhala Chube) under SOPD BTC for the year 2023-24	Udaiguri	Tangla	2023-24	SOPD(BTC)	Minor	40.00	38.92	Fully functional	-	-	100%	15	15
18	Installation of MDTW with solar powere (1Point) at Khoirabari under SOPD BTC for the year 2023-24	Udaiguri	Tangla	2023-24	SOPD(BTC)	Minor	40.00	39.13	Fully functional	-	-	100%	15	15

Executive Engg
Paneri-Kalaigaon
Irrigation, T

19	Installation of MDTW with solar power (1 Point) Bhakhatpara under SOPD BTC for the year 2023-24	Udalguri	Tangla	2023-24	SOPD(BTC)	Minor	40.00	39.13	Fully functional	-	-	100%	15	15
20	Installation of solar powered shallow tube well schemes under Kalaigaon LAC (5 Points) in Udalguri District under SOPD-G for the year 2024-25	Udalguri	Tangla	2024-25	SOPD-G	Minor	42.84	0.00	Fully functional	-	-	100%	20	20
21	Fabrication, Supply and Installation of Solar Powered Mobile Lift 1/S (2 Nos Point) at Paneri Kalaigaon Division, Irrigation, Tangla under Innovative Schemes for the year 2025-26.	Udalguri	Tangla	2025-26	SOPD-G	Minor	23.60	0.00	Fully functional	-	-	100%	10	10
22	Installation of 5 pts.Solar shallow tube well scheme at Paneri LAC under SOPD-G for the year 2025-26	Udalguri	Bhergaon	2025-26	SOPD-G	Minor	33.73	0.00	-	-	-	80%	16	16
Total							4986.29	3311.11	12 Nos	3 Nos	-			


 Executive Engineer,
 Paneri Kalaigaon Division,
 Irrigation, Tangla.

Dy-16

Dy No 16 Rekibuddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Sidli Division (Irrigation) Dhalgaon														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium /Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
		Chirang	19-Sidli	2016-17					NIL					
		Chirang	19-Sidli	2017-18					Nil					
1	Khungring Narengnala FIS RIDF-XXIV (NABARD) 2018-19	Chirang	19-Sidli	2018-19	NABARD	Minor	200.00	179.358	Fully functional	—	—	100%	130	120
	Construction of Canal system at Khungring Narengnala FIS under SOPD- G for the year 2022-23	Chirang	19-Sidli	2022-23	SOPD- G	Minor	295.00	251.67414						
2	Dukulia FIS under NABARD RIDF-XXIV for the year 2018-19	Chirang	19-Sidli	2018-19	NABARD	Minor	350.00	344.08273	Fully functional	—	—	100%	120	50
3	Rani Sundari FIS (Ph-I) under RIDF-XXIV (NABARD) 2018-19	Chirang	19-Sidli	2018-19	NABARD	Minor	300.00	269.05	Fully functional	—	—	100%	390	280
4	Karteng Karikhola FIS under RIDF-XXIV for 2018-19	Chirang	19-Sidli	2018-19	NABARD	Minor	700.00	625.65	Fully functional	—	—	100%	500	310
5	Construction of Kulja bundh (Spillway) at Satipur village under WPT&BC (SCSP) 2019-20	Chirang	19-Sidli	2019-20	SCSP	Minor	155.14	153.617	Fully functional	—	—	100%	60	42
6	Birinchiguri FIS under RIDF-XXVI (NABARD) for the year 2020-21	Chirang	19-Sidli	2020-21	NABARD	Minor	180.00	174.10569	Fully functional	—	—	100%	200	195
7	Construction of Silghagri-Khanipur FIS under NABARD RIDF-XXVIII for the year 2022-23.	Chirang	19-Sidli	2022-23	NABARD	Minor	389.85	138.63846	—	—	(Ongoing)	47%	—	—
8	Installation of Solar & Electrically operated Hybrid Tube Well scheme (2 points) under SOPD (G) for the year 2022-23.	Chirang	19-Sidli	2022-23	SOPD- G	Minor	15.62	12.75022	Fully functional	—	—	92% (completed)	8	8
9	Construction of Nimagaon FIS under RIDF-NABARD XXX for the year 2024-25	Chirang	19-Sidli	2024-25	NABARD	Minor	270.00	81.53446	—	—	(Ongoing)	85%	—	—
10	Nizla FIS	Chirang	19-Sidli	NA	NA	Minor	NA	NA	Fully functional	—	—	100%	1665	1200
	Construction of Mathaori Bund at Nizlaguri Sluice Gate under SOPD-TSP for the year 2024-25	Chirang	19-Sidli	2024-25	SOPD-TSP	Minor	120.00	30				100%	180 (Revived)	
11	Construction of Aqueduct (Canal crossing) Structure at Main canal of Bamungain FIS under SOPD-TSP for the year 2024-25	Chirang	19-Sidli	2024-25	SOPD-TSP	Minor	87.00	20	—	—	Ongoing	75%	—	—
Total							3062.61	2280.4607	8	0	3			
Executive Engineer														
Sidli Division (Irrigation)														
Dhalgaon														

63

DA-10

Reply to the Assembly Question as asked by the Hon'ble MLA, Rekiuddin Ahmed vide Dy. No. 16 and Wajed Ali Choudhury vide Dy. No. 10

All schemes taken up from 2016-17 onwards (last 10 years)

Name of Division- Sukail Serfang Goreswar Division (Irrigation) Goreswar														
Sl No	Name of Schemes	District	Name of LAC	Year of Sanction	Source of fund (SOP/ NABARD etc.)	Type of Scheme (Major/ Midium/ Minor	Estimate d Amount (Rs. in Lakh)	Expenditure (Rs in Lakh)	Status			Physical progress (in %)	Potentia l created (in Ha)	Potential available (Ha)
									Fully functional	Partially functional	Non functional			
1	Construction of Solar Powered MDTW Scheme at Bagdoba (2 Points) under RIDF-XXV (NABARD) for the year 2019-20	Tamulpur	Goreswar	2019-20	RIDF-NABARD	Minor	60.00	30.30938		Partially Functional		100%	20	20
2	Construction of Chenigaon MDTW Scheme (2 Points) under RIDF-XXV (NABARD) for the year 2019-20	Tamulpur	Goreswar	2019-20	RIDF-NABARD	Minor	60.00	59.07024		Partially Functional		100%	20	20
3	Construction of Solar Powered MDTW Scheme at Halangbari (2 Points) under RIDF-XXV (NABARD) for the year 2019-20	Tamulpur	Goreswar	2019-20	RIDF-NABARD	Minor	60.00	56.986	Fully Functional			100%	20	20
4	Construction of Solar Powered MDTW Scheme in Singimari (2 Points) under RIDF-XXV (NABARD) for the year 2019-20	Tamulpur	Goreswar	2019-20	RIDF-NABARD	Minor	60.00	54.677			Non Functional but Repairable	100%	20	20
5	Construction of Gurnow MDTW Scheme (2 Points) under RIDF-XXV (NABARD) for the year 2019-20	Tamulpur	Goreswar	2019-20	RIDF-NABARD	Minor	60.00	57.49105	Fully Functional			100%	20	20

6	Construction of Solar Powered MDTW Scheme at Amartal (2 Points) under RIDF-XXV (NABARD) for the year 2019-20	Tamulpur	Goreswar	2019-20	RIDF-N ABARD	Minor	60.00	54,28811	Fully Functional			100%	20	20					
7	Construction of Solar Powered MDTW Scheme at Bagan Basli (2 Points) under RIDF-XXV (NABARD) for the year 2019-20	Tamulpur	Goreswar	2019-20	RIDF-N ABARD	Minor	60.00	59,91919	Partially Functional			100%	20	20					
8	Rangapanjan FIS under RIDF-XXVI (NABARD) for the year 2020-21	Tamulpur	Goreswar	2020-2021	RIDF-N ABARD	Minor	100.00	96,21137	Fully Functional			100%	40	40					
9	Renovation of Existing Public Water Raising structure, Construction of Regulator with canal system at Chengla Bund at Pub-Naokata under TSP for the year 2020-21	Tamulpur	Goreswar	2020-21	TSP	Minor	87.75	85,25954	Fully Functional			100%	40	40					
10	Installation of solar and electrically operated Hybrid Tube Well Scheme under Rangla (BTC) LAC SOPD (G) for the year 2022-23	Tamulpur	Goreswar	2022-23	SOPD	Minor	23.42	23,42147	Fully Functional			100%	12	12					
11	Installation of 2 Nos of 3 HP solar Shallow Tube Well Scheme at Uttar Harjora (2 Points) under SOPD-G for the year 2024-25	Tamulpur	Goreswar	2024-25	SOPD	Minor	17.14	17,13734	Fully Functional			100%	8	8					
12	Installation of Solar Shallow Tube Well Scheme (2 Points) at village Niz Kautabaha of Goreswar LAC under SOPD-G for the year 2025-26	Tamulpur	Goreswar	2025-26	SOPD	Minor	13.49	0	Fully Functional			100%	8	8					

13	MDTWS 3 Points (Three points) at Rangia LAC under RIDF-XXIX (NABARD) for the year 2023-24. (1 Points Falls)	Tamulpur	Goreswar	2023-24	RIDF (NABA RD)	Minor	112.50	Data was not provided by the earstwhile Rangia Kamapur	Fully Functional			100%	10	10				
14	Installation of Solar and electrically operated Hybrid Tube well scheme in Rangia LAC under SOPD-G for the year 2022-23 (10 points) (4 Point Falls)	Tamulpur	Goreswar	2022-23	SOPD	Minor	78.08	Data was not provided by the earstwhile Rangia Kamapur Division	Partially Functional			100%	16	16				
15	MDTW Scheme at Rangia LAC (4 Point) under RIDF-XXVII (NABARD) for the year 2021-22	Tamulpur	Goreswar	2021-22	RIDF (NABA RD)	Minor	120.00	Data was not provided by the earstwhile Rangia	Fully Functional			100%	40	40				
16	DTW Scheme under SOPD for the year 2019-20 at Rangia LAC and Boko LAC (6 Points Falls)	Tamulpur	Goreswar	2019-20	SOPD	Minor	498.00	Data was not provided by the earstwhile Rangia Kamapur	Partially Functional			100%	60	60				
17	Gossaidong Flow Irrigation Scheme under RIDF-XXVI (NABARD) for the year 2020-21	Tamulpur	Goreswar	2020-21	RIDF (NABA RD)	Minor	400.00	Data was not provided by the earstwhile Rangia Kamapur	Fully Functional			100%	250	250				
18	Rangia LAC MDTW Scheme (21 Pts.) under RIDF-XXV (NABARD) (1 Point Falls)	Tamulpur	Goreswar	2020-21	RIDF (NABA RD)	Minor	630.00	Data was not provided by the earstwhile Rangia	Fully Functional			100%	10	10				
19	Solar Powered MDTWS at Gossaiagaon (2Pts.) under RIDF-XXV (NABARD)	Tamulpur	Goreswar	2020-21	RIDF (NABA RD)	Minor	60.00	53.77/308	Fully Functional			100%	20	20				

20	Construction of Dhepaagaon MDTW Scheme (Two Points) at Rangla LAC under RIDF-XXVIII (NABARD) 2022-23 (1 Point Falls)	Tamulpur	Goreswar	2022-23	RIDF (NABARD)	Minor	60.00	58.69798	Fully Functional			100%	10	10					
21	Construction of Sonmahari DTW Scheme under NABARD-XXIV for the year 2018-19	Tamulpur	Goreswar	2018-19	RIDF (NABARD)	Minor	59.98	55.67256	Fully Functional			100%	25	25					
22	Solar Powered MDTWS at Sonmahari under SOPD during the year 2017-18	Tamulpur	Goreswar	2017-18	SOPD	Minor	20.62	7.99844	Fully Functional			100%	10	10					
23	Providing Irrigation facilities through Tube Well (Solar & Electrical) in Kamrup and Part of Baksa District for areas under Rangla and Kamalpur LAC under PMKSY-HKRP-Access to ground water irrigation (105 points) (39 Point Falls)	Tamulpur	Goreswar	2019-20	PMKSY (GW)	Minor	832.32	Data was not provided by the Rangla Kamalpur Division	Partially Functional			100%	156	156					
24	Fabrication, Supply and Installation of Solar Powered Mobile Lift Irrigation Scheme (2 Points) at Goreswar LAC under SOPD-G for the year 2025-26.	Tamulpur	Goreswar	2025-26	SOPD	Minor	23.60	0	Fully Functional			100%	20	20					
25	Extension, Renovation and Modernization of Sukla Irrigation Project (Major) under PMKSY-AIBP for the year 2021-22	Tamulpur, Kamrup	Goreswar, Kamalpur	2021-22	PMKSY -AIBP	Major	25973.16	11791.31176	ONGCOIN G			83%	11500	8050					

[illegible]

A hand-drawn diagram of a cell. It shows an irregular outer boundary representing the cell membrane. Inside, there is a large, roughly circular nucleus. Within the nucleus, there is a smaller, denser circle labeled 'nucleolus'. The space between the nucleus and the cell membrane is labeled 'cytoplasm'.

Dy No 16 Rekiuddin Ahmed and Dy No. 10 Wajed Ali Choudhury

*All schemes taken up from 2016-17 onwards (Last 10 years)

Name of Division: Tamulpur Division (Irrigation), Tamulpur					
--	--	--	--	--	--

Dy No 16 Rekluddin Ahmed and Dy No. 10 Wajed Ali Choudhury														
*All schemes taken up from 2016-17 onwards (last 10 years)														
Name of Division: Tamulpur Division (Irrigation), Tamulpur														
Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
1	Installation of 150 Nos. Tube well Scheme under PMKSY-HKKPP Access to Ground Water (Ph-II) under 63-Chapaguri LAC(ST), 62-Barana LAC & 58-Tamulpur LAC. (39 Nos. Solar & 111 Nos.Electrical For the year 2020-21			2020-21	PMKSY-HKKPP	Minor	890.45	814.25895	Partially Functional			100%	600	300
2	Construction of Solar Powered Medium Deep Tube Well (MDTW) scheme (3 Points) under RIDF-XXIX(NABARD) for the year 2023-24			2023-24	RIDF (NABARD)	Minor	112.50	108.33557	Fully Functional			100%	30	30
3	Construction of Solar Powered Medium Deep Tube Well (MDTW) Schemes (4 points) under SOPD-SCSP for the year 2023-24	Tamulpur	43-Tamulpur (ST)	2023-24	SOPD-SCSP	Minor	150.00	15.00			Non Functional (Ongoing)	45%	0	0

[illegible]

65

Pg-16

Dy No 16 Rekiubuddin Ahmed and Dy No. 10 Waied Ali Choudhury														
*All schemes taken up from 2016-17 onwards (Last 10 years)														
Name of Division: Udaiguri-Mazbat Division, Irrigation, Udaiguri														
Sl. no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/ NABARD/ PMKSY etc.)	Type of Scheme (Major/ Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	Aqueduct repairing At Lalpani FIS	Udaiguri	Mazbat	2025-26	SOPD	Minor	Rs. 18.00000 L	Rs. 0.00000 L	YET TO BE OPERATIONAL			15 %		
2	EXTENSION OF RCC CANAL LINING AND CONSTRUCTION OF CANAL STRUCTURE AT GAJEN SAPKHAITY FIS UNDER RIDF-XXX (NABARD) FOR THE	Udaiguri	Udaiguri	2024-25	NABARD	Minor	Rs. 380.00000 L	Rs. 361.00000 L	Fully Functional			100 %	1013 Ha	950 Ha
3	Silbari FIS	Udaiguri	Udaiguri	2018-19	NABARD	Minor	Rs. 400.00000 L	399.00	Fully Functional			1 %	200 Ha	180 Ha
4	Barabari Nabin Dong	Udaiguri	Mazbat	2018-19	NABARD	Minor	Rs. 500.00000 L	Rs. 495.00000 L	Fully Functional			100 %	250 Ha	240 Ha
5	Parani Barbund FIS	Udaiguri	Udaiguri	2021-22	PMKSY-HKKP	Minor	Rs. 400.00000 L	Rs. 151.75000 L	Fully Functional			100 %	120 Ha	
6	Thaigirhola F.I.S.	Udaiguri	Udaiguri	2021-23	PMKSY-HKKP	Minor	Rs. 400.00000 L	Rs. 191.95000 L	Fully Functional			100 %	280 Ha	280 Ha
7	Sonajuli F.I.S. at Charainakha	Udaiguri	Udaiguri	2021-24	PMKSY-HKKP	Minor	Rs. 500.00000 L	Rs. 120.19000 L		Partially Functional		1 %	200 Ha	170 Ha
8	Kakramati Sisubari F.I.S. at Sastrapara	Udaiguri	Udaiguri	2021-25	PMKSY-HKKP	Minor	Rs. 300.00000 L	Rs. 83.13000 L		Partially Functional		70 %	120 Ha	80 Ha
9	Sona Bund F.I.S.	Udaiguri	Udaiguri	2021-26	PMKSY-HKKP	Minor	Rs. 700.00000 L	Rs. 220.71000 L	Fully Functional			1 %	280 Ha	280 Ha
10	No. 1 Monaiagaon F.I.S. at Dipalme	Udaiguri	Mazbat	2021-27	PMKSY-HKKP	Minor	Rs. 500.00000 L	Rs. 26.69000 L	YET TO BE OPERATIONAL			1 %		
11	Kalajhar F.I.S. at Ambagaon	Udaiguri	Udaiguri	2021-28	PMKSY-HKKP	Minor	Rs. 400.00000 L	Rs. 4.52000 L	YET TO BE OPERATIONAL			80 %	Nil	

12	Samuapara Hudukhunda F.I.S. at Honglabasi	Udaiguri	Udaiguri	2021-29	PMKSY-HIKP	Minor	Rs. 1500.00000 L	Rs. 67.66000 L	YET TO BE OPERATI VE			45%		
13	Driver Burch F.I.S	Udaiguri	Mazbat	2021-30	PMKSY-HIKP	Minor	Rs. 1800.00000 L	Rs. 85.91000 L	Fully Functional			90%	720	600
14	CONSTRUCTION OF SOLAR MDTW SCHEME (1POINT) ATDUMUGURA TEPAGHAT IN DAKHIN NAOHERUA VILLAGE UNDER MAZBAT LAC UNDER TS FOR THE YEAR 2024-25	Udaiguri	Mazbat	2024-25	TSP	Minor	Rs. 29.08500 L	Rs. 0.00000 L	YET TO BE OPERATI VE			75%		
15	Installation of 5 points of solar Tube well scheme at Mazbat LAC under SOPD-G For the Year 2025-26	Udaiguri	Mazbat	2025-26	SOPD-G	Minor	Rs. 33.73000 L	Rs. 0.00000 L	Fully Functional			100%	20	20
16	Installation of 6 points solar powered MDTW scheme under Mazbat LAC under SOPD-G for the year 2024-25	Udaiguri	Mazbat	2024-25	SOPD-G	Minor	Rs. 214.98000 L	Rs. 0.00000 L	Partially Functional			75%	60	20
17	Construction of DTW solar Irrigation scheme (3points) at Ekrabari (1 point) & padmapukhuri (2points) under SOPD-G for the year 2022-23	Udaiguri	Udaiguri	2022-23	SOPD-G	Minor	Rs. 180.00000 L	Rs. 179.00000 L	Fully Functional			100%	75	75

18	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Udaiguri LAC in Udaiguri District under SOPD for the year 2022-23	Udaiguri	Udaiguri	2022-23	SOPD-G	Minor	Rs. 15.23000 L	Rs. 15.23000 L	Fully Functional			100%	8	8
19	Construction of MDTW Schem (3 Points) (solar) at Mazbat LAC under RIDF- XXIX (NABARD) for the year 2023-24	Udaiguri	Mazbat	2023-24	NABARD	Minor	Rs. 112.50000 L	Rs. 106.87000 L	Fully Functional			100%	30	30
20	Installation of Solar and Electrically Operated Hybrid Tube Well Scheme under Mazbat LAC in Udaiguri District under SOPD for the year 2022-23	Udaiguri	Mazbat	2022-23	SOPD-G	Minor	Rs. 23.42000 L	Rs. 23.42000 L	Fully Functional			100%	12	12
Total							Rs. 8406.94500 L	Rs. 2133.03000 L	12 Nos	3 Nos	0 Nos			
Executive Engineer Udaiguri-Mazbat Division (Irrigation), Udaiguri														

24-12

66

Reply to Dy No 16 Shri Rekibuddin Ahmed and Dy No. 10 Shri Wajed Ali Choudhury
*All schemes taken up from 2016-17 onwards (last 10 years)

Name of Division: West Dima Hasao Division(Irrigation), Haflong

Sl no.	Name of Scheme	District	LAC	Year of Sanction	Source of Fund (SOPD/NABARD/P MKSY etc.)	Type of Scheme (Major/Medium/ Minor)	Estimated Cost (in Lakhs)	Expenditure Incurred (in Lakhs)	Status			Physical Progress (%)	Potential Created (Ha)	Potential Available (Ha)
									Fully Functional	Partially Functional	Non Functional			
1	N. Kubing Ph-1 I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	4.00	5	Fully Functional			100%	5	5
2	Matur Phonglo I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	3.00	20		Partially Functional		100%	20	15
3	Reno. of P.Hagler I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	5.00	6	Fully Functional			100%	6	6
4	N.Pungo.	Dima Hasao	Haflong-16	2016-17	state plan	minor	4.00	5	Fully Functional			100%	5	5
5	Mangadi Hawar I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	5.00	6	Fully Functional			100%	6	6
6	Digarai Nalla I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	5.00	7	Fully Functional			100%	7	7
7	Christian kampai WHS	Dima Hasao	Haflong-16	2016-17	state plan	minor	2.00	3	Fully Functional			100%	3	3
8	Michidui I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	4.00	3	Fully Functional			100%	3	3
9	Lodi Kachari Ph-1 I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	5.00	16	Fully Functional			100%	16	10
10	P. Songkai I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	5.00	3	Fully Functional			100%	3	3
11	Hejaichak I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	5.00	5	Fully Functional			100%	5	5
12	Digandu WHS	Dima Hasao	Haflong-16	2016-17	state plan	minor	7.00	8	Fully Functional			100%	8	8
13	Tortelangshu I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	5.00	5	Fully Functional			100%	5	5
14	Boro Robi I/S	Dima Hasao	Haflong-16	2016-17	state plan	minor	4.00	5	Fully Functional			100%	5	5

V

Kota arda Ph-II WHS	Dima Hasao	Haflong-16	2017-18	state plan	minor	5.00	19	Fully Functional	Partially Functional	100%	19	12
P.Hagler Ph-I I/S	Dima Hasao	Haflong-16	2017-18	state plan	minor	7.00	3	Fully Functional		100%	3	3
Robi Nallah WHS	Dima Hasao	Haflong-16	2017-18	state plan	minor	5.00	3	Fully Functional		100%	3	3
Nomiang I/S	Dima Hasao	Haflong-16	2017-18	state plan	minor	2.00	5	Fully Functional		100%	5	5
Chelle Ph-I I/S	Dima Hasao	Haflong-16	2017-18	state plan	minor	5.00	3	Fully Functional		100%	3	3
N.Pungo	Dima Hasao	Haflong-16	2017-18	state plan	minor	2.00	7	Fully Functional		100%	7	7
Kelampu Hapila WHS	Dima Hasao	Haflong-16	2017-18	state plan	minor	5.00	2.5	Fully Functional		100%	2.5	2.5
Daodungkor I/S	Dima Hasao	Haflong-16	2017-18	state plan	minor	4.00	4	Fully Functional		100%	4	4
Umrangdisa I/S	Dima Hasao	Haflong-16	2017-18	state plan	minor	15.00	15		Partially Functional	100%	15	12
Hegelo I/S	Dima Hasao	Haflong-16	2017-18	state plan	minor	7.00	7	Fully Functional		100%	7	7
Tungje Pungo I/S	Dima Hasao	Haflong-16	2017-18	state plan	minor	3.00	2	Fully Functional		100%	2	2
Artongpla Nalla WHS	Dima Hasao	Haflong-16	2017-18	state plan	minor	6.00	3	Fully Functional		100%	3	3
Larbo dikong WHS	Dima Hasao	Haflong-16	2017-18	state plan	minor	6.00	2.5	Fully Functional		100%	2.5	2.5
Loledisa WHS	Dima Hasao	Haflong-16	2017-18	state plan	minor	7.00	3	Fully Functional		100%	3	3
Khusmaidikong WHS	Dima Hasao	Haflong-16	2017-18	state plan	minor	7.00	3	Fully Functional		100%	3	3
Longlamdisa WHS	Dima Hasao	Haflong-16	2017-18	state plan	minor	8.00	4	Fully Functional		100%	4	4
Hojai I/S	Dima Hasao	Haflong-16	2017-18	state plan	minor	6.50	2	Fully Functional		100%	2	2
Dikhongsa Hadi WHS	Dima Hasao	Haflong-16	2017-18	state plan	minor	8.00	3.5	Fully Functional		100%	3.5	3.5
Lamadisa I/S	Dima Hasao	Haflong-16	2017-18	state plan	minor	4.00	2.5	Fully Functional		100%	2.5	2.5

✓

14	lungkhok I/S	Dima Hasao	Haflong-16	2017-18	state plan	minor	3.50	2	Fully Functional			100%	2	2
5	Michidui I/S Canal system	Dima Hasao	Haflong-16	2018-19	state plan	minor	3.00	1.5	Fully Functional			100%	1.5	1.5
6	P. Songkai Ph-I/S	Dima Hasao	Haflong-16	2018-19	state plan	minor	4.00	5	Fully Functional			100%	5	5
7	Dikhongsa Hadi I/S	Dima Hasao	Haflong-16	2018-19	state plan	minor	6.00	3	Fully Functional			100%	3	3
8	Himanki I/S	Dima Hasao	Haflong-16	2018-19	state plan	minor	7.00	5	Fully Functional			100%	5	5
9	Modi Riwo WHS	Dima Hasao	Haflong-16	2018-19	state plan	minor	3.00	1.5	Fully Functional			100%	1.5	1.5
10	Longma I/S	Dima Hasao	Haflong-16	2018-19	state plan	minor	3.00	2	Fully Functional			100%	2	2
11	Buijakam WHS Canal system	Dima Hasao	Haflong-16	2018-19	state plan	minor	1.00	6	Fully Functional			100%	6	6
12	Washubili chotowashing I/S	Dima Hasao	Haflong-16	2018-19	state plan	minor	4.00	2	Fully Functional			100%	2	2
13	Jaramdisa nalla I/S	Dima Hasao	Haflong-16	2018-19	state plan	minor	6.00	4	Fully Functional			100%	4	4
14	Dismahadi I/S	Dima Hasao	Haflong-16	2018-19	state plan	minor	4.00	8	Fully Functional			100%	8	8
15	Cheko WHS	Dima Hasao	Haflong-16	2018-19	state plan	minor	4.00	4	Fully Functional			100%	4	4
16	Daodung I/S	Dima Hasao	Haflong-16	2018-19	state plan	minor	4.00	6	Fully Functional			100%	6	6
17	Moti lampu I/S	Dima Hasao	Haflong-16	2018-19	state plan	minor	10.00	8	Fully Functional			100%	8	8
18	Kayengpai I/S	Dima Hasao	Haflong-16	2018-19	state plan	minor	4.00	5	Fully Functional			100%	5	5
19	emergency work of Daochur I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	6.13	140	Partially Functional			100%	140	80
20	Strn. Of H/W of Harangajao I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	110	Partially Functional			100%	110	80
21	Emergency work of Galacherra I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	6.00	60	Fully Functional			100%	60	40
22	Strn. Of H/W of Doliadisai Ph-I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	48	Fully Functional			100%	48	20

2

Strm. Of H/W of Maharajpur I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	3.00	26	Fully Functional			100%	26	25
Strm. Of H/W of Gulapbari I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	30	Fully Functional			100%	30	20
Ren. of Phaliding I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	5.00	80	Fully Functional			100%	80	70
Emergency work of Kapurcherra I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	6.00	20	Fully Functional			100%	20	16
strengthening of H/W , canal Pura I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	6.00	22	Fully Functional			100%	22	18
Strm. Of H/W of Doliadisa Ph-11 I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	60	Fully Functional			100%	60	30
Strm. Of H/W of Mailongdisa I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	3.00	65	Fully Functional			100%	65	40
Strengthening of H/W of New Haachangzol I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	18		Partially Functional		100%	18	12
Ren. Of Jatinga I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	6.00	5	Fully Functional			100%	5	5
Nemrenggram Canal system of	Dima Hasao	Haflong-16	2019-20	state plan	minor	3.00	1.2	Fully Functional			100%	1.2	1.2
Lodi Kachari I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	16	Fully Functional			100%	16	16
Hejaichak I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	2	Fully Functional			100%	2	2
Improve. of Digandu I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	6.00	8	Fully Functional			100%	8	8
Improv. of Loleidisa WHS	Dima Hasao	Haflong-16	2019-20	state plan	minor	8.00	3	Fully Functional			100%	3	3
Improvement of Dikhongsa Hadidikhongshadi	Dima Hasao	Haflong-16	2019-20	state plan	minor	8.00	3.5	Fully Functional			100%	3.5	3.5
Lamadisa I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	2.5	Fully Functional			100%	2.5	2
Hangrumki I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	3	Fully Functional			100%	3	3
Phonglo Bathan I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	3.00	3	Fully Functional			100%	3	3
Hadima Galao I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	2.00	2	Fully Functional			100%	2	2

Asiak Robi I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	3.00	1.2	Fully Functional					100%	1.2	1.2
Dimainu I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	7.00	5	Fully Functional					100%	5	5
Canal system of P. Kubing I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	2	Fully Functional					100%	2	2
Krongma I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	5.00	4	Fully Functional					100%	4	4
Wari Dilaai I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	5.00	3	Fully Functional					100%	3	3
Langladisa I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	3.5	Fully Functional					100%	3.5	3.5
Thingdol I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	5	Fully Functional					100%	5	5
Khothli I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	6	Fully Functional					100%	6	6
Disagutu I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	5.00	2	Fully Functional					100%	2	2
Prapida I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	5.00	7	Fully Functional					100%	7	7
Wasubil I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	10	Fully Functional					100%	10	10
Wasaikong -II I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	5.00	4	Fully Functional					100%	4	4
Chotowashling - Langpher I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	10	Fully Functional					100%	10	8
Kelelo I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	3.00	1.2	Fully Functional					100%	1.2	1.2
Chotowapu I/S	Dima Hasao	Haflong-16	2019-20	state plan	minor	4.00	3	Fully Functional					100%	3	3
Renovation of Longmailai I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	5.00	32	Fully Functional					100%	32	32
Dismao-I I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	6.00	7	Fully Functional					100%	7	7
Goidisa I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	30.00	16	Fully Functional					100%	16	12
Lasang I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	3.00	22	Fully Functional					100%	22	22

4

91	Robinalia Part-III I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	4.00	4	Fully Functional				100%	4	4
92	Khartongship I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	5.00	3	Functional				100%	3	3
93	Ren.of Lodi Kuki I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	5.00	2.5	Functional				100%	2.5	2.5
94	Dismahadi I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	5.00	8	Functional				100%	8	8
95	Disagutu I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	10.00	4	Functional				100%	4	4
96	New Michiktur I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	4.00	4	Functional				100%	4	4
97	Diyung Nepall I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	4.00	1.6	Functional				100%	1.6	1.6
98	Longmaki Nallah I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	5.00	4	Functional				100%	4	4
99	Lasang Tuisi I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	1.50	2	Functional				100%	2	2
100	Chalva I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	1.50	2	Functional				100%	2	2
101	Choto Longren I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	3.00	1.3	Functional				100%	1.3	1.3
102	Liangbeuki I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	5.00	10	Functional				100%	10	10
103	Droho I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	8.00	6	Functional				100%	6	6
104	Nobdi Daolagupu I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	3.00	1.3	Functional				100%	1.3	1.3
105	Longplai Dikong I/S	Dima Hasao	Haflong-16	2020-21	state plan	minor	6.00	3	Functional				100%	3	3
106	Strengthening of H/W of Daochur Iri. Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	5.00	1.70	Functional				100%	1.7	1.7
107	Improvement of Canal of Daochur Iri. Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	5.00	1.60	Functional				100%	1.6	1.6
108	Choto Narayanpur Iri. Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	5.00	1.60	Functional				100%	1.6	1.6
109	Rekho Iri. Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	5.00	1.60	Functional				100%	1.6	1.6

✓

1	Irri Irrigation Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	6.00	1	Fully Functional			100%	1	1
2	abangsa Irrigation Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	2.00	0.70	Fully Functional			100%	0.7	0.7
3	unjun Irrigation Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	2.00	0.70	Fully Functional			100%	0.7	0.7
4	ramdisha Village Irrigation Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	5.00	1.70	Fully Functional			100%	1.7	1.7
5	Construction of CC Canal of onema Irri Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	10.00	3.30	Fully Functional			100%	3.3	3.3
6	Strengthening of CC Canal of Thaling Hower I/S	Dima Hasao	Haflong-16	2021-22	state plan	minor	9.00	3.00	Partially Functional			100%	3.0	3.0
7	Renovation of Lodi Kachari Irri Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	10.00	3.40	Fully Functional			100%	3.4	3.4
8	Improvement of Moti Lampu Irri Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	3.00	1	Fully Functional			100%	1	1
9	Extension of Moti Hojai Irri Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	2.00	0.60	Fully Functional			100%	0.6	0.6
10	N. Warl Irrigation Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	3.00	1	Fully Functional			100%	1	1
11	Nobdi Dactagupur Irrigation Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	2.00	0.70	Fully Functional			100%	0.70	0.70
12	Strengthening of N. Kubing Irri Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	5.00	1.7	Fully Functional			100%	1.7	1.7
13	Strengthening of Canal of Phaiding Irri Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	5.00	1.6	Fully Functional			100%	1.6	1.6
14	Lalzai Irrigation Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	5.00	1.7	Fully Functional			100%	1.7	1.7
15	Jahai Irri Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	3.00	1.0	Fully Functional			100%	1.0	1.0
16	Thingdol Irri Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	3.00	1.0	Fully Functional			100%	1.0	1.0
17	Liangbeuki (at Laikong village) Irri Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	5.00	1.7	Fully Functional			100%	1.7	1.7
18	N. Punggo Irrigation Scheme	Dima Hasao	Haflong-16	2021-22	state plan	minor	5.00	1.6	Fully Functional			100%	1.6	1.6
19	Water Harvesting Scheme at Railinghadi	Dima Hasao	Haflong-16	2021-22	state plan	minor	2.50	0.8	Fully Functional			100%	0.8	0.8



129	Water Harvesting Scheme at Kota Arda	Dima Hasao	Haflong-16	2021-22	state plan	minor	2.50	0.8	Fully Functional				100%	0.8	0.8
130	Water Harvesting Scheme at Washubli	Dima Hasao	Haflong-16	2021-22	state plan	minor	2.50	0.9	Fully Functional				100%	0.9	0.9
31	Water Harvesting Scheme at Digandu-I	Dima Hasao	Haflong-16	2021-22	state plan	minor	2.50	0.8	Fully Functional				100%	0.8	0.8
32	Diklim I/S	Dima Hasao	Haflong-16	2022-23	state plan	minor	8.00	2.40	Functional				100%	2.40	2.40
33	Restoration of Head Work & its Canal of Phaiding I/S	Dima Hasao	Haflong-16	2022-23	state plan	minor	14.00	3.50	Fully Functional				100%	3.50	3.50
34	Restoration of Head Work & its Canal of Pura I/S	Dima Hasao	Haflong-16	2022-23	state plan	minor	3.00	1	Fully Functional				100%	1.00	1.00
35	Restoration of Head Work & its Canal of Laisong I/S	Dima Hasao	Haflong-16	2022-23	state plan	minor	4.50	1.20	Fully Functional				100%	1.20	1.20
36	Restoration of Head Work & its Canal of Barasang I/S	Dima Hasao	Haflong-16	2022-23	state plan	minor	5.00	1.40	Fully Functional				100%	1.40	1.40
37	Restoration of Head Work & its Canal of Gulapbari I/S	Dima Hasao	Haflong-16	2022-23	state plan	minor	1.00	0.30	Fully Functional				100%	0.30	0.30
38	Restoration of Head Work & its Canal of Maharaipur I/S	Dima Hasao	Haflong-16	2022-23	state plan	minor	2.50	0.80	Fully Functional				100%	0.80	0.80
39	Restoration of Head Work & its Canal of Rangapur I/S	Dima Hasao	Haflong-16	2022-23	state plan	minor	1.50	0.50	Fully Functional				100%	0.50	0.50
140	Restoration of Head Work & its Canal of Longma I/S	Dima Hasao	Haflong-16	2022-23	state plan	minor	2.00	0.60	Fully Functional				100%	0.60	0.60
141	Restoration of Head Work & its Canal of Gulapbari I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	2.00	1.00	Fully Functional				100%	1.00	1.00
142	Restoration of Head Work & its Canal of Daochur I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	5.00	1.70	Fully Functional				100%	1.70	1.70
143	Restoration of Head Work & its Canal of Doliadisa Ph I I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	3.00	1	Fully Functional				100%	1	1
144	Restoration of Head Work & its Canal of Doliadisa Ph II	Dima Hasao	Haflong-16	2023-24	state plan	minor	6.00	2.00	Fully Functional				100%	2.00	2.00
145	Restoration of Head Work & its Canal of Rangapur I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	2.00	1.50	Fully Functional				100%	1.50	1.50
146	Restoration of Head Work & its Canal of Harangajao I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	5.00	1.80	Fully Functional				100%	1.80	1.80
147	Restoration of Head Work & its Canal of Maharaipur I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	5.00	1.80	Fully Functional				100%	1.80	1.80

148	Restoration of Head Work & its Canal of Mailongdisa I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	3.00	1.00	Fully Functional			100%	1.00	1.00
149	Restoration of Head Work & its Canal of Kapurcherra I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	4.00	1.20	Fully Functional			100%	1.20	1.20
150	Restoration of Head Work & its Canal of Galacherra I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	7.00	2.20	Fully Functional			100%	2.20	2.20
151	Restoration of Head Work No.2 & its Canal of	Dima Hasao	Haflong-16	2023-24	state plan	minor	9.00	3.00	Fully Functional			100%	3.00	3.00
152	Improvement of Hadima Galao I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	9.00	3.00	Fully Functional			100%	3.00	3.00
153	Renovation of Boro Robi I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	5.00	1.80	Fully Functional			100%	1.80	1.80
154	Restoration of Head Work No.1 & its Canal of	Dima Hasao	Haflong-16	2023-24	state plan	minor	8.00	2.50	Fully Functional			100%	2.50	2.50
155	Improvement of Gunjung I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	9.00	3.00	Fully Functional			100%	3.00	3.00
156	Strengthening of Head work and its canal of Chotowapu	Dima Hasao	Haflong-16	2023-24	state plan	minor	4.00	1.50	Fully Functional			100%	1.50	1.50
157	Buljakam I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	2.00	1.00	Fully Functional			100%	1.00	1.00
158	Improvement of Mangadi Hower I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	7.00	2.30	Fully Functional			100%	2.30	2.30
159	Strengthening of Head work and its canal of Laisong I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	7.00	2.40	Fully Functional			100%	2.40	2.40
160	Improvement of Daodung I/S	Dima Hasao	Haflong-16	2023-24	state plan	minor	8.50	3.00	Fully Functional			100%	3.00	3.00
161	Restoration of Head work and its canal of Thaisling	Dima Hasao	Haflong-16	2024-25	state plan	minor	22.00	7.20	Fully Functional			100%	7.20	7.20
162	Strengthening of Head work and extension of canal	Dima Hasao	Haflong-16	2024-25	state plan	minor	20.50	7.00	Fully Functional			100%	7.00	7.00
163	Mauchar Siemkimphai I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	16.00	4.00	Fully Functional			100%	4.00	4.00
164	Improvement of Head work and its canal of Phaiding	Dima Hasao	Haflong-16	2024-25	state plan	minor	4.60	2.50	Fully Functional			100%	2.50	2.50
165	Restoration of H/W and its canal of Doliadis Ph-I I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	3.50	1.20	Fully Functional			100%	1.20	1.20
166	Restoration of H/W and its canal of Doliadis Ph-II I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	4.50	1.50	Fully Functional			100%	1.50	1.50

71	Restoration of H/W and its canal of Harangajao I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	4.50	1.80	Fully Functional		100%	1.80	1.80
72	Restoration of H/W and its canal of Dauchur I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	3.50	1.20	Fully Functional		100%	1.20	1.20
73	Restoration of H/W and its canal of Mallongdisa I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	3.00	1.00	Fully Functional		100%	1.00	1.00
74	Restoration of Head work and its canal of Nabur	Dima Hasao	Haflong-16	2024-25	state plan	minor	4.50	1.50	Fully Functional		100%	1.50	1.50
75	Restoration of Head work and its canal of Barasang	Dima Hasao	Haflong-16	2024-25	state plan	minor	5.50	2.50	Fully Functional		100%	2.50	2.50
76	Restoration of Head work and its canal of Pura I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	5.50	2.80	Fully Functional		100%	2.80	2.80
77	Gunjung I/S	Dima Hasao	Haflong-15	2024-25	state plan	minor	1.50	1	Fully Functional		100%	1.00	1
78	Wayungdisa I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	1.50	1	Fully Functional		100%	1.00	1
79	Water Harvesting Scheme (WHS) at Gunjung	Dima Hasao	Haflong-16	2024-25	state plan	minor	1.50	1	Fully Functional		100%	1.00	1
80	Jaramphang Nallah I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	1.50	1	Fully Functional		100%	1.00	1
81	Samparidisa I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	1.50	1	Fully Functional		100%	1.00	1
82	Strengthening of Head work and its canal of Chotowapu	Dima Hasao	Haflong-16	2024-25	state plan	minor	1.50	1	Fully Functional		100%	1.00	1.00
83	Improvement and extension of canal system of Jaramdisa	Dima Hasao	Haflong-16	2024-25	state plan	minor	1.50	1	Fully Functional		100%	1	1
84	Karbilangdisa I/S	Dima Hasao	Haflong-16	2024-25	state plan	minor	1.50	1	Fully Functional		100%	1	1
181	Longrip Nalla I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	2.00	1	Fully Functional		100%	1	1
182	Improvement of Lasang I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	4.00	2	Fully Functional		100%	2	2
183	Dilaothai I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	2.00	1	Fully Functional		100%	1	1
184	Robinalla Part-III I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	15.00	4	Fully Functional		100%	4	4
185	PhalaipaHadi I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	2.00	1	Fully Functional		100%	1	1

186	Diklim Daoper I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	2.00	4	Fully Functional			100%	4	4
187	Improvement of Baojen I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	5.00	2	Fully Functional			100%	2	2
188	Nutan Wari I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	2.00	1	Fully Functional			100%	1	1
189	Riam Bathari I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	2.00	1	Fully Functional			100%	1	1
190	Langri I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	5.00	2	Fully Functional			100%	2	2
191	Improvement and Extension of Canal System of	Dima Hasao	Haflong-16	2025-26	state plan	minor	10.00	4.00	Fully Functional			100%	4.00	4.00
192	Improvement of Thaisling Hawar I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	10.00	4.00	Fully Functional			100%	4.00	4.00
193	Improvement and extension of canal system of Jaramdisa	Dima Hasao	Haflong-16	2025-26	state plan	minor	5.00	2.00	Fully Functional			100%	2.00	2.00
194	Improvement of Karbilangdisa I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	5.00	2.00	Fully Functional			100%	2.00	2.00
195	Improvement of Longma I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	10.00	4	Fully Functional			100%	4	4
196	Khartongship I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	5.00	2.5	Fully Functional			100%	2.5	2.5
197	Strengthening of head work & its canal of Daochur I.S	Dima Hasao	Haflong-16	2025-26	state plan	minor	1.00	10	Fully Functional			100%	10	10
198	Strengthening of head work & its canal of Doliadis Ph-I	Dima Hasao	Haflong-16	2025-26	state plan	minor	1.00	12	Fully Functional			100%	12	12
199	Strengthening of head work & its canal of Doliadis Ph-II	Dima Hasao	Haflong-16	2025-26	state plan	minor	1.00	8	Fully Functional			100%	8	8
200	Strengthening of head work & its canal of Rangapur I.S	Dima Hasao	Haflong-16	2025-26	state plan	minor	1.00	6	Fully Functional			100%	6	6
201	Improvement of Thingdol I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	5.00	2	Fully Functional			100%	2	2
202	Desraiko Nallah I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	3.00	2	Fully Functional			100%	2	2
203	Strengthening of head work & its canal of Harangajao I.S	Dima Hasao	Haflong-16	2025-26	state plan	minor	1.00	15	Fully Functional			100%	15	15
204	Strengthening of head work & its canal of Kapurcherra	Dima Hasao	Haflong-16	2025-26	state plan	minor	2.00	8	Fully Functional			100%	8	8

5	Restoration of head work & its canal of Phaiding I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	2.00	5	Fully Functional			100%	5	5
6	Gulia Nalla I/S	Dima Hasao	Haflong-16	2025-26	state plan	minor	2.00	1	Fully Functional			100%	1	1
7	Strengthening of head work & its canal of Galacherra I.S	Dima Hasao	Haflong-16	2025-26	state plan	minor	1.00	10	Fully Functional			100%	10	10
Total							1011.73	1429.1	200 Nos	7 Nos	0 Nos			


 Executive Engineer
 West Dima Hasao Division, Irrigation
 Haflong